

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	May				June				July				August				September				October				November				
						67				68				69				70				71				72								
						03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11		18	25	01	
YLEPP Stage 1 - Detailed Works Programme DPv62_260613																																		
Contract Data Part 1																																		
Access Dates																																		
ADP4	Portion 4 (sd+1599d)	0	31-May-26*		-430	◆ Portion 4 (sd+1599d)																												
Contract Key Dates																																		
CKD3	KD3 - Early Comissioning of Inlet Works100,000m3/d at ADWF,PST>54,000m3/d at ADWF,Civil,sti	0		31-Mar-26 A		t Works100,000m3/d at ADWF,PST>54,000m3/d at ADWF,Civil,struct.,E&M & BS (R.KD3=25May24)																												
CKD8	KD8 - Completion of Civil & Structural works of Sludge Dewatering Building other contractor E&M,B	0		31-May-26*	-9	◆ KD8 - Completion of Civil & Structural works of Sludge Dewatering Building other contractor E&M,BS&PV) (R.KD8=12Sep25)																												
Planned Completion																																		
Planned Key Dates																																		
PKD3	KD3 - Early Comissioning of Inlet Works 100,000m3/d at ADWF,PST>54,000m3/d at ADWF, Civil, :	0		31-Mar-26 A		t Works 100,000m3/d at ADWF,PST>54,000m3/d at ADWF, Civil, struct.,E&M & BS																												
Preliminary and Preparation Works																																		
Subletting																																		
SUB-320	Subletting for Steel Working Platform	90	01-Apr-26 A	23-Apr-26 A		ting for Steel Working Platform																												
Design Submission																																		
Temporary Works Design																																		
Administration Building																																		
TWD-330	Open Cut Design - Obtain Approval	7	30-Apr-26 A	30-Apr-26 A		Open Cut Design - Obtain Approval																												
Temporary diversion scheme for Early commissioning of SD, BH1, H2S and STB																																		
TWD-1010	Temp. pipe. for SD1-2 Early Comm.-Prep(90d),Sub.&Review(30d) Comment&Resub(14d)&Appro	120	29-Dec-23 A	31-Jul-26	-185	Temp. pipe. for SD1-2 Early Comm.-Prep(90d),Sub.&Review(30d) Comment&Resub(14d)&Approval(7d)																												
TWD-990	Temp. pipe. SD1&2 and BH1 to H2S for T&C-Prep(90d),Sub.&Review(30d) Comment&Resub(14	120	30-Jun-25 A	31-Jul-26	-113	Temp. pipe. SD1&2 and BH1 to H2S for T&C-Prep(90d),Sub.&Review(30d) Comment&Resub(14d)&Approval																												
Contractor's Permanent Works Design (include ATAL)																																		
DDA																																		
Package 2 - Tertiary Treatment System																																		
DDA-210	Electrical& Control for TTS - 2E	213	31-Dec-21 A	28-Jun-26	-375	Electrical& Control for TTS - 2E																												
DDA-140	SCADS System Deodourisation Unit No.2 and Plant Services Water System for TTS - 2G	126	12-Sep-23 A	28-Jun-26	963	SCADS System Deodourisation Unit No.2 and Plant Services Water System for TTS - 2G																												
DDA-220	Building Services (BS) for TTS - 2F	199	30-Oct-23 A	28-Jun-26	-375	Building Services (BS) for TTS - 2F																												
Package 3 - Mainstream Bio-Reactor System																																		
DDA-300	Electrical& Control for MBS - 3E	405	08-Oct-21 A	28-Jun-26	-314	Electrical& Control for MBS - 3E																												
DDA-255	SCADA System - 3G	204	16-Jun-23 A	28-Jun-26	-296	SCADA System - 3G																												
DDA-310	Building Services (BS) for MBS - 3F	151	23-Oct-24 A	28-Jun-26	-278	Building Services (BS) for MBS - 3F																												
Package 5 - Master Water Meter Room & PSW																																		
DDA-390	P&ID for Plant Service Water System - 5D1	64	26-Jun-23 A	31-May-26	991	P&ID for Plant Service Water System - 5D1																												
DDA-385	Mechanical Design for Plant Service Water System - 5D2	64	17-May-25 A	31-May-26	991	Mechanical Design for Plant Service Water System - 5D2																												
Package 6 - Sludge Thickening Chemical and Dosing System																																		
DDA-1140	Electrical & Control for STCDS - 6E2	315	30-Nov-21 A	31-May-26	991	Electrical & Control for STCDS - 6E2																												
DDA-1150	Building Services for STCDS - 6F4	126	24-Oct-22 A	31-May-26	991	Building Services for STCDS - 6F4																												
DDA-440	SCADA System - 6G	250	15-Oct-24 A	31-May-26	401	SCADA System - 6G																												
Package 11 - Control and Monitoring System																																		
DDA-580	Power Quality & Energy Management System (PQEMS) - 11G4	130	02-Oct-21 A	29-Jun-26	962	Power Quality & Energy Management System (PQEMS) - 11G4																												
DDA-550	Supervisory Control & Data Application (SCADA) System - 11G1	238	24-Apr-23 A	29-Jun-26	962	Supervisory Control & Data Application (SCADA) System - 11G1																												
DDA-1270	Gas Detection System - 11G5	91	08-May-23 A	29-Jun-26	-279	Gas Detection System - 11G5																												
DDA-560	Computerised Maintenance Mangement System (CMMS) - 11G2	275	30-Jun-25 A	30-Jul-26	153	Computerised Maintenance Mangement System (CMMS) - 11G2																												
DDA-570	Information and Document mangement System (IDMS) - 11G3	275	30-Jun-25 A	30-Jul-26	931	Information and Document mangement System (IDMS) - 11G3																												
Package 14 - Sludge Anaerobic Digestion System (SDT)																																		
DDA-1330	Building Services for SDT & UC/PP - 14F4	180	02-May-23 A	29-Jun-26	120	Building Services for SDT & UC/PP - 14F4																												
DDA-1640	Fire Services Design - 14F1	180	28-Jan-25 A	29-Jun-26	-300	Fire Services Design - 14F1																												
DDA-1650	Mechanical Ventilation and Air Conditional System Design - 14F2	180	13-Feb-25 A	29-Jun-26	-300	Mechanical Ventilation and Air Conditional System Design - 14F2																												
Package 15 - Biogas H2S Removal, Storage and Delivery System																																		
DDA-1390	Fire Services for Biogas H2S Removal System - 15F1	137	31-May-23 A	29-Jun-26	-206	Fire Services for Biogas H2S Removal System - 15F1																												
DDA-1380	Electrical & Control for Biogas H2S Removal System - 15F4	105	25-Sep-23 A	29-Jun-26	-206	Electrical & Control for Biogas H2S Removal System - 15F4																												
Package 16 - Deodorization Unit System																																		
DDA-1430	Mechanical for DOU No. 2A and 2B - 16D3	122	13-Oct-23 A	29-Jun-26	-248	Mechanical for DOU No. 2A and 2B - 16D3																												
Package 17 - Sludge Dewatering Building (SDB)																																		
DDA-950	Civil Req. Drawing for SDB (Transformer Room Only) - 17C2	120	27-Apr-23 A	31-May-26	991	Civil Req. Drawing for SDB (Transformer Room Only) - 17C2																												
DDA-910	Civil Req. Drawing for SDB (Utilities Corridor Zone) - 17C1	120	27-Mar-24 A	31-May-26	991	Civil Req. Drawing for SDB (Utilities Corridor Zone) - 17C1																												
Package 22 - Sampling System of YLEPP																																		
DDA-740	Sampling System for IW&PST, AGS&TTB, SDT, STB	120	07-Jul-23 A	29-Jun-26	962	Sampling System for IW&PST, AGS&TTB, SDT, STB																												
Package 23 - Security, Public Address and Communication System																																		
DDA-750	Security, Public Address and Communication System	120	28-Jun-23 A	28-Jul-26	-362	Security, Public Address and Communication System																												
Design out of ATAL's Scope																																		
DDA-730	Civil & Structural for Steel Working Platform	100	02-Sep-22 A	31-May-26	991	Civil & Structural for Steel Working Platform																												
DDA-1560	Street Fire Hydrant System	120	22-Dec-23 A	31-May-26	109	Street Fire Hydrant System																												
DDA-685	Pipeworks System for Sludge Digesters (SD)	120	02-Dec-24 A	31-May-26	-128	Pipeworks System for Sludge Digesters (SD)																												
DDA-1580	Lift Installation at TTS & ADB	120	22-Dec-25 A	28-Jul-26	273	Lift Installation at TTS & ADB																												
DDA-690	Pipeworks System for Sludge Dewatering Building (SDB)	120	01-Jun-26	28-Sep-26	-118	Pipeworks System for Sludge Dewatering Building (SDB)																												
DDA-700	Pipeworks System for Utility Corridor&Pipe Portal (UC/PP)	120	01-Jun-26	28-Sep-26	290	Pipeworks System for Utility Corridor&Pipe Portal (UC/PP)																												
DDA-1570	BS at Education Corridor	120	01-Jun-26	28-Sep-26	213	BS at Education Corridor																												
Technical Submission																																		
Operation and Maintenance (O&M) Manuals and Installation Manuals (PS 34.20(11)(12)(13))																																		
Inlet Works and Primary Sedimentation Tank																																		
SUBM-1210	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - fin	30	15-May-26 A	29-Jun-26	4	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - final draft																												
AGS and TTS system																																		
SUBM-1220	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st	60	30-Jun-26	28-Aug-26	4	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft																												
SUBM-1230	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - rev	30	29-Aug-26	27-Sep-26	4	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft																												
Sludge Thickening System																																		
SUBM-1260	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - rev	30	31-May-26	29-Jun-26	64	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft																												
Sludge Disgestion System																																		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

◆

◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 67- 3MRP (May 26)

Project ID : DWPr62_260613

Layout : DC201910 MPR67-3MRP

Page 1 of 8

Monthly Progress Report - 3MRP


Date	Revision	Checked	Approved
31-May-26			

[illegible]


Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	May 67					June 68					July 69					August 70					September 71					October 72					November 73
						03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01				
	MBRAF-5160	MBR - Remove formwork & falsework (basement to +8.65mPD)	14	01-Aug-26	14-Aug-26	-417																														
	Zone 7																																			
	MBRAF-5570	MBR - Remove formwork & falsework (basement to +8.65mPD)	14	01-Aug-26	14-Aug-26	-396																														
	Zone 8																																			
	MBRAF-5600	MBR - Remove formwork & falsework (basement to +8.65mPD)	14	15-Aug-26	28-Aug-26	-410																														
Tertiary Treatment System (TTS)																																				
TTS Structure																																				
TTS Substructure																																				
Substructure																																				
	TTS-2320-3	TTS - Removal of East Steel Deck/ Platform (Zone SE)	15	25-Feb-26 A	20-Jun-26	-366																														
	Zone SD																																			
	TTS-2340	TTS - Zone SD Waterproofing and Backfill	5	01-Jun-26	05-Jun-26	-101																														
	Zone SA																																			
	TTS-2360	TTS - Zone SA Waterproofing and Backfill	5	01-Jun-26	05-Jun-26	-96																														
	Zone SB																																			
	TTS-2380	TTS - Zone SB Waterproofing and Backfill	6	01-Jun-26	06-Jun-26	799																														
	Zone SC																																			
	TTS-2400	TTS - Zone SC Waterproofing and Backfill	5	01-Jun-26	05-Jun-26	-96																														
	Zone SE and SG																																			
	TTS-2410-1	TTS - Zone SG Slab, Wall & Column (+2.183mPD) (LG/F - LG5a)	10	22-Apr-26 A	30-May-26																															
	TTS-2410-3	TTS - Zone SG Raft, Slab, Beam & Column (+2.183mPD) (LG/F - LG8)	10	27-Apr-26 A	15-Jun-26	-347																														
	TTS-2430-2	TTS - Zone SE Slab, Beam & Column (+5.95mPD) (G/F - G5a)	17	01-Jun-26	20-Jun-26	-346																														
	TTS-2430-3	TTS - Zone SE Slab, Beam & Column (+5.95mPD) (G/F - G8)	10	16-Jun-26	27-Jun-26	-347																														
	TTS-2410-2.3	TTS - Zone SE Raft, Beam, Column & Slab (-0.05mPD)	10	22-Jun-26	03-Jul-26	-366																														
	TTS-2440	TTS - Zone SE Waterproofing and Backfill	5	29-Jun-26	04-Jul-26	-119																														
	TTS-2410-13	TTS - Zone SG Slab, Wall & Column (+2.183mPD) (LG/F - LG5b)	10	04-Jul-26	15-Jul-26	-366																														
	TTS-2410-2	TTS - Zone SE Slab, Wal & Column (+2.183mPD) (LG/F - LG6)	10	16-Jul-26	27-Jul-26	-366																														
	TTS-2430-1	TTS - Zone SE Slab, Beam & Column (+5.95mPD) (G/F - G5b + G6)	10	28-Jul-26	07-Aug-26	-366																														
TTS Superstructure																																				
	TTS-1370-2	TTS - Zone SD Structure (+5.95mPD to +12.85mPD) Slab, Beam & Column (1/F - 1-2(2))	10	02-Apr-26 A	30-Apr-26 A																															
	TTS-2570-2	TTS - Zone SC Structure (+5.95mPD to +9.40mPD) Slab, Beam & Column (1/F - 1-1(2))	10	10-Apr-26 A	13-May-26																															
	TTS-2500-2	TTS - Zone SA Structure (+12.85mPD to +15.4mPD) Column, Roof Slab (R4)	15	30-Apr-26 A	18-Jun-26	-345																														
	TTS-2580-1	TTS - Zone SC Structure (+9.4mPD to +15.4mPD) Column, Roof Slab (R1)	15	14-May-26 A	22-Jun-26	-355																														
	TTS-2510-2	TTS - Zone SE Structure (+5.95mPD to +15.4mPD) Column, Roof Slab (R8)	26	23-Jun-26	23-Jul-26	-347																														
	TTS-2510-1	TTS - Zone SE Structure (+5.95mPD to +15.4mPD) Column, Roof Slab (R5)	18	08-Aug-26	28-Aug-26	-366																														
	TTS-2520-1	TTS - Zone SE Structure (+5.95mPD to +15.4mPD) Column, Roof Slab (R6)	18	15-Aug-26	04-Sep-26	-366																														
	TTS-2540-1	TTS - Zone SF Structure (+5.95mPD to +15.4mPD) Column, Roof Slab (R2)	18	20-Aug-26	09-Sep-26	-366																														
TTS Water Tightness Test																																				
	TTS-1910	TTS - Removal Fwk + Water Tight. Test (Phase 1)(water height=1.85m,bulkhead=2d,fill=1d,absop	21	23-Jun-26	13-Jul-26	-441																														
	TTS-1920	TTS - Removal Fwk + Water Tight. Test (Phase 2)(water height=1.85m,bulkhead=2d,fill=1d,absop	21	14-Jul-26	03-Aug-26	-441																														
	TTS-1930	TTS - Removal Fwk + Water Tight. Test (Phase 3)(water height=11.5m,bulkhead=2d,fill=2d,absop	21	08-Aug-26	28-Aug-26	-445																														
	TTS-1940	TTS - Removal Fwk + Water Tight. Test (Phase 4)(water height=4.5m,bulkhead=2d,fill=2d,absop	21	17-Aug-26	06-Sep-26	-445																														
TTS ABWF Works																																				
	TTS-1125	TTS - ABWF Works (Chemical Plant Rm/LVSB Rm/Tx Rm)	12	02-May-26 A	25-Jun-26	-244																														
TTS E&M Installation Works																																				
	TTS-1135	TTS - E&M Handover (Chemical Plant Rm/LVSB Rm/Tx Rm)	0	26-Jun-26		-244																														
Electrical Works (TX/Disc Filter / UV Disinfection / Effluent Pumping System)																																				
	TTS-1730	TTS - Electrical Works - Transformer 3A,3B,3C,3D,4A,4B	90	26-Jun-26	12-Oct-26	-244																														
	TTS-1740	TTS - Electrical Works - Installation of LVSB@TTB to Equipment	90	07-Aug-26	23-Nov-26	-245																														
Zone 3 Construction																																				
Zone 3 North Portion (Z3N)																																				
New Sudge Thickening Building (STB)																																				
STB : ABWF																																				
STB : ABWF (+6.0 to +18.3mPD)																																				
	Z3S3-4550	STB - ABWF Works (2nd fix with BS works)	90	15-Sep-25 A	16-Jul-26	-25																														

Activity ID			Activity Name				Orig Dur	Early Start	Early Finish	Total Float	May 67				June 68				July 69				August 70				September 71				October 72				November 73																									
												03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	04	11	18	25	01																						
	Z3S3-3720	STB - Energization & SAT of LVSB	12	09-Jul-26	20-Jul-26	-35																																																						
	Z3S3-4350	STB - Termination Works (TX to LVSB)	6	14-Jul-26	20-Jul-26	-28																																																						
																															STB - Energization & SAT of LVSB																													
																															STB - Termination Works (TX to LVSB)																													
	Z3S3-4280	STB - GRP Main Duct Installation	26	08-Dec-25 A	01-Jun-26	-82																																																						
	Z3S3-4290	STB - Leakage Test	59	16-Feb-26 A	01-Jun-26	-61																																																						
	Z3S3-4295	STB - Seeding for Bio-Tricking Filter of DOU3	58	02-Jun-26	29-Jul-26	-106																																																						
																															STB - Seeding for Bio-Tricking Filter of DOU3																													
	Z3S3-2815	STB - Installation of SCADA System (calibration,cabling,termination)	45	28-Feb-26 A	01-Jun-26	-60																																																						
	Z3S3-4370	STB - Set-Up for SCADA System (sys.mapping,network config.,GUI,PQEMS,IDEMS,CMOS)	45	02-Jun-26	25-Jul-26	-33																																																						
																															STB - Installation of SCADA System (calibration,cabling,termination)																													
																															STB - Set-Up for SCADA System (sys.mapping,network config.,GUI,PQEMS,IDEMS,CMOS)																													
	Z3S3-2850	STB - Electrical works (Cable containment, cabling, LCP, termination)	25	20-Jan-26 A	01-Jun-26	-60																																																						
																															STB - Electrical works (Cable containment, cabling, LCP, termination)																													
	Z3S7-2120	STB - Temporary routing of power source for STB LVSB energization *for KD4	21	01-Apr-26 A	29-Apr-26 A																																																							
	Z3S7-2100	STB - Temporary system and associated pipeworks for Location E to STB	21	27-Apr-26 A	15-Jun-26	0																																																						
																															STB - Temporary routing of power source for STB LVSB energization *for KD4																													
																															STB - Temporary system and associated pipeworks for Location E to STB																													

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026					
									May	Jun	Jul	Aug	Sep	
									49	50	51	52	53	
YLEPP - E&M Works for SDB, ADB & Renewable Energy Facilities for Stage1_3MRP														
Contract Data														
Starting Date & Completion Date														
CD-1020	Whole Contract Period (1650 days after starting date)	202	14-Jun-22	19-Dec-26	14-Jun-22 A	19-Dec-26	0	87.76%						
Access Date														
CD-AD1010	Early Access Date for Portion 1	0	01-Feb-26		01-Jun-26		529	0%						
CD-AD1020	Late Access to Portion 1 - Sludge Thickening Building (1578 calendar days from starting date)	129	13-Jun-22	07-Oct-26	13-Jun-22 A	07-Oct-26	400	91.83%						
CD-AD1090	Early Access Date for Portion 3	0	01-Feb-26		01-Jun-26		529	0%						
CD-AD1100	Late Access to Portion 3 - Sludge Dewatering Building (Within 1231 calendar days from starting date)	1	13-Jun-22	25-Oct-25	13-Jun-22 A	01-Jun-26	528	99.92%						
CD-AD1110	Late Access Date for Portion 3	0	01-Feb-26		01-Jun-26		529	0%						
CD-AD1130	Early Access Date for Portion 4	0	01-Feb-26		01-Jun-26		529	0%						
CD-AD1140	Late Access to Portion 4 - Administration Building (Within 1370 calendar days from starting date)	1	13-Jun-22	13-Mar-26	13-Jun-22 A	01-Jun-26	528	99.93%						
CD-AD1150	Late Access Date for Portion 4	0	13-Mar-26		01-Jun-26		529	0%						
CD-AD1170	Early Access Date for Portion 5	0	17-Feb-26		01-Jun-26		529	0%						
CD-AD1180	Late Access to Portion 5 - Mainstream Bio-Reactor Building (Within 1451 calendar days from starting date)	2	13-Jun-22	02-Jun-26	13-Jun-22 A	02-Jun-26	527	99.86%						
CD-AD1190	Late Access Date for Portion 5	0	02-Jun-26		02-Jun-26		528	0%						
CD-AD1210	Early Access Date for Portion 6	0	17-Mar-26		01-Jun-26		529	0%						
CD-AD1220	Late Access to Portion 6 - Primary Sedimentation Tanks (Within 1520 calendar days from starting date)	71	13-Jun-22	10-Aug-26	13-Jun-22 A	10-Aug-26	458	95.33%						
CD-AD1230	Late Access Date for Portion 6	0	10-Aug-26		10-Aug-26		459	0%						
Planned Date														
Planned Access Date														
PD-AD1000	Planned Early Access Date for Portion 1 - Sludge Thickening Building	0	01-Feb-26		01-Jun-26		131	0%						
PD-AD1040	Planned Early Access Date for Portion 3 - Sludge Dewatering Building	0	01-Feb-26		01-Jun-26		-206	0%						
PD-AD1050	Planned Late Access Date for Portion 3 - Sludge Dewatering Building	0	01-Feb-26		01-Jun-26		-206	0%						
PD-AD1060	Planned Early Access Date for Portion 4 - Administration Building	0	01-Feb-26		01-Jun-26		-84	0%						
PD-AD1070	Planned Late Access Date for Portion 4 - Administration Building	0	13-Mar-26		01-Jun-26		-84	0%						
PD-AD1080	Planned Early Access Date for Portion 5 - Mainstream Bio-Reactor Building	0	17-Feb-26		01-Jun-26		1	0%						
PD-AD1090	Planned Late Access Date for Portion 5 - Mainstream Bio-Reactor Building	0	02-Jun-26		02-Jun-26		0	0%						
PD-AD1100	Planned Early Access Date for Portion 6 - Primary Sedimentation Tanks	0	17-Mar-26		01-Jun-26		89	0%						
PD-AD1110	Planned Late Access Date for Portion 6 - Primary Sedimentation Tanks	0	10-Aug-26		10-Aug-26		19	0%						
PD-AD1120	Planned Early Access Date for CLPSS / 11kV Switchroom	0	01-Feb-26		01-Jun-26		80	0%						
PD-AD1130	Planned Late Access Date for CLPSS / 11kV Switchroom	0	01-Feb-26		01-Jun-26		80	0%						
Preliminaries														
BEAM Plus														
P-1190	Application to BEAM Society & provide ProvisionalAssessment (PA) report	54	01-May-25	09-Aug-26	15-Apr-25 A	29-Jul-26	-277	88.41%						
P-1200	Review & comment on PA report from BEAM society	270	25-Jul-26	24-Jul-27	30-Jul-26	25-Apr-27	-277	0%						
Section 1 - Comprises design, supply, delivery, installation, T&C of PV System of YLEPP														
Technical Submission & Approval														
DDASubmission														
PV System (DDA001A)														
S1-DDA-1020	Re-submission of DDA Design of PV system	0	01-Jul-25	01-Mar-26	10-May-25 A	30-Apr-26 A		100%						
S1-DDA-1030	Review & Approval of DDA Design of PV system	30	01-Sep-25	10-Oct-25	01-May-26 A	30-Jun-26	-171	50.82%						
PV System for canopy area (DDA001B)														
S1-DDA-1070	Review & Approval of DDA Design of PV system (Canopy Type)	30	10-Feb-26	21-Mar-26	28-Apr-26 A	30-Jun-26	41	53.13%						



Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May	Jun	Jul	Aug	Sep
									49	50	51	52	53
S1-IFW-1040	Cleansing point for PV panel cleansing at roof floor (STB, IW, PST, MBR, SDB & CLP)	90	18-Feb-26	18-May-26	01-Jul-26	28-Sep-26	-171	0%					
Section 2 - Comprises design, supply, delivery, installation, T&C of BS works of Admin. Building													
Technical Submission & Approval													
Subletting													
Fire Services System													
S2-ADB-SUB-1000	Tendering of FS System subcontractor	20	01-Dec-23	28-Feb-26	23-Nov-23 A	20-Jun-26	-233	97.87%					
S2-ADB-SUB-1010	Engagement of FS System subcontractor	31	21-Feb-26	23-Mar-26	21-Jun-26	21-Jul-26	-233	0%					
MVAC System													
S2-ADB-SUB-1020	Tendering of MV System subcontracting	20	01-Jun-24	28-Feb-26	24-May-24 A	20-Jun-26	-294	97.36%					
S2-ADB-SUB-1030	Engagement of MV System subcontracting	30	21-Feb-26	23-Mar-26	21-Jun-26	20-Jul-26	-294	0%					
S2-ADB-SUB-1200	Tendering of AC System subcontracting	20	01-Jun-24	09-Dec-24	13-Aug-25 A	20-Jun-26	-297	93.59%					
S2-ADB-SUB-1210	Engagement of AC System subcontracting	30	21-Feb-26	23-Mar-26	21-Jun-26	20-Jul-26	-297	0%					
Electrical System													
S2-ADB-SUB-1080	Tendering of Electrical System (BS)	10	04-Jul-24	31-Mar-26	04-Jun-24 A	10-Jun-26	-222	98.64%					
S2-ADB-SUB-1090	Engagement of Electrical System (BS)	30	02-Mar-26	01-Apr-26	11-Jun-26	10-Jul-26	-222	0%					
P&D System													
S2-ADB-SUB-1120	Tendering of P&D System	10	01-Oct-24	09-Apr-26	01-Sep-24 A	10-Jun-26	-93	98.46%					
S2-ADB-SUB-1130	Engagement of P&D System	30	11-Mar-26	10-Apr-26	11-Jun-26	10-Jul-26	-93	0%					
CCTV, ACS and Security System													
S2-ADB-SUB-1140	Tendering of CCTV, ACS & Security system	40	01-Oct-24	12-Mar-26	01-Sep-24 A	10-Jul-26	-176	94.1%					
S2-ADB-SUB-1150	Engagement of CCTV, ACS & Security system	31	11-Feb-26	10-Mar-26	11-Jul-26	10-Aug-26	-176	0%					
Radio Communication, Telephone & PA System													
S2-ADB-SUB-1160	Tendering of Radio Communication, Telephone & PA System	40	01-Oct-24	12-Mar-26	01-Sep-24 A	10-Jul-26	-168	94.1%					
S2-ADB-SUB-1170	Engagement of Radio Communication, Telephone & PA System	31	11-Feb-26	10-Mar-26	11-Jul-26	10-Aug-26	-168	0%					
DDASubmission													
Plant Layout and Civil Requirements Drawings for Administration Building (DDA037)													
Loading and Ground Level (DDA037a)													
S2-ADB-CR-1100	Prepare & Submission of civil requirement & general arrangement drawing of ADB (Loading and Ground Level)	0	07-Mar-26	09-Jan-27	11-Apr-26 A	26-May-26 A		100%					
S2-ADB-CR-1110	Approval of civil requirement & general arrangement drawing of ADB (Loading and Ground Level)	15	10-Jan-27	30-Jan-27	27-May-26 A	15-Jun-26	-99	40%					
First and Roof Level (DDA037b)													
S2-ADB-CR-1120	Prepare & Submission of civil requirement & general arrangement drawing of ADB (First and Roof Level)	1			11-Apr-26 A	01-Jun-26	-104	98.08%					
S2-ADB-CR-1130	Approval of civil requirement & general arrangement drawing of ADB (First and Roof Level)	19			02-Jun-26	20-Jun-26	-104	0%					
Fire Services System (DDA018)													
S2-ADB-DDA-1030	Approval of DDA Design of FS System	10	01-Dec-25	30-May-26	28-Mar-26 A	10-Jun-26	-172	86.67%					
MVAC System (with effluent cooling system) (DDA019)													
MV System (in SDB and ADB) (DDA019a)													
S2-ADB-DDA-1070	Approval of DDA Design of MV System	10	21-Sep-25	20-Feb-26	29-Nov-25 A	10-Jun-26	-163	94.85%					
AC system (AC system in SDB and with Effluent Cooling System in ADB) (DDA019b)													
S2-ADB-DDA-1580	Re-submission of DDA Design of AC System (with effluent cooling system)	15	21-Feb-26	09-Apr-26	20-Mar-26 A	15-Jun-26	-189	73.68%					
S2-ADB-DDA-1590	Approval of DDA Design of AC System (with effluent cooling system)	21	10-Apr-26	30-Apr-26	16-Jun-26	06-Jul-26	-189	0%					
Electrical System													
Electrical System - LV Power Distribution System (DDA021B)													
S2-ADB-DDA-1340	Re-submission of DDA Design of LV Power Distribution System	0			10-Mar-26 A	26-May-26 A		100%					
S2-ADB-DDA-1350	Approval of DDA Design of LV Power Distribution System	10	14-Feb-26	06-Mar-26	27-May-26 A	10-Jun-26	-171	66.67%					
Electrical System - Control Wiring Diagram for LV Switchboard (DDA021C)													
S2-ADB-DDA-1390	Approval of DDA Design of Control Wiring Diagram for LV Switchboard	1	01-Mar-26	21-Mar-26	15-Apr-26 A	01-Jun-26	-162	97.92%					
Building Services Electrical System													
Building Services Electrical System - Lighting System of SDB & ADB (DDA024A)													
S2-ADB-DDA-1190	Approval of DDA Design of Lighting system	60	21-Dec-25	22-Sep-26	13-Feb-26 A	30-Jul-26	-127	64.29%					
Building Services Electrical System - Small Power System of SDB & ADB (DDA024B)													



Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026					
									May 49	Jun 50	Jul 51	Aug 52	Sep 53	
Plumbing system Pump Set (EL-Panel) (BS009B)														
S2-ADB-PMS-3190	Review & comment on Plumbing system Pump Set (EL-panel)	0	26-Feb-26	18-Mar-26	23-Apr-26 A	11-May-26 A		100%						
S2-ADB-PMS-3200	Re-submission of Plumbing system Pump Set (EL-panel)	1	19-Mar-26	19-Apr-26	12-May-26 A	01-Jun-26	-153	95.24%						
S2-ADB-PMS-3210	Review & Approval of Plumbing system Pump Set (EL-panel)	29	20-Apr-26	10-May-26	02-Jun-26	30-Jun-26	-153	0%						
Plumbing System (Pressure Vessel) (BS011)														
S2-ADB-PMS-3000	Re-submission of Pneumatic Tank / Pressure Vessel	12	16-Feb-26	23-Mar-26	06-Jan-26 A	12-Jun-26	-183	92.41%						
S2-ADB-PMS-3010	Review & Approval of Pneumatic Tank / Pressure Vessel	48	11-Feb-26	10-May-26	13-Jun-26	30-Jul-26	-183	0%						
Pipes and Fittings for Plumbing System (BS013A)														
S2-ADB-PMS-3060	Prepare & Submission of Pipes and Fittings for Plumbing and Drainage System	0	01-Jan-26	11-Mar-26	18-Dec-25 A	21-May-26 A		100%						
S2-ADB-PMS-3090	Review & Approval of Pipes and Fittings for Plumbing and Drainage System	60	20-Apr-26	10-May-26	22-May-26 A	30-Jul-26	-183	14.29%						
Valves for Plumbing System (BS013C)														
S2-ADB-PMS-3380	Prepare & Submission of Valves for Plumbing and Drainage System	12	01-Jan-26	11-Mar-26	18-Dec-25 A	12-Jun-26	-183	93.22%						
S2-ADB-PMS-3410	Review & Approval of Valves for Plumbing and Drainage System	48	20-Apr-26	10-May-26	13-Jun-26	30-Jul-26	-183	0%						
Drainage system Pump Set (Submersible Sewage pump) (BS015)														
S2-ADB-PMS-3160	Re-submission of Drainage system Pump Set (Submersible Sewage pump)	12	13-Jan-26	31-Mar-26	13-Dec-25 A	12-Jun-26	-205	93.41%						
S2-ADB-PMS-3170	Review & Approval of Drainage system Pump Set (Submersible Sewage pump)	48	01-Mar-26	10-May-26	13-Jun-26	30-Jul-26	-205	0%						
FS System														
Fire Service Pump Set (Fixed Sprinkler, Fire and Jockey Pumps)(BS016A)														
S2-ADB-PMS-1110	Review & Approval of FS System - Fire Service Pump Set	50	21-Feb-26	20-Apr-26	28-Feb-26 A	20-Jul-26	-257	65.03%						
Fire Service Pump Set (EL-Panel) (BS016B)														
S2-ADB-PMS-3220	Prepare & Submission of FS System - Fire Service Pump Set (EL Panel)	12	01-May-25	04-Aug-25	01-Nov-25 A	12-Jun-26	-249	92.77%						
S2-ADB-PMS-3250	Review & Approval of FS System - Fire Service Pump Set (EL Panel)	38	31-Mar-26	20-Apr-26	13-Jun-26	20-Jul-26	-249	0%						
Pipes, Fittings, Valves for Fire Service Installation (BS017)														
S2-ADB-PMS-3260	Prepare & Submission of Pipe, fittings, valves for FS Installation	0	01-May-25	04-Aug-25	01-Nov-25 A	30-Apr-26 A		100%						
S2-ADB-PMS-3290	Review & Approval of Pipe, fittings, valves for FS Installation	13	31-Mar-26	20-Apr-26	01-May-26 A	13-Jun-26	-220	83.95%						
Radio Communication, Telephone System and Public Address System (BS024)														
S2-ADB-PMS-1210	Review & comment on Radio Communication, Telephone System and Public Address System	0			28-Apr-26 A	12-May-26 A		100%						
S2-ADB-PMS-1220	Re-submission of Radio Communication, Telephone System and Public Address System	12			13-May-26 A	12-Jun-26	-113	90.32%						
S2-ADB-PMS-1230	Review & Approval of Radio Communication, Telephone System and Public Address System	120	11-Mar-26	10-Apr-26	13-Jun-26	10-Oct-26	-113	0%						
CCTV , ACS & Security System (BS025)														
S2-ADB-PMS-1310	Review & Approval of CCTV, ACS & Security System	132	26-Nov-25	15-May-26	28-Apr-26 A	10-Oct-26	-178	20.48%						
Method Statement														
Fire Services System														
S2-ADB-MS-1000	Prepare & Submission of method statement of installation of FS system	25	01-Jun-26	25-Jun-26	11-Jun-26	05-Jul-26	-172	0%						
S2-ADB-MS-1010	Review & comment on method statement of installation of FS system	21	26-Jun-26	16-Jul-26	06-Jul-26	26-Jul-26	-172	0%						
S2-ADB-MS-1020	Re-submission of method statement of installation of FS system	21	17-Jul-26	06-Aug-26	27-Jul-26	16-Aug-26	-172	0%						
S2-ADB-MS-1030	Approval of method statement of installation of FS system	21	07-Aug-26	27-Aug-26	17-Aug-26	06-Sep-26	-172	0%						
MVAC System (with effluent cooling system)														
S2-ADB-MS-1040	Prepare & Submission of method statement of installation of MVAC System (with effluent cooling system)	30	01-May-26	30-May-26	07-Jul-26	05-Aug-26	-189	0%						
S2-ADB-MS-1050	Review & comment on method statement of installation of MVAC System (with effluent cooling system)	21	31-May-26	20-Jun-26	06-Aug-26	26-Aug-26	-189	0%						
S2-ADB-MS-1060	Re-submission of method statement of installation of MVAC System (with effluent cooling system)	30	21-Jun-26	20-Jul-26	27-Aug-26	25-Sep-26	-189	0%						
P&D System														
S2-ADB-MS-1200	Prepare & Submission of method statement of installation of P&D System	30	26-May-26	24-Jun-26	01-Aug-26	30-Aug-26	-184	0%						
Manufacture, FAT & Delivery of Major Equipment														
S2-ADB-MD-1000	Manufacture with FAT (4 months) & Delivery(1 month) of FS Pumps	154	21-Apr-26	19-Oct-26	20-Jul-26	20-Dec-26	-257	0%						

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S2-ADB-MD-1010	Manufacture with FAT (4 months) & Delivery(1 month) of AFA Panel	154	20-Apr-26	18-Oct-26	20-Jul-26	20-Dec-26	-249	0%					
S2-ADB-MD-1050	Manufacture with FAT(4 months) & Delivery(1 month) of MV System	214	24-Apr-26	24-Nov-26	30-Jul-26	28-Feb-27	-294	0%					
S2-ADB-MD-1060	Manufacture with FAT(3 months) & Delivery(1 month) of AC System	123	30-Apr-26	30-Aug-26	30-Jul-26	29-Nov-26	-307	0%					
S2-ADB-MD-1070	Manufacture with FAT (2 months) & Delivery(1 month) of P&D Pumps	93	10-May-26	10-Aug-26	30-Jul-26	30-Oct-26	-205	0%					
S2-ADB-MD-1090	Manufacture of LVSB	92	29-Apr-26	29-Sep-26	19-Aug-26*	18-Nov-26	-285	0%					
Interfacing Works													
S2-ADB-IFW-1000	Interface Works with Other Contract (including: Slab / Wall openings, Concrete Plinths, Cast-in Item, etc)	15	15-Dec-22	14-Oct-24	01-Apr-25 A	15-Jun-26	-99	96.6%					
S2-ADB-IFW-1020	Design Submission with Interface Works on Provision in LV Switchroom in ADB	90	01-Feb-26	01-May-26	01-Jun-26	29-Aug-26	-251	0%					
S2-ADB-IFW-1030	Design Submission with Interface Works on Effluent Supply for Effluent Cooling System	12	01-May-25	18-Apr-26	19-Apr-25 A	12-Jun-26	-63	97.14%					
S2-ADB-IFW-1040	Design Submission with Interface Works on Street Fire Hydrant Water Main & Pumping System	90	01-Feb-26	01-May-26	01-Jun-26	29-Aug-26	-160	0%					
S2-ADB-IFW-1050	Design Submission with Interface Works on Plumbing & Drainage	59	01-Dec-25	10-Mar-27	15-Feb-25 A	29-Jul-26	-182	88.87%					
S2-ADB-IFW-1060	Design Submission with Interface Works on BEAM Plus	59	26-Apr-26	24-Jul-26	01-May-26 A	29-Jul-26	-277	34.44%					
Section 3 - Design, supply, delivery, installation, T&C of Sludge Dewatering and Drying System													
Technical Submission & Approval													
Subletting													
Sludge Dewatering System													
S3-SDB-SUB-1120	Tendering of Instrument Air System	30	01-Oct-25	29-Mar-26	30-Sep-25 A	30-Jun-26	-82	89.05%					
S3-SDB-SUB-1130	Engagement of Instrument Air System	31	29-Mar-26	28-Apr-26	01-Jul-26	31-Jul-26	-82	0%					
Air Purifying System with Disinfection													
S3-SDB-SUB-1340	Tendering of Air Purification System	22	01-Feb-26	01-Apr-26	10-Jan-26 A	22-Jun-26	-240	86.59%					
S3-SDB-SUB-1350	Engagement of Air Purification System	30	11-Mar-26	10-Apr-26	23-Jun-26	22-Jul-26	-240	0%					
Gas Detection System													
S3-SDB-SUB-1400	Tendering of Gas Detection System	10	04-Dec-25	29-May-26	18-Aug-25 A	10-Jun-26	-36	96.63%					
S3-SDB-SUB-1410	Engagement of Gas Detection System	30	11-Feb-26	10-Mar-26	11-Jun-26	10-Jul-26	-36	0%					
Vehicle Access Control System													
S3-SDB-SUB-1420	Tendering of Vehicle Access Control System	40	01-Jan-26	01-Mar-26	13-Dec-25 A	10-Jul-26	-159	80.95%					
S3-SDB-SUB-1430	Engagement of Vehicle Access Control System	31	11-Feb-26	10-Mar-26	11-Jul-26	10-Aug-26	-159	0%					
CMMS and IDMS													
S3-SDB-SUB-1440	Tendering of CMMS and IDMS	10	01-Oct-25	29-Jan-26	25-Sep-25 A	10-Jun-26	-279	96.14%					
S3-SDB-SUB-1450	Engagement of CMMS and IDMS	31	01-Mar-26	31-Mar-26	11-Jun-26	11-Jul-26	-279	0%					
Power Quality and Energy Management System (PQEMS)													
S3-SDB-SUB-1460	Tendering of PQEMS	10	01-Aug-25	21-Mar-26	31-Jul-25 A	10-Jun-26	-279	96.83%					
S3-SDB-SUB-1470	Engagement of PQEMS	31	21-Mar-26	20-Apr-26	11-Jun-26	11-Jul-26	-279	0%					
Control, Monitoring and Operation System (CMO)													
S3-SDB-SUB-1500	Tendering of CMO	10	06-Mar-26	04-May-26	24-Mar-26 A	10-Jun-26	-31	87.34%					
S3-SDB-SUB-1510	Engagement of CMO	31	05-May-26	04-Jun-26	11-Jun-26	11-Jul-26	-31	0%					
DDASubmission													
Civil Requirement													
Sludge Dewatering Building (DDA036)													
Ground and Frist Level (DDA036b)													
S3-SDB-CR-2100	Re-submission of civil requirement & general arrangement drawing of SDB (Ground & First level)	0			13-Dec-25 A	29-May-26 A		100%					
S3-SDB-CR-2110	Approval of civil requirement & general arrangement drawing of SDB (Ground & First level)	30			30-May-26 A	30-Jun-26	-236	6.25%					
Roof Level (DDA036c)													
S3-SDB-CR-2140	Re-submission of civil requirement & general arrangement drawing of SDB (Roof Level)	0	17-Feb-26	12-Apr-26	20-Dec-25 A	29-May-26 A		100%					
S3-SDB-CR-2150	Approval of civil requirement & general arrangement drawing of SDB (Roof Level)	30	13-Feb-26	30-Mar-26	30-May-26 A	30-Jun-26	-236	6.25%					
Site Wide Cable Duct System (DDA038)													
S3-SDB-CR-2060	Re-submission of civil requirement & general arrangement drawing of Site Wide Cable Duct System	0	05-Oct-25	04-Jan-26	30-Aug-25 A	29-May-26 A		100%					


Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-CR-2070	Approval of civil requirement & general arrangement drawing of Site Wide Cable Duct System	30	01-Dec-25	05-Feb-26	30-May-26 A	30-Jun-26	-191	6.25%					
Sludge Mixing System (DDA003)													
S3-SDB-DDA-1030	Approval of DDA Design of Sludge Mixing System	30	26-Jun-25	27-Jan-26	24-Mar-26 A	30-Jun-26	-196	69.7%					
Sludge Dewatering and Drying System													
Sludge Dewatering System (Centrifuge, Centrifuge Feed Pump) (DDA004A)													
S3-SDB-DDA-1110	Approval of DDA Design of Centrifuge and Centrifuge Feed Pump	30	27-Jul-25	29-May-26	24-Mar-26 A	30-Jun-26	-194	69.7%					
Sludge Drying System (Dryer's Conveyor and Condensation System) (DDA004B)													
S3-SDB-DDA-2470	Approval of DDA Design of Sludge Drying System	30	01-Apr-25	01-Dec-25	29-Aug-25 A	30-Jun-26	-194	90.2%					
Sludge Handling and Dynamic Mixing System (Hopper, Diverters, Silo, Dynamic Sludge Mixer) (DDA004C)													
S3-SDB-DDA-2510	Approval of DDA Design of Hopper, Diverters, Silo and Dynamic Sludge Mixer	30	01-Sep-25	23-May-26	26-Mar-26 A	30-Jun-26	-194	69.07%					
Sludge Conveying and Discharge System (DDA005)													
S3-SDB-DDA-1140	Re-submission of DDA Design of Sludge Conveying & Discharge System	0	17-Oct-25	25-Dec-25	16-Sep-25 A	29-May-26 A		100%					
S3-SDB-DDA-1150	Approval of DDA Design of Sludge Conveying & Discharge System	30	01-Dec-25	02-May-26	30-May-26 A	30-Jun-26	-170	6.25%					
Polyelectrolyte Preparation, Mixing, Transferring, Storage and Dosing System (DDA006)													
S3-SDB-DDA-1190	Approval of DDA Design of Polyelectrolyte Preparation, Mixing, Transferring, Storage & Dosing System	30	07-Jun-25	07-May-26	31-May-25 A	30-Jun-26	-248	92.42%					
Centrate/Filtrate Collection System (DDA007)													
S3-SDB-DDA-1220	Re-submission of DDA Design of Centrate/Filtrate Collection System	12	02-Mar-26	18-May-26	13-Dec-25 A	12-Jun-26	-220	92.21%					
S3-SDB-DDA-1230	Approval of DDA Design of Centrate/Filtrate Collection System	48	01-Mar-26	30-Apr-26	13-Jun-26	30-Jul-26	-220	0%					
Steam Boiler System (DDA008)													
S3-SDB-DDA-1270	Approval of DDA Design of Steam Boiler System	60	06-Jan-26	14-May-26	01-Apr-26 A	30-Jul-26	-232	50.41%					
Sludge Heating System (DDA009)													
S3-SDB-DDA-1300	Re-submission of DDA Design of Sludge Heating System	12	21-Feb-26	09-Apr-26	10-Mar-26 A	12-Jun-26	-263	87.37%					
S3-SDB-DDA-1310	Approval of DDA Design of Sludge Heating System	48	10-Apr-26	30-Apr-26	13-Jun-26	30-Jul-26	-263	0%					
CHP System (DDA012)													
S3-SDB-DDA-1420	Re-submission of DDA Design of CHP Generating System	12	21-Feb-26	09-Apr-26	06-Mar-26 A	12-Jun-26	-220	87.88%					
S3-SDB-DDA-1430	Approval of DDA Design of CHP Generating System	48	10-Apr-26	30-Apr-26	13-Jun-26	30-Jul-26	-220	0%					
Exhaust Gas Treatment System (DDA013)													
S3-SDB-DDA-1460	Re-submission of DDA Design of Exhaust Gas Treatment System	12	19-Feb-26	09-Apr-26	04-Mar-26 A	12-Jun-26	-212	83.56%					
S3-SDB-DDA-1470	Approval of DDA Design of Exhaust Gas Treatment System	48	10-Apr-26	30-Apr-26	13-Jun-26	30-Jul-26	-212	0%					
Deodorisation Unit/System (DDA015)													
S3-SDB-DDA-1540	Re-submission of DDA Design of Deodorisation Unit/System	0	06-Oct-24	20-Sep-25	12-Sep-24 A	29-May-26 A		100%					
S3-SDB-DDA-1550	Approval of DDA Design of Deodorisation Unit/System	30	28-Sep-25	28-Sep-26	30-May-26 A	30-Jun-26	-256	6.25%					
Air Purifier System with Disinfection (DDA016)													
S3-SDB-DDA-1590	Approval of DDA Design of Air Purifier System with Disinfection	60	01-Mar-26	30-Apr-26	01-Apr-26 A	30-Jul-26	-156	50.41%					
Lifting Appliance (DDA017)													
S3-SDB-DDA-1620	Re-submission of DDA Design of Lifting Appliance	0	07-Feb-26	05-Apr-26	17-Jan-26 A	21-May-26 A		100%					
S3-SDB-DDA-1630	Approval of DDA Design of Lifting Appliance	30	16-Mar-26	30-Apr-26	22-May-26 A	30-Jun-26	-222	25%					
Emergency Generator Set (DDA023)													
S3-SDB-DDA-1660	Re-submission of DDA Design of Emergency Generator System	0	16-Nov-25	23-Jan-26	08-Oct-25 A	22-May-26 A		100%					
S3-SDB-DDA-1670	Approval of DDA Design of Emergency Generator System	60	27-Feb-26	03-Jun-26	23-May-26 A	30-Jul-26	-308	13.04%					
PLC and SCADA System, and Network Integration (DDA035)													
System Architecture Drawing and I/O Schedule (DDA035a)													
S3-SDB-DDA-1750	Approval of System Architecture Drawing and I/O Schedule	60	01-Mar-26	30-Apr-26	31-Mar-26 A	30-Jul-26	-189	50.82%					
SCADA Panels GA, Schematic Drawings and Equipment Layout Plan (DDA035b)													
S3-SDB-DDA-2890	Review & comment on SCADA Panels GA, Schematic Drawings and Equipment Layout Plan	9	01-Mar-26	21-Mar-26	25-Apr-26 A	09-Jun-26	-311	80.43%					
S3-SDB-DDA-2900	Re-submission of SCADA Panels GA, Schematic Drawings and Equipment Layout Plan	30	22-Mar-26	09-Apr-26	10-Jun-26	09-Jul-26	-311	0%					
S3-SDB-DDA-2910	Approval of SCADA Panels GA, Schematic Drawings and Equipment Layout Plan	21	10-Apr-26	30-Apr-26	10-Jul-26	30-Jul-26	-311	0%					
HMI Graphics Design (DDA035c)													
S3-SDB-DDA-2930	Review & comment on HMI Graphics Design	15	21-Mar-26	10-Apr-26	24-Apr-26 A	15-Jun-26	-312	71.7%					

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-DDA-2940	Re-submission of HMI Grapichs Design	147	11-Apr-26	09-Aug-26	16-Jun-26	09-Nov-26	-312	0%					
Gas Detection System (DDA028)													
S3-SDB-DDA-1780	Re-submission of Gas Detection System	12	18-Nov-25	28-Apr-26	18-Oct-25 A	12-Jun-26	-221	93.51%					
S3-SDB-DDA-1790	Approval of Gas Detection System	79	29-Mar-26	28-May-26	13-Jun-26	30-Aug-26	-221	0%					
Control, Monitoring and Operation (CMO) System (DDA034)													
S3-SDB-DDA-1800	Prepare & Submission of CMO System	15	01-Jun-25	23-Apr-26	23-Apr-25 A	15-Jun-26	-101	96.42%					
S3-SDB-DDA-1810	Review & comment on CMO System	21	16-Mar-26	05-Apr-26	16-Jun-26	06-Jul-26	-101	0%					
S3-SDB-DDA-1820	Re-submission of CMO System	54	06-Apr-26	29-Aug-26	07-Jul-26	29-Aug-26	-101	0%					
S3-SDB-DDA-1830	Approval of CMO System	21	30-Aug-26	19-Sep-26	30-Aug-26	19-Sep-26	-101	0%					
Vehicle Access Control System (DDA029)													
S3-SDB-DDA-1910	Approval of Vehicle Access Control System	91	29-Mar-26	30-Aug-26	25-Apr-26 A	30-Aug-26	-179	28.91%					
Computerised Maint. & Management Sys(CMMS) (DDA030)													
S3-SDB-DDA-1920	Prepare & Submission of CMMS	47	01-May-25	13-Apr-26	27-Mar-25 A	17-Jul-26	-256	88.25%					
S3-SDB-DDA-1930	Review & comment on CMMS	21	10-Mar-26	30-Mar-26	18-Jul-26	07-Aug-26	-256	0%					
S3-SDB-DDA-1940	Re-submission of CMMS	63	31-Mar-26	26-May-26	08-Aug-26	09-Oct-26	-256	0%					
Power Quality and Energy Management System (PQEMS) (DDA032)													
System Architecture Drawing (DDA032a)													
S3-SDB-DDA-2020	Re-submission of PQEMS - System Architecture Drawing	0	13-Dec-25	11-Feb-26	11-Nov-25 A	22-May-26 A		100%					
S3-SDB-DDA-2030	Approval of PQEMS - System Architecture Drawing	60	11-Feb-26	31-May-26	23-May-26 A	30-Jul-26	-174	13.04%					
PQEMS Panels GA, Schematic Drawings and Equipment Layout Plan (DDA032b)													
S3-SDB-DDA-2980	Re-submission of PQEMS Panels GA, Schematic Drawings and Equipment Layout Plan	0	20-Mar-26	09-Apr-26	07-Mar-26 A	20-May-26 A		100%					
S3-SDB-DDA-2990	Approval of PQEMS Panels GA, Schematic Drawings and Equipment Layout Plan	45	10-Apr-26	30-Apr-26	21-May-26 A	15-Jul-26	-159	36.62%					
Fire Services System (DDA018)													
S3-SDB-DDA-2070	Approval of DDA Design of FS System	60	01-Dec-25	30-May-26	28-Mar-26 A	30-Jul-26	-294	52%					
MVAC System (with effluent cooling system) (DDA019)													
MV System (in SDB and ADB) (DDA019a)													
S3-SDB-DDA-2110	Approval of DDA Design of MV System	60	21-Sep-25	20-Feb-26	29-Nov-25 A	30-Jul-26	-227	75.41%					
AC system (AC system in SDB and with Effluent Cooling System in ADB) (DDA019b)													
S3-SDB-DDA-2840	Re-submission of DDA Design of AC System (with effluent cooling system)	12	21-Feb-26	09-Apr-26	20-Mar-26 A	12-Jun-26	-239	78.95%					
S3-SDB-DDA-2850	Approval of DDA Design of AC System (with effluent cooling system)	48	10-Apr-26	30-Apr-26	13-Jun-26	30-Jul-26	-239	0%					
Absorption Chiller System (Absorption Chiller in Sludge Dewatering Building) (DDA019c)													
S3-SDB-DDA-3060	Re-submission of DDA Design of Absorption Chiller System (Absorption Chiller in Sludge Dewatering Building)	30	12-Feb-26	09-Apr-26	05-Feb-26 A	30-Jun-26	-318	77.1%					
S3-SDB-DDA-3070	Approval of DDA Design of Absorption Chiller System (Absorption Chiller in Sludge Dewatering Building)	61	10-Apr-26	30-Apr-26	01-Jul-26	30-Aug-26	-318	0%					
P&D System (DDA025)													
S3-SDB-DDA-2140	Re-submission of DDA Design of P&D System	12	08-Feb-26	09-May-26	09-Jan-26 A	12-Jun-26	-185	89.29%					
S3-SDB-DDA-2150	Approval of DDA Design of P&D System	18	10-Apr-26	30-Apr-26	13-Jun-26	30-Jun-26	-185	0%					
Electrical System													
Electrical System - LV Power Distribution System (DDA021B)													
S3-SDB-DDA-2540	Re-submission of DDA Design of LV Power Distribution System	0			10-Mar-26 A	26-May-26 A		100%					
S3-SDB-DDA-2550	Approval of DDA Design of LV Power Distribution System	30	14-Feb-26	06-Mar-26	27-May-26 A	30-Jun-26	-262	14.29%					
Electrical System - Control Wiring Diagram for LV Switchboard (DDA021C)													
S3-SDB-DDA-2590	Approval of DDA Design of Control Wiring Diagram	30	01-Mar-26	21-Mar-26	15-Apr-26 A	30-Jun-26	-262	61.04%					
Biogas Pre-treatment System (DDA042)													
S3-SDB-DDA-2220	Re-submission of DDA Design of Biogas Pre-treatment System	0	11-Dec-25	07-Apr-26	21-Oct-25 A	11-May-26 A		100%					
S3-SDB-DDA-2230	Approval of DDA Design of Biogas Pre-treatment System	30	16-Feb-26	30-Apr-26	12-May-26 A	30-Jun-26	-170	40%					
All Temporary Works and Diversion Works for Testing and Commissioning (DDA043)													
S3-SDB-DDA-2640	Prepare & Submission of DDA Design of All Temp. Works & Diversion for T&C	15	01-Dec-25	13-Apr-26	02-Nov-25 A	15-Jun-26	-177	93.36%					
S3-SDB-DDA-2650	Approval of DDA Design of All Temp. Works & Diversion for T&C	45	16-Mar-26	30-Apr-26	16-Jun-26	30-Jul-26	-177	0%					
Pipe support and O&M Platform Design Calculation (DDA044)													
Structural Design Calculation - Pipe Support (DDA044a)													


Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-DDA-3020	Re-submission of DDA Design of Structural Design Calculation - Pipe Support	12	15-Feb-26	15-Apr-26	31-Mar-26 A	12-Jun-26	-44	83.78%					
S3-SDB-DDA-3030	Approval of DDA Design of Structural Design Calculation - Pipe Support	18	16-Mar-26	30-Apr-26	13-Jun-26	30-Jun-26	-44	0%					
Structural Design Calculation - O&M Platform (DDA044b)													
S3-SDB-DDA-3080	Prepare & Submission of DDA Design of Structural Design Calculation - O&M Platform	15			02-Feb-26 A	15-Jun-26	-74	88.81%					
S3-SDB-DDA-3110	Approval of DDA Design of Structural Design Calculation - O&M Platform	45			16-Jun-26	30-Jul-26	-74	0%					
Structural Design Calculation - Equipment Structural Support (DDA044c)													
S3-SDB-DDA-3140	Re-submission of DDA Design of Structural Design Calculation - Equipment Structural Support	12			11-Apr-26 A	12-Jun-26	-44	65.71%					
S3-SDB-DDA-3150	Approval of DDA Design of Structural Design Calculation - Equipment Structural Support	18			13-Jun-26	30-Jun-26	-44	0%					
Plant & Material Submission													
Sludge Dewatering and Drying System													
Sludge Dryer System													
Control Panel (ME0003D)													
S3-SDB-PMS-2190	Review & Approval of Sludge Dryer System (Control Panel)	31	03-Feb-26	13-Apr-26	28-Apr-26 A	01-Jul-26	-237	52.31%					
Auxiliary Equipment in Sludge Drying System (ME003E)													
S3-SDB-PMS-1760	Prepare & Submission of Auxiliary Equipment in Sludge Drying System	0	06-Oct-25	24-May-26	28-Jul-25 A	29-May-26 A		100%					
S3-SDB-PMS-1790	Review & Approval of Auxiliary Equipment in Sludge Drying System	31	16-Mar-26	28-Apr-26	30-May-26 A	01-Jul-26	-51	6.06%					
Wet Sludge Hopper and Dried Sludge Silo (ME007)													
S3-SDB-PMS-1680	Prepare & Submission of Wet Sludge Hopper and Dried Sludge Silo	0	01-Feb-25	11-Dec-25	06-Jan-25 A	22-May-26 A		100%					
S3-SDB-PMS-1710	Review & Approval of Wet Sludge Hopper and Dried Sludge Silo	31	08-Mar-26	28-Mar-26	23-May-26 A	01-Jul-26	-156	22.5%					
Sludge Skips (ME009)													
S3-SDB-PMS-2200	Prepare & Submission of Sludge Skips	42	01-Nov-25	31-May-26	01-Oct-25 A	12-Jul-26	-231	83.53%					
S3-SDB-PMS-2210	Review & Approval of Sludge Skips	65	01-May-26	15-Jun-26	13-Jul-26	15-Sep-26	-231	0%					
Digested Sludge Holding Tank Drain Pump and Polymer Pumps (ME022)													
S3-SDB-PMS-2230	Review & Approval of Digested Sludge Holding Tank Drain Pump and Polymer Pumps	71	26-Feb-26	10-Apr-26	29-Apr-26 A	10-Aug-26	-277	31.73%					
Biogas Pre-treatment System (ME010)													
S3-SDB-PMS-1040	Prepare & Submission of Biogas Pre-treatment System	0	06-Feb-25	12-Mar-26	13-Jan-25 A	11-May-26 A		100%					
S3-SDB-PMS-1070	Review & Approval of Biogas Pre-treatment System	15	17-Feb-26	01-Apr-26	12-May-26 A	15-Jun-26	-214	67.39%					
Auxiliary Equipment I (Gas train and Lubrication oil tank) for CHP system (ME011B)													
S3-SDB-PMS-3630	Review & comment on Auxiliary Equipment I (Gas train and Lubrication oil tank) for CHP system	0			23-Apr-26 A	11-May-26 A		100%					
S3-SDB-PMS-3640	Re-submission of Auxiliary Equipment I (Gas train and Lubrication oil tank) for CHP system	12			12-May-26 A	12-Jun-26	-239	62.5%					
S3-SDB-PMS-3650	Review & Approval of Auxiliary Equipment I (Gas train and Lubrication oil tank) for CHP system	46			13-Jun-26	28-Jul-26	-239	0%					
Auxiliary Equipment II (Intake Fan,Exhaust Gas Silencer & Main Heat Exchanger) for CHP system(ME011 C)													
S3-SDB-PMS-3660	Prepare & Submission of Auxiliary Equipment II (Intake Fan, Exhaust Gas Silencer and Main Heat Exchanger) for CHP system	61			02-Mar-26 A	31-Jul-26	-239	59.87%					
S3-SDB-PMS-3670	Review & Approval of Auxiliary Equipment II (Intake Fan, Exhaust Gas Silencer and Main Heat Exchanger) for CHP system	28			01-Aug-26	28-Aug-26	-239	0%					
CHP Heat Recovery System (ME011 D)													
S3-SDB-PMS-3580	Prepare & Submission of CHP Heat Recovery System	12	01-Jun-25	27-Jul-25	02-Jan-26 A	12-Jun-26	-239	92.59%					
S3-SDB-PMS-3610	Review & Approval of CHP Heat Recovery System	16	28-Feb-26	20-Mar-26	13-Jun-26	28-Jun-26	-239	0%					
Control Panel and Instrument for CHP system (ME011 E)													
S3-SDB-PMS-3680	Prepare & Submission of Control Panel and Instrument for CHP system	28			02-Mar-26 A	28-Jun-26	-269	68.18%					
S3-SDB-PMS-3690	Review & Approval of Control Panel and Instrument for CHP system	92			29-Jun-26	28-Sep-26	-269	0%					
Gas Detection system for CHP system (ME011F)													
S3-SDB-PMS-3700	Prepare & Submission of Gas Detection system for CHP system	58			02-Mar-26 A	28-Jul-26	-238	61.07%					
S3-SDB-PMS-3710	Review & Approval of Gas Detection system for CHP system	92			29-Jul-26	28-Oct-26	-238	0%					
Pipework and Valves(Biogas pipes, Water pipes and Chimney pipes)for CHP system (ME011 G)													
S3-SDB-PMS-3720	Prepare & Submission of Pipework and Valves(Biogas pipes, Water pipes and Chimney pipes)	58			02-Mar-26 A	28-Jul-26	-238	61.07%					

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-PMS-3730	Review & Approval of Pipework and Valves(Biogas pipes, Water pipes and Chimney pipes)	92			29-Jul-26	28-Oct-26	-238	0%					
Acoustic Enclosure for CHP Generator Set (ME011H)													
S3-SDB-PMS-3740	Prepare & Submission of Acoustic Enclosure for CHP Generator Set	12			02-Mar-26 A	12-Jun-26	-238	88.35%					
S3-SDB-PMS-3750	Review & Approval of Acoustic Enclosure for CHP Generator Set	77			13-Jun-26	28-Aug-26	-238	0%					
Sludge Heating System (ME012)													
Hotwater Heater Module (Hotwater Heaters) (ME012A)													
S3-SDB-PMS-1900	Re-submission of Sludge Heating System (Biogas Hot-Water Heater)	0	13-Mar-26	30-Mar-26	07-Mar-26 A	29-May-26 A		100%					
S3-SDB-PMS-1910	Review & Approval of Sludge Heating System (Biogas Hot-Water Heater)	15	31-Mar-26	20-Apr-26	30-May-26 A	15-Jun-26	-180	53.13%					
Auxiliary Equipment I (Blow Down Tanks and Heat Exchangers) (ME012B)													
S3-SDB-PMS-3820	Re-submission of Auxiliary Equipment I	9			06-Mar-26 A	09-Jun-26	499	90.63%					
S3-SDB-PMS-3830	Review & Approval of Auxiliary Equipment I	21			10-Jun-26	30-Jun-26	499	0%					
Auxiliary Equipment II (Chemical Dosing System, Hotwater Feed & Recirculation Pumps) (ME012C)													
S3-SDB-PMS-3860	Re-submission of Auxiliary Equipment II	0			06-Mar-26 A	29-May-26 A		100%					
S3-SDB-PMS-3870	Review & Approval of Auxiliary Equipment II	30			30-May-26 A	30-Jun-26	499	6.25%					
Auxiliary Equipment III (Pipework, Valve, Instrument) (ME012D)													
S3-SDB-PMS-3900	Re-submission of Auxiliary Equipment III	12			06-Mar-26 A	12-Jun-26	499	87.88%					
S3-SDB-PMS-3910	Review & Approval of Auxiliary Equipment III	18			13-Jun-26	30-Jun-26	499	0%					
Control Panel (ME012E)													
S3-SDB-PMS-3940	Re-submission of Control Panel	12			06-Mar-26 A	12-Jun-26	499	87.88%					
S3-SDB-PMS-3950	Review & Approval of Control Panel	18			13-Jun-26	30-Jun-26	499	0%					
Steam Boiler System (ME013)													
Steam Boiler Module (Steam Boilers, Gas Train, Burner) (ME013A)													
S3-SDB-PMS-1140	Re-submission of Steam Boiler Module	12			21-Feb-26 A	12-Jun-26	-283	82.61%					
S3-SDB-PMS-1150	Review & Approval of Steam Boiler Module	18	01-Feb-26	25-Mar-26	13-Jun-26	30-Jun-26	-283	0%					
Auxiliary Equipment I (Deaerators, Flash Vessels, Blow Down Tanks and Steam Feed Pumps) (ME013B)													
S3-SDB-PMS-3980	Re-submission of Auxiliary Equipment I	12			21-Feb-26 A	12-Jun-26	474	89.29%					
S3-SDB-PMS-3990	Review & Approval of Auxiliary Equipment I	43			13-Jun-26	25-Jul-26	474	0%					
Auxiliary Equipment II (Chemical Dosing System & Condensation System) (ME013C)													
S3-SDB-PMS-4020	Re-submission of Auxiliary Equipment II	12			21-Feb-26 A	12-Jun-26	474	89.29%					
S3-SDB-PMS-4030	Review & Approval of Auxiliary Equipment II	43			13-Jun-26	25-Jul-26	474	0%					
Auxiliary Equipment III (Pipework, Valve, Instrument) (ME013D)													
S3-SDB-PMS-4060	Re-submission of Auxiliary Equipment III	12			21-Feb-26 A	12-Jun-26	474	89.29%					
S3-SDB-PMS-4070	Review & Approval of Auxiliary Equipment III	43			13-Jun-26	25-Jul-26	474	0%					
Control Panel (ME013E)													
S3-SDB-PMS-4100	Re-submission of Control Panel	12			21-Feb-26 A	12-Jun-26	474	89.29%					
S3-SDB-PMS-4110	Review & Approval of Control Panel	43			13-Jun-26	25-Jul-26	474	0%					
Polyelectrolyte Preparation, Mixing, Transfer, Storage and Dosing System (ME016)													
S3-SDB-PMS-1170	Review & comment on Polyelectrolyte Preparation, Mixing, Transfer, Storage & Dosing System	0			25-Apr-26 A	12-May-26 A		100%					
S3-SDB-PMS-1180	Re-submission of Polyelectrolyte Preparation, Mixing, Transfer, Storage & Dosing System	12			13-May-26 A	12-Jun-26	-264	61.29%					
S3-SDB-PMS-1190	Review & Approval of Polyelectrolyte Preparation, Mixing, Transfer, Storage & Dosing System	28	26-Feb-26	10-Apr-26	13-Jun-26	10-Jul-26	-264	0%					
Deodourisation System													
Deodourisation System (EL-Panel) (ME015B)													
S3-SDB-PMS-3330	Review & Approval of Deodourisation System (EL-Panel)	52	25-Feb-26	09-Apr-26	24-Apr-26 A	22-Jul-26	-148	42.22%					
DO system (Associate Pipework & Valve & Instrument & Discharge Stack) (ME019)													
S3-SDB-PMS-3360	Re-submission of DO system (Associate Pipework & Valve & Instrumnt & Discharge Stack)	0	18-Mar-26	19-Apr-26	10-Feb-26 A	29-May-26 A		100%					
S3-SDB-PMS-3370	Review & Approval of DO system (Associate Pipework & Valve & Instrumnt & Discharge Stack)	52	20-Apr-26	10-May-26	30-May-26 A	22-Jul-26	-148	3.7%					
Air Purifying System with Disinfection (SDB and ADB) (ME020)													
S3-SDB-PMS-1980	Re-submission of Air Purifying System with Disinfection (SDB and ADB)	12	19-Apr-26	20-May-26	18-Apr-26 A	12-Jun-26	-240	69.23%					
S3-SDB-PMS-1990	Review & Approval of Air Purifying System with Disinfection (SDB and ADB)	40	21-May-26	10-Jun-26	13-Jun-26	22-Jul-26	-240	0%					
Lifting Appliance (ME017)													

Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-PMS-1310	Review & Approval of Lifting Appliance	0	01-Mar-26	21-Mar-26	24-Mar-26 A	05-May-26 A		100%					
Valves and Actuators (DI) (ME021)													
S3-SDB-PMS-1340	Re-submission of Valves and Actuators (DI)	12	01-Feb-26	20-Mar-26	22-Jan-26 A	12-Jun-26	-248	91.55%					
S3-SDB-PMS-1350	Review & Approval of Valves and Actuators (DI)	38	11-Mar-26	10-Apr-26	13-Jun-26	20-Jul-26	-248	0%					
Chemical (uPVC) Pipes, Fittings and Accessories (ME023)													
S3-SDB-PMS-1420	Re-submission of uPVC Pipes, Fittings & Accessories	0	01-Nov-25	16-Feb-26	15-Oct-25 A	30-Apr-26 A		100%					
S3-SDB-PMS-1430	Review & Approval of uPVC Pipes, Fittings & Accessories	30	03-Mar-26	01-May-26	01-May-26 A	30-Jun-26	-44	50.82%					
SCADA and PLC system													
PLC Panel System (ICA001)													
S3-SDB-PMS-1470	Review & Approval of PLC Panel system	50	01-Mar-26	20-May-26	31-Mar-26 A	20-Jul-26	-287	55.36%					
SCADA System (ICA002)													
S3-SDB-PMS-3410	Review & Approval of SCADA system	0	01-Mar-26	20-May-26	28-Mar-26 A	14-May-26 A		100%					
Gas Detection System (ME026)													
S3-SDB-PMS-1500	Re-submission of Gas Detection System	40	08-Nov-25	21-Mar-26	18-Oct-25 A	10-Jul-26	-311	84.96%					
S3-SDB-PMS-1510	Review & Approval of Gas Detection System	92	01-Mar-26	10-Apr-26	11-Jul-26	10-Oct-26	-311	0%					
Instrumentation													
Electromagnetic and Flow Transmitter (ICA008)													
S3-SDB-PMS-2390	Review & Approval of Electromagnetic and Flow Transmitter	0	04-Mar-26	25-Apr-26	09-Apr-26 A	14-May-26 A		100%					
Gas Detector Instruments (ICA015)													
S3-SDB-PMS-2670	Review & Approval of Gas Detector Instruments	71	23-Dec-25	10-Feb-26	23-Apr-26 A	10-Aug-26	-277	35.45%					
Sludge Conveyors (ME005)													
Sludge Conveyor of Sludge Dewatering and Drying System (ME005A)													
S3-SDB-PMS-1840	Prepare & Submission of Sludge Conveyors	0	01-Feb-25	05-Mar-26	21-Jan-25 A	29-May-26 A		100%					
S3-SDB-PMS-1870	Review & Approval of Sludge Conveyor	31	23-Feb-26	15-Mar-26	01-Jun-26	01-Jul-26	-193	0%					
Sludge Conveyor of Mixed Sludge Discharge System (ME005B)													
S3-SDB-PMS-4120	Prepare & Submission of Sludge Conveyors	0			21-Jan-25 A	30-Apr-26 A		100%					
S3-SDB-PMS-4130	Review & comment on Sludge Conveyors	0			01-May-26 A	18-May-26 A		100%					
S3-SDB-PMS-4140	Re-submission of Sludge Conveyors	12			19-May-26 A	12-Jun-26	469	52%					
S3-SDB-PMS-4150	Review & Approval of Sludge Conveyor	48			13-Jun-26	30-Jul-26	469	0%					
Exhaust Gas Treatment System (ME014)													
S3-SDB-PMS-1920	Prepare & Submission of Exhaust Gas Treatment System	10	01-Jun-25	12-Apr-26	09-May-25 A	10-Jun-26	-169	97.49%					
S3-SDB-PMS-1950	Review & Approval of Exhaust Gas Treatment System	30	21-Mar-26	10-Apr-26	11-Jun-26	10-Jul-26	-169	0%					
Scissor Platform spare plant for operation (ME029)													
S3-SDB-PMS-3240	Re-submission of Scissor Platform spare plant for operation	30	09-Jan-26	30-Apr-26	09-Dec-25 A	30-Jun-26	-252	85.29%					
S3-SDB-PMS-3250	Review & Approval of Scissor Platform spare plant for operation	61	31-Mar-26	30-May-26	01-Jul-26	30-Aug-26	-252	0%					
Chemical Anchors, Bolts, Nuts and Washer (ME024)													
S3-SDB-PMS-3200	Re-submission of Chemical Anchors, Bolts, Nuts & Washer	0	07-Oct-25	08-Nov-25	04-Oct-25 A	07-May-26 A		100%					
S3-SDB-PMS-3210	Review & Approval of Chemical Anchors, Bolts, Nuts & Washer	30	22-Dec-25	26-Apr-26	08-May-26 A	30-Jun-26	23	44.44%					
Permanent working platform & Pipe Support (ME028)													
S3-SDB-PMS-3520	Re-submission of Permanent working platform & Pipe Support	12	09-Jan-26	27-Mar-26	13-Dec-25 A	12-Jun-26	-67	93.41%					
S3-SDB-PMS-3530	Review & Approval of Permanent working platform & Pipe Support	41	01-Mar-26	28-Mar-26	13-Jun-26	23-Jul-26	-67	0%					
Valve and Actuator (SS) (BS023)													
S3-SDB-PMS-3560	Re-submission of Valves and Actuators (SS)	0			17-Mar-26 A	30-Apr-26 A		100%					
S3-SDB-PMS-3570	Review & Approval of Valves and Actuators (SS)	50	21-Feb-26	10-Apr-26	01-May-26 A	20-Jul-26	-248	38.27%					
Method Statement													
Sludge Mixing System													
S3-SDB-MS-1000	Prepare & Submission of method statement of installation of Sludge Mixing System	45	01-May-26	14-Jun-26	01-Jul-26	14-Aug-26	-196	0%					
S3-SDB-MS-1010	Review & comment on method statement of installation of Sludge Mixing System	21	15-Jun-26	05-Jul-26	15-Aug-26	04-Sep-26	-196	0%					
Sludge Dewatering and Drying System													
S3-SDB-MS-1080	Prepare & Submission of method statement of installation of Sludge Dewatering & Drying System	30	01-May-26	30-May-26	01-Jul-26	30-Jul-26	-194	0%					
S3-SDB-MS-1090	Review & comment on method statement of installation of Sludge Dewatering & Drying System	30	31-May-26	29-Jun-26	31-Jul-26	29-Aug-26	-194	0%					



Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-MS-1610	Review & comment on method statement of installation of Lifting Appliance	21	21-Apr-26	20-May-26	01-Jul-26	21-Jul-26	-263	0%					
S3-SDB-MS-1620	Re-submission of method statement of installation of Lifting Appliance	30	21-May-26	19-Jun-26	22-Jul-26	20-Aug-26	-263	0%					
S3-SDB-MS-1630	Approval of method statement of installation of Lifting Appliance	21	20-Jun-26	19-Jul-26	21-Aug-26	10-Sep-26	-263	0%					
Emergency Generator Set													
S3-SDB-MS-1640	Prepare & Submission of method statement of installation of Emergency Generator System	30	01-May-26	30-May-26	31-Jul-26	29-Aug-26	-300	0%					
S3-SDB-MS-1650	Review & comment on method statement of installation of Emergency Generator System	21	31-May-26	29-Jun-26	30-Aug-26	19-Sep-26	-300	0%					
Process Instrumentation System													
S3-SDB-MS-1800	Prepare & Submission of method statement of installation of UPS System	30	11-May-26	09-Jun-26	01-Jun-26	30-Jun-26	-160	0%					
S3-SDB-MS-1810	Review & comment on method statement of installation of UPS System	30	10-Jun-26	09-Jul-26	01-Jul-26	30-Jul-26	-160	0%					
S3-SDB-MS-1820	Re-submission of method statement of installation of UPS System	40	10-Jul-26	18-Aug-26	31-Jul-26	08-Sep-26	-160	0%					
Power Quality and Energy Management System (PQEMS)													
S3-SDB-MS-1960	Prepare & Submission of method statement of installation of PQEMS	30	01-May-26	30-May-26	31-Jul-26	29-Aug-26	-174	0%					
S3-SDB-MS-1970	Review & comment on method statement of installation of PQEMS	21	31-May-26	20-Jun-26	30-Aug-26	19-Sep-26	-174	0%					
Fire Services System													
S3-SDB-MS-2000	Prepare & Submission of method statement of installation of FS system	30	01-Feb-26	02-Mar-26	01-Jun-26	30-Jun-26	-284	0%					
S3-SDB-MS-2010	Review & comment on method statement of installation of FS system	21	03-Mar-26	23-Mar-26	01-Jul-26	21-Jul-26	-284	0%					
S3-SDB-MS-2020	Re-submission of method statement of installation of FS system	30	24-Mar-26	22-Apr-26	22-Jul-26	20-Aug-26	-284	0%					
S3-SDB-MS-2030	Approval of method statement of installation of FS system	21	23-Apr-26	13-May-26	21-Aug-26	10-Sep-26	-284	0%					
P&D System													
S3-SDB-MS-2080	Prepare & Submission of method statement of installation of P&D System	30	01-May-26	30-May-26	01-Jul-26	30-Jul-26	-185	0%					
S3-SDB-MS-2090	Review & comment on method statement of installation of P&D System	21	31-May-26	20-Jun-26	31-Jul-26	20-Aug-26	-185	0%					
S3-SDB-MS-2100	Re-submission of method statement of installation of P&D System	30	21-Jun-26	20-Jul-26	21-Aug-26	19-Sep-26	-185	0%					
Electrical System													
S3-SDB-MS-2120	Prepare & Submission of method statement of LVSB installation	30	22-Mar-26	20-Apr-26	01-Jul-26	30-Jul-26	-262	0%					
S3-SDB-MS-2130	Review & comment on method statement of LVSB installation	35	21-Apr-26	25-May-26	31-Jul-26	03-Sep-26	-262	0%					
Earthing & Lightning Protection System													
S3-SDB-MS-2640	Prepare & Submission of method statement of Earthing & Lightning Protection System	30	01-Feb-26	02-Mar-26	01-Jun-26	30-Jun-26	-114	0%					
S3-SDB-MS-2650	Review & comment on method statement of Earthing & Lightning Protection System	21	03-Mar-26	23-Mar-26	01-Jul-26	21-Jul-26	-114	0%					
S3-SDB-MS-2660	Re-submission of method statement of Earthing & Lightning Protection System	28	24-Mar-26	20-Apr-26	22-Jul-26	18-Aug-26	-114	0%					
S3-SDB-MS-2670	Approval of method statement of Earthing & Lightning Protection System	21	21-Apr-26	11-May-26	19-Aug-26	08-Sep-26	-114	0%					
Biogas Pre-treatment System													
S3-SDB-MS-2200	Prepare & Submission of method statement of installation of Biogas Pre-treatment System	30	01-May-26	30-May-26	01-Jul-26	30-Jul-26	-170	0%					
S3-SDB-MS-2210	Review & comment on method statement of installation of Biogas Pre-treatment System	30	31-May-26	29-Jun-26	31-Jul-26	29-Aug-26	-170	0%					
S3-SDB-MS-2220	Re-submission of method statement of installation of Biogas Pre-treatment System	30	30-Jun-26	29-Jul-26	30-Aug-26	28-Sep-26	-170	0%					
All Temporary Works and Diversion Works for Testing and Commissioning													
S3-SDB-MS-2240	Prepare & Submission of method statement of installation of All Temp. Works & Diversion for T&C	30	01-May-26	30-May-26	31-Jul-26	29-Aug-26	-177	0%					
S3-SDB-MS-2250	Review & comment on method statement of installation of All Temp. Works & Diversion for T&C	30	31-May-26	29-Jun-26	30-Aug-26	28-Sep-26	-177	0%					
SAT / T&C procedure													
Lifting Appliance													
S3-SDB-SAT-1600	Prepare & Submission of SAT/ T&C Procedure (with Test Form) of Lifting Appliance	30	22-Mar-26	20-Apr-26	01-Jun-26	30-Jun-26	-142	0%					
S3-SDB-SAT-1610	Review & comment on SAT/ T&C Procedure (with Test Form) of Lifting Appliance	30	21-Apr-26	20-May-26	01-Jul-26	30-Jul-26	-142	0%					



Activity ID	Activity Name	Remaining Duration	BL Start (DE/2020/01 RP R39)	BL Finish (DE/2020/01 RP R39)	Start	Finish	Total Float	Activity % Complete	2026				
									May 49	Jun 50	Jul 51	Aug 52	Sep 53
S3-SDB-MD-1340	Manufacture with FAT (4 months) & Delivery(1 month) of Gas train and Lubrication oil tank	154			29-Jul-26*	29-Dec-26	-239	0%					
S3-SDB-MD-1350	Manufacture with FAT (3 months) & Delivery(1 month) of Intake Fan, Exhaust Gas Silencer and Main Heat Exchanger	123			29-Aug-26*	29-Dec-26	-239	0%					
S3-SDB-MD-1360	Manufacture with FAT (5 months) & Delivery(1 month) of Water Pump, Exhaust Heat Exchanger & Dump Radiator	184			29-Jun-26*	29-Dec-26	-239	0%					
S3-SDB-MD-1400	Manufacture with FAT (3 months) & Delivery(1 month) of Acoustic Enclosure	123			28-Aug-26*	28-Dec-26	-238	0%					
Interfacing Works													
S3-SDB-IFW-1000	Interface Works with Other Contract (including: Slab / Wall openings, Concrete Plinths, Cast-in Item, etc)	21	22-Jun-23	18-Jul-24	01-Feb-25 A	21-Jun-26	-227	95.85%					
S3-SDB-IFW-1010	Design submission with Interface Works on Plant Services Water	28	01-Jun-25	06-Dec-25	24-Aug-25 A	28-Jun-26	14	90.94%					
S3-SDB-IFW-1020	Design Submission with Interface Works on Biogas Pipes & Hot Water Pipes Connections	28	12-Dec-25	17-Dec-26	25-Apr-25 A	28-Jun-26	-101	93.49%					
S3-SDB-IFW-1030	Design Submission with Interface Works on Digested Sludge Pipes Connection	28	01-May-25	15-Aug-27	15-Jan-24 A	28-Jun-26	25	96.88%					
S3-SDB-IFW-1040	Design Submission with Interface Works on Process Water Treatment	28	01-May-25	02-Jun-26	29-Jan-25 A	28-Jun-26	14	94.57%					
S3-SDB-IFW-1060	Design Submission with Interface Works on Centrate & Filtrate Pipes	90	01-Feb-26	01-May-26	01-Jun-26	29-Aug-26	-250	0%					
S3-SDB-IFW-1080	Design Submission with Interface Works on Digested Sludge Holding Tank Drain Pipe	28	01-Aug-24	05-Feb-25	24-Aug-25 A	28-Jun-26	-62	90.94%					
S3-SDB-IFW-1090	Design Submission with Interface Works on Provisions in LV Switchroom at SDB	90	01-Mar-26	29-May-26	01-Jun-26	29-Aug-26	-251	0%					
S3-SDB-IFW-1100	Design Submission with Interface Works on PQEMS	90	01-Mar-26	29-May-26	01-Jun-26	29-Aug-26	-251	0%					
S3-SDB-IFW-1110	Design Submission with Interface Works on Cable Routing between SDB & ADB(LV)	24	01-Mar-26	29-May-26	09-May-25 A	30-Jun-26	-191	94.26%					
S3-SDB-IFW-1130	Design Submission with Interface Works on SCADA System / CMMS.	90	01-May-26	29-Jul-26	31-Jul-26	28-Oct-26	-311	0%					
S3-SDB-IFW-1140	Design Submission with Interface Works on CCTV, Access Control Security System	90	02-Jun-26	30-Aug-26	02-Jun-26	30-Aug-26	-208	0%					
S3-SDB-IFW-1150	Design Submission with Interface Works on Shared Fresh Air intake for SDB loading & unloading level	90	01-Feb-26	01-May-26	01-Jun-26	29-Aug-26	-215	0%					
S3-SDB-IFW-1160	Design Submission with Interface Works on Sprinkler Water, Fire Hydrant & Hose Reel Water Main.	90	01-May-26	29-Jul-26	31-Jul-26	28-Oct-26	-275	0%					
S3-SDB-IFW-1170	Design Submission with Interface Works on Emergency Generator Set	58	02-Jun-25	25-Aug-27	06-Feb-24 A	28-Jul-26	-298	93.58%					
S3-SDB-IFW-1180	Design Submission with Interface Works on Connection between Local Fire Alarm Indication, local & master control panel	90	01-May-26	29-Jul-26	31-Jul-26	28-Oct-26	-294	0%					
S3-SDB-IFW-1190	Design Submission with Interface Works on Plumbing & Drainage	58	01-May-26	12-Sep-26	17-Dec-25 A	28-Jul-26	-112	74.11%					
Statutory Submission, Inspection & Approval													
Environmental Protection Department													
S3-SDB-SS-1070	EPD Submission & Approval for Air Pollution Control	120	01-May-26	27-Sep-26	31-Jul-26	27-Nov-26	-308	0%					
Fire Services Department													
S3-SDB-SS-1150	Application of D.G. Licence	0	01-May-26		31-Jul-26		-308	0%					
S3-SDB-SS-1160	Processing of D.G. Licence Application	120	01-May-26	27-Oct-26	31-Jul-26	27-Nov-26	-308	0%					
Electrical and Mechanical Services Department													
S3-SDB-SS-1200	BEEO Stage one: Submit EE1 & EE-SU to EMSD	76	01-Nov-25	02-Mar-26	17-Oct-25 A	15-Aug-26	-282	74.92%					
S3-SDB-SS-1220	Application for Construction Approval of Notifiable Gas Installation (Form 104)	30	01-May-26	30-May-26	31-Jul-26	29-Aug-26	-104	0%					