



Quarterly EM&A Summary Report (October 2021 - December 2021)

0120/20/ED/0437 01

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1



Ref.: DSDYLSTWEM00_0_0270E.22

27 January 2022

By E-mail and By Hand

AECOM
12/F Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, Hong Kong.

Attention: Mr YEUNG H. M. Simon

Dear Mr YEUNG,

Re: Contract No. SPW 08/2020
Independent Environmental Checker for
Construction of Yuen Long Effluent Polishing Plant Stage 1

Verification of the Quarterly EM&A Summary Report
(October to December 2021)

Reference is made to the Quarterly EM&A Summary Report (October to December 2021) by the ET with Fugro Document No. (0120/20/ED/0437 01) (the Report), which was received via e-mail dated 21 January 2022.

Having reminded that, in accordance with the Condition 3.6 of the EP-565/2019, it is the ET's responsibility to ensure all submitted EM&A data shall be true, valid and correct, we have no further comments and herewith verify that the Report has fulfilled the EP Condition 3.5 as having complied with the requirements set out in the EM&A Manual.

Please contact the undersigned or our Mr. Y.H. HUI should you have any questions on the matter.

Yours sincerely,

WONG Fu Nam
Independent Environmental Checker

C.C.

DSD
Fugro

Mr LAM Yu Wang
Mr YU Lap Bong

By E-mail
By E-mail

Document Control

Document Information

Project Title	Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1
Document Title	Quarterly EM&A Summary Report (October 2021 - December 2021)
Fugro Project No.	0120/20
Fugro Document No.	0120/20/ED/0437
Issue Number	01

Client Information

Client	Drainage Services Department
Client Address	45/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong
Client Contact	Mr. LAM Yu Wang

Environmental Team

Initials	Name	Role	Signature
LB	Alvin L.B. Yu	Environmental Team Leader	
CY	Cyrus C.Y. Lai	Senior Environmental Consultant	
KH	Toby K.H. Wan	Assistant Environmental Consultant	

EXECUTIVE SUMMARY

- i. This Quarterly Environmental Monitoring and Audit (EM&A) Summary Report is prepared for Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1". Drainage Services Department (DSD) has appointed Fugro Technical Services Limited (FTS) to undertake the Environmental Team services for the project and implement the EM&A works.
- ii. This is the 3rd Quarterly EM&A Summary Report for the Contract which summaries findings of the EM&A programme during the reporting period from 1 October 2021 to 31 December 2021. As informed by the Contractor, major activities in the reporting period shown in section 1.4.1.
- iii. The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact periods demonstrated the environmental acceptability of the Project.

Breaches of Environmental Quality Performance Limits (AL levels)

- iv. No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- v. No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- vi. No Action / Limit Level exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts during the reporting period.
- vii. No Action / Limit Level exceedance for the ecological monitoring of birds during the reporting period.
- viii. No corrective actions were required according to the Event-Action Plans.

Land Contamination

- ix. Regular site inspection was carried out to ensure the recommended mitigation measures are properly implemented. Site investigation (SI) work was completed by 4th August 2021 and the signed final Contamination Assessment Report (CAR) for Main Storeroom & Workshops was submitted to EPD on 1st November 2021. The signed final Contamination Assessment Report (CAR) for Mechanical Workshop was submitted to EPD on 23rd November 2021. No contaminated soil and ground water was found within the Main Storeroom & Workshop and the Mechanical Workshop, hence no remedial action is required.

Complaint Log

- x. No complaints were received in the reporting period.

Notifications of any Summons and Successful Prosecutions

- xi. No notifications of summons and prosecutions were received in the reporting period.

Reporting Change

- xii. There were no reporting changes during the reporting period.

Contents

1. INTRODUCTION	6
1.1 Background	6
1.2 Project Organization	7
1.3 Construction Programme and Activities	7
1.4 Works Undertaken During the Period	8
2. SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS	9
2.1 Monitoring Requirement	9
2.2 Monitoring Locations	10
2.3 Results and Observations	10
2.4 Action and Limit Levels	12
2.5 Event and Action Plans	12
2.6 Mitigation Measures	12
3. LANDSCAPE AND VISUAL	13
3.1 Audit Requirements	13
3.2 Results and Observations	13
4. LAND CONTAMINATION	14
4.1 Contamination Assessment Report	14
5. SITE INSPECTION AND AUDIT	15
5.1 Site Inspection	15
5.2 Advice on the Solid and Liquid Waste Management Status	16
6. NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	18
6.1 Non-compliance (Exceedances of AL levels)	18
6.2 Complaints, Notifications of Summons and Prosecution	18
7. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE	19
7.1 Implementation Status	19
8. CONCLUSION AND RECOMMENDATION	21
8.1 Conclusions	21
8.2 Comment and Recommendations	22

Tables

- Table 1.1 – Contact Information of Key Personnel
- Table 1.2 – Main Construction Works Carried out in the Reporting Period
- Table 2.1 – Air Quality and Noise Monitoring Location
- Table 2.2 – Coordinates of Water Quality Monitoring Locations
- Table 2.3 – Summary of Water Quality Exceedance
- Table 5.1 – Observations and Recommendations of Site Audit
- Table 5.2 – Waste Generated by the Construction and Disposal Ground
- Table 7.1 – Summary of EP Submissions Status
-

Figures

- Figure 1** Location of Proposed Yuen Long Effluent Polishing Plant
-
- Figure 2** Air Quality Monitoring Locations
-
- Figure 3** Noise Monitoring Locations
-
- Figure 4** Water Quality Monitoring Locations
-
- Figure 5** Ecology Monitoring Locations
-

Appendices

- Appendix A** Construction Programme
-
- Appendix B** Project Organization Chart
-
- Appendix C** Action and Limit Level
-
- Appendix D** Graphical Presentation of Monitoring Data
-
- Appendix E** Event and Action Plan
-
- Appendix F** Waste Flow Table
-
- Appendix G** Implementation Status of Environment Mitigation Measures
-
- Appendix H** Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions
-

1. INTRODUCTION

1.1 Background

- 1.1.1 The existing Yuen Long Sewage Treatment Works (YLSTW) is a secondary sewage treatment works, located at Yuen Long Industrial Estate serves Yuen Long Town, Yuen Long Industrial Estate and Kam Tin areas with a design capacity of 70,000 m³ per day. Based on the latest planning data, the volume of sewage generation from the YLSTW catchment is estimated to increase to 150,000 m³ per day after 20 years. In addition, since YLSTW has been operating for over 30 years and most of its facilities are of out-dated design and reaching the end of their design life, the environmental facilities of the plant will also be upgraded and hence improving the adjacent environment through upgrading the YLSTW to Yuen Long Effluent Polishing Plant (YLEPP). The Location of Proposed Yuen Long Effluent Polishing Plant is given in **Figure 1**.
- 1.1.2 YLSTW will be reconstructed in two stages to increase its capacity to 150,000 m³ per day. The proposed works, as Stage 1 of the project, will firstly increase the treatment capacity to 100,000 m³ per day. In the course of Stage 1 construction, about half of the existing facilities of YLSTW would be demolished, while the other half would be kept in operation to maintain the sewage treatment service for Yuen Long area.
- 1.1.3 The Project is a designated project under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) for which Environmental Impact Assessment (EIA) report and Environmental Monitoring and Audit (EM&A) Manual was approved by EPD (Register No.: AEIAR-220/2019) on 25 April 2019. The Environmental Permit (EP) (EP No. EP-565/2019) to construct and operate was issued by EPD on 26 April 2019.
- 1.1.4 Fugro Technical Services Limited (FTS) has been appointed as the Environmental Team (ET) by Drainage Services Department (DSD) to undertake the Environmental Team services for the Project and implement the EM&A works under the Contract No. DC/2019/10 Yuen Long Effluent Polishing Plant -Main Works for Stage 1 (hereinafter referred as "the Contract").
- 1.1.5 This is the 3rd Quarterly EM&A Summary Report to document the findings of site inspection activities and EM&A programme for this project from 1 October 2021 to 31 December 2021 (reporting period) and is submitted to fulfil Condition 3.5 of the EP and Section 12.4.5 of the EM&A Manual. According to Condition 4 of the EP, electronic reporting is provided on the internet website to facilitate public inspection of the report.

1.2 Project Organization

- 1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 – Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Proponent (Drainage Services Department)	Engineer	Mr. Lam Yu Wang	2594 7473
Engineer's Representative (AECOM Asia Co. Ltd.)	Chief Resident Engineer	Mr. Simon Yeung	9075 7172
	Senior Resident Engineer	Mr. Patrick Leung	6124 8838
Independent Environmental Checker (Ramboll Hong Kong Limited)	Independent Environmental Checker (IEC)	Mr. F.N. Wong	3465 2805
Contractor (Paul Y. - CREC Joint Venture)	Environmental Officer	Ms. Iris Ho	5490 5271
Environmental Team (Fugro Technical Services Limited)	Environmental Team Leader (ETL)	Mr. Alvin Yu	3565 4373

1.3 Construction Programme and Activities

- 1.3.1 The construction programme of this project is shown in **Appendix A**.

1.4 Works Undertaken During the Period

1.4.1 The main construction works carried out in the reporting period were summarized in **Table 1.2:**

Table 1.2 – Main Construction Works Carried out in the Reporting Period

October 2021	November 2021	December 2021
<ul style="list-style-type: none"> • Site formation works at PST no. 5 & 8 • Demolition of PST no. 5 & 6 by crusher and breaker; • Demolition of FST no. 7 & 8 by crusher and breaker; • Driven H-pile at IW & PST Stage 1 by 4 rigs; • Installation of sheet pile at Zone 2A; • Construction RC structure at Zone 3 (Temp. sludge holding tank); • Back fill and reinstatement work at Zone 1 diversion area; • Demolition of changing room by crusher and breaker; and • Site formation work for temp. Water heater house. 	<ul style="list-style-type: none"> • Site formation works at PST no. 5 & 6; • Demolition of FST no. 7 & 8 by crusher excavator; • Pre-drill work at PST Stage 1 by 1 rig; • Installation of sheet pile at IW; • Pile load test at IW; • Installation of sheet pile and excavation work at Zone 2A; • Construction of RC structure at Zone 3 (Temp. Sludge Holding Tank and Temp. Water Heater Tank); • Reinstatement work at Zone 1 diversion area; • Overhaul work at Sludge Digestion Tank; and • Env. Drill holes at Waste Storage Area. 	<ul style="list-style-type: none"> • Site formation works at PST no. 5 & 6; • Demolition of FST no. 7 & 8 by crusher excavator; • Pre-drill work at A. tank by 1 rig; • Installation of sheet pile at IW & PST; • Pile load test at IW & PST; • Diversion work at Zone 2A; • Construction RC structure at Zone 3 (Temp. Gravity tank, Temp. Sludge Holding Tank and Temp. Water Heater Tank); • Reinstatement work at Zone 1 diversion area; • Overhaul work at Sludge Digestion Tank; and • Env. Drill holes at Waste Storage Area.

1.4.2 The environmental protection and mitigation measures corresponding to the main construction works implemented in the reporting period can be referred to **Appendix G.**

2. SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS

2.1 Monitoring Requirement

- 2.1.1 The Quarterly EM&A programme was undertaken in accordance with the EM&A Manual. It should be noted that the air quality, noise, water quality and ecology monitoring works are covered by this contract.

Air quality Monitoring

- 2.1.2 1-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations to ensure that any deteriorating air quality could be readily detected and timely action shall be undertaken to rectify such situation. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days when the highest dust impact occurs.

Noise Monitoring

- 2.1.3 Leq (30min) monitoring is conducted at least once a week when there are Project-related construction activities being undertaken within a radius of 300 m from the monitoring stations. The monitoring is conducted during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

Water quality Monitoring

- 2.1.4 Turbidity (in NTU), pH, DO (in mg/L and % of saturation), Temperature (in °C), Salinity (in ppt) and Suspended Solids are conducted for three days per week at mid-flood and mid-ebb with sampling and measurement at the designated monitoring stations.

Ecology Monitoring

- 2.1.5 Ardeid night roost monitoring was conducted once a month in areas within 100 m from the Project boundary to monitor the effectiveness of proposed mitigation measures and detect any unpredicted indirect ecological impacts arising from the Project.

- 2.1.6 Ecological monitoring of birds was conducted monthly during the quarter at point count sites and transect routes along the wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within 500 m from the Project boundary.

2.2 Monitoring Locations

- 2.2.1 The air quality and noise monitoring are summarized in **Table 2.1**. The locations of the air quality and noise monitoring stations shown in **Figure 2** and **Figure 3**, respectively.

Table 2.1 – Air Quality and Noise Monitoring Location

Environmental Monitoring	Monitoring Station	Location
Air Quality	AM1	Topfine Machinery (China) Co. Ltd
	AM2	Squatter house at the west of Yuen Long STW
Noise	CM1	Squatter house at the north of Yuen Long STW
	CM2	Squatter house at the west of Yuen Long STW
	CM3	Squatter house at the east of Yuen Long STW

- 2.2.2 The coordinates of water quality monitoring locations are summarized in **Table 2.2**. The locations of the water quality monitoring stations shown in **Figure 4**.

Table 2.2 – Coordinates of Water Quality Monitoring Locations

Sampling Location		Easting	Northing
M1	Serve as the control station at upstream location of construction site (Flood Tide) / Serve as the impact station at downstream location of construction site (Ebb Tide)	821 086	836 656
M2	Serve as the impact station at downstream location of construction site (Flood Tide)/ Serve as the control station at upstream location of construction site (Ebb Tide)	820 996	836 246
M3	Serve as the impact station at downstream location of construction site (Flood Tide) / Serve as the control station at upstream location of construction site (Ebb Tide)	820 645	836 335

2.3 Results and Observations

- 2.3.1 Graphical presentation of the monitoring data in the reporting period is presented in **Appendix D**.

Air quality Monitoring

- 2.3.2 1-hour TSP impact monitoring at AM1 and AM2 were carried out in the reporting period, the monitoring results are reported in the monthly EM&A Report prepared for this Contract.
- 2.3.3 No Action and Limit Level exceedance was recorded for air quality monitoring in the reporting period.

Noise Monitoring

- 2.3.4 Construction noise monitoring were carried out in the reporting period, the monitoring results for CM1, CM2 and CM3 are reported in the monthly EM&A Reports prepared for this Contract.
- 2.3.5 No Action and Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 2.3.6 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.
- 2.3.7 During the noise monitoring period, at CM2, road traffic from the squatter house at the west of Yuen Long STW was observed, at CM3, road traffic from the Nam Sang Wai Road was observed. No effect that arose from the other special phenomena and work progress of the concerned site for CM1 was noted during the current monitoring period.

Water quality Monitoring

- 2.3.8 Water quality monitoring were carried out in the reporting period, the monitoring results for M1, M2 and M3 are reported in the monthly EM&A Reports prepared for this Contract.
- 2.3.9 During the reporting period, no Action and Limit Level exceedance was recorded for Dissolved Oxygen, Turbidity, and Suspended Solids. Number of water quality exceedance recorded in the reporting period at each impact stations is summarized in **Table 2.3**.

Table 2.3 – Summary of Water Quality Exceedance

Sampling Location	Exceedance Level	DO		Turbidity		Suspended Solids		Total	
		Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb
M1	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M2	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M3	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
Total	Action	0	0	0	0	0	0	0	
	Limit	0	0	0	0	0	0	0	

- 2.3.10 Typhoon Signal No. 8 was hoisted on 9 October 2021. Due to safety concerns, the water quality monitoring on 9 October 2021 has been cancelled. Typhoon Signal No. 3 was hoisted on 12 October 2021. Due to safety concerns, the water quality monitoring on 12 October 2021 has been cancelled.

Ecology Monitoring

- 2.3.11 Ardeid night roost monitoring and ecological bird monitoring were carried out in the reporting period. The monitoring results are reported in the monthly EM&A Reports prepared for this Contract.
- 2.3.12 Results of the ardeid night roost monitoring showed that the two confirmed ardeid night roosts (ANR 1 and ANR 2) during the pre-construction survey, were still observed to be active from October 2021 to December 2021. No Action / Limit Level exceedance at NMS1 and NMS2 was recorded during the reporting period.
- 2.3.13 Results of the ecological bird monitoring recorded no exceedance in Action / Limit Level during the reporting period.

2.4 Action and Limit Levels

- 2.4.1 The Action and Limit Levels for air quality, noise, water quality and ecology monitoring have been set and are presented in **Appendix C**.

2.5 Event and Action Plans

- 2.5.1 The event and action plans for air quality, noise, water quality and ecology monitoring are presented in **Appendix E**.

2.6 Mitigation Measures

- 2.6.1 The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix G**.

3. LANDSCAPE AND VISUAL

3.1 Audit Requirements

3.1.1 According to the EM&A Manual, a Landscape Architect or related professional shall be employed to audit the implementation of landscape construction works particularly during site clearance operations when the proposed tree felling and transplanting will take place and subsequent maintenance operations. Site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. The mitigation measure recommended in the EIA Report as the audit requirements for landscape and visual, including: preservation of existing vegetation, transplanting of affected trees, compensatory tree planning, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix G**.

3.2 Results and Observations

- 3.2.1 According to the EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives.
- 3.2.2 To monitor and audit the implementation of landscape and visual mitigation measures, 13 weekly landscape and visual site audits were carried out in the reporting period. No outstanding issues were reported during the reporting period. Observations and recommendations during site audits are summarized in **Table 5.1**.

4. LAND CONTAMINATION

4.1 Contamination Assessment Report

- 4.1.1 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the "Main Storeroom & Workshops" and the laboratory results for the sampling works (conducted between 30 June 2021 to 16 July 2021) show that there are no exceedances of the adopted RBRGs for the "Main Storeroom & Workshops". As no contaminated soil and groundwater was found within the "Main Storeroom & Workshops", no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the "Main Storeroom & Workshops". Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 1 November 2021.
- 4.1.2 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the "Mechanical Workshop" and the laboratory results for the sampling works (conducted between 23 July 2021 to 4 August 2021) show that there are no exceedances of the adopted RBRGs for the "Mechanical Workshop". As no contaminated soil and groundwater was found within the "Mechanical Workshop", no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the "Mechanical Workshop". Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 23 November 2021.

5. SITE INSPECTION AND AUDIT

5.1 Site Inspection

- 5.1.1 Site audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.1.2 In the reporting period, 13 site inspections were carried out. No outstanding issues were reported during the reporting period. Details of observations recorded during the site inspections are presented in **Table 5.1**.

Table 5.1 – Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	3 Nov 2021	Reminder 1: The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission (Portion 1 – YLSTW).	3 Nov 2021
	30 Nov 2021	Reminder 1: The Contractor is reminded to increase watering for dust suppression at loading/unloading area (Portion 1 – YLSTW).	30 Nov 2021
Noise	NA		
Water Quality	12 Oct 2021	Observation 1: Provide mitigation to prevent direct discharge of silt water into the storm drain (Portion 1 – YLSTW).	12 Oct 2021
		Observation 2: Gullies should de-silt near the main entrance of the piling area (Portion 1 – YLSTW).	
	22 Dec 2021	Reminder 1: The Contractor is reminded to provide sandbags along inner edge of U channel to prevent inflow of silty runoff (Portion 1 – YLSTW).	23 Dec 2021
Chemical and Waste Management	24 Nov 2021	Observation 1: Clean up the oil stain on road in front of Methane Compressor House with chemical absorbent pad and treat it as chemical waste for disposal (Portion 1 – YLSTW).	24 Nov 2021
Land Contamination	NA		

Parameters	Date	Observations and Recommendations	Follow-up
Ecological Impact	13 Dec 2021	Reminder 1: The Contractor is reminded to maintain and reinstate the silentup at the western site boundary (Portion 1 – YLSTW).	14 Dec 2021
	29 Dec 2021	Recommendation 1: The Contractor is recommended to maintain and reinstate the bird curtains at the eastern and northern site boundary (Portion 1 – YLSTW).	NA
Landscape and Visual Impact	6 Oct 2021	Recommendation 1: Trees behind the dismantling changing room at south boundary should be properly protected according to GLTM of DevB recommended measures or specification for the project (Portion 1 – YLSTW).	6 Oct 2021
	12 Oct 2021	Observation 1: Demolition of changing room ensure removal of concrete debris process do not causing unnecessary damage of branches by backhoe (Portion 1 – YLSTW). Observation 2: Re-alignment of water barrier to enlarge Tree Protection Zone (Portion 1 – YLSTW).	15 Oct 2021
	20 Oct 2021	Reminder 1: Demolition works at changing room area should be handled with care to protect trees (Portion 1 – YLSTW).	20 Oct 2021
	3 Nov 2021	Recommendation 1: Keep area around retained trees clear of construction material as far as possible (Portion 1 – YLSTW).	4 Nov 2021
	17 Nov 2021	Recommendation 1: Keep tree protection zone clear of construction equipment / tools (Portion 1 – YLSTW).	17 Nov 2021
	30 Nov 2021	Recommendation 1: Keep tree protection zone free of stockpiling or construction materials (Portion 1 – YLSTW).	1 Dec 2021
Permit / Licenses		NA	
Others		NA	

5.2 Advice on the Solid and Liquid Waste Management Status

- 5.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 5.2.2 The management of waste generated by the construction is presented in **Table 5.2**.

Table 5.2 – Waste Generated by the Construction and Disposal Ground

Types of Waste	Disposal Ground
Inert C&D Waste (Excluding slurry and bentonite)	Tuen Mun Area 38
Inert C&D Waste (For slurry and bentonite)	Tseung Kwan O Area 137
Non-inert C&D Materials	North East New Territories Landfill (NENT)
Sludge	West New Territories Landfill (WENT)
Marine Sediment	(The application is still in progress and EPD will allocate the disposal ground once the application is approved)

- 5.2.3 The amount of wastes generated by the site activities in the reporting period is shown in **Appendix F**.
- 5.2.4 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 5.2.5 The Contractor was reminded that chemical waste should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

6. NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

6.1 Non-compliance (Exceedances of AL levels)

- 6.1.1 No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- 6.1.2 No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- 6.1.3 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts in the reporting period.
- 6.1.4 No Action / Limit exceedance was noted for the ecological monitoring of birds during the reporting period.
- 6.1.5 No corrective actions were required according to the Even-Action Plans.

6.2 Complaints, Notification of Summons and Prosecution

- 6.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting period.
- 6.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix H**.
- 6.2.3 No corrective actions were required.

7. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

7.1 Implementation Status

The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix G**.

The status of required submissions under the EP as of the reporting period are summarized in **Table 7.1**.

Table 7.1 – Summary of EP Submissions Status

EP Condition (EP-565/2019)	Submission Title	Submission Status
Condition 2.9	Construction Phase Emergency Response Plan	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 2.11	Pre-construction Ardeid Night Roost Survey Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
EM&A Manual Sec. 7.3.3 & 7.3.4	Baseline Bird Survey Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.12	Noise Mitigation Measures Plan	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 2.13	Proposal for Minimization of Overspill Light to Ecological Sensitive Areas	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Supplementary Contamination Assessment Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Main Storeroom & Workshops	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Mechanical Workshop	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 2.15	Landscape and Visual Mitigation Plan	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 3.3	Baseline Monitoring Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 3.4	Monthly EM&A Report (from April to December 2021)	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.

EP Condition (EP-565/2019)	Submission Title	Submission Status
Condition 3.5	Quarterly EM&A Report for April to June 2021	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
	Quarterly EM&A Report for July to September 2021	
Condition 4.2	Environmental Monitoring Data from April to December 2021	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.

8. CONCLUSION AND RECOMMENDATION

8.1 Conclusions

- 8.1.1 No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- 8.1.2 No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- 8.1.3 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts in the monitoring period.
- 8.1.4 No Action / Limit exceedance was noted for the ecological monitoring of birds during the reporting period.
- 8.1.5 13 environmental site inspections and 13 landscape and visual site audits were carried out in the reporting period. Recommendations on mitigation measures were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 8.1.6 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting period.
- 8.1.7 The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact periods demonstrated the environmental acceptability of the Project.

8.2 Comment and Recommendations

- 8.2.1 The recommended environmental mitigation measures, as proposed in the EIA report and EM&A Manual shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 8.2.2 According to the environmental site inspections performed in the reporting period, the following recommendations were provided:

Air Quality Impact

- The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission.
- The Contractor is reminded to increase watering for dust suppression at loading/unloading area.

Construction Noise Impact

- No specific observation was identified in the reporting period.

Water Quality Impact

- Provide mitigation to prevent direct discharge of silt water into the storm drain.
- Gullies should de-silt near the main entrance of the piling area.
- The Contractor is reminded to provide sandbags along inner edge of U channel to prevent inflow of silty runoff.
- The Contractor is reminded to de-silt the gullies near the piling area.

Chemical Waste and Construction Waste Management

- Clean up the oil stain on road in front of Methane Compressor House with chemical absorbent pad and treat it as chemical waste for disposal.

Land Contamination

- No specific observation was identified in the reporting period.

Ecological Impact

- The Contractor is reminded to maintain and reinstate the silentup at the western site boundary.
- The Contractor is recommended to maintain and reinstate the bird curtains at the eastern and northern site boundary.

Landscape and Visual Impact

- Trees behind the dismantling changing room at south boundary should be properly protected according to GLTM of DevB recommended measures or specification for the project.
- Demolition of changing room ensure removal of concrete debris process do not causing unnecessary damage of branches by backhoe.
- Re-alignment of water barrier to enlarge Tree Protection Zone.

- Demolition works at changing room area should be handled with care to protect trees.
- Keep area around retained trees clear of construction material as far as possible.
- Keep tree protection zone clear of construction equipment / tools.
- Keep tree protection zone free of stockpiling or construction materials.

Hazard to Life

- No specific observation was identified in the reporting period.

Permit/ Licenses

- No specific observation was identified in the reporting period.

Figure 1

Location of Proposed Yuen Long Effluent
Polishing Plant

AECOMPROJECT
项目

**YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION**

CLIENT
客户CONSULTANT
工程师顾问公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程师顾问公司ISSUE/REVISION
修订

NR 序号	DATE 日期	DESCRIPTION 说明	CHIC. 机密

STATUS
状态

SCALE
比例尺
A1 1:2000
DIMENSION UNIT
尺寸单位
METRES

KEY PLAN
总图

PROJECT NO.
项目编号
60505476
CONTRACT NO.
合同编号
CE 3/2015 (DS)

SHEET TITLE
图纸名称

LOCATION OF PROPOSED
YUEN LONG EFFLUENT
POLISHING PLANT

SHEET NUMBER
图纸页数

The drawing is held subject to the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent.





Figure 2

Air Quality Monitoring Locations

AECOMPROJECT
项目
**YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION**
CLIENT
业主CONSULTANT
工程师顾问公司AECOM Asia Company Ltd.
www.aecom.comSUB-CONSULTANTS
分判工程师顾问公司ISSUE/REVISION
修订

MR 单号	DATE 日期	DESCRIPTION 内函摘要	CHK. 复核



STATUS
状态
**SCALE
比例尺** A1 : 3000 **DIMENSION UNIT
尺寸单位** METRES
米
KEY PLAN
总图
**PROJECT NO.
项目编号** 60505476 **CONTRACT NO.
合同编号** CE 3/2015 (DS)
SHEET TITLE
图纸名称LOCATION OF CONSTRUCTION
DUST MONITORING STATIONSSHEET NUMBER
图纸页数

Figure 3

Noise Monitoring Locations



This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or resold upon by third parties, except as agreed by AECOM or as required by law, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Figure 4

Water Quality Monitoring Locations


AECOMPROJECT
项目
**YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION**
CLIENT
项目业主CONSULTANT
工程顾问公司AECOM Asia Company Ltd.
www.aecom.comSUB-CONSULTANTS
分判工程顾问公司ISSUE/REVISION
修订

MR 番号	DATE 日期	DESCRIPTION 内函摘要	CHK. 核对

STATUS
状态

SCALE 比例尺	DIMENSION UNIT 尺寸单位
A3 1 : 6000	METRES

KEY PLAN A3 1 : 180000



PROJECT NO. 60505476
CONTRACT NO. CE 3/2015 (DS)


SHEET TITLE
图纸名称LOCATIONS OF WATER QUALITY
MONITORING STATIONS FOR
CONSTRUCTION PHASESHEET NUMBER
图纸页数

Figure 5

Ecology Monitoring Locations

AECOMPROJECT
项目
**YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION**
CLIENT
业主CONSULTANT
工程顾问公司AECOM Asia Company Ltd.
www.aecom.comSUB-CONSULTANTS
分判工程顾问公司ISSUE/REVISION
#01

MR DATE DESCRIPTION CHK.

STATUS

SCALE 比例尺 DIMENSION UNIT 尺寸单位

A1 1:3000 METRES


KEY PLAN

PROJECT NO. 60505476 CONTRACT NO. CE 3/2015 (DS)

SHEET TITLE

ECOLOGICAL MONITORING LOCATIONS

SHEET NUMBER



Appendix A

Construction Programme



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Digitized by srujanika@gmail.com

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ject ID :
V.P.DPr8_211130a
out : DC201913 DWP rev.8
ge 1 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ct ID :
.DPr8_211130a
ut : DC201913 DWP rev.8
2 of 29

Detailed Works Programme		
Revision	Checked	Approved
ev. 8		
ev. 7		
ev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

The legend consists of five colored bars with corresponding labels:

- Remaining Level of Effort (Green bar)
- DWP Rev.7 (Yellow bar)
- Actual Work (Blue bar)
- Remaining Work (Green bar)
- Critical Remaining Work (Red bar)

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ect ID :
P.DPr8_211130a
out : DC201913 DWP rev.8
e 3 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	late Start	late Finish	Total Float	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4	2026	Q1	Q2	Q3	Q4	2027	Q1	Q2	Q3	Q4	2028	Q1	Q2	Q3
AIP-710	IW - Prepare & Submission for PM's review	46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																																			
AIP-720	IW - Review by PM's & ICE review (28 d + 7d)	35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																																			
AIP-730	IW - Resubmission for further review	14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																																			
AIP-740	IW - Obtain Approval	7	15-Jun-21 A	21-Jun-21 A	09-Nov-27	09-Nov-27																																			
Package 11A - E&M AIP Report for Sludge Anaerobic Digestion System (SDT)																																									
AIP-750	SDT - Prepare & Submission for PM's review	46	01-Mar-21 A	15-Apr-21 A	27-Feb-22	27-Feb-22	09-Nov-27																																		
AIP-760	SDT - Review by PM's & ICE review (28 d + 7d)	35	16-Apr-21 A	20-May-21 A	27-Feb-22	27-Feb-22																																			
AIP-770	SDT - Resubmission for further review	14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																																			
AIP-780	SDT - Obtain Approval	7	04-Jun-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27																																			
Package 13A - E&M AIP Report for Biogas H2S Removal, Storage and Delivery System																																									
AIP-790	H2S - Prepare & Submission for PM's review	46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																																			
AIP-800	H2S - Review by PM's & ICE review (28 d + 7d)	35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																																			
AIP-810	H2S - Resubmission for further review	14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																																			
AIP-820	H2S - Obtain Approval	7	04-Jun-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27																																			
Package 14A - E&M AIP Report for Deodorization Unit System																																									
AIP-830	DEO - Prepare & Submission for PM's review	46	23-Jun-21 A	09-Jul-21 A	07-Nov-27	07-Nov-27																																			
AIP-840	DEO - Review by PM's & ICE review (28 d + 7d)	46	10-Jul-21 A	24-Aug-21 A	07-Nov-27	07-Nov-27																																			
AIP-850	DEO - Resubmission for further review	14	25-Aug-21 A	01-Dec-21	07-Nov-27	07-Nov-27																																			
AIP-860	DEO - Obtain Approval	7	14-Sep-21 A	02-Dec-21	08-Nov-27	08-Nov-27																																			
Package 15A - Civil, Structural & Geotechnical																																									
AIP-380	Civil, Structural & Geotechnical - Prepare & Submission for PM's review	25	30-Mar-21 A	23-Apr-21 A	29-Dec-21	29-Dec-21																																			
AIP-390	Civil, Structural & Geotechnical - Review by PM's & ICE review (28 d + 7d)	35	24-Apr-21 A	28-May-21 A	29-Dec-21	29-Dec-21																																			
AIP-400	Civil, Structural & Geotechnical - Resubmission for further review	14	29-May-21 A	11-Jun-21 A	29-Dec-21	29-Dec-21																																			
AIP-410	Civil, Structural & Geotechnical - Obtain Approval	7	12-Jun-21 A	18-Jun-21 A	11-Mar-22	11-Mar-22																																			
Package 16A - E&M AIP Report for Hydraulic Design																																									
AIP-870	Hydraulic - Prepare & Submission for PM's review	46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																																			
AIP-880	Hydraulic - Review by PM's & ICE review (28 d + 7d)	35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																																			
AIP-890	Hydraulic - Resubmission for further review	14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																																			
AIP-900	Hydraulic - Obtain Approval	7	01-Jul-21 A	31-Aug-21 A	09-Nov-27	09-Nov-27																																			
Pipeworks System																																									
AIP-300	Pipeworks System - Prepare & Submission for PM's review	57	01-Jun-21 A	27-Jul-21 A	30-Aug-22	30-Aug-22																																			
AIP-310	Pipeworks System - Review by PM's & ICE review (28 d + 7d)	35	28-Jul-21 A	01-Dec-21	30-Aug-22	30-Aug-22																																			
AIP-320	Pipeworks System - Resubmission for PM's review																																								




保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme

D :
Pr8_211130a
DC201913 DWP rev.8
of 29

Detailed Works Programme		
Revision	Checked	Approved
ev. 8		
ev. 7		
ev. 6		





保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev 7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ect ID :
P.DPr8_211130a
ut : DC201913 DWP rev.8
e 7 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

D :
Pr8_211130a
DC201913 DWP rev.8
f 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

[View all posts by **John Doe**](#) [View all posts in **Category A**](#) [View all posts in **Category B**](#)

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ct ID :
.DPr8_211130a
ut : DC201913 DWP rev.8
9 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	late Start	late Finish	Total Float	2022	2023	2024	2025	2026	2027	2028																																		
								Q4 12	Q1 1	Q2 15	Q3 1	Q4 19	Q1 2	Q2 22	Q3 2	Q4 26	Q1 2	Q2 29	Q3 3	Q4 33	Q1 3	Q2 36	Q3 3	Q4 39	Q1 4	Q2 41	Q3 4	Q4 48	Q1 5	Q2 5	Q3 55	Q4 59	Q1 6	Q2 62	Q3 6	Q4 69	Q1 7	Q2 72	Q3 7	Q4 77	Q1 7	Q2 77	Q3 8	Q4 82	Q1 8	Q2 87	Q3 8	Q4 92
ATALPST-1220	Switch Duty to Detritor No. 2 and Isolate Detritor No. 1	2	24-Apr-21 A	26-Apr-21 A	09-Nov-27	09-Nov-27	0	to Detritor No. 2 and Isolate Detritor No. 1;		Detritor No. 1		sewage and tank cleaning		Checking		ly of Unit and Transfer Workshop for Overhaul		Monitoring at YLSTW and Replacement of Parts		on Checking, Replacement of Parts, and Reassembly		Surface Treatment		Reconnection and Testing																								
ATALPST-1240	Pre-test for Detritor No. 1	1	27-Apr-21 A	27-Apr-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1250	Pump out sewage and tank cleaning	4	28-Apr-21 A	03-May-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1270	Condition Checking	3	04-May-21 A	06-May-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1290	Disassembly of Unit and Transfer Workshop for Overhaul	8	07-May-21 A	15-May-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1340	Reconditioning at YLSTW and Replacement of Parts	21	17-May-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1350	Condition Checking, Replacement of Parts, and Reassembly	21	17-May-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1370	Final Surface Treatment	8	10-Jun-21 A	19-Jun-21 A	09-Nov-27	09-Nov-27	0																																									
ATALPST-1410	Power Reconnection and Testing	2	21-Jun-21 A	22-Jun-21 A	09-Nov-27	09-Nov-27	0																																									
PST Temporary Diversion		122	11-May-21 A	11-Sep-21 A	09-Nov-27	09-Nov-27	0																																									
PSTD-00A	Method Statement for Cutting of Existing Cantilever Walkway and Detritor Top Slab	22	01-Jun-21 A	26-Jun-21 A	09-Nov-27	09-Nov-27	0																																									
PSTD-00B	Method Statement for Cutting of Detritor wall	22	01-Jun-21 A	26-Jun-21 A	09-Nov-27	09-Nov-27	0																																									
PST Temporary Diversion 1 - Detritor to PST		115	11-May-21 A	11-Sep-21 A	09-Nov-27	09-Nov-27	0																																									
PSTTD1-00	Concrete Paving Removal and Planter Removal	7	11-May-21 A	19-May-21 A	09-Nov-27	09-Nov-27	0																																									
PSTD105	Trial Trench for Sheetpile	6	20-May-21 A	26-May-21 A	09-Nov-27	09-Nov-27	0																																									
PSTD100	Pipe Material Procurement	50	20-May-21 A	19-Jul-21 A	09-Nov-27	09-Nov-27	0																																									
PSTTD1-45	Divert Sewage Flow to PST 5,6 (PST 1-4 Standby)	1	27-May-21 A	27-May-21 A	09-Nov-27	09-Nov-27	0																																									

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022	2023	2024	2025	2026	2027	2028																										
								Q1 12	Q1 1	Q2 1	Q3 2	Q4 2	Q1 2	Q2 2	Q3 3	Q4 3	Q1 3	Q2 3	Q3 4	Q4 4	Q1 5	Q2 5	Q3 5	Q4 6	Q1 6	Q2 6	Q3 6	Q4 7	Q1 7	Q2 7	Q3 7	Q4 7	Q1 8	Q2 8	Q3 8	Q4 8	Q1 8	Q2 9	Q3 9	Q4 9
IW-2250	IW - Vibration Monitoring Points Installation	28	17-Mar-21 A	22-Apr-21 A	09-Nov-27	09-Nov-27		ior Monitoring Points Installation																																
IW-2260	IW - Building Settlement Monitoring Points Installation	28	17-Mar-21 A	22-Apr-21 A	09-Nov-27	09-Nov-27		g Settlement Monitoring Points Installation																																
IW-2270	IW - Tilting Monitoring Points Installation	28	17-Mar-21 A	22-Apr-21 A	09-Nov-27	09-Nov-27		Monitoring Points Installation																																
IW-2280	IW - Utility Monitoring Points Installation	28	17-Mar-21 A	22-Apr-21 A	09-Nov-27	09-Nov-27		Monitoring Points Installation																																
IW-2290	IW - Piezometer and Standpipe (PS7)	9	26-Mar-21 A	09-Apr-21 A	09-Nov-27	09-Nov-27		ster and Standpipe (PS7)																																
IW-2330	IW - Piezometer and Standpipe (PS8)	9	26-Mar-21 A	09-Apr-21 A	09-Nov-27	09-Nov-27		ster and Standpipe (PS8)																																
IW-2340	IW - Piezometer and Standpipe (PS9)	10	10-Apr-21 A	21-Apr-21 A	09-Nov-27	09-Nov-27		ster and Standpipe (PS9)																																
IW-2360	IW - Piezometer and Standpipe (PS10)	10	10-Apr-21 A	21-Apr-21 A	09-Nov-27	09-Nov-27		ster and Standpipe (PS10)																																
IW-2370	IW - Monitoring Points Installation Complete	0		22-Apr-21 A		09-Nov-27		onitoring Points Installation Complete																																
IV GI - Predrilling Works		118	16-Jan-21 A	14-Jul-21 A	09-Nov-27	09-Nov-27																																		
IW-2040	IW - Predrilling Preparation, Drill Rig A	2	16-Jan-21 A	18-Jan-21 A	09-Nov-27	09-Nov-27		Predrilling Preparation, Drill Rig A																																
IW-2070	IW - PD10	18	19-Jan-21 A	08-Feb-21 A	09-Nov-27	09-Nov-27		Predrilling Preparation, Drill Rig B																																
IW-2080	IW - Predrilling Preparation, Drill Rig B	15	25-Jan-21 A	10-Feb-21 A	09-Nov-27	09-Nov-27		Predrilling Preparation, Drill Rig C																																
IW-2100	IW - PD1	15	06-Feb-21 A	02-Mar-21 A	09-Nov-27	09-Nov-27		Predrilling Preparation, Drill Rig D																																
IW-2110	IW - Predrilling Preparation, Drill Rig C	5	06-Feb-21 A	18-Feb-21 A	09-Nov-27	09-Nov-27		Predrilling Preparation, Drill Rig E																																
IW-2090	IW - PD11	5	09-Feb-21 A	20-Feb-21 A	09-Nov-27	09-Nov-27		Predrilling Preparation, Drill Rig F																																
IW-2130	IW - PD12	14	19-Feb-21 A	06-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2140	IW - PD6	15	19-Feb-21 A	08-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2150	IW - Predrilling Preparation, Drill Rig D	5	19-Feb-21 A	24-Feb-21 A	09-Nov-27	09-Nov-27																																		
IW-2160	IW - PD13	14	25-Feb-21 A	12-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2170	IW - Predrilling Preparation, Drill Rig E	2	25-Feb-21 A	26-Feb-21 A	09-Nov-27	09-Nov-27																																		
IW-2180	IW - PD8	15	27-Feb-21 A	16-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2190	IW - Predrilling Preparation, Drill Rig F	6	27-Feb-21 A	05-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2200	IW - PD7	18	03-Mar-21 A	23-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2210	IW - PD9	15	08-Mar-21 A	24-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2220	IW - PD5	13	09-Mar-21 A	23-Mar-21 A	09-Nov-27	09-Nov-27																																		
IW-2300	IW - PD2	14	24-Mar-21 A	13-Apr-21 A	09-Nov-27	09-Nov-27																																		
IW-2320	IW - PD3	14	24-Mar-21 A	13-Apr-21 A	09-Nov-27	09-Nov-27																																		
IW-2940	IW - Additional Predrills (7 nos.)	14	24-Mar-21 A	13-Apr-21 A	09-Nov-27	09-Nov-27																																		
IW-2890	IW - Pre-drilling Works Complete	0		13-Apr-21 A		09-Nov-27																																		
IW-2310	IW - PD4	14	01-Jun-21 A	14-Jul-21 A	09-Nov-27	09-Nov-27																																		
IV GI - Environmental		62	03-Jul-21 A	30-Oct-21 A	09-Nov-27	09-Nov-27																																		
IW-2460	ENV-BH35	7	03-Jul-21 A	07-Jul-21 A	09-Nov-27	09-Nov-27																																		
IW-2490	ENV-BH36	7	08-Jul-21 A	10-Jul-21 A	09-Nov																																			

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027				2028			
								Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
Z1-IW-4500	IWB - Erection and Installation of S3 Strut & W3 Waling (+0.65 mPD)	10	09-Apr-22	23-Apr-22	08-Apr-22	23-Apr-22	0																												
Z1-IW-4510	IWB - Excavation to S4 Level (-1.625, -3.125 mPD), (4,912m³+5330m³=10242m³, 800m³/day)	13	25-Apr-22	11-May-22	23-Apr-22	11-May-22	0																												
Z1-IW-4630	IWB(E)Zone A) - Erection and Installation of S4 Strut & W4 Waling (-3.225 mPD)	8	28-May-22	07-Jun-22	27-May-22	07-Jun-22	0																												
Z1-IW-4600	IWB - Excavation to S5 Level (-4.725 mPD), (1,784m³, 300m³/day)	6	08-Jun-22	14-Jun-22	07-Jun-22	14-Jun-22	0																												
Z1-IW-4640	IWB(E)Zone A) - Erection and Installation of S5 Strut & W5 Waling (-4.725mPD)	8	15-Jun-22	23-Jun-22	14-Jun-22	23-Jun-22	0																												
Z1-IW-4610	IWB - Excavation to F.E.L (-7.525mPD), (2,181m³, 200m³/day)	11	24-Jun-22	07-Jul-22	23-Jun-22	07-Jul-22	0																												
Basement RC Works								127	04-May-22	05-Oct-22	11-May-22	16-Nov-22	36																						
West Portion - GL 1-5/A-K								52	04-May-22	06-Jul-22	26-Jul-22	26-Sep-22	69																						
Z1-IW-4380	IWB(W) - Base Slab & Wall Erection of Formworks and RC Works (+0.15 mPD)	18	04-May-22	25-May-22	26-Jul-22	16-Aug-22	69																												
Z1-IW-4390	IWB(W) - Install Inclined Props & Remove WS3	4	26-May-22	30-May-22	16-Aug-22	20-Aug-22	69																												
Z1-IW-4400	IWB(W) - Wall Erection of Formworks and RC Works (+2.00 mPD)	6	31-May-22	07-Jun-22	20-Aug-22	27-Aug-22	69																												
Z1-IW-4410	IWB(W) - Install Inclined Props & Remove WS2	4	08-Jun-22	11-Jun-22	27-Aug-22	01-Sep-22	69																												
Z1-IW-4420	IWB(W) - Wall Erection of Formworks and RC Works (+3.85 mPD)	6	13-Jun-22	18-Jun-22	01-Sep-22	08-Sep-22	69																												
Z1-IW-4430	IWB(W) - Install Inclined Props & Remove WS1	4	20-Jun-22	23-Jun-22	08-Sep-22	14-Sep-22	69																												
Z1-IW-4440	IWB(W) - G/F Slab of Falseworks, Formworks and RC Works (Ground Level)	10	24-Jun-22	06-Jul-22	14-Sep-22	26-Sep-22	69																												
East Portion - GL 1-6/A-E								121	12-May-22	05-Oct-22	11-May-22	16-Nov-22	36																						
Zone C (East Portion)								121	12-May-22	05-Oct-22	11-May-22	16-Nov-22	36																						
Z1-IW-4520	IWB(E) - Base Slab & Wall Erection of Formworks and RC Works (+0.15 mPD)	14	12-May-22	27-May-22	11-May-22	27-May-22	0																												
Z1-IW-4530	IWB(E) - Install Inclined Props & Remove WS3	4	17-Aug-22	20-Aug-22	16-Aug-22	20-Aug-22	0																												
Z1-IW-4540	IWB(E) - Wall Erection of Formworks and RC Works (+2.00 mPD)	6	22-Aug-22	27-Aug-22	20-Aug-22	27-Aug-22	0																												
Z1-IW-4550	IWB(E) - Install Inclined Props & Remove WS2	4	29-Aug-22	01-Sep-22	27-Aug-22	01-Sep-22	0																												
Z1-IW-4560	IWB(E) - Wall Erection of Formworks and RC Works (+3.85 mPD)	6	02-Sep-22	08-Sep-22	01-Sep-22	08-Sep-22	0																												
Z1-IW-4570	IWB(E) - Install Inclined Props & Remove WS1	4	09-Sep-22	14-Sep-22	08-Sep-22	14-Sep-22	0																												
Z1-IW-4580	IWB(E) - G/F Slab of Falseworks, Formworks and RC Works (Ground Level)	10	15-Sep-22	26-Sep-22	14-Sep-22	26-Sep-22	0																												
Z1-IW-4590	IWB(E) - Depropping Works	6	27-Sep-22	05-Oct-22	09-Nov-22	16-Nov-22	36																												
Zone A Lower Portion								72	08-Jul-22	30-Sep-22	07-Jul-22	16-Nov-22	38																						
Z1-IW-3960	IWB(E)Zone A) - Base Slab & Wall Erection of Formworks and RC Works (from -7.525 ~ -3.85 mPD)	14	08-Jul-22	23-Jul-22	07-Jul-22	23-Jul-22	0																												
Z1-IW-3970	IWB(E)Zone A) - Install Corner Props & Remove S5	4	25-Jul-22	28-Jul-22	23-Jul-22	28-Jul-22	0																												
Z1-IW-3980	IWB(E)Zone A) - Wall Erection of Formworks and RC Works (from -3.85 ~ -3.225 mPD)	6	29-Jul-22	04-Aug-22	28-Jul-22	04-Aug-22	0																												
Z1-IW-3990	IWB(E)Zone A) - Install Corner Props & Remove S4	4	05-Aug-22	09-Aug-22	04-Aug-22	09-Aug-22	0																												
Z1-IW-4000	IWB(E)Zone A) - Wall Erection of Formworks and RC Works (from -3.225 ~ +0.15 mPD)	6	10-Aug-22	16-Aug-22	09-Aug-22	16-Aug-22	0																												
Z1-IW-4010	IWB(E)Zone A) - Install Comer Props & Remove S3	4	17-Aug-22	20-Aug-22	16-Aug-22	20-Aug-22	0																												
Z1-IW-4020	IWB(E)Zone A) - Wall Erection of Formworks and RC Works (from +0.15 ~ +2.00 mPD)	6	22-Aug-22	27-Aug-22	20-Aug-22	27-Aug-22	0																												
Z1-IW-4030	IWB(E)Zone A) - Install Comer Props & Remove S2	4	29-Aug-22	01-Sep-22	27-Aug-22	01-Sep-22	0				</td																								



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

D :
Pr8_211130a
DC201913 DWP rev.8
of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027				2028											
								Q1 12	Q1 1	Q2 15	Q2 1	Q3 19	Q3 2	Q4 22	Q4 2	Q1 29	Q1 3	Q2 3	Q2 33	Q3 3	Q3 36	Q4 3	Q4 39	Q1 41	Q1 4	Q2 45	Q2 4	Q3 48	Q3 4	Q4 5	Q4 5	Q1 55	Q1 5	Q2 59	Q2 5	Q3 62	Q3 6	Q4 66	Q4 6	Q1 72	Q1 7	Q2 77	Q2 7
ATAL-1140	IW - E&M Handover @ +18.3mPD	0		04-Feb-23*		04-Feb-23	0																																				
ATAL-1020	IW - Instrumentation	33	03-Apr-23	16-May-23	03-Apr-23	16-May-23	0																																				
ATAL-1030	IW - Electrical Works (Cabling / LCP, Termination)	29	21-Apr-23	25-May-23	21-Apr-23	25-May-23	0																																				
ATAL-1040	IW - BS Installation (ELV, Ventilation, FS, PD)	29	21-Apr-23	25-May-23	21-Apr-23	25-May-23	0																																				
ATAL-1120	IW - Plant Service Water System(PSW) Installation	29	21-Apr-23	25-May-23	21-Apr-23	25-May-23	0																																				
ATAL-1110	IW - Installation, Set-Up & T&C for SCADA System	14	10-May-23	25-May-23	10-May-23	25-May-23	0																																				
IW E&M T&C		248	27-May-23	11-Mar-24	25-May-23	11-Mar-24	0																																				
ATAL-1050	IW - T&C - Equipment SAT (Mechanical Dry Check)	29	27-May-23	01-Jul-23	25-May-23	30-Jun-23	0																																				
ATAL-1060	IW - T&C - Equipment SAT (Functional Dry Check)	29	27-May-23	01-Jul-23	25-May-23	30-Jun-23	0																																				
ATAL-1070	IW - T&C - Equipment SAT (Wet / Load Performance Check)	29	27-May-23	01-Jul-23	26-May-23	30-Jun-23	0																																				
ATAL-1130	IW - T&C - Plant Service Water System(PSW)	29	27-May-23	01-Jul-23	26-May-23	30-Jun-23	0																																				
ATAL-1090	IW - Diversion works from existing bypass chamber to IW (Penstock Installation c/w T&C)	44	03-Jul-23	22-Aug-23	01-Jul-23	22-Aug-23	0																																				
ATAL-1080	IW - FS Inspection and Fire Certificate	56	23-Aug-23	30-Oct-23	22-Aug-23	30-Oct-23	0																																				
ATAL-1100	IW - T&C - Early Commissioning (100,000 m3/d) (KD3)	105	31-Oct-23	11-Mar-24*	30-Oct-23	11-Mar-24	0																																				
IV-995	KD3 (11-Mar-24)	0		11-Mar-24*		11-Mar-24	0																																				
Modification of Existing Emergency Bypass Chamber		98	24-Jun-22	15-Oct-22	20-Nov-23	11-Mar-24	439																																				
IW-1260	ADB - Modification of Existing Emergency Bypass Chamber - Sheet Piles Installation	21	24-Jun-22	19-Jul-22	20-Nov-23	13-Dec-23	416																																				
IW-1270	ADB - Modification of Existing Emergency Bypass Chamber - ELS & Excavation Works	30	20-Jul-22	23-Aug-22	14-Dec-23	17-Jan-24	439																																				
IW-1280	ADB - Modification of Existing Emergency Bypass Chamber - 1200mm Pipe Laying & Backfilling	25	24-Aug-22	21-Sep-22	18-Jan-24	15-Feb-24	439																																				
IW-1290	ADB - Modification of Existing Emergency Bypass Chamber - Backfilling Works	21	22-Sep-22	15-Oct-22	16-Feb-24	11-Mar-24	439																																				
Modification of Existing Inspection Chamber & Inlet Effluent Pipes from NSWPS		125	06-Oct-22	28-Feb-23	17-Oct-23	11-Mar-24	323																																				
IW-1310	Modification of Existing Inspection Chamber - Sheet Piles Installation	21	06-Oct-22	29-Oct-22	17-Oct-23	10-Nov-23	303																																				
IW-1320	Modification of Existing Inspection Chamber - ELS & Excavation Works	25	31-Oct-22	28-Nov-22	11-Nov-23	09-Dec-23	323																																				
IW-1330	Modification of Existing Inspection Chamber - Demolition of existing inspection chamber	18	29-Nov-22	19-Dec-22	11-Dec-23	30-Dec-23	323																																				
IW-2980	Modification of Existing Inspection Chamber - Construct new chamber & associated pipes from IW	40	20-Dec-22	03-Feb-23	01-Jan-24	15-Feb-24	323																																				
IW-1340	Modification of Existing Inspection Chamber - Backfilling Works	21	04-Feb-23	28-Feb-23	16-Feb-24	11-Mar-24	323																																				
Primary Sedimentation Tank (PST)		1878	09-Nov-20 A	08-Nov-26	01-Dec-21	09-Nov-27	313																																				
PST Stage 1																																											

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027					
								Q4	Q1	Q2	Q3	Q4																					
Z1-PST-4240	PST(S1) - Removal of S2	2	12-Mar-22	14-Mar-22	12-Mar-22	14-Mar-22	0																										
Z1-PST-4250	PST(S1) - Base Slab Erection of Formworks and RC Works (+3.00 mPD)	8	15-Mar-22	23-Mar-22	15-Mar-22	23-Mar-22	0																										
Z1-PST-4260	PST(S1) - Wall Erection of Formworks and RC Works (Ground Level)	7	24-Mar-22	31-Mar-22	24-Mar-22	31-Mar-22	0																										
Excavation Works (North Portion), (Excavation Volume: 3,840m3)																																	
Z1-PST-4180	PST(S1) - Excavation F.E.L. Level (+1.875 mPD) (3,840m3, 1000m3/day) after stage 2 piling	4	18-Jun-22	22-Jun-22	18-Jun-22	22-Jun-22	0																										
Basement RC Works (North Portion)																																	
Z1-PST-4190	PST(S1) - Base Slab & Wall Erection of Formworks and RC Works (+3.00 mPD) after stage 2 piling	10	23-Jun-22	05-Jul-22	23-Jun-22	05-Jul-22	0																										
Z1-PST-4200	PST(S1) - Wall Erection of Formworks and RC Works (Ground Level) after stage 2 piling	6	06-Jul-22	12-Jul-22	06-Jul-22	12-Jul-22	0																										
PST Stage 2 of Works																																	
PST GI - Propose Predrilling for Piling Works																																	
Pre-drilling @ Existing PST 6 (including Trial Pit Excavation, Level Checking, Core Inspection, SPT)																																	
PST-2000	PD1 (w/ obstruction, relocated)	14	15-Nov-21	30-Nov-21	14-Nov-21	30-Nov-21	0																										
Pre-drilling @ Existing PST 5 (including Trial Pit Excavation, Level Checking, Core Inspection, SPT)																																	
PST-2020	PD5	7	04-Jun-21	11-Jun-21	04-Jun-21	11-Jun-21	0																										
PST-2010	PD3	14	12-Jun-21	29-Jun-21	12-Jun-21	29-Jun-21	0																										
PST Foundation - Stage 2 (At Remaining 2 Tanks, PST 5-6 Footprint)																																	
NMM-2105	PS 1.105A Noise Mitigation Measures 2021-2022	151	01-Nov-21	A	31-Mar-22	01-Dec-21	31-Mar-22	0																									
EBS-2115	Egrets Breeding Season 2022	184	01-Mar-22*		31-Aug-22	01-Mar-22	31-Aug-22	0																									
Z1-PST-3890	PST Stage 2 - Driven H-pile (Stage 2: 2,634m,includ. 30% increment)(70m/day) (61 nos.)	40	01-Apr-22		24-May-22	01-Apr-22	24-May-22	0																									
Z1-PST-3980	PST Stage 2 - Pile Loading Test (Batch 2 Completion at PST: 75nos.)	20	25-May-22		17-Jun-22	25-May-22	17-Jun-22	0																									
Z1-PST-4230	PST Stage 2 - Submit to GEO (28d)	28	10-Jun-22		13-Jul-22	06-Aug-22	08-Sep-22	49																									
PST Stage 2 Basement Construction Works																																	
Excavation Works (Excavation Volume: 6,742m3)																																	
Z1-PST-3900	ZONE B - PST - Excavation S1 Level (+4.35 mPD) (4,656m3, 800m3/day)	10	09-Sep-22		21-Sep-22	08-Sep-22	21-Sep-22	0																									
Z1-PST-3910	ZONE B - PST - Excavation FEL Level (-1.125 mPD & -1.625mPD) (2,086m3, 500m3/day)	4	09-Sep-22		21-Sep-22	16-Sep-22	21-Sep-22	0																									
Basement RC Works																																	
Z1-PST-4000	ZONE B - PST - Base Slab & Wall Erection of Formworks and RC Works (+0.15 mPD)	10	22-Sep-22		05-Oct-22	21-Sep-22	05-Oct-22	0																									
Z1-PST-4010	ZONE B - PST - Removal of PS3	4	06-Oct-22		10-Oct-22	05-Oct-22	10-Oct-22	0																									
Z1-PST-4020	ZONE B - PST - Wall Erection of Formworks and RC Works (+1.875 mPD)	6	11-Oct-22		17-Oct-22	10-Oct-22	17-Oct-22	0																									
Z1-PST-3920	ZONE B - PST - Removal of PS2	4	18-Oct-22		21-Oct-22	17-Oct-22	21-Oct-22	0																									
Z1-PST-3930	ZONE B - PST - Base Slab & Wall Erection of Formworks and RC Works																																



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

D :
Pr8_211130a
DC201913 DWP rev.8
of 29

Detailed Works Programme		
Revision	Checked	Approved
ev. 8		
ev. 7		
ev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ect ID :
P.DPr8_211130a
out : DC201913 DWP rev.8
e 15 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ject ID :
/P.DPr8_211130a
out : DC201913 DWP rev.8
ge 16 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027				2028								
								Q4	Q1	Q1	Q2	Q2	Q3	Q4	Q1	Q2	Q3	Q4																						
UDP-1000	UDP - Sheet Pile Wall	36	17-Oct-24	27-Nov-24	23-Nov-24	07-Jan-25	32																																	
UDP-1090	UDP - Monitoring Installation and Pumping Test	21	28-Nov-24	21-Dec-24	08-Jan-25	06-Feb-25	32																																	
UDP-1020	UDP - Excavation (+6.0 to 4.5mPD)	12	23-Dec-24	08-Jan-25	07-Feb-25	20-Feb-25	32																																	
UDP-1030	UDP - Strut Installation S1 (+4.5mPD)	8	09-Jan-25	17-Jan-25	05-Mar-25	13-Mar-25	42																																	
UDP-1040	UDP - Excavation (+4.5 to +1.5mPD)	14	09-Jan-25	24-Jan-25	21-Feb-25	08-Mar-25	32																																	
UDP-1050	UDP - Strut Installation S2 (+1.5mPD)	8	25-Jan-25	08-Feb-25	14-Mar-25	22-Mar-25	36																																	
UDP-1060	UDP - Excavation (+1.5 to -0.5mPD)	12	25-Jan-25	13-Feb-25	10-Mar-25	22-Mar-25	32																																	
UDP Structure		84	14-Feb-25	29-May-25	24-Mar-25	08-Jul-25	32																																	
UDP-1070	UDP - Structure (-0.5mPD to +2.5mPD)	42	14-Feb-25	03-Apr-25	24-Mar-25	17-May-25	32																																	
UDP-1080	UDP - Structure (+2.5mPD to +5.0mPD)	42	04-Apr-25	29-May-25	19-May-25	08-Jul-25	32																																	
Administration Building (ADB)		1633	18-Feb-21 A	07-May-26	30-Dec-21	07-Nov-26	158																																	
Temporary Admin Office and Control Room		1633	18-Feb-21 A	07-May-26	30-Dec-21	07-Nov-26	158																																	
ADB-1000	Submit/Approve Method Statement	48	18-Feb-21 A	19-Apr-21 A	30-Dec-21	30-Dec-21																																		
ADB-1010	Equipment and Material Procurement	88	18-Feb-21 A	07-Jun-21 A	30-Dec-21	30-Dec-21																																		
ADB-1040	Handover of Temp. Admin Office and Control Room	20	03-Mar-22	25-Mar-22	04-Apr-22	30-Apr-22	27																																	
ADB-1250	Relocation of Existing SCADA System of Admin Bldg (23) and Document Centre (24)	21	03-Mar-22	26-Mar-22	04-Apr-22	03-May-22	27																																	
ADB-1050	Demolition of Admin Bldg (23) and Document Centre (24)	20	28-Mar-22*	23-Apr-22	04-May-22	27-May-22	27																																	
ADB-1060	Relocation of Central Control Room	30	20-Mar-24	27-Apr-24	25-Apr-24	31-May-24	27																																	
ADB-1070	Demolition of Screw pump PS/Bar Screen Chamber/Detritors/Screening Press House	45	29-Apr-24	22-Jun-24	01-Jun-24	25-Jul-24	27																																	
ADB-1080	Demolition of Central Control Room (14)	45	29-Apr-24	22-Jun-24	01-Jun-24	25-Jul-24	27																																	
ADB-1210	Demolition of Temp AB/Workshop/Changing Room/Control Room	21	13-Apr-26	07-May-26	14-Oct-26	07-Nov-26	152																																	
Temp Admin Office - MIC Section		274	20-Apr-21 A	23-Mar-22	05-Jan-22	03-May-22	30																																	
ADB-1020A10	Site Formation	6	20-Apr-21 A	26-Apr-21 A	05-Jan-22	05-Jan-22																																		
ADB-1020A20	Fabrication/Construction/Installation	70	01-Dec-21	02-Mar-22	05-Jan-22	02-Apr-22	27																																	
ADB-1020A30	E&M Installation and T&C	24	27-Jan-22	02-Mar-22	07-Mar-22	02-Apr-22	27																																	
ADB-1020A40	Relocation of Admin Office (MIC)	18	03-Mar-22	23-Mar-22	07-Apr-22	30-Apr-22	29																																	
ADB-1020A90	Completion of Admin Office (MIC)	0		23-Mar-22		03-May-22	30																																	
Temp Admin Office - Non-MIC Section		74	20-Apr-21 A	20-Jul-21 A	30-Dec-21	30-Dec-21																																		
ADB-1020A50	Site Formation	6	20-Apr-21 A	26-Apr-21 A	30-Dec-21	30-Dec-21																																		
ADB-1020A60	Construction/Installation	24	27-Apr-21 A	26-May-21 A	30-Dec-21	30-Dec-21																																		
ADB-1020A70	E&M Installation and T&C	20	01-Jun-21 A	24-Jun-21 A	30-Dec-21	30-Dec-21																																		
ADB-1020A80	Relocation of Admin Office (Non-MIC)	20	25-Jun-21 A	20-Jul-21 A	30-Dec-21	30-Dec-21																																		
ADB Construction of New AB and Demolition		423	31-May-24	06-Oct-25	02-Jul-24	06-Nov-25	27																																	
ADB-1220	ADB - Predrill	21	31-May-24	25-Jun-24	02-Jul-24	25-Jul-24	25																																	



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ct ID :
.DPr8_211130a
ut : DC201913 DWP rev.8
17 of 29

Detailed Works Programme		
Revision	Checked	Approved
v. 8		
v. 7		
v. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027						
								Q4	Q1	Q2	Q3	Q4																						
Z2D-3020	Replacement of Screws for Rotatory Bridge	17	09-Feb-21 A	06-Mar-21 A	29-Jan-22	29-Jan-22																												
Z2D-3030	Replacement of Scraper Frame Robs	12	08-Mar-21 A	20-Mar-21 A	29-Jan-22	29-Jan-22																												
Z2D-3040	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	4	22-Mar-21 A	25-Mar-21 A	29-Jan-22	29-Jan-22																												
Z2D-3050	Reconditioning and Replacement of Scraper Driver Units	22	26-Mar-21 A	24-Apr-21 A	29-Jan-22	29-Jan-22																												
Z2D-3060	Return of all Drive Units and Centre Bearing for Reassembly	5	26-Apr-21 A	30-Apr-21 A	29-Jan-22	29-Jan-22																												
Z2D-3070	Power Reconnection and Testing	2	03-May-21 A	04-May-21 A	29-Jan-22	29-Jan-22																												
FST No. 4		42	05-May-21 A	24-Jun-21 A	29-Jan-22	29-Jan-22																												
Z2D-3080	Switch Duty from FST No. 4 to FST No. 1 or Others	2	05-May-21 A	06-May-21 A	29-Jan-22	29-Jan-22																												
Z2D-3085	Isolation and Conduct Pre-test for FST No.4	2	07-May-21 A	08-May-21 A	29-Jan-22	29-Jan-22																												
Z2D-3090	Drain Out Swage and Tank Cleaning for FST No. 4	4	10-May-21 A	13-May-21 A	29-Jan-22	29-Jan-22																												
Z2D-3095	Bamboo Scaffolding Construction	2	14-May-21 A	15-May-21 A	29-Jan-22	29-Jan-22																												
Z2D-3100	Replacement of Screws for Rotatory Bridge	10	17-May-21 A	28-May-21 A	29-Jan-22	29-Jan-22																												
Z2D-3110	Replacement of Scraper Frame Robs	12	17-May-21 A	31-May-21 A	29-Jan-22	29-Jan-22																												
Z2D-3130	Reconditioning and Replacement of Scraper Driver Units	15	29-May-21 A	16-Jun-21 A	29-Jan-22	29-Jan-22																												
Z2D-3120	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	13	01-Jun-21 A	16-Jun-21 A	29-Jan-22	29-Jan-22																												
Z2D-3140	Return of all Drive Units and Centre Bearing for Reassembly	4	17-Jun-21 A	21-Jun-21 A	29-Jan-22	29-Jan-22																												
Z2D-3150	Power Reconnection and Testing	3	22-Jun-21 A	24-Jun-21 A	29-Jan-22	29-Jan-22																												
FST No. 3		67	25-Jun-21 A	11-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3160	Switch Duty from FST No. 3 to FST No. 1 or Others	2	25-Jun-21 A	26-Jun-21 A	29-Jan-22	29-Jan-22																												
Z2D-3240	Isolation and Conduct Pre-test for FST No.3	2	28-Jun-21 A	29-Jun-21 A	29-Jan-22	29-Jan-22																												
Z2D-3250	Drain Out Swage and Tank Cleaning for FST No. 3	4	30-Jun-21 A	05-Jul-21 A	29-Jan-22	29-Jan-22																												
Z2D-3170	Bamboo Scaffolding Construction	2	06-Jul-21 A	07-Jul-21 A	29-Jan-22	29-Jan-22																												
Z2D-3180	Replacement of Screws for Rotatory Bridge	10	08-Jul-21 A	19-Jul-21 A	29-Jan-22	29-Jan-22																												
Z2D-3190	Replacement of Scraper Frame Robs	12	08-Jul-21 A	21-Jul-21 A	29-Jan-22	29-Jan-22																												
Z2D-3210	Reconditioning and Replacement of Scraper Driver Units	15	20-Jul-21 A	11-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3200	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	13	22-Jul-21 A	11-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3220	Return of all Drive Units and Centre Bearing for Reassembly	4	11-Aug-21 A	11-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3230	Power Reconnection and Testing	3	11-Aug-21 A	11-Aug-21 A	29-Jan-22	29-Jan-22																												
FST No. 2		53	14-Aug-21 A	04-Oct-21 A	29-Jan-22	29-Jan-22																												
Z2D-3260	Switch Duty from FST No. 2 to FST No. 1 or Others	2	14-Aug-21 A	16-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3340	Isolation and Conduct Pre-test for FST No.2	2	17-Aug-21 A	18-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3350	Drain Out Swage and Tank Cleaning for FST No. 2	4	19-Aug-21 A	23-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3270	Bamboo Scaffolding Construction	2	24-Aug-21 A	25-Aug-21 A	29-Jan-22	29-Jan-22																												
Z2D-3280	Replacement of Screws for Rotatory Bridge	10	26-Aug-21 A	10-Sep-21 A	29-Jan-22	29-Jan-22																												
Z2D-3290	Replacement of Scraper Frame Robs	12	26-Aug-21 A	13-Sep-21 A	29-Jan-22	29-Jan-22																												
Z2D-3300	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	13	07-Sep-21 A	21-Sep-21 A	29-Jan-22	29-Jan-22																												
Z2D-3310	Reconditioning and Replacement of Scraper Driver Units	15	07-Sep-21 A	24-Sep-21 A	29-Jan																													



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

The legend consists of five entries, each with a colored horizontal bar followed by its name:

- Remaining Level of Effort (green bar)
- DWP Rev.7 (yellow bar)
- Actual Work (blue bar)
- Remaining Work (green bar)
- Critical Remaining Work (red bar)

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

D :
Pr8_211130a
DC201913 DWP rev.8
of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	late Start	late Finish	Total Float	2022	Q1	Q2	Q3	Q4	2023	Q1	Q2	Q3	Q4	2024	Q1	Q2	Q3	Q4	2025	Q1	Q2	Q3	Q4	2026	Q1	Q2	Q3	Q4	2027	Q1	Q2	Q3	Q4	2028
Z2A-1030	Trial Trench for Sheetpile	6	02-Jul-21 A	08-Jul-21 A	02-Dec-21	02-Dec-21	0	Trench for Sheetpile																														
Z2A-1050	Sheetpile Installation	10	30-Sep-21 A	04-Nov-21 A	02-Dec-21	02-Dec-21	0	Sheetpile Installation																														
Z2A-1060	Excavation to 1st Layer of Strut	2	05-Nov-21 A	13-Nov-21 A	02-Dec-21	02-Dec-21	0	Excavation to 1st Layer of Strut																														
Z2A-1070	Strut and Waling Installation	7	15-Nov-21 A	17-Nov-21 A	02-Dec-21	02-Dec-21	0	Strut and Waling Installation																														
Z2A-1080	Excavation to Formation Level	5	18-Nov-21 A	26-Nov-21 A	02-Dec-21	02-Dec-21	0	Excavation to Formation Level																														
Z2A-1090	Manhole Base Slab & Wall	5	22-Nov-21 A	06-Dec-21	02-Dec-21	07-Dec-21	1	Manhole Base Slab & Wall																														
Z2A-1100	Pipe Installation (Manhole to Section before T-Joint Connection)	4	01-Dec-21	06-Dec-21	02-Dec-21	07-Dec-21	1	Pipe Installation (Manhole to Section before T-Joint Connection)																														
Z2A-1110	Manhole Wall	5	07-Dec-21	13-Dec-21	08-Dec-21	14-Dec-21	1	Manhole Wall																														
Z2A-1130	Pipe Testing	1	07-Dec-21	08-Dec-21	08-Dec-21	09-Dec-21	1	Pipe Testing																														
Z2A-1180	Strike formwork	1	14-Dec-21	15-Dec-21	15-Dec-21	16-Dec-21	1	Strike formwork																														
Z2A-1140	1st Day Work (Demolition of Existing DN1000 pipe and joint the new pipeline)	1	16-Dec-21	17-Dec-21	17-Dec-21	18-Dec-21	1	1st Day Work (Demolition of Existing DN1000 pipe and joint the new pipeline)																														
Z2A-1190	1st Night Work (cut existing DN1200 pipe inside manhole)	0	18-Dec-21*	18-Dec-21	18-Dec-21	18-Dec-21	0	1st Night Work (cut existing DN1200 pipe inside manhole)																														
Z2A-1160	Backfill Pipeline to Ground Level	6	21-Dec-21	30-Dec-21	02-Nov-27	08-Nov-27	1736	Backfill Pipeline to Ground Level																														
Z2A-1200	2nd Night work (cut existing DN1200 pipe outside manhole & cap the pipe)	0	21-Dec-21*	21-Dec-21	21-Dec-21	21-Dec-21	0	2nd Night work (cut existing DN1200 pipe outside manhole & cap the pipe)																														
Z2A-1170	Complete Zone 2A Temporary Diversion	0	30-Dec-21			08-Nov-27	1736	Complete Zone 2A Temporary Diversion																														
Zone 2B : FST, Temporary RAS to Aeration Tanks		894	13-May-21 A	30-May-24	01-Dec-21	09-Nov-27	1032																															
Z2D-1110	Procurement of Equipment (Civil and E&M)	90	13-May-21 A	30-Nov-21 A	09-Nov-27	09-Nov-27	0	Procurement of Equipment (Civil and E&M)																														
Z2D-1100	Submit/Approve Method Statement for ELS	52	01-Jun-21 A	17-Jun-21 A	01-Dec-21	01-Dec-21	0	Submit/Approve Method Statement for ELS																														
Z2D-4300	Submit/Approve Design for Temp. RAS Pumping Station, Diversion Chamber	56	01-Jun-21 A	01-Dec-21	01-Dec-21	01-Dec-21	0	Submit/Approve Design for Temp. RAS Pumping Station, Diversion Chamber																														
Temporary RAS		663	02-Dec-21	11-Mar-24	02-Dec-21	08-Nov-27	1095																															
Z2B-1000	Advance works including UU detection, removal of existing hard paving, Expose UU	8	02-Dec-21	10-Dec-21	02-Dec-21	10-Dec-21	0	Advance works including UU detection, removal of existing hard paving, Expose UU																														
Z2B-1010	Install sheet piles for ELS	7	11-Dec-21	18-Dec-21	11-Dec-21	18-Dec-21	0	Install sheet piles for ELS																														
Z2B-1020	ELS & Excavation	12	20-Dec-21	05-Jan-22	20-Dec-21	05-Jan-22	0	ELS & Excavation																														
Z2B-1030	Construction of Temp RAS	17	06-Jan-22	25-Jan-22	06-Jan-22	25-Jan-22	0	Construction of Temp RAS																														
Z2B-1040	Temp RAS E&M installation	35	26-Jan-22	14-Mar-22	26-Jan-22	14-Mar-22	0	Temp RAS E&M installation																														
Z2B-1200	Laying of pipes from temp. RAS to Consolidation tanks & Aeration tanks	19	26-Jan-22	23-Feb-22	21-Feb-22	14-Mar-22	16	Laying of pipes from temp. RAS to Consolidation tanks & Aeration tanks																														
Z2B-1210	T&C	15	15-Mar-22	31-Mar-22	15-Mar-22	31-Mar-22	0	T&C																														
Z2B-1190	Break Wall for connection to temporary RAS & Switch over	3	01-Apr-22	04-Apr-22	01-Apr-22	04-Apr-22	0	Break Wall for connection to temporary RAS & Switch over																														
Z2B-1180	Complete Zone 2B Temporary Diversion	0			04-Apr-22	04-Apr-22	0	Complete Zone 2B Temporary Diversion																														
Z2B-1220	Plug-off abandoned pipes	2	06-Apr-22	07-Apr-22	06-Nov-27	08-Nov-27	1659	Plug-off abandoned pipes																														
Z2D-4330	Temporary Pumping between Detritors and New PST while IW is still in progress	9	01-Mar-24	11-Mar-24	29-Feb-24	11-Mar-24	0	Temporary Pumping between Detritors and New PST while IW is still in progress																														
Temporary Sewage Routing		90	01-Feb-24	30-May-24	02-Feb-24	30-May-24	0																															
Z2D-2140	Early Commissioning PST Stage 1	0		01-Feb-24		11-Mar-24	27	Early Commissioning PST Stage 1																														
Z2D-2130	Stage 6 - Temporary Pumping between Detritors and New PST while IW is In-Progress	27	02-Feb-24	11-Mar-24	02-Feb-24	11-Mar-24	0	Stage 6 - Temporary Pumping between Detritors and New PST while IW is In-Progress																														



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

The legend consists of five colored horizontal bars with their corresponding labels:

- Remaining Level of Effort (Green)
- DWP Rev.7 (Yellow)
- Actual Work (Blue)
- Remaining Work (Green)
- Critical Remaining Work (Red)

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
WP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 20 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE


- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ct ID :
.DPr8_211130a
ut : DC201913 DWP rev.8
21 of 29

Detailed Works Programme			
Date	Revision	Checked	Approved
30-Nov-21	Rev. 8		
30-Oct-21	Rev. 7		
30-Sep-21	Rev. 6		





保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ct ID :
.DPr8_211130a
ut : DC201913 DWP rev.8
23 of 29

Detailed Works Programme			
	Revision	Checked	Approved
21	Rev. 8		
21	Rev. 7		
21	Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027						
								Q4	Q1	Q2	Q3	Q4																						
Z3S3-2250	STB - ELS, Excavation (+6.0 to +4.5mPD)	18	15-Oct-22	04-Nov-22	15-Oct-22	04-Nov-22	0																											
Z3S3-2290	STB - ELS, Strut Installation S1 (@ +4.5mPD)	24	05-Nov-22	02-Dec-22	05-Nov-22	02-Dec-22	0																											
Z3S3-2360	STB - ELS, Excavation (+4.5 to +0.5mPD)	18	03-Dec-22	23-Dec-22	03-Dec-22	23-Dec-22	0																											
Z3S3-2420	STB - ELS, Strut Installation S2 (@ +0.5mPD)	24	24-Dec-22	31-Jan-23	24-Dec-22	31-Jan-23	0																											
Stage 3 : Chemical Building and Reclaimed Water Building																																		
Z3S3-2160	Sludge Thickening Chemical System Building at Stage 3	90	10-Oct-22	01-Feb-23	04-Mar-23	24-Jun-23	116																											
Z3S3-2170	Construction of Reclaimed Water Building with Underground Pipeworks at Stage 3	90	15-Oct-22	07-Feb-23	04-Mar-23	24-Jun-23	111																											
Stage 3 : Biogas Holder No. 1 (Continued)																																		
ATALZ3BH-1000	Biogas Holder No. 1 - E&M Install and associated Pipeworks	220	21-Sep-22	24-Jun-23	21-Sep-22	24-Jun-23	0																											
ATALZ3BH-0900	Biogas Holder No. 1 - E&M Handover	0	21-Sep-22		21-Sep-22		0																											
Stage 3 : Utility Corridor Construction (Continued)																																		
Stage 3 : Utility Corridor No. 3																																		
S3 : UC/PP3 Civil and Structural Works																																		
Z3S2-2140	UC/PP 3 - Structure (-3.75 to -2.20mPD, Base Slab) at Stage 3	22	23-Sep-22	20-Oct-22	07-Nov-22	01-Dec-22	36																											
Z3S2-2180	UC/PP 3 - Structure (-2.20 to +1.0mPD)	48	21-Oct-22	15-Dec-22	02-Dec-22	06-Feb-23	36																											
Z3S2-2250	UC/PP 3 - Structure (+1.0 to +4.2mPD) including Backfill	48	16-Dec-22	20-Feb-23	07-Feb-23	03-Apr-23	36																											
Z3S2-3040	UC/PP 3 - BS Works	50	31-Jan-23	29-Mar-23	14-Mar-23	16-May-23	36																											
S3 : UC/PP3 E&M Installation																																		
Z3S2-2280	UC/PP 3 - E&M Installation and Pipeworks	50	31-Jan-23	29-Mar-23	14-Mar-23	16-May-23	36																											
Z3S2-2279	UC/PP 3 - E&M Handover	0	31-Jan-23		14-Mar-23		36																											
Z3S2-2285	UC/PP 3 - Installation and Set-Up for SCADA System	14	14-Mar-23	29-Mar-23	08-Jun-23	24-Jun-23	68																											
Stage 3 : Utility Corridor No. 2																																		
S3 : UC/PP2 Foundation and ELS Works																																		
Z3S2-2170	UC/PP 2 - ELS, Excavation (+6.0 to +4.0mPD)	16	12-Aug-22	30-Aug-22	12-Oct-22	29-Oct-22	49																											
Z3S2-2190	UC/PP 2 - ELS, Strut Installation S1 (+4.0mPD)	8	31-Aug-22	08-Sep-22	26-Nov-22	05-Dec-22	72																											
Z3S2-2200	UC/PP 2 - ELS, Excavation (+4.0 to +1.5mPD)	16	31-Aug-22	19-Sep-22	31-Oct-22	17-Nov-22	49																											
Z3S2-2260	UC/PP 2 - Marine Sediments Treatment and Disposal	30	31-Aug-22	07-Oct-22	02-Nov-22	06-Dec-22	51																											
Z3S2-2210	UC/PP 2 - ELS, Strut Installation S2 (+1.5mPD)	8	20-Sep-22	28-Sep-22	06-Dec-22	14-Dec-22	64																											
Z3S2-2220	UC/PP 2 - ELS, Excavation (+1.5 to -1.0mPD)	16	20-Sep-22	10-Oct-22	18-Nov-22	06-Dec-22	49																											
Z3S2-2230	UC/PP 2 - ELS, Strut Installation S3 (-1.0mPD)	9	11-Oct-22	20-Oct-22	15-Dec-22	24-Dec-22	56																											
Z3S2-2240	UC/PP 2 - ELS, Excavation (-1.0 to -3.75mPD)	16	11-Oct-22	28-Oct-22	07-Dec-22	24-Dec-22	49																											
S3 : UC/PP2 Civil and Structural Works																																		
Z3S2-2270	UC/PP 2 - Structure (-3.75 to -2.20mPD, Base Slab)	36	29-Oct-22	09-Dec-22	28-Dec-22	15-Feb-23	49																											
Z3S2-2290	UC/PP 2 - Structure (-2.20 to +1.0mPD)	36	10-Dec-22	31-Jan-23	16-Feb-23	29-Mar-23	49																											
Z3S2-2300	UC/PP 2 - Structure (+1.0 to +4.2mPD) including Backfill	36	01-Feb-23	14-Mar-23	30-Mar-23	16-May-23	49																											
Z3S2-3030	UC/PP 2 - BS Works	35	15-Mar-23	28-Apr-23	17-May-23	28-Jun-23	49																											
S3 : UC/PP2 E&M Installation																																		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ect ID :
P.DPr8_211130a
out : DC201913 DWP rev.8
e 24 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ect ID :
P.DPr8_211130a
out : DC201913 DWP rev.8
e 25 of 29

Detailed Works Programme		
Revision	Checked	Approved
Rev. 8		
Rev. 7		
Rev. 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027					
								Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	
Z3S3-2440	Sludge Digester No. 1-2 - Structure (-0.8 to 2.2mPD)	14	24-May-23	09-Jun-23	10-Apr-24	25-Apr-24	257																										
Z3S3-2470	Sludge Digester No. 1-2 - Structure (+2.2 to +5.2mPD)	14	10-Jun-23	27-Jun-23	26-Apr-24	13-May-24	257																										
S5 : Superstructure	Z3S3-2520	Sludge Digester No. 1-2 - Structure (+5.2 to +8.2mPD)	18	28-Jun-23	19-Jul-23	14-May-24	04-Jun-24	257																									
	Z3S3-2550	Sludge Digester No. 1-2 - Structure (+8.2 to +11.2mPD)	17	20-Jul-23	08-Aug-23	05-Jun-24	25-Jun-24	257																									
	Z3S3-2580	Sludge Digester No. 1-2 - Structure (+11.2 to +14.2mPD)	17	09-Aug-23	28-Aug-23	26-Jun-24	16-Jul-24	257																									
Stage 5 : New Sludge Digester No. 3 (Continued)								115	26-Apr-23	11-Sep-23	06-Mar-24	26-Jul-24	254																				
Stage 5 : Excavation and Strut Installation							85	26-Apr-23	07-Aug-23	06-Mar-24	20-Jun-24	254																					
Z3S3-2280	Sludge Digester No. 3 - ELS Excavation (+6.0 to +4.6mPD)	15	26-Apr-23	13-May-23	06-Mar-24	22-Mar-24	254																										
Z3S3-2300	Sludge Digester no. 3 - Marine Sediments Treatment and Disposal	42	15-May-23	05-Jul-23	30-Apr-24	20-Jun-24	282																										
Z3S3-2310	Sludge Digester No. 3 - Strut Installation S1 (+4.6mPD)	7	15-May-23	22-May-23	18-May-24	25-May-24	296																										
Z3S3-2320	Sludge Digester No. 3 - ELS Excavation (+4.6 to +1.1mPD)	15	15-May-23	01-Jun-23	23-Mar-24	13-Apr-24	254																										
Z3S3-2330	Sludge Digester No. 3 - Strut Installation S2 (+1.1mPD)	7	02-Jun-23	09-Jun-23	27-May-24	03-Jun-24	288																										
Z3S3-2340	Sludge Digester No. 3 - ELS Excavation (+1.1 to -2.4mPD)	15	02-Jun-23	19-Jun-23	15-Apr-24	02-May-24	254																										
Z3S3-2370	Sludge Digester No. 3 - Strut Installation S3 (-2.4mPD)	7	20-Jun-23	28-Jun-23	04-Jun-24	12-Jun-24	280																										
Z3S3-2380	Sludge Digester No. 3 - ELS Excavation (-2.4 to -5.9mPD)	20	20-Jun-23	14-Jul-23	03-May-24	27-May-24	254																										
Z3S3-2400	Sludge Digester No. 3 - Strut Installation S4 (-5.9mPD)	7	15-Jul-23	22-Jul-23	13-Jun-24	20-Jun-24	267																										
Z3S3-2410	Sludge Digester No. 3 - ELS Excavation (-5.9 to -8.9mPD)	20	15-Jul-23	07-Aug-23	28-May-24	20-Jun-24	254																										
Stage 5 : SD 3 Civil and Structural Works								30	08-Aug-23	11-Sep-23	21-Jun-24	26-Jul-24	254																				
S5 : SD 3 Substructure	Z3S3-2430	Sludge Digester No. 3 - Structure (-8.9 to -6.8mPD) Base Slab	15	08-Aug-23	24-Aug-23	21-Jun-24	09-Jul-24	254																									
	Z3S3-2460	Sludge Digester No. 3 - Structure (-6.8 to -3.8mPD)	15	25-Aug-23	11-Sep-23	10-Jul-24	26-Jul-24	254																									
Stage 6								410	29-Aug-23	17-Jan-24	20-Feb-24	04-Oct-27	811																				
Z3S6-3360	Completion of Stage 6	0			17-Jan-25*					17-Jan-25	0																						
Stage 6 : New Sludge Thickening Building (STB) (Continued)								118	12-Jan-24	12-Jun-24	06-Sep-24	04-Oct-27	992																				
Stage 6 : STB ABWFand BS Works								90	12-Jan-24	08-May-24	25-Sep-24	13-Jan-25	205																				
Z3S3-3210	STB - BS and ABWF Works at Stage 6	90	12-Jan-24	08-May-24	25-Sep-24	13-Jan-25	205																										
Stage 6 : STB E&M Installation								104	29-Jan-24	12-Jun-24	06-Sep-24	04-Oct-27	992																				
Z3S3-2850	STB - Electrical works (Cable wiring, termination) at Stage 6	90	29-Jan-24	25-May-24	30-Sep-24	17-Jan-25	195																										
Z3S3-2860	STB - BS Installation (ELV, Ventilation, FS, PD) at Stage 6	90	29-Jan-24	25-May-24	12-Sep-24	31-Dec-24	181																										
Z3S3-3150	STB - Reclaimed Water System and Associated Pipeworks at Stage 6	90	29-Jan-24	25-May-24	12-Sep-24	31-Dec-24	181																										
Z3S3-3160	STB - Sludge Thickening Chemical Dosing System and Associated Pipeworks at Stage 6	90	29-Jan-24	25-May-24	12-Sep-24	31-Dec-24	181																										
Z3S3-3190	STB - Deodourization System at Stage 6	90	17-Feb-24	07-Jun-24	30-Sep-24	17-Jan-25	184																										
Z3S3-3200	STB - Sludge Thickening, Transferring and Pumping System and Associated Pipeworks at Stage 6	90	17-Feb-24	07-Jun-24	06-Sep-24	23-Dec-24	165																										
Z3S3-3430	STB - Plant Service Water System(PSW) Installation	30	03-May-24	07-Jun-24	31-Aug-24	04-Oct-27	995																										
Z3S3-3410	STB - Installation and Set-Up for SCADA System	14	27-May-24	12-Jun-24	02-Jan-25	17-Jan-25	181																										
Stage 6 : Utility Corridor No. 1																																	



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Legend:

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ect ID :
P.DPr8_211130a
out : DC201913 DWP rev.8
e 26 of 29

Detailed Works Programme		
Revision	Checked	Approved
ev. 8		
ev. 7		
ev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

ject ID :
VP.DPr8_211130a
yout : DC201913 DWP rev.8
ge 27 of 29

Detailed Works Programme		
Revision	Checked	Approved
ev. 8		
ev. 7		
ev. 6		



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.7
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme


object ID :
WP.DPr8_211130a
Layout : DC201913 DWP rev.8
Page 28 of 29

Detailed Works Programme		
Revision	Checked	Approved
v 8		
v 7		
v 6		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022				2023				2024				2025				2026				2027							
								Q4	Q1	Q2	Q3	Q4																							
ATALZ3BH-2260	BH No. 2-4 - Installation of Biogas Holder No.2-4	184	28-Jun-25	05-Feb-26	28-Jun-25	05-Feb-26	0																												
ATALZ3BH-2259	BH No. 2-4 - E&M Handover	0	28-Jun-25		28-Jun-25		0																												
ATALZ3BH-2265	BH No. 2-4 - Installation and Set-Up for SCADA System	14	21-Jan-26	05-Feb-26	21-Jan-26	05-Feb-26	0																												
Stage 8 : Remaining Works																																			
ATALZ3BH-2210	Remaining Pipe Connection to Pipe Portal 1 to 3 (Permanent Pipe Routing)	30	23-May-25	27-Jun-25	23-May-25	27-Jun-25	0																												
Stage 9																																			
Z3S9-3380	Completion of Stage 9 (all zone 3 works complete)	0		07-Nov-26*		07-Nov-26	0																												
Stage 9 : New Sludge Digester No. 4 (Continued)																																			
Stage 9 : E&M Works SDT No. 3 & No. 4																																			
ATALZ3S8-2030	SDT No.3&4 - Instrumentation	34	11-Jul-26	19-Aug-26	20-Jul-26	27-Aug-26	7																												
ATALZ3S8-2040	SDT No.3&4 - Electrical works (Cable wiring, termination, lightning arrestor)	34	11-Jul-26	19-Aug-26	20-Jul-26	27-Aug-26	7																												
ATALZ3S8-2050	SDT No.3&4 - T&C	35	20-Aug-26	30-Sep-26	28-Aug-26	09-Oct-26	7																												
ATALZ3S8-2055	SDT No.3&4 - Installation, Set-Up & T&C for SCADA System	14	14-Sep-26	30-Sep-26	22-Sep-26	09-Oct-26	7																												
Stage 9 : Biogas Holders No. 2,3 and 4 (Continued)																																			
Stage 9 : E&M Installation Works BH2,3,4																																			
ATALZ3BH-2000	BH No. 2-4 - Installation of Biogas Holder No.2-4	142	11-Feb-26	10-Aug-26	11-Feb-26	07-Nov-26	74																												
ATALZ3BH-2010	BH No.2-4 - Installation of pipework and instrumentation in Biogas Holder Valve Chamber No.2-4	126	11-Feb-26	22-Jul-26	11-Feb-26	22-Jul-26	0																												
ATALZ3BH-2020	BH No.2-4 - Instrumentation	95	26-Mar-26	22-Jul-26	26-Mar-26	22-Jul-26	0																												
ATALZ3BH-2030	BH No.2-4 - Electrical works (Cable wiring, termination, lightning arrestor)	95	08-Apr-26	31-Jul-26	08-Apr-26	31-Jul-26	0																												
ATALZ3BH-2140	BH No. 2-4 - Plant Service Water System(PSW) Installation	30	16-Jun-26	22-Jul-26	03-Oct-26	07-Nov-26	90																												
ATALZ3BH-2035	BH No.2-4 - Installation, Set-Up & T&C for SCADA System	14	25-Jul-26	10-Aug-26	23-Oct-26	07-Nov-26	74																												
Stage 9 : E&M Installation Works for Biogas Holders No. 1-4																																			
ATALZ3B-2040	BH No.1-4 - Installation of Underground Biogas Pipework	95	26-Mar-26	22-Jul-26	26-Mar-26	22-Jul-26	0																												
ATALZ3B-2050	BH No.1-4 - Installation of Biogas Booster Pump No.3 & 4 and Transfer Pump	95	26-Mar-26	22-Jul-26	26-Mar-26	22-Jul-26	0																												
ATALZ3B-2060	BH No.1-4 - Installation of Waste Gas Burner	95	26-Mar-26	22-Jul-26	26-Mar-26	22-Jul-26	0																												
ATALZ3BH-2275	BH No.1-4 - Plant Service Water System(PSW) Installation	30	16-Jun-26	22-Jul-26	03-Oct-26	07-Nov-26	90																												
ATALZ3BH-2175	BH No.2-4 - Installation and Set-Up for SCADA System	14	07-Jul-26	22-Jul-26	07-Jul-26	22-Jul-26	0																												
ATALZ3BH-2170	Section 3 Completion	0		07-Nov-26*		07-Nov-26	0																												
Stage 9 : Testing and Commissioning (T&C)																																			
S9 : BH No.1																																			
ATALZ3BH-2070	BH No. 1 - T&C - E&M SAT of Biogas Holder No.1 (using Air to test membrane only)	15	23-Jul-26	08-Aug-26	23-Jul-26	08-Aug-26	0																												
ATALZ3BH-2090	BH No. 1 - T&C - E&M SAT of whole Biogas Holder No.1 and associated valve and pipework (N2 Purging)	20	23-Jul-26	14-Aug-26	23-Jul-26	14-Aug-26	0																												
ATALZ3BH-2100	BH No. 1 - T&C - E&M SAT of Biogas Booster Pump No.1 & 2	20	23-Jul-26	14-Aug-26	23-Jul-26	14-Aug-26	0																												
ATALZ3BH-2160	BH No. 1 - System Commissioning	32	15-Aug-26	21-Sep-26	15-Aug-26	21-Sep-26	0																												
S9 : BH No.2, 3 & 4																																			
ATALZ3BH-2080	BH No.2-4 - T&C - E&M SAT of Biogas Holder No.2-4 (using Air to test membrane only)	14	10-Aug-26	25-Aug-26	10-Aug-26	25-Aug-26	0																												
ATALZ3BH-2110	BH No.2-4 - T&C - E&M SAT of whole Biogas Holder No.2-4 and associated valve and pipework (N2 Purging)	18	10-Aug-26	29-Aug-26	17-Sep-26	09-Oct-26	33																												
S9 : BH No.1, 2, 3 & 4																																			
ATALZ3BH-2120	BH No.1-4 - T&C - E&M SAT of Biogas Booster Pump No.3 & 4 and Transfer Pump	15	10-Aug-26	26-Aug-26	10-Aug-26	26-Aug-26	0																												
ATALZ3BH-2130	BH No.1-4 - T&C - E&M SAT of Waste Gas Burner	15	10-Aug-26	26-Aug-26	10-Aug-26	26-Aug-26	0																												
ATALZ3BH-2150	BH No.1-4 - System Commissioning	36	27-Aug-26	09-Oct-26	27-Aug-26	09-Oct-26	0																												
Stage 9 : Remaining Works																																			
ATALZ3BH-2200	Demolish Gas Holder (GH1), Methane Compressor House and Water Heater Ho use	24	10-Oct-26	07-Nov-26	10-Oct-26	07-Nov-26	0																												
ATALZ3BH-2220	Demolish Consolidation Tanks C3-C6	24	10-Oct-26	07-Nov-26	10-Oct-26	07-Nov-26	0																												
ATALZ3BH-2230	Demolish Temp. Consolidation Tank System & Polymer Dosing System	24	10-Oct-26	07-Nov-26	10-Oct-26	07-Nov-26	0																												
ATALZ3BH-2240	Demolish Temp. Sludge Holding Tank (SHT)	24	10-Oct-26	07-Nov-26	10-Oct-26	07-Nov-26	0																												
ATALZ3BH-2250	Section 3 Completion	0																																	

Appendix B

Project Organization Chart



LEGEND:

 LINE OF COMMUNICATION

AECOM

PROJECT

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT



D 渠務署
Drainage Services Department

CONSULTANT

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as expressly agreed by AECOM, accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

ISSUE/REVISION

STATUS

SCALE

A3 1 : 40000 METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號

CONTRACT NO.
合約編號

SHEET TITI

PROJECT ORGANISATION

SHEET NUMBER

Appendix C

Action and Limit Level

Action / Limit Levels for Air Quality

Parameters	Action Level	Limit Level
1-hour TSP Level in $\mu\text{g}/\text{m}^3$	¹ For baseline level $\leq 384 \mu\text{g}/\text{m}^3$, Action level = (baseline level * 1.3 + Limit level)/2; For baseline level $> 384 \mu\text{g}/\text{m}^3$, Action level = Limit level	500 $\mu\text{g}/\text{m}^3$

Notes:

1. The Action Level for 1-hour TSP Level:

- a) $\text{AMS } 2 = (63 * 1.3 + 500) / 2 = 291 \mu\text{g}/\text{m}^3$;
- b) $\text{AMS } 3C = (70 * 1.3 + 500) / 2 = 296 \mu\text{g}/\text{m}^3$.

Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) *

Notes:

1. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
2. Correction of +3 dB(A) shall be made to the free field measurements.

Action and Limit Levels for Water Quality

Parameters	Action Levels	Limit Levels
<i>Construction Phase Water Quality Monitoring</i>		
DO in mg/L (Surface, Middle & Bottom) ²	<u>Surface & Middle</u> 5%-ile of baseline data for surface and middle layer. <u>Bottom</u> 5%-ile of baseline data for bottom layer.	<u>Surface & Middle</u> 4 mg/L or 1%-ile of baseline data for surface and middle layer. <u>Bottom</u> 2 mg/L or 1%-ile of baseline data for bottom layer.
SS in mg/L (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day	99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day
Turbidity in NTU (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day	99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day

Notes:

1. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths;
2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits;
3. For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Action and Limit Levels for Ecology

Active Ardeid Night Roost Survey

As there are no specific guidelines on noise thresholds for roosting ardeids, the Action and Limit levels specified in below table were based on study conducted on exploring behavioural responses of shorebirds to impulsive noise (Wright et al. 2010).

Time Period	Action Level	Limit Level
after 17:30 during dry season after 18:00 during wet season	65.5 dB(A) ¹	72.2 dB(A) ²

Notes:

1. Behavioural response of some kind more likely to occur
2. Flight with abandonment of the site becomes the most likely outcome of the disturbance

Ecological Monitoring of Birds

Method	Parameters	Action Level ³	Limit Level ³
Transect	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community	Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey.	Significant decline in any of these parameters for three consecutive months.
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		
Point Count	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		


Notes:

1. Significant decline in abundance will be determined using two-tailed t-test, $\alpha = 0.05$.
2. Significant decline in species diversity will be determined using the Hutcheson t-test, two tailed.
3. Response will be triggered if any of the above level is reached for each parameter.


Appendix D

Graphical Presentation of Monitoring Data

Air Quality Monitoring Results




Noise Monitoring Results




Water Quality Monitoring Results


Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide




Total Suspended Solids at Mid-Ebb Tide




Ecology Monitoring Results

Ecology Monitoring Results


Abundance of all avifauna species throughout the monitoring period




Abundance of avifauna species with conservation importance throughout the monitoring period




Species richness of all avifauna species throughout the monitoring period




Species richness of avifauna species with conservation importance throughout the monitoring period



Shannon Diversity Index values of all avifauna species throughout the monitoring period



Shannon Diversity Index values of avifauna species with conservation importance throughout the monitoring period



Appendix E

Event and Action Plan

Event and Action Plan for Air Quality (Construction Dust)

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ul style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform Contractor, IEC and ER; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. 	<ul style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ul style="list-style-type: none"> 1. Notify Contractor. 	<ul style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate.
Action level being exceeded by two or more consecutive sampling	<ul style="list-style-type: none"> 1. Identify source; 2. Inform Contractor, IEC and ER; 3. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with Contractor, IEC and ER; and 8. If exceedance stops, cease additional monitoring. 	<ul style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ul style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate.
Limit level being exceeded by one sampling	<ul style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ul style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ul style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	<ul style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ul style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ul style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Noise (Construction)

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action Level	<ul style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ul style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ul style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ul style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ul style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ul style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ul style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER 	<ul style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice
Action level being exceeded by two or more consecutive sampling days	<ul style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ul style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Consider changes of working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

EVENT	ACTION			
	ET	IEC	ER	Contractor
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

Event and Action Plan for Ecology Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ul style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ul style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ul style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ul style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ul style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ul style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ul style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix F

Waste Flow Table

Waste Flow Table for Year 2021											
Monthly Ending	Total Quantity Generated (in tonnes)	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of Non-inert C&D Wastes Generated Monthly				
		Hard Rock and Large Broken Concrete (in tonnes)	Reused in the Contract (in tonnes)	Reused in other Projects (in tonnes)	Disposed as Public Fill (in tonnes)	Imported Fill (in tonnes)	Metals (in tonnes)	Paper/ cardboard packaging (in tonnes)	Plastics (see Note 2) (in tonnes)	Chemical Waste (in tonnes)	Others, e.g. general refuse (in tonnes)
		(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2021 Jan	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2021 Feb	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2021 Mar	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2021 Apr	216.92	Nil	Nil	Nil	152.94	Nil	Nil	Nil	Nil	Nil	63.98
2021 May	277.74	Nil	Nil	Nil	268.92	Nil	Nil	0.11	Nil	Nil	8.71
2021 Jun	715.93	Nil	Nil	Nil	551.41	Nil	146.74	0.11	Nil	Nil	17.67
2021 Jul	1521.38	Nil	Nil	Nil	1466.15	Nil	32.46	Nil	Nil	Nil	22.77
2021 Aug	2108.79	Nil	Nil	Nil	2057.77	Nil	29.59	0.13	Nil	Nil	21.30
2021 Sep	3648.77	Nil	Nil	Nil	3576.22	Nil	50.31	Nil	Nil	Nil	22.24
2021 Oct	1943.76	Nil	Nil	Nil	1751.71	Nil	182.36	0.11	Nil	Nil	9.58
2021 Nov	672.99	Nil	Nil	Nil	618.26	Nil	49.85	0.11	Nil	Nil	4.77
2021 Dec	218.19	Nil	Nil	Nil	169.15	Nil	39.30	0.09	Nil	Nil	9.65
Total	11324.47	0	0	0	10612.53	0	530.61	0.66	0	0	180.67

Note:

1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.

2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Appendix G

Implementation Status of Environment Mitigation
Measures

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Air Quality Impact			
Construction Phase			
3.6.1.6	Watering once per every two hours on active works areas to reduce dust emission.	All active works areas during construction phase	Implemented
3.8.1.1	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices listed below shall be carried out to further minimize construction dust impact:	Construction Sites	
	<ul style="list-style-type: none"> • Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. 		Implemented
	<ul style="list-style-type: none"> • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. 		Implemented
	<ul style="list-style-type: none"> • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. 		Implemented
	<ul style="list-style-type: none"> • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. 		Implemented
	<ul style="list-style-type: none"> • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. 		Partially Implemented
	<ul style="list-style-type: none"> • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. 		Implemented
	<ul style="list-style-type: none"> • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. 		N/A
	<ul style="list-style-type: none"> • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. 		Implemented
	<ul style="list-style-type: none"> • Imposition of speed controls for vehicles on site haul roads. 		Implemented
	<ul style="list-style-type: none"> • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. 		Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status	
	<ul style="list-style-type: none"> Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		Implemented	
Noise Impact				
Construction Phase				
4.8.1	Movable noise barriers are recommended for hydraulic breakers mounted on excavators to be adopted during construction.	Construction Sites	Partially Implemented	
	Good site practices listed below and the noise control requirements stated in EPD's "Recommended Pollution Control Clauses for Construction Contracts" should be included in the Contract Specification for the Contractors to follow and should be implemented to further minimize the potential noise impacts during the construction phase of the Project.		N/A	
	<ul style="list-style-type: none"> Quiet PME, such that those listed in EPD's Quality Powered Mechanical Equipment, should be considered for construction works to further minimize the potential construction noise impact. 		Implemented	
	<ul style="list-style-type: none"> Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme. 		Implemented	
	<ul style="list-style-type: none"> Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme. 		N/A	
	<ul style="list-style-type: none"> Mobile plant, if any, should be sited as far away from noise sensitive receivers (NSRs) as possible. 		N/A	
	<ul style="list-style-type: none"> Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. 		Partially Implemented	
	<ul style="list-style-type: none"> Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs 		N/A	
	<ul style="list-style-type: none"> Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 		N/A	
Water Quality Impact				
Construction Phase				
5.8.1.2	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities	Construction Sites / Construction Phase	Implemented	

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.3	All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Implemented
5.8.1.4	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.5 – 5.8.1.6	The site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be followed where applicable to minimise surface run-off and the chance of erosion. Surface run-off from construction sites should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	Construction Sites / Construction Phase	Partially Implemented
5.8.1.7	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding.	Construction Sites / Construction Phase	Partially Implemented
5.8.1.8	Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces.	Construction Sites / Construction Phase	N/A
5.8.1.9	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion	Construction Sites / Construction Phase	N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary		
5.8.1.10	Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Construction Sites / Construction Phase	N/A
5.8.1.11	Construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms	Construction Sites / Construction Phase	Implemented
5.8.1.12	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Construction Sites / Construction Phase	Partially Implemented
5.8.1.13	The practices outlined in Environment, Transport and Works Bureau (ETWB) TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" should also be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems.	Construction Sites / Construction Phase	N/A
5.8.1.14	Sufficient chemical toilets should be provided in the works areas. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.15	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment.	Construction Sites / Construction Phase	Implemented
5.8.1.16	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The WDO (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes.	Construction Sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.17	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Construction Sites /Construction Phase	N/A
5.8.1.18	Disposal of chemical wastes should be carried out in compliance with the WDO. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be followed to avoid leakage or spillage of chemicals.	Construction Sites / Construction Phase	N/A
5.8.1.19	All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS).	Construction Sites / Construction Phase	N/A
5.8.2.11	Chemical should be stored on site at bunded area and separate drainage system as appropriate should be provided to avoid any spilled chemicals from entering the storm drain in case of accidental spillage. Also, adequate tools for cleanup of spilled chemicals should be stored on site and appropriate training shall be provided to staffs to further prevent potential adverse water quality impacts from happening.	Project site / Design and Operation Phase	Partially Implemented
Waste Management Implication			
Construction Phase			
6.6.1.3	<u>Good Site Practices</u> Recommendations for good site practices during the construction phase include: <ul style="list-style-type: none"> • Nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; • Training of site personnel in proper waste management and chemical waste handling procedures; • Provision of sufficient waste reception/ disposal points, of a suitable vermin-proof design that minimises windblown litter; • Arrangement for regular collection of waste for transport off-site and final disposal; • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; 	Construction Sites	
			Implemented
			Implemented
			N/A
			Implemented
			Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.5	<ul style="list-style-type: none"> • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and • A WMP should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 19/2005 for details. 		Partially Implemented
	<p>Waste Reduction Measures</p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> • Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; • Any unused chemicals or those with remaining functional capacity shall be recycled; • Maximising the use of reusable steel formwork to reduce the amount of C&D material; • Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; • Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials; • Plan the delivery and stock of construction materials carefully to minimise the amount of surplus waste generated; • Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as much as possible; and • Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering. 	Implemented	
	<p><u>Storage of Waste</u></p> <p>Recommendations to minimise the impacts include:</p> <ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; 	Implemented	N/A
6.6.1.7	<p><u>Storage of Waste</u></p> <p>Recommendations to minimise the impacts include:</p> <ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; 	Construction Sites	Construction Sites
			Partially Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Maintain and clean storage areas routinely; 		Partially Implemented
	<ul style="list-style-type: none"> • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and 		Implemented
	<ul style="list-style-type: none"> • Different locations should be designated to stockpile each material to enhance reuse. 		Partially Implemented
6.6.1.8	<u>Collection of Waste</u> Licensed waste haulers should be employed for the collection and transportation of waste generated. The following measures should be enforced to minimise the potential adverse impacts:	Construction Sites	
	<ul style="list-style-type: none"> • Remove waste in timely manner; 		Implemented
	<ul style="list-style-type: none"> • Waste collectors should only collect wastes prescribed by their permits; 		Implemented
	<ul style="list-style-type: none"> • Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; 		Implemented
	<ul style="list-style-type: none"> • Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the WDO (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); 		Implemented
	<ul style="list-style-type: none"> • Waste should be disposed of at licensed waste disposal facilities; and 		Implemented
	<ul style="list-style-type: none"> • Maintain records of quantities of waste generated, recycled and disposed. 		Implemented
6.6.1.10	<u>Transportation of Waste</u> In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip-ticket system should be established in accordance with DEVB TCW No. 6/2010. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should be installed at the vehicular entrance and exit of the site as additional measures to prevent fly-tipping.	Transportation Route of Waste / Construction Phase	N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.12	<p><u>Construction and Demolition Material</u></p> <p>Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to maximize the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse</p>	Construction Sites	N/A
6.6.1.13	The excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:	Construction Sites	
	• A WMP, which becomes part of the EMP, should be prepared in accordance with ETWB TCW No.19/2005;		Implemented
	• A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and		N/A
	• In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to DEVB TCW 06/2010).		Implemented
6.6.1.14	It is recommended that specific areas should be provided by the Contractors for sorting and to provide temporary storage areas (if required) for the sorted materials. Control measures for temporary stockpiles on-site should be taken in order to minimise the noise, generation of dust and pollution of water. These measures include:	Construction Sites	
	• Surface of stockpiled soil should be regularly wetted with water especially during dry season;		Partially Implemented
	• Disturbance of stockpile soil should be minimised;		Partially Implemented
	• Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and		Implemented
	• Stockpiling areas should be enclosed where space is available.		Partially Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.15	<p>The Contactor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site-specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.</p>	Construction Sites	Implemented
6.6.1.16	<p>The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.</p>	Construction Sites	Implemented
6.6.1.17 – 6.6.1.18	<p>The sediment should be excavated, handled, transported and disposed of in a manner that would minimise adverse environmental impacts. To minimise sediment disposal, it is proposed to reuse the Type 1 sediment generated (e.g. as backfilling materials) as far as possible.</p> <p>Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during excavation, transportation and disposal of the sediment.</p>	Construction Sites	N/A
6.6.1.19	<p>Workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site.</p>	Construction Sites	N/A
6.6.1.20	<p>For off-site disposal, the basic requirements and procedures specified under ETWB TC(W) No. 34/2002 shall be followed.</p>	Transportation Route of Waste / Construction Phase	N/A
6.6.1.24	<p>Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).</p>	Construction Sites	N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.25	In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.	Construction sites & transportation route of waste / Construction phase	N/A
6.6.1.26	The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.	Transportation route of waste / Construction phase	N/A
6.6.1.27	Suitable containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to the licensed CWTC, or other licensed facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Construction and Operation Phases	N/A
6.6.1.28	It is recommended to place clearly labelled recycling bins at designated locations with convenient access. Other general refuse should be separated from chemical and industrial waste by providing separated bins or skips for storage to maximise the recyclable volume. A reputable licensed waste collector should be employed to remove general refuse on a daily basis to minimise odour, pest and litter impacts.	Construction and Operation Phases	Implemented
6.6.1.29	Should buildings are found with potential ACM, sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work.	Demolition	N/A

Land Contamination

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
7.8.1.2 - 7.8.1.3;7.8.2.1	<p>Prior to the commencement of the SI works, a review of the Contamination Assessment Plan (CAP) should be conducted to confirm whether the proposed SI works (e.g. sampling locations, testing parameters etc.) are still valid. Supplementary CAP(s), presenting findings of the review, the latest site conditions and updated sampling strategy and testing protocol, should be submitted to EPD for endorsement. The SI works should be carried out according to EPD's agreed supplementary CAP(s). SI works should be carried out according to the supplementary CAP endorsed by EPD. Following completion of SI works and receipt of laboratory test results, Contamination Assessment Report(s) ((CAR)(s)) should be prepared to present the findings of the SI works and to discuss the presence, nature and extent of contamination. If contamination is identified, Remedial Action Plan(s) ((RAP)(s)) which provides details of the remedial actions for the identified contaminated soil and / or groundwater should be endorsed by EPD. The possible remediation methods are detailed in Section 5.2 of the CAP provided in Appendix 7.1 of the EIA Report. Remediation action, if necessary, will be carried out according to EPD endorsed RAP(s) and Remediation Report(s) (RR(s)) will be submitted after completion of the remediation action. The RR(s) should be endorsed by EPD prior to the commencement of construction works at the respective identified contaminated areas (if any).</p>	<p>Existing YLSTW /Construction Phase (afterdecommissioning of theconcerned facilities / areasbut prior to the constructionworks at the concernedfacilities / areas)</p>	Implemented
7.8.3.1	<p>The mitigation measures will be recommended in the RAP and would typically include the following:</p> <ul style="list-style-type: none"> • Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; 	<p>Project Site / Construction Phase</p>	Implemented
	<ul style="list-style-type: none"> • Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material (or treated soil) after excavation; 		
	<ul style="list-style-type: none"> • Stockpiling site(s) shall be lined with impermeable sheeting and bunded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission. If this is not practicable due to frequent usage, regular watering shall be applied. However, watering shall be avoided on stockpiles of contaminated soil to minimise contaminated runoff. 		
	<ul style="list-style-type: none"> • Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; 		
	<ul style="list-style-type: none"> • Speed control for the trucks carrying contaminated materials shall be enforced; 		

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status	
	<ul style="list-style-type: none"> Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and Pollution control measures for air emissions (e.g. from biopile blower and handling of cement), noise emissions (e.g. from blower or earthmoving equipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant regulations and guidelines. 		N/A	
			N/A	
Ecological Impact (Terrestrial and Aquatic)				
Construction Phase				
8.10.2.1	<u>Avoidance of Recognised Site of Conservation Importance</u> Construction works are designed to be confined to the boundary of the existing YLSTW that direct impacts on all other sites of conservation importance within the assessment area, including the Ramsar Site, Priority Site, WCA, WBA, SSSI and CA would be avoided.	Project site / Construction Phase	Implemented	
8.10.2.3 – 8.10.2.4	<u>Avoidance of Demolition Works Using Breakers Mounted on Excavators and Percussive Piling during Dry Season</u> In order to minimise the construction noise disturbance on overwintering waterbirds, the noisy construction works, i.e. all percussive piling works and demolition using breakers mounted on excavators, would therefore be scheduled outside the dry season (i.e. November to March, which is the peak overwintering period of waterbirds).	Construction sites /Construction Phase	Implemented	
8.10.2.5	<u>Restriction of Construction Hours</u> No construction activities with the use of PME should be conducted within 100m from any night roost confirmed by the pre-construction survey after 18:00 during wet season and 17:30 during dry season to avoid disturbance to the nearby ardeids night roosts.	Construction sites / Construction Phase	Implemented	
8.10.3.2 – 8.10.3.3	<u>Minimising Construction Noise Disturbance Impacts through Consideration of Alternative Construction Methods</u> Demolition using concrete crusher is quieter than demolition using breaker that its construction noise level is comparable to other general construction activities and concrete crusher would be used for demolition works to be undertaken during dry season months. The quieter foundation methods, including bored piling, raft foundation and shallow foundation, would be adopted as far as possible.	Construction sites / Construction Phase	Implemented	

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
8.10.3.4 – 8.10.3.5	<p><u>Minimising Construction Noise Disturbance Impacts Through Careful Phasing of Construction Activities</u></p> <p>Percussive piling works and demolition using breakers mounted on excavators would typically be completed over two wet seasons and not be undertaken in the same construction zone at the same time to localise the construction disturbance and to reduce the duration of high level of disturbances on sensitive wetland habitats and associated waterbirds nearby each construction zone.</p> <p>Facilities in the eastern side of the Project site (i.e. Phase 1A and Phase 1B) are scheduled to be developed first that the new structures could screen the works in the middle and western parts of the site in later stage of the construction phase after the structures in Phase 1A and Phase 1B are completed, hence minimising the construction noise and human disturbance on sensitive wetland habitats adjacent to the Project site in Shan Pui River, including the confluence of Shan Pui River and Kam Tin River and ardeid night roost to the immediate east of the Project site.</p>	Project site / Construction Phase	Implemented
8.10.3.6 – 8.10.3.8	<p><u>Minimising Construction Noise Disturbance Impacts through Use of Noise Barriers</u></p> <p>Noise barriers with absorptive materials of about 4m high will be erected along the northern, eastern and western sides of the site, throughout the construction phase to screen the construction noise and human disturbance to the waterbirds foraging in ponds in Fung Lok Wai and Shan Pui River during construction phase.</p> <p>Adequate noise barriers should also be provided for demolition works using breakers mounted on excavators and percussive piling works, to further minimise the construction noise disturbance from these construction activities. Movable noise barriers should be provided to breaker mounted on excavator used for demolition works as discussed in Section 4.8 and acoustic mat should be provided to the piling plants around the rig.</p> <p>The contractor should provide enclosure for construction equipment, especially static plants, as appropriate to minimise the noise disturbance as far as practicable.</p>	Construction sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
8.10.3.9	<p><u>Use of Quality Powered Mechanical Equipment</u> The contractor should source QPMEs for construction as far as practicable to further minimise the overall construction noise and other disturbance to the nearby wetland habitats and associated waterbirds to the maximum practical extent.</p>	Construction sites / Construction Phase	Implemented
Ecology & Fisheries Impact			
8.12.1.4, 9.7	<p>Groundwater observation wells and recharge wells will be provided at the northern and western side of the site. Groundwater table will be closely monitored at the observation well. In case of any unlikely events of abnormal drawdown of groundwater table near the excavation area, groundwater dewatering will stop and water will be pumped into the recharge wells to recover the normal groundwater table as necessary.</p>	Construction Phase	N/A
Fisheries Impact			
9.7	<p>The implementation of good site practices during construction could minimise the potential water quality impacts from the land-based construction works. Mitigation measures recommended in the Water Quality Impact Assessment (Section 5) for controlling water quality impact would also serve to protect fisheries resources and activities from indirect impacts.</p>	Construction and Operation Phase	N/A
Landscape and Visual Impact			
Table 10.11	<p><u>Preservation of Existing Vegetation (CM1)</u> All the existing Trees to be retained and not to be affected by the Project shall be carefully protected during construction accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTM Section of DevB. Any existing vegetation in landscaped areas and natural terrain not to be affected by the Project shall be carefully preserved.</p>	Project site / Construction Phase	Implemented
Table 10.11	<p><u>Transplanting of Affected Trees (CM2)</u> Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Transplanting issued by GLTM Section of DevB.</p>	Project site / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Table 10.11	<u>Compensatory Tree Planting (CM3)</u> Any trees to be felled under the Project shall be compensated in accordance with DEVB TCW No. 7/2015 - Tree Preservation. For trees to be compensated on slopes, the guidelines for tree planting stipulated in GEO Publication No. 1/2011 will be followed.	Project site / Construction Phase	N/A
Table 10.11	<u>Control of Night-time Lighting Glare (CM4)</u> All the night time lighting shall be avoided except for safety purpose. No light glare shall illuminate directly outside the site.	Project site / Construction Phase	Implemented
Table 10.11	<u>Erection of Decorative Screen Hoarding (CM5)</u> Site hoardings, if any, shall be painted in dull green colour	Project site / Construction Phase	Implemented
Table 10.11	<u>Management of Construction Activities and Facilities (CM6)</u> Construction activities shall be well scheduled and avoid powered mechanical equipment's operating simultaneously. All stockpiling areas and idled area shall be covered by tarpaulin sheet or hydroseeded as far as possible.	Project site / Construction Phase	Implemented
Hazard to Life			
Construction Phase			
11.5.6.9- 11.5.6.12	<ul style="list-style-type: none"> • Implementation of those major construction works and movement of plants and vehicles would be stringently controlled to have a setback of at least 15m clear distance, or physical barrier with an empty digester / gas holder from the digesters / gas holders in operation; 	Project site / Construction Phase	N/A
	<ul style="list-style-type: none"> • For those construction works to be carried out in close proximity to the 15m zone from digesters / gas holders in operation, the height of plants for those major construction shall be limited to 15m such that the plants would not damage digesters /gas holders in such incident as plant collapse or overturning; 		N/A
	<ul style="list-style-type: none"> • Whenever practicable, the construction sequence shall be arranged with empty unit(s) for separating the major construction works from these digesters / gas holders in use; and 		N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> Physical barriers such as concrete blocks shall be set up at the 15m zone in order to avoid those construction plants or vehicles from colliding to the digester / gas holder units in use. 		N/A
11.5.8	<ul style="list-style-type: none"> Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work 	Project site / Construction Phase	Implemented
	<ul style="list-style-type: none"> All work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements; 		Implemented
	<ul style="list-style-type: none"> Work permit system, on-site pre-work risk assessment and emergency response procedure shall be in place before commencement of work; 		Implemented
	<ul style="list-style-type: none"> All construction workers shall equip with appropriate personal protective equipment (PPE) when working at the Project Site; 		Implemented
	<ul style="list-style-type: none"> Safety training and briefings shall be provided to all construction workers; 		Implemented
	<ul style="list-style-type: none"> Regular site safety inspections shall be conducted during the construction phase of the Project; 		Implemented
11.9.1.2	<ul style="list-style-type: none"> Ensure speed limit enforcement is specified in the contractor's method statement to limit the speed of construction vehicles onsite; 	Project site / ConstructionPhase	Implemented
	<ul style="list-style-type: none"> Conduct speed checks to ensure enforcement of speed limits and to ensure adequate site access control ; 		N/A
	<ul style="list-style-type: none"> A lifting plan, with detailed risk assessment, should be prepared and endorsed for heavy lifting of large equipment; 		Implemented
	<ul style="list-style-type: none"> Vehicle crash barriers should be provided between the construction site and the operating biogas facilities; 		N/A
	<ul style="list-style-type: none"> Ensure that a hazardous area classification study is conducted and hazardous area maps are updated before the start of the construction activities to ensure ignition sources are controlled during both construction and operation phases; 		Implemented
	<ul style="list-style-type: none"> Ensure work permit system for hot work activities within the Project Site is specified in the contractor's method statement to minimize and control the ignition sources during the construction phase; 		Implemented
	<ul style="list-style-type: none"> Ensure effective communication system / protocol is in place between the contractors and the operation staff; 		Implemented
	<ul style="list-style-type: none"> Ensure the Project Construction Emergency Response Plan is integrated with the Emergency Response Plan for the YLEPP during construction phase. The plan should address stop work instructions to be promptly communicated to all construction workers performing hot works in case a confirmed biogas detection at the Project Site; 		N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Ensure that the construction activities do not impede the functions of fire and gas detection system, fire protection system, muster areas, fire-fighting vehicle access and escape routes; • Ensure a Job Safety Analysis is conducted for construction activities of the Project during the construction phase, to identify and analyze hazards associated with the construction activities (e.g. lifting operations by cranes) onto the operating biogas facilities. 		N/A
	Potential risks of the construction activities shall be assessed, and risk precautionary measures shall be implemented in Contractor's works procedures.		Implemented
			Implemented

Note:

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable (N/A)

Appendix H

Cumulative statistics on Environmental Complaints,
Notifications of Summons and Successful Prosecutions

Environmental Complaints Log

Reference No.	Date of Complaint Received	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0