



Quarterly EM&A Summary Report (April 2023 - June 2023)

0120/20/ED/0599 02

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

AECOM Asia Co. Ltd.
12/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, Hong Kong

Attn: Mr. Simon H.M. YEUNG – CRE(C)

Your Reference

Contract No. SPW 03/2022

Our Reference
AFK/EC/TC/BW/bw/
T601100019/02/02/L040

Independent Environmental Checker for Construction of Yuen Long Effluent Polishing Plant Stage 1 (2022-2023)

Environmental Permit No. EP-565/2019

Mott MacDonald
3/F Manulife Tower
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

Quarterly EM&A Summary Report for April 2023 to June 2023

28 July 2023

By Hand and By Email

T +852 2828 5757
F +852 2827 1823
mottmac.hk

Dear Sir,

I refer to the captioned Quarterly EM&A Summary Report for April 2023 to June 2023 (Document No. 0120/20/ED/0599, Issue No. 02) which was certified by the Environmental Team Leader and received via e-mail on 14 July 2023.

I have no comment on the captioned report and hereby verify that this submission has in general fulfilled the requirements set out in Section 12.4.5 of the EM&A Manual for the captioned project.

Should you have any queries regarding the captioned or require any further information, please contact the undersigned at 2828 5875.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED



Brandon WONG
Independent Environmental Checker
T +852 2828 5875
Brandon.Wong@mottmac.com

c.c. DSD
Fugro Technical Services Limited

Mr. Wallace CHENG – E/SP 16 By Email
Mr. YU Lap Bong – ETL By Email

Document Control

Document Information

Project Title	Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1
Document Title	Quarterly EM&A Summary Report (April 2023 - June 2023)
Fugro Project No.	0120/20
Fugro Document No.	0120/20/ED/0599
Issue Number	02

Client Information

Client	Drainage Services Department
Client Address	45/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong
Client Contact	Mr. Wallace Cheng

Environmental Team

Initials	Name	Role	Signature
LB	Alvin L.B. Yu	Environmental Team Leader	
CY	Cyrus C.Y. Lai	Senior Environmental Consultant	
KH	Toby K.H. Wan	Environmental Consultant	

EXECUTIVE SUMMARY

- i. This Quarterly Environmental Monitoring and Audit (EM&A) Summary Report is prepared for Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1". Drainage Services Department (DSD) has appointed Fugro Technical Services Limited (FTS) to undertake the Environmental Team services for the project and implement the EM&A works.
- ii. This is the 9th Quarterly EM&A Summary Report for the Contract which summaries findings of the EM&A programme during the reporting period from 1 April 2023 to 30 June 2023. As informed by the Contractor, major activities in the reporting period were shown in section 1.4.1.
- iii. The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact periods demonstrated the environmental acceptability of the Project.

Breaches of Environmental Quality Performance Limits (AL levels)

- iv. No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- v. No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- vi. No Action / Limit Level exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts during the reporting period.
- vii. No Action / Limit Level exceedance was recorded for the ecological monitoring of birds during the reporting period.
- viii. No corrective actions were required according to the Event and Action Plans for the Monitoring Parameters.

Land Contamination

- ix. Regular site inspection was carried out to ensure the recommended mitigation measures are properly implemented. The signed final Contamination Assessment Report (CAR) for "Main Storeroom & Workshops", "Mechanical Workshop", "Waste Storage Area" and "SAS Thickener House-1" were submitted to EPD respectively on 1st November 2021, 23rd November 2021, 29th April 2022 and 6th July 2022. No contaminated soil and ground water was found within the Main Storeroom & Workshop, Mechanical Workshop, Waste Storage Area and SAS Thickener House-1, and no remedial action is required for both locations. Part of the Site investigation (SI) work within the SAS Thickener House-2 (i.e. ENV-BH18, ENV-BH19, ENV-BH20 and ENV-BH21) was completed by 23rd February 2023. While the laboratory results of sampling works show that there is no contaminated soil or groundwater within the SAS Thickener House-2. The laboratory results are compared against the adopted RBRGs and soil saturation limit (C_{sat}) for soil samples and the adopted RBRGs and the solubility limits for groundwater samples. No exceedance of RBRG are recorded for both soil samples and groundwater samples. Furthermore, no exceedance of the soil saturation limit are recorded for soil samples. However, the exceedances of solubility limits for PCRs (C9-C16) are recorded for groundwater samples collected at BH-18, BH-19, BH-20 and BH-21; and also PCRs (C17-C35) for BH-21. As no non-aqueous phase liquid (NAPL) was observed during sampling, no further sampling and

remediation are required. As no contaminated soil and groundwater is found within the "SAS Thickener House-2", no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the "SAS Thickener House-2". The findings are summarized in the CAR for the area which was certified by ET Leader and verified by IEC on 31st May 2023 and submitted to EPD on 19th June 2023.

Complaint Log

- x. No complaints were received in the reporting period.

Notifications of Summons and Successful Prosecutions

- xi. No notifications of summons and successful prosecutions were received in the reporting period.

Reporting Change

- xii. There were no reporting changes during the reporting period.

Contents

1. INTRODUCTION	7
1.1 Background	7
1.2 Project Organization	8
1.3 Construction Programme and Activities	8
1.4 Works Undertaken During the Period	9
2. SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS	10
2.1 Monitoring Requirement	10
2.2 Monitoring Locations	11
2.3 Results and Observations	11
2.4 Action and Limit Levels	13
2.5 Event and Action Plans	13
2.6 Mitigation Measures	13
3. LANDSCAPE AND VISUAL	14
3.1 Audit Requirements	14
3.2 Results and Observations	14
4. LAND CONTAMINATION	15
4.1 Contamination Assessment Report	15
5. SITE INSPECTION AND AUDIT	17
5.1 Site Inspection	17
5.2 Advice on the Solid and Liquid Waste Management Status	18
6. NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	19
6.1 Non-compliance (Exceedances of AL levels)	19
6.2 Complaints, Notifications of Summons and Successful Prosecutions	19
7. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE	20
7.1 Implementation Status of Environmental Protection and Pollution Control / Mitigation Measures	20
8. CONCLUSION AND RECOMMENDATION	22
8.1 Conclusions	22
8.2 Comment and Recommendations	23

Tables

<u>Table 1.1 – Contact Information of Key Personnel</u>
<u>Table 1.2 – Main Construction Works Carried out in the Reporting Period</u>
<u>Table 2.1 – Air Quality and Noise Monitoring Location</u>
<u>Table 2.2 – Coordinates of Water Quality Monitoring Locations</u>
<u>Table 2.3 – Summary of Water Quality Exceedance</u>
<u>Table 5.1 – Observations and Recommendations of Site Audit</u>
<u>Table 5.2 – Waste Generated by the Construction and Disposal Ground</u>
<u>Table 7.1 – Status of submissions required under the EP</u>

Figures

Figure 1	Location of Proposed Yuen Long Effluent Polishing Plant
Figure 2	Location of Construction Dust Monitoring Stations
Figure 3	Noise Monitoring Locations
Figure 4	Water Quality Monitoring Locations
Figure 5	Ecology Monitoring Locations

Appendices

Appendix A	Construction Programme
Appendix B	Project Organization Chart
Appendix C	Action and Limit Levels
Appendix D	Graphical Presentation of Monitoring Data
Appendix E	Event and Action Plan
Appendix F	Waste Flow Table
Appendix G	Implementation Status of Environmental Mitigation Measures
Appendix H	Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

1. INTRODUCTION

1.1 Background

- 1.1.1 The existing Yuen Long Sewage Treatment Works (YLSTW) is a secondary sewage treatment works, located at Yuen Long Industrial Estate serves Yuen Long Town, Yuen Long Industrial Estate and Kam Tin areas with a design capacity of 70,000 m³ per day. Based on the latest planning data, the volume of sewage generation from the YLSTW catchment is estimated to increase to 150,000 m³ per day after 20 years. In addition, since YLSTW has been operating for over 30 years and most of its facilities are of out-dated design and reaching the end of their design life, the environmental facilities of the plant will also be upgraded and hence improving the adjacent environment through upgrading the YLSTW to Yuen Long Effluent Polishing Plant (YLEPP). The Location of Proposed Yuen Long Effluent Polishing Plant is given in **Figure 1**.
- 1.1.2 YLSTW will be reconstructed in two stages to increase its capacity to 150,000 m³ per day. The proposed works, as Stage 1 of the project, will firstly increase the treatment capacity to 100,000 m³ per day. In the course of Stage 1 construction, about half of the existing facilities of YLSTW would be demolished, while the other half would be kept in operation to maintain the sewage treatment service for Yuen Long area. This 72-month works contract commenced on 9 November 2020. Demolition of existing YLSTW for construction of new treatment facilities are in progress.
- 1.1.3 The Project is a designated project under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) for which Environmental Impact Assessment (EIA) report and Environmental Monitoring and Audit (EM&A) Manual was approved by EPD (Register No.: AEIAR-220/2019) on 25 April 2019. The Environmental Permit (EP) (EP No. EP-565/2019) to construct and operate was issued by EPD on 26 April 2019.
- 1.1.4 Fugro Technical Services Limited (FTS) has been appointed as the Environmental Team (ET) by Drainage Services Department (DSD) to undertake the Environmental Team services for the Project and implement the EM&A works under the Contract No. DC/2019/10 Yuen Long Effluent Polishing Plant -Main Works for Stage 1 (hereinafter referred as "the Contract").
- 1.1.5 This is the 9th Quarterly EM&A Summary Report to document the findings of site inspection activities and EM&A programme for this project from 1 April 2023 to 30 June 2023 (reporting period) and is submitted to fulfil Condition 3.5 of the EP and Section 12.4.5 of the EM&A Manual. According to Condition 4 of the EP, electronic reporting is provided on the internet website to facilitate public inspection of the report.

1.2 Project Organization

1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 – Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Proponent (Drainage Services Department)	Engineer	Mr. Wallace Cheng	2594 7473
Engineer's Representative (AECOM Asia Co. Ltd.)	Chief Resident Engineer	Mr. Simon Yeung	9075 7172
	Senior Resident Engineer	Mr. Patrick Leung	6124 8838
Independent Environmental Checker (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker (IEC)	Mr. Brandon Wong	2828 5875
Contractor (Paul Y. - CREC Joint Venture)	Environmental Officer	Ms. Diana Lee	5490 5271
	Assistant Environmental Officer	Mr. Sam Tsang	4634 2581
Environmental Team (Fugro Technical Services Limited)	Environmental Team Leader (ETL)	Mr. Alvin Yu	3565 4373

1.3 Construction Programme and Activities

1.3.1 The construction programme of this project is shown in **Appendix A**.

1.4 Works Undertaken During the Period

1.4.1 The main construction works carried out in the reporting period were summarized in **Table 1.2**:

Table 1.2 – Main Construction Works Carried out in the Reporting Period

April 2023	May 2023	June 2023
<ul style="list-style-type: none"> • ELS works and RC structure works at IW & PST • Installation of 813mm pipe pile at North & West of AGS • ABWF and E&M works at CLP substation • Ground investigation at SDB • Sheet piling installation around Sludge digester no. 1 – 3 • Installation of sheet pile at TTS • Installation of sheet pile at STB; • Excavation of trench for laying power cables and construction of cable draw pits near entrance of YLSTP; • Demolition of Admin. Building; • Installation of King Post at AGS; • Laying 1200mm outfall pipe for temp. diversion; • Installation of sheet pile at UC5 • Disposal of construction waste as indicated in Appendix F. 	<ul style="list-style-type: none"> • ABWF and E&M works at CLP substation; • ELS works and RC structure works at IW & PST; • Installation of 813mm pipe pile at North & West of AGS; • Ground investigation at SDB; • Sheet piling installation around Sludge digester no. 1 – 3; • Installation of sheet pile at TTS; • Installation of sheet pile at STB; • Installation of sheet pile at UC5; • Laying cable ducts and construction of cable draw pits near entrance of YLSTP; • Installation of King Post at AGS; • Laying 1200mm outfall pipe for temp. diversion; and • Disposal of construction waste as indicated in Appendix F. 	<ul style="list-style-type: none"> • ABWF and E&M works at CLP substation; • ELS works and RC structure works at IW & PST; • Installation of 813mm pipe pile at North & West of AGS; • Ground investigation at SDB & TTS; • Sheet piling installation around Sludge digester no. 1 – 3; • Installation of sheet pile at TTS; • Installation of sheet pile at STB; • Installation of sheet pile at UC5; • Laying cable ducts and construction of cable draw pits near entrance of YLSTP; • Installation of King Post at AGS; • Laying 1200mm outfall pipe for temp. diversion; • Removal of surcharge including concrete blocks and filled soil at Biogas Holder no. 1; • ELS and construction of UC no.5; • Laying cable ducts and construction of cable draw pits near entrance of YLSTP; • Breaking and removal of RAS (below ground); and • Disposal of construction waste as indicated in Appendix F.

1.4.2 The environmental mitigation measures corresponding to the main construction works implemented in the reporting period can be referred to **Appendix G**.

2. SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS

2.1 Monitoring Requirement

2.1.1 The EM&A programme was undertaken in accordance with the EM&A Manual. It should be noted that the air quality, noise, water quality and ecology monitoring works are covered by this contract.

Air quality Monitoring

2.1.2 1-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations to ensure that any deteriorating air quality could be readily detected and timely action shall be undertaken to rectify such situation. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days when the highest dust impact occurs.

Noise Monitoring

2.1.3 Leq (30min) monitoring is conducted at least once a week when there are Project-related construction activities being undertaken within a radius of 300 m from the monitoring stations. The monitoring is conducted during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

Water quality Monitoring

2.1.4 Turbidity (in NTU), pH, DO (in mg/L and % of saturation), Temperature (in °C), Salinity (in ppt) and Suspended Solids are conducted for three days per week at mid-flood and mid-ebb with sampling and measurement at the designated monitoring stations.

Ecology Monitoring

2.1.5 Ardeid night roost monitoring was conducted once a month in areas within 100 m from the Project boundary to monitor the effectiveness of proposed mitigation measures and detect any unpredicted indirect ecological impacts arising from the Project.

2.1.6 Ecological monitoring of birds was conducted monthly during the quarter at point count sites and transect routes along the wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within 500 m from the Project boundary.

2.2 Monitoring Locations

2.2.1 The air quality and noise monitoring are summarized in **Table 2.1**. The locations of the air quality and noise monitoring stations shown in **Figure 2** and **Figure 3**, respectively.

Table 2.1 – Air Quality and Noise Monitoring Location

Environmental Monitoring	Monitoring Station	Location
Air Quality	AM1	Topfine Machinery (China) Co. Ltd
	AM2	Squatter house at the west of Yuen Long STW
Noise	CM1	Squatter house at the north of Yuen Long STW
	CM2	Squatter house at the west of Yuen Long STW
	CM3	Squatter house at the east of Yuen Long STW

2.2.2 The coordinates of water quality monitoring locations are summarized in **Table 2.2**. The locations of the water quality monitoring stations shown in **Figure 4**.

Table 2.2 – Coordinates of Water Quality Monitoring Locations

Sampling Location		Easting	Northing
M1	Serve as the control station at upstream location of construction site (Flood Tide) / Serve as the impact station at downstream location of construction site (Ebb Tide)	821 086	836 656
M2	Serve as the impact station at downstream location of construction site (Flood Tide)/ Serve as the control station at upstream location of construction site (Ebb Tide)	820 996	836 246
M3	Serve as the impact station at downstream location of construction site (Flood Tide) / Serve as the control station at upstream location of construction site (Ebb Tide)	820 645	836 335

2.3 Results and Observations

2.3.1 Graphical presentation of the environmental monitoring data in the reporting period is presented in **Appendix D**.

Air quality Monitoring

2.3.2 1-hour TSP impact monitoring at AM1 and AM2 were carried out in the reporting period, the air quality monitoring results are reported in the monthly EM&A Report prepared for this Contract.

2.3.3 No Action and Limit Level exceedance was recorded for air quality monitoring in the reporting period.

Noise Monitoring

- 2.3.4 Construction noise monitoring were carried out in the reporting period, the construction noise monitoring results for CM1, CM2 and CM3 are reported in the monthly EM&A Reports prepared for this Contract.
- 2.3.5 No Action and Limit Level exceedance was recorded for construction noise monitoring in the reporting period.
- 2.3.6 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.
- 2.3.7 During the noise monitoring period, at CM2, road traffic from the squatter house at the west of Yuen Long STW was observed, at CM3, road traffic from the Nam Sang Wai Road was observed. No effect that arose from the other special phenomena and work progress of the concerned site for CM1 was noted during the current monitoring period.

Water quality Monitoring

- 2.3.8 Water quality monitoring were carried out in the reporting period, the monitoring results for M1, M2 and M3 are reported in the monthly EM&A Reports prepared for this Contract.
- 2.3.9 During the reporting period, no Action and Limit Level exceedance was recorded for Dissolved Oxygen, Turbidity, and Suspended Solids. Number of water quality exceedance recorded in the reporting period at each impact stations is summarized in **Table 2.3**.

Table 2.3 – Summary of Water Quality Exceedance

Sampling Location	Exceedance Level	DO		Turbidity		Suspended Solids		Total	
		Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb
M1	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M2	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M3	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
Total	Action	0	0	0	0	0	0	0	
	Limit	0	0	0	0	0	0	0	

Ecology Monitoring

- 2.3.10 Ardeid night roost monitoring and ecological bird monitoring were carried out in the reporting period. The monitoring results are reported in the monthly EM&A Reports prepared for this Contract.
- 2.3.11 Results of the ardeid night roost monitoring showed that the two confirmed ardeid night roosts (ANR 1 and ANR 2) during the pre-construction survey were still observed to be active from April 2023 to June 2023. No Action / Limit Level exceedance at NMS1 and NMS2 was recorded during the reporting period.
- 2.3.12 Results of the ecological bird monitoring recorded no Action / Limit Level exceedances during the reporting period.

2.4 Action and Limit Levels

- 2.4.1 The Action and Limit Levels for air quality, noise, water quality and ecology monitoring have been set and are presented in **Appendix C**.

2.5 Event and Action Plans

- 2.5.1 The event and action plans for air quality, noise, water quality and ecology monitoring are presented in **Appendix E**.

2.6 Mitigation Measures

- 2.6.1 The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix G**.

3. LANDSCAPE AND VISUAL

3.1 Audit Requirements

3.1.1 According to the EM&A Manual, a Landscape Architect or related professional shall be employed to audit the implementation of landscape construction works particularly during site clearance operations when the proposed tree felling and transplanting will take place and subsequent maintenance operations. Site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. The mitigation measure recommended in the EIA Report as the audit requirements for landscape and visual, including: preservation of existing vegetation, transplanting of affected trees, compensatory tree planning, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix G**.

3.2 Results and Observations

3.2.1 According to the EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives.

3.2.2 To monitor and audit the implementation of landscape and visual mitigation measures, 13 weekly landscape and visual site audits were carried out in the reporting period. No outstanding issues were reported during the reporting period. Observations and recommendations during site audits are summarized in **Table 5.1**.

4. LAND CONTAMINATION

4.1 Contamination Assessment Report

- 4.1.1 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Main Storeroom & Workshops” and the laboratory results for the sampling works (conducted between 30 June 2021 to 16 July 2021) show that there are no exceedances of the adopted RBRGs for the “Main Storeroom & Workshops”. As no contaminated soil and groundwater was found within the “Main Storeroom & Workshops”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Main Storeroom & Workshops”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 1 November 2021.
- 4.1.2 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Mechanical Workshop” and the laboratory results for the sampling works (conducted between 23 July 2021 to 4 August 2021) show that there are no exceedances of the adopted RBRGs for the “Mechanical Workshop”. As no contaminated soil and groundwater was found within the “Mechanical Workshop”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Mechanical Workshop”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 23 November 2021.
- 4.1.3 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Waste Storage Area” and the laboratory results for the sampling works (conducted between 24 November 2021 to 26 January 2022) show that there are no exceedances of the adopted RBRGs for the “Waste Storage Area”. As no contaminated soil and groundwater was found within the “Waste Storage Area”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Waste Storage Area”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 29 April 2022.
- 4.1.4 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “SAS Thickener House-1” and the laboratory results for the sampling works (conducted between 13 April 2022 to 16 May 2022) show that there are no exceedances of the adopted RBRGs for the “SAS Thickener House-1”. As no contaminated soil and groundwater was found within the “SAS Thickener House-1”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “SAS Thickener House-1”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 6 July 2022.

4.1.5 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the "SAS Thickener House-2" and the laboratory results for the sampling works (conducted between 15 February 2023 to 23 February 2023) show that there are no exceedances of the adopted RBRGs for the "SAS Thickener House-2". The laboratory results are compared against the adopted RBRGs and soil saturation limit (C_{sat}) for soil samples and the adopted RBRGs and the solubility limits for groundwater samples. No exceedance of RBRG are recorded for both soil samples and groundwater samples. Furthermore, no exceedance of the soil saturation limit are recorded for soil samples. However, the exceedances of solubility limits for PCRs (C9-C16) are recorded for groundwater samples collected at BH-18, BH-19, BH-20 and BH-21; and also PCRs (C17-C35) for BH-21. As no non-aqueous phase liquid (NAPL) was observed during sampling, no further sampling and remediation are required. As no contaminated soil and groundwater is found within the "SAS Thickener House-2", no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the "SAS Thickener House-2". Their findings are summarized in Contamination Assessment Report (CAR) which was certified by ET Leader and verified by IEC on 31 May 2023 and submitted to EPD on 19th June 2023.

5. SITE INSPECTION AND AUDIT

5.1 Site Inspection

- 5.1.1 Site audits were carried out by ET at least once per week to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.1.2 In the reporting period, 13 site inspections were carried out. No outstanding issues were reported during the reporting period. Details of observations recorded during the site inspections are presented in **Table 5.1**.

Table 5.1 – Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	3 May 2023	Reminder 1: The Contractor is reminded to increase watering for dust suppression at TTS Area (Portion 1 - YLSTW).	9 May 2023
	31 May 2023	Reminder 1: The Contractor is reminded to increase watering for dust suppression at haul roads of TTS area (Portion 1 - YLSTW).	1 Jun 2023
Noise	21 Jun 2023	Reminder 1: The Contractor is reminded to maintain and reinstate the silentup at northern and western site boundary (Portion 1 - YLSTW).	28 Jun 2023
Water Quality	20 Apr 2023	Recommendation 1: The Contractor is recommended to provide mitigation measures to intercept silty runoff from the piling area at STB (Portion 1 - YLSTW).	26 Apr 2023
Chemical and Waste Management	4 Apr 2023	Reminder 1: The Contractor is reminded to provide drip tray for chemical containers to prevent chemical leakage (Portion 1 - YLSTW).	5 Apr 2023
	11 Apr 2023	Reminder 1: The Contractor is reminded to provide drip tray for chemical containers to prevent spillage (Portion 1 - YLSTW).	12 Apr 2023
	9 May 2023	Reminder 1: The Contractor is reminded to clear/dispose empty chemical containers or provide drip tray to prevent accidental spillage on site (Portion 1 - YLSTW).	10 May 2023
Land Contamination	NA		
Ecological Impact	9 May 2023	Reminder 1: The Contractor is reminded to maintain and reinstate the silentup at the northern and western site boundary (Portion 1 - YLSTW).	17 May 2023
	31 May 2023	Reminder 1: The Contractor is reminded to maintain and reinstate the bird curtains at northern and eastern site boundary (Portion 1 - YLSTW).	NA
Landscape and Visual Impact	NA		

Parameters	Date	Observations and Recommendations	Follow-up
Permit / Licenses		NA	
Others		NA	

5.2 Advice on the Solid and Liquid Waste Management Status

- 5.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 5.2.2 The management of waste generated by the construction is presented in **Table 5.2**.

Table 5.2 – Waste Generated by the Construction and Disposal Ground

Types of Waste	Disposal Ground
Inert C&D Waste (Excluding slurry and bentonite)	Tuen Mun Area 38
Inert C&D Waste (For slurry and bentonite)	Tseung Kwan O Area 137
Non-inert C&D Materials	North East New Territories Landfill (NENT)
Sludge	West New Territories Landfill (WENT)
Marine Sediment	Type 1 – Open Sea Disposal: South Cheung Chau Open Sea Sediment Disposal Area Type 1 – Open Sea Disposal (Dedicate Site) and Type 2 – Confined Marine Disposal: Contaminated Mud Pit Vb of the Confined Marine Disposal Facilities to the East of Sha Chau

- 5.2.3 The amount of wastes generated by the site activities in the reporting period is shown in **Appendix F**.
- 5.2.4 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 5.2.5 The Contractor was reminded that chemical waste should be properly handled and temporarily store in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

6. NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

6.1 Non-compliance (Exceedances of AL levels)

- 6.1.1 No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- 6.1.2 No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- 6.1.3 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts in the reporting period.
- 6.1.4 No Action / Limit exceedance was noted for the ecological monitoring of birds during the reporting period.
- 6.1.5 No corrective actions were required according to the Even-Action Plans.

6.2 Complaints, Notification of Summons and Successful Prosecutions

- 6.2.1 No environmental complaints, notification of summons and successful prosecutions were received in the reporting period.
- 6.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix H**.
- 6.2.3 No corrective actions were required.

7. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

7.1 Implementation Status of Environmental Protection and Pollution Control / Mitigation Measures

The Contractor had implemented environmental protection and pollution control / mitigation measures as stated in the EIA Report, the EP and EM&A Manual. The implementation status of the recommended mitigation measures during the reporting period is summarized in **Appendix G**.

The status of required submissions under the EP as of the reporting period are summarized in **Table 7.1**.

Table 7.1 – Status of submissions required under the EP

EP Condition (EP-565/2019)	Submission Title	Submission Status
Condition 2.9	Construction Phase Emergency Response Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.11	Pre-construction Ardeid Night Roost Survey Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
EM&A Manual Sec. 7.3.3 & 7.3.4	Baseline Bird Survey Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.12	Noise Mitigation Measures Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.13	Proposal for Minimization of Overspill Light to Ecological Sensitive Areas	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Supplementary Contamination Assessment Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Main Storeroom & Workshops	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Mechanical Workshop	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Waste Storage Area	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for SAS Thickener House-1	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for SAS Thickener House-2	Certified by ET Leader and verified by IEC on 31 May 2023 and submitted to EPD on 19 June

EP Condition (EP-565/2019)	Submission Title	Submission Status
		2023, to be finalised and made available for public inspection via the dedicated website.
Condition 2.15	Landscape and Visual Mitigation Plan	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 3.3	Baseline Monitoring Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 3.4	Monthly EM&A Report (from April 2021 to June 2023)	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 3.5	Quarterly EM&A Report (from April 2021 to March 2023)	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 4.2	Environmental Monitoring Data from April 2021 to June 2023	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.

8. CONCLUSION AND RECOMMENDATION

8.1 Conclusions

- 8.1.1 No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- 8.1.2 No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- 8.1.3 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts in the monitoring period.
- 8.1.4 No Action / Limit exceedance was recorded for the ecological monitoring of birds during the reporting period.
- 8.1.5 13 environmental site inspections and 13 landscape and visual site audits were carried out in the reporting period. Recommendations on mitigation measures were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 8.1.6 No environmental complaints, notification of summons and successful prosecutions were recorded in the reporting period.
- 8.1.7 The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact monitoring periods demonstrated the environmental acceptability of the Project.

8.2 Comment and Recommendations

8.2.1 The recommended environmental mitigation measures, as proposed in the EIA report and EM&A Manual shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.

8.2.2 According to the environmental site inspections performed in the reporting period, the following recommendations were provided:

Air Quality Impact

- The Contractor is reminded to increase watering for dust suppression at TTS Area.
- The Contractor is reminded to increase watering for dust suppression at haul roads of TTS area.

Construction Noise Impact

- The Contractor is reminded to maintain and reinstate the silentup at northern and western site boundary.

Water Quality Impact

- The Contractor is recommended to provide mitigation measures to intercept silty runoff from the piling area at STB.

Chemical Waste and Construction Waste Management

- The Contractor is reminded to provide drip tray for chemical containers to prevent chemical leakage.
- The Contractor is reminded to provide drip tray for chemical containers to prevent spillage.
- The Contractor is reminded to clear/dispose empty chemical containers or provide drip tray to prevent accidental spillage on site.

Land Contamination

- No specific observation was identified in the reporting period.

Ecological Impact

- The Contractor is reminded to maintain and reinstate the silentup at the northern and western site .
- The Contractor is reminded to maintain and reinstate the bird curtains at northern and eastern site boundary.

Landscape and Visual Impact

- No specific observation was identified in the reporting period .

Hazard to Life

- No specific observation was identified in the reporting period.


Permit/ Licenses

- No specific observation was identified in the reporting period.

Figure 1

Location of Proposed Yuen Long Effluent
Polishing Plant

Plot File by: Song YN 2018/02/27
 PATH: P:\PROJECTS\80605476\DRAWING\REPORT\EA\EA_425.dgn
 Project Management Initials: Designer: Checked: Approved: ISO A1 594mm x 841mm



LEGEND:
 PROPOSED YUEN LONG EFFLUENT POLISHING PLANT

AECOM
 PROJECT
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION
 批註

IR	DATE	DESCRIPTION	CHK.
批註	日期	內容摘要	核對

STATUS
 階段

SCALE
 比例: A1 1 : 2000

DIMENSION UNIT
 尺寸單位: METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號: 60505476

CONTRACT NO.
 合約編號: CE 3/2015 (DS)

SHEET TITLE
 圖紙名稱: LOCATION OF PROPOSED YUEN LONG EFFLUENT POLISHING PLANT


SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the master dimensions.

Figure 2

Location of Construction Dust
Monitoring Stations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 836800 N
 836200 N
 P:\PROJECTS\60565476\DRAWING\REPORT\EM\EA\EA_703.dgn
 11/29
 P:\PROJECTS\60565476\DRAWING\REPORT\EM\EA\EA_703.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- AM1 CONSTRUCTION DUST MONITORING STATION



PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門工程顧問公司

ISSUE/REVISION
 修訂

I/R	DATE	DESCRIPTION	CHK.
號	日期	內容摘要	核對

STATUS
 階段

SCALE
 比例
 A1 1 : 3000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60505476

CONTRACT NO.
 合約編號
 CE 3/2015 (DS)


SHEET TITLE
 圖紙名稱
 LOCATION OF CONSTRUCTION DUST MONITORING STATIONS

SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and disclaims any liability whatsoever, to any party, for loss or damage of any kind, including consequential, special or punitive damages, arising from the use of this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Figure 3

Noise Monitoring Locations



LEGEND:

-  SITE BOUNDARY
-  300m ASSESSMENT AREA
-  NOISE MONITORING POINT



PROJECT
項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
業主

 渠務署
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修訂

I/R	DATE	DESCRIPTION	CHK.

STATUS
圖版

SCALE
比例

A1 1 : 2000

DIMENSION UNIT
尺寸單位

METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號

60505476

CONTRACT NO.
合約編號

CE 3/2015 (DS)

SHEET TITLE
圖紙名稱

LOCATIONS OF NOISE MONITORING POINTS


SHEET NUMBER
圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Figure 4

Water Quality Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 12/18
 P:\PROJECTS\60505476\DRAWING\REPORT\EMBA\6A_704.dgn



PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
 渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門工程顧問公司

ISSUE/REVISION
 修訂


IR	DATE	DESCRIPTION	CHK.

STATUS
 階段

SCALE
 比例
 A3 1: 8000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN A3 1: 180000
 索引圖



PROJECT NO.
 項目編號
 60505476

CONTRACT NO.
 合約編號
 CE 3/2015 (DS)

SHEET TITLE
 圖名
 LOCATIONS OF WATER QUALITY MONITORING STATIONS FOR CONSTRUCTION PHASE


SHEET NUMBER
 圖號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, arising from the use of this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

Figure 5

Ecology Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 836800 N
 836200 N
 P:\PROJECTS\6056547\DRAWING\REPORT\EM\EN\EA_702.dgn
 Pld File by: ZENGFX 2018/05/30
 PATH: P:\PROJECTS\6056547\DRAWING\REPORT\EM\EN\EA_702.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- SURVEY TRANSECTS
- POINT COUNT LOCATIONS FOR AVIFAUNA SURVEY

AECOM

PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
 渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION
 修訂

I/R	DATE	DESCRIPTION	CHK.

STATUS
 階段

SCALE
 比例
 A1 1 : 3000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60505476

CONTRACT NO.
 合約編號
 CE 3/2015 (DS)

SHEET TITLE
 圖紙名稱
 ECOLOGICAL MONITORING LOCATIONS

SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Appendix A

Construction Programme

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August	
						30				31				32				33				34	
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30
YL Effluent Polishing Plant - Main Works Stage 1 - Detailed Works Programme DPv25																							
Contract Data Part 1																							
Access Dates																							
ADWA2	Work Area WA2 (sd) (new site possession) validity for 12 months and subject to renewal	757	05-Mar-21 A	22-Feb-24*	1																		
ADP5	Portion 5 (sd+944d)	0	11-Jun-23*		0	◆ Portion 5 (sd+944d)																	
Environmental Constraints																							
EBS-2165	Egrets Breeding Season 2023	184	01-Mar-23 A	31-Aug-23	0																		
Preliminary and Preparation Works																							
Subletting																							
SUB-270	Subletting for ELS works for IW, PST, SDB, STB, SD, MBB, TTB, underpass and open cut for admin. bldg	312	12-Oct-21 A	20-Jun-23	-162	Subletting for ELS works for IW, PST, SDB, STB, SD, MBB, TTB, underpass and open cut for admin. bldg																	
SUB-380	Subletting for Sheet piling works for remaining areas	333	12-Oct-21 A	11-Jul-23	346	Subletting for Sheet piling works for remaining areas																	
SUB-280	Subletting for RC works for IW, PST, SDB, STB, SD, Biogas holder, underpass and admin. bldg	256	29-Nov-21 A	12-Jun-23	-219	Subletting for RC works for IW, PST, SDB, STB, SD, Biogas holder, underpass and admin. bldg																	
SUB-350	Subletting for Waterproofing membrane and protection board	300	29-Nov-21 A	04-Jun-23	41	Subletting for Waterproofing membrane and protection board																	
SUB-360	Subletting for Rebar fixing	86	29-Nov-21 A	30-Jun-23	-219	Subletting for Rebar fixing																	
SUB-310	Subletting for Utilities Corridor ELS	60	08-Aug-22 A	09-Jun-23	-182	Subletting for Utilities Corridor ELS																	
SUB-290	Subletting for ABWF works for IW, PST, SDB, STB, MBR, TTB and admin. bldg	60	01-May-23	29-Jun-23	-88	Subletting for ABWF works for IW, PST, SDB, STB, MBR, TTB and admin. bldg																	
Design Submission																							
Temporary Works Design																							
Mainstream Bio-Reactor System																							
TWD-240	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	20-Jun-22 A	22-May-23	-269	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)																	
TWD-250	ELS - Obtain Approval	7	23-May-23	29-May-23	1644	ELS - Obtain Approval																	
Sludge Thickening Building																							
One-stage design																							
TWD-210	ELS - Obtain Approval	7	10-Dec-22 A	19-May-23	57	ELS - Obtain Approval																	
Tertiary Treatment System																							
TWD-170	ELS - Obtain Approval	7	30-Dec-22 A	25-May-23	-136	ELS - Obtain Approval																	
Sludge Digester 1-3 & Utilities Corridor																							
TWD-370	ELS - Obtain Approval	7	21-Dec-22 A	21-May-23	-88	ELS - Obtain Approval																	
Sludge Digester 4-6																							
TWD-460	ELS - Prepare & Submission for PM's review	45	22-May-23	05-Jul-23	538	ELS - Prepare & Submission for PM's review																	
TWD-470	ELS - Review by PM's & ICE review (28 d + 7d)	35	06-Jul-23	09-Aug-23	538	ELS - Review by PM's & ICE review (28 d + 7d)																	
Sludge Dewatering and Underpass																							
TWD-260	ELS - Prepare & Submission for PM's review	45	01-May-23	14-Jun-23	317	ELS - Prepare & Submission for PM's review																	
TWD-270	ELS - Review by PM's & ICE review (28 d + 7d)	35	15-Jun-23	19-Jul-23	317	ELS - Review by PM's & ICE review (28 d + 7d)																	
TWD-280	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	20-Jul-23	02-Aug-23	317	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)																	
Modification of Existing Emergency Bypass Chamber																							
TWD-660	ELS - Review by PM's & ICE review (28 d + 7d)	35	30-Dec-22 A	25-May-23	27	ELS - Review by PM's & ICE review (28 d + 7d)																	
TWD-670	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	26-May-23	08-Jun-23	27	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)																	
TWD-680	ELS - Obtain Approval	7	09-Jun-23	15-Jun-23	27	ELS - Obtain Approval																	
Modification of Existing Inspection Chamber & Inlet Effluent Pipes from NSWSPS																							
TWD-700	ELS - Prepare & Submission for PM's review	45	26-Oct-22 A	20-May-23	2	ELS - Prepare & Submission for PM's review																	
TWD-710	ELS - Review by PM's & ICE review (28 d + 7d)	35	21-May-23	24-Jun-23	2	ELS - Review by PM's & ICE review (28 d + 7d)																	
TWD-720	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	25-Jun-23	08-Jul-23	2	ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)																	
TWD-730	ELS - Obtain Approval	7	09-Jul-23	15-Jul-23	2	ELS - Obtain Approval																	
Temporary pipework between PST Stage 1 and A-Tank Inlet [Temporary pumping system]																							
TWD-750	Hydraulic design - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)	96	01-May-23	04-Aug-23	8	Hydraulic design - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)																	
TWD-760	Civil structure design - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	96	31-May-23	03-Sep-23	8	Civil structure design - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)																	
TWD-770	ELS - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	96	30-Jun-23	03-Oct-23	18	ELS - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)																	
Temporary pumping and pipeworks between existing Detritor and PST Stage 1 [Temp. pumping system]																							
TWD-780	Hydraulic design - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)	96	01-May-23	04-Aug-23	-63	Hydraulic design - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)																	
TWD-790	Civil structure design - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)	96	31-May-23	03-Sep-23	-63	Civil structure design - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)																	
TWD-800	ELS - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)	96	30-Jun-23	03-Oct-23	-53	ELS - Prep(45d), Sub.&Review(30d), Comment&Resub (14d) & Approval (7d)																	
Temporary Traffic Arrangement at Wang Lok Street																							
TWD-810	TTA - Engage TTA Consultant	60	20-Dec-22 A	20-Jun-23	923	TTA - Engage TTA Consultant																	
TWD-820	TTA - Prepare/submit/review/approve TTA design and drawings to PM and TMLG	120	21-Jun-23	18-Oct-23	923	TTA - Prepare/submit/review/approve TTA design and drawings to PM and TMLG																	
Temporary Working Platform at ELS																							
Temporary Working Platform at AGS ELS																							
TWD-900	Temp. Working Platform - AGS ELS - Review by PM's & ICE review (28 d + 7d)	35	14-Feb-23 A	22-May-23	-263	Temp. Working Platform - AGS ELS - Review by PM's & ICE review (28 d + 7d)																	
TWD-910	Temp. Working Platform - AGS ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	23-May-23	05-Jun-23	-263	Temp. Working Platform - AGS ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)																	
TWD-920	Temp. Working Platform - AGS ELS - Obtain Approval	7	06-Jun-23	12-Jun-23	-263	Temp. Working Platform - AGS ELS - Obtain Approval																	
Temporary Working Platform at TTS ELS																							
TWD-950	Temp. Working Platform - TTS ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	17-Apr-23 A	14-May-23	-63	Temp. Working Platform - TTS ELS - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)																	
TWD-960	Temp. Working Platform - TTS ELS - Obtain Approval	7	15-May-23	21-May-23	-63	Temp. Working Platform - TTS ELS - Obtain Approval																	
Contractor's Permanent Works Design (include ATAL)																							



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 1 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April					May					June					July					August
						30					31					32					33					34
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06		
AIP																										
Package 3A - Plant Service Water																										
AIP-520	E&M AIP Report for Plant Service Water - Resubmission for further review	45	20-Dec-21 A	19-May-23	-30	E&M AIP Report for Plant Service Water - Resubmission for further review																				
AIP-530	E&M AIP Report for Plant Service Water - Obtain Approval	7	20-May-23	26-May-23	-30	E&M AIP Report for Plant Service Water - Obtain Approval																				
Package 6A - Control & Monitoring System																										
AIP-200	Control & Monitoring System - Resubmission for further review	14	24-Jan-22 A	22-May-23	200	Control & Monitoring System - Resubmission for further review																				
AIP-620	Control & Monitoring System - Obtain Approval	7	23-May-23	29-May-23	200	Control & Monitoring System - Obtain Approval																				
Package 22A - Sampling System of YLEPP																										
AIP-930	Sampling System - Resubmission for further review	45	24-Dec-22 A	16-May-23	-59	Sampling System - Resubmission for further review																				
AIP-940	Sampling System - Obtain Approval	7	17-May-23	23-May-23	-59	Sampling System - Obtain Approval																				
Package 23A - Security, Public Address and Communication System																										
AIP-960	SPC - Review by PM's & ICE review (28 d + 7d)	45	19-Apr-23 A	14-Jun-23	23	SPC - Review by PM's & ICE review (28 d + 7d)																				
AIP-970	SPC - Resubmission for further review	45	15-Jun-23	29-Jul-23	23	SPC - Resubmission for further review																				
DDA																										
Package 2 - Tertiary Treatment System																										
DDA-170	Civil Req. for TTS (Foundation design) - Prepare(27d), Sub. & Review(45d),Comment & Resub.(14d), GEO(28d)&	121	13-Jun-21 A	30-May-23	65	Civil Req. for TTS (Foundation design) - Prepare(27d), Sub. & Review(45d),Comme																				
DDA-150	Foundation for TTS - Prepare (90d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d), GEO (28d)	213	08-Oct-21 A	18-Jul-23	19	Foundation for TTS - P																				
DDA-180	Civil Req. for TTS (Superstruct. design) - Prepare (147d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approv	213	11-Oct-21 A	30-May-23	161	Civil Req. for TTS (Superstruct. design) - Prepare (147d), Sub. & Review(45d) ,Com																				
DDA-190	P&ID for TTS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	213	31-Dec-21 A	24-Nov-23	161																					
DDA-200	Mechanical for TTS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	213	31-Dec-21 A	24-Nov-23	161																					
DDA-210	Electrical& Control for TTS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	213	31-Dec-21 A	24-Nov-23	161																					
DDA-140	Architectural for TTS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	126	17-Nov-22 A	03-Sep-23	88																					
DDA-160	Civil & Structural for TTS - Prepare (120d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	177	17-Nov-22 A	22-Aug-23	-19																					
DDA-220	Building Services (BS) for TTS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	200	02-Jun-23*	18-Dec-23	137																					
Package 3 - Mainstream Bio-Reactor System																										
DDA-260	Civil Req. for MBS-AGS (Foundation design) - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Ap	126	09-Jun-21 A	15-May-23	58	Civil Req. for MBS-AGS (Foundation design) - Prepare(60d), Sub. & Review(45d) ,Comment & Resub																				
DDA-280	P&ID for MBS (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	126	08-Oct-21 A	18-Sep-23	284																					
DDA-290	Mechanical for MBS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	126	08-Oct-21 A	18-Sep-23	284																					
DDA-300	Electrical& Control for MBS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	405	08-Oct-21 A	18-Sep-23	284																					
DDA-270	Civil Req. for MBS-AGS (Superstruct. design) - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Ap	126	01-Mar-22 A	29-May-23	58	Civil Req. for MBS-AGS (Superstruct. design) - Prepare (60d), Sub. & Review(45d) ,C																				
DDA-240	Foundation for MBS - Prepare (97d), Sub. & Review(45d) ,Comment & Resub.(14d),GEO (28d) & Approval (7d)	230	18-Mar-22 A	07-Sep-23	84																					
DDA-250	Civil & Structural for MBS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	170	20-Jan-23 A	03-Oct-23	58																					
DDA-1530	VCAB for AGS&TTS - Prepare (30d), Sub. & Review(30d)	234	16-May-23	04-Jan-24	252																					
Package 5A - Master Water Meter Room																										
DDA-360	Foundation for Master WM Room- Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d),GEO(28d) & App	154	15-Feb-22 A	17-Jun-23	67	Foundation for Master WM Room- Prepare (60d), Sub. & Rev																				
DDA-370	Civil & Struct. for WM Room- Prepare (90d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	156	15-Apr-22 A	14-Aug-23	74																					
DDA-380	General Arrangement & Civil Req. for MWMC - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Ap	100	14-Apr-23 A	21-Aug-23	67																					
DDA-390	P&ID for MWMC - MBS (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	95	01-May-23	03-Aug-23	85	P&																				
DDA-400	Mechanical for MWMC - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	100	25-Jun-23	02-Oct-23	125																					
DDA-410	Electrical& Control for MWMC - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	100	25-Jun-23	02-Oct-23	125																					
Package 5B - Plant Service Water (PSW)																										
DDA-1050	Civil Requirement Drawings - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	126	12-Jun-21 A	29-May-23	-33	Civil Requirement Drawings - Prep(60d), Sub.&Review(45d), Comment&Resub (14d)																				
DDA-1040	Piping & Instrumentation Diagram (P&ID) - Prep(30d), Sub.&Review(28d), Comment&Resub (14d) & Approval (7d)	373	30-May-23	05-Jun-24	-33																					
DDA-1060	Electrical & Control for PSW - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	373	30-May-23	05-Jun-24	-33																					
DDA-1070	Mechanical for PSW - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	373	30-May-23	05-Jun-24	-33																					
Package 6 - Sludge Thickening Chemical and Dosing System																										
DDA-1120	P&ID for STCDS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	335	14-Aug-21 A	30-Sep-23	438																					
DDA-440	Civil & Struct. for STCS, WGB & Guard Hse - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & App	250	09-Nov-21 A	03-Aug-23	-20	Civil																				
DDA-440B	Civil Req. for STCDS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	300	15-Nov-21 A	27-May-23	564	Civil Req. for STCDS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) &																				
DDA-1130	Mechanical for STCDS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	340	15-Nov-21 A	30-Sep-23	438																					
DDA-1140	Electrical & Control for STCDS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	315	30-Nov-21 A	01-Nov-23	406																					
DDA-1520	Mechanical Ventilation and Air conditional System Design for Sludge Thickening Building (STB)	320	16-Jun-22 A	01-Nov-23	445																					
DDA-1510	Plumbing and Drainage System Design for Sludge Thickening Building (STB)	320	07-Jul-22 A	01-Nov-23	445																					
DDA-1500	Fire Services Design for Sludge Thickening Building (STB)	320	08-Jul-22 A	01-Nov-23	445																					
DDA-430	Found. for STCS,WasteGasBurner & Guard Hse- Prepare(60d),Sub.&Review(45d),Comment & Resub.(14d),GEO(96	29-Jun-23	02-Oct-23	1003																					
DDA-1150	Building Services for STCDS - Prepare (60d), Sub. & Review(45d) ,Comment & Resub.(14d) & Approval (7d)	126	29-Jun-23	01-Nov-23	406																					
Package 7 - CLP Substation and 11kV Switchgear House																										
DDA-470	Electrical System for all facilities - Prepare (28d), Sub. & Review(28d) ,Comment & Resub.(14d) & Approval (7d)	78	01-Jun-21 A	30-May-23	41	Electrical System for all facilities - Prepare (28d), Sub. & Review(28d) ,Comment &																				
DDA-490	BS for CLP Sub. & 11kV Switchgear Hse - Prepare (28d), Sub. & Review(28d) ,Comment & Resub.(14d) & Approv	78	01-Jun-21 A	30-May-23	50	BS for CLP Sub. & 11kV Switchgear Hse - Prepare (28d), Sub. & Review(28d) ,Con																				
DDA-480	UPS System for CLPSub.&11kV Switchgear Hse - Prepare (102d), Sub. & Review(45d),Comment & Resub.(14d)&	168	03-Jun-21 A	20-Jun-23	38	UPS System for CLPSub.&11kV Switchgear Hse - Prepare																				
DDA-1160	Earthing & Lighting System Design Report - Prepare (28d), Sub. & Review(28d) ,Comment & Resub.(14d) & App	78	02-Jul-21 A	30-May-23	41	Earthing & Lighting System Design Report - Prepare (28d), Sub. & Review(28d) ,C																				
DDA-1450	VCAB, FSD & WSD Design Report - Prepare (28d), Sub. & Review(28d) ,Comment & Resub.(14d) & Approval (7d)	78	02-Jul-21 A	29-Jun-23	41	VCAB, FSD & WSD Design Report - Prepare (
Package 9 - Inlet Work (IW)																										
DDA-1180	PID for Inlet Work - Prepare (30d), Sub. & Review(30d) ,Comment & Resub.(14d) & Approval (7d)	120	10-Jul-21 A	27-Jun-23	37	PID for Inlet Work - Prepare (30d), Sub. & Review																				



- Remaining Level of Eff...
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 2 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August	
						30				31				32				33				34	
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30
DDA-1170	Civil Req. Drawing for Inlet Work - Prepare (30d), Sub. & Review(30d), Comment & Resub.(14d) & Approval (7d)	82	04-Aug-21 A	28-May-23	-219	Civil Req. Drawing for Inlet Work - Prepare (30d), Sub. & Review(30d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1190	Mechanical for Inlet Work - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)	120	09-Aug-21 A	30-Jun-23	34	Mechanical for Inlet Work - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1200	Electrical & Control for Inlet Work - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)	120	30-Oct-21 A	30-Jun-23	-16	Electrical & Control for Inlet Work - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1210	Building Services for Inlet Work - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)	76	30-Mar-22 A	30-Sep-23	-108	Building Services for Inlet Work - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)																	
Package 10 - Primary Sedimentation Tank (PST)																							
DDA-1230	PID for PST - Prepare (46d), Sub. & Review(30d), Comment & Resub.(14d) & Approval (7d)	120	01-Jun-21 A	28-Jun-23	-52	PID for PST - Prepare (46d), Sub. & Review(30d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1240	Mechanical for PST - Prepare (46d), Sub. & Review(30d), Comment & Resub.(14d) & Approval (7d)	120	01-Jun-21 A	28-Jun-23	848	Mechanical for PST - Prepare (46d), Sub. & Review(30d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1250	Electrical & Control for PST - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)	48	31-Aug-21 A	28-Jun-23	848	Electrical & Control for PST - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1260	Building Services for PST - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)	90	01-Oct-21 A	30-Jun-23	816	Building Services for PST - Prepare (28d), Sub. & Review(28d), Comment & Resub.(14d) & Approval (7d)																	
Package 11 - Control and Monitoring System																							
DDA-580	Power Quality & Energy Management System (PQEMS) - Prep(28d), Sub.&Review(28d), Comment&Resub (14d)	130	02-Oct-21 A	30-Jun-23	58	Power Quality & Energy Management System (PQEMS) - Prep(28d), Sub.&Review(28d), Comment&Resub (14d)																	
DDA-550	Supervisory Control&Data Application (SCADA) System - Prep(28d), Sub.&Review(28d), Comment&Resub (14d) & Approval (7d)	238	24-Apr-23 A	24-Nov-23	21	Supervisory Control&Data Application (SCADA) System - Prep(28d), Sub.&Review(28d), Comment&Resub (14d) & Approval (7d)																	
DDA-1280	Data Collection, Management, Analysis, & Model System - Prep(28d), Sub.&Review(28d), Comment&Resub (14d)	208	01-May-23	24-Nov-23	21	Data Collection, Management, Analysis, & Model System - Prep(28d), Sub.&Review(28d), Comment&Resub (14d)																	
DDA-1270	Gas Detection System - Prep(28d), Sub.&Review(28d), Comment&Resub (14d) & Approval (7d)	91	24-May-23	22-Aug-23	311	Gas Detection System - Prep(28d), Sub.&Review(28d), Comment&Resub (14d) & Approval (7d)																	
Package 12 - Chemical System for STB																							
DDA-650	Chemical System for Sludge Thickening Building (STB) - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	126	29-Jun-23	01-Nov-23	406	Chemical System for Sludge Thickening Building (STB) - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)																	
Package 13 - Pipework System																							
DDA-670	Pipeworks System for Primary Sedimentation Tanks (PST) - Prep(57d), Sub.&Review(45d), Comment&Resub(14d) & Approval (7d)	123	18-Sep-21 A	31-May-23	-56	Pipeworks System for Primary Sedimentation Tanks (PST) - Prep(57d), Sub.&Review(45d), Comment&Resub(14d) & Approval (7d)																	
DDA-680	Pipeworks System for Biogas Holder (BH) - Prep(57d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	123	18-Sep-21 A	31-May-23	526	Pipeworks System for Biogas Holder (BH) - Prep(57d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)																	
DDA-690	Pipeworks System for Sludge Dewatering Building (SDB) - Prep(60d),Sub.&Review(45d),Comment&Resub (14d) & Approval (7d)	126	18-May-23	20-Sep-23	126	Pipeworks System for Sludge Dewatering Building (SDB) - Prep(60d),Sub.&Review(45d),Comment&Resub (14d) & Approval (7d)																	
DDA-700	Pipeworks System for Utility Corridor&Pipe Portal (UC/PP) - Prep(103d),Sub.&Review(45d),Comment&Resub(14d) & Approval (7d)	126	18-May-23	20-Sep-23	1010	Pipeworks System for Utility Corridor&Pipe Portal (UC/PP) - Prep(103d),Sub.&Review(45d),Comment&Resub(14d) & Approval (7d)																	
DDA-1030	Pipeworks System for Sludge Digesters - Prep(60d),Sub.&Review(45d),Comment&Resub (14d) &Approval (7d)	126	18-May-23	20-Sep-23	126	Pipeworks System for Sludge Digesters - Prep(60d),Sub.&Review(45d),Comment&Resub (14d) &Approval (7d)																	
Package 14 - Sludge Anaerobic Digestion System (SDT)																							
DDA-1300	PID for SDT - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)	460	01-Jul-21 A	01-Jun-23	237	PID for SDT - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1320	Electrical & Control for SDT & UC/PP - Prepare (55d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)	460	02-Jul-21 A	09-Dec-23	46	Electrical & Control for SDT & UC/PP - Prepare (55d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1290	Civil Req. Drawing for SDT - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)	200	10-Jul-21 A	19-Oct-23	-112	Civil Req. Drawing for SDT - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1310	Mechanical for SDT & UC/PP - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)	460	10-Jul-21 A	30-Sep-23	116	Mechanical for SDT & UC/PP - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)																	
DDA-1340	Civil Req. Drawing for UC/PP - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)	580	10-Jul-21 A	14-Jun-23	898	Civil Req. Drawing for UC/PP - Prepare (47d), Sub. & Review(45d), Comment & Resub.(14d) & Approval (7d)																	
Package 15 - Biogas H2S Removal, Storage and Delivery System																							
DDA-1360	PID for Biogas H2S Removal, Storage and Delivery System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	75	13-Jul-21 A	30-Jun-23	496	PID for Biogas H2S Removal, Storage and Delivery System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1350	Civil Req. Drawing for Biogas Storage&Delivery System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	78	31-Aug-21 A	01-Jun-23	-112	Civil Req. Drawing for Biogas Storage&Delivery System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1370	Mechanical for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	78	05-Oct-21 A	30-Jun-23	496	Mechanical for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1400	Civil Req. Drawing for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	78	07-Dec-21 A	01-Jun-23	496	Civil Req. Drawing for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1380	Electrical & Control for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	183	01-Jul-23	30-Dec-23	496	Electrical & Control for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1390	Building Services for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	183	01-Jul-23	30-Dec-23	496	Building Services for Biogas H2S Removal System - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
Package 16 - Deodorization Unit System																							
DDA-1420	Mechanical for DOU No. 1 - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	78	04-Mar-22 A	27-May-23	124	Mechanical for DOU No. 1 - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1440	Mechanical for DOU No. 3 - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	300	17-Jul-22 A	22-Oct-23	457	Mechanical for DOU No. 3 - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
DDA-1430	Mechanical for DOU No. 2A and 2B - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)	135	28-May-23	09-Oct-23	470	Mechanical for DOU No. 2A and 2B - Prepare(28d),Sub& Review(28d),Comment&Resub(14d) & Approval (7d)																	
Package 20 - Trellis																							
DDA-720	Civil & Structural for Trellis - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)	207	03-Jul-23	25-Jan-24	761	Civil & Structural for Trellis - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)																	
Package 22 - Sampling System of YLEPP																							
DDA-740	Sampling System for IM&PST - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)	62	24-May-23	24-Jul-23	-59	Sampling System for IM&PST - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)																	
DDA-1630	Sampling System for STB - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)	128	25-Jul-23	29-Nov-23	-59	Sampling System for STB - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)																	
Package 23 - Security, Public Address and Communication System																							
DDA-750	SPC sitewide ACS - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)	98	29-May-23	03-Sep-23	23	SPC sitewide ACS - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)																	
Package 24 - Administration Building (ADB)																							
DDA-0960	Architectural for Administration Building (ADB) - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	126	01-May-23	03-Sep-23	205	Architectural for Administration Building (ADB) - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)																	
Design out of ATAL's Scope																							
DDA-1540	Drainage systems at base slab / foundation levels - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)	126	01-May-23	03-Sep-23	66	Drainage systems at base slab / foundation levels - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval (7d)																	
DDA-1560	Street fire hydrant system - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)	126	01-May-23	03-Sep-23	66	Street fire hydrant system - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)																	
DDA-1590	Motor-driven Entrance Gate - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)	126	01-May-23	03-Sep-23	64	Motor-driven Entrance Gate - Prep(60d), Sub.&Review(45d), Comment&Resub (14d) & Approval(7d)																	
Technical Submission																							
Hazardous Area Classification and Fire Risk Assessment																							
TS-1810	Hazardous Area Classification Assessment - Prep(60), Sub.&Review(45d), Comment&resub(14d) & Approval (7d)	126	20-Sep-21 A	04-Jun-23	93	Hazardous Area Classification Assessment - Prep(60), Sub.&Review(45d), Comment&resub(14d) & Approval (7d)																	
TS-1820	Fire Risk Assessment - Prep(60), Sub.&Review(45d), Comment&resub(14d) & Approval (7d)	126	20-Sep-21 A	04-Jun-23	93	Fire Risk Assessment - Prep(60), Sub.&Review(45d), Comment&resub(14d) & Approval (7d)																	
Factory Acceptance Test Plans																							
SUBM-1090	Submit/review/approval Factory Acceptance Test Plans - Inlet pumps	120	18-Apr-23 A	21-Aug-23	34	Submit/review/approval Factory Acceptance Test Plans - Inlet pumps																	
SUBM-1100	Submit/review/approval Factory Acceptance Test Plans - Thickening centrifuges	120	01-May-23	28-Aug-23	269	Submit/review/approval Factory Acceptance Test Plans - Thickening centrifuges																	
SUBM-1110	Submit/review/approval Factory Acceptance Test Plans - Disc filter system	120	01-May-23	28-Aug-23	81	Submit/review/approval Factory Acceptance Test Plans - Disc filter system																	
SUBM-1120	Submit/review/approval Factory Acceptance Test Plans - 11kV switchboards	120	01-May-23	28-Aug-23	-71	Submit/review/approval Factory Acceptance Test Plans - 11kV switchboards																	
SUBM-1130	Submit/review/approval Factory Acceptance Test Plans - SCADA system	120	01-May-23	28-Aug-23	-6	Submit/review/approval Factory Acceptance Test Plans - SCADA system																	
SUBM-1140	Employment of third-party independent surveyor for Factory Acceptance Tests	60	01-May-23	29-Jun-23	-71	Employment of third-party independent surveyor for Factory Acceptance Tests																	



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 3 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August		
						30				31				32				33				34		
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06
Operation and Maintenance (O&M) Manuals and Installation Manuals (PS 34.20(11)(12)(13))																								
Inlet Works and Primary Sedimentation Tank																								
SUBM-1070	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	05-Jan-23 A	19-Jun-23	-75	Submit/review/approval Operation and Maintenance (O&M)																		
SUBM-1200	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft	60	20-Jun-23	18-Aug-23	68	Submit/review/approval Operation and Maintenance (O&M)																		
AGS and TTS system																								
SUBM-1220	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	20-Jun-23	18-Aug-23	275	Submit/review/approval Operation and Maintenance (O&M)																		
Sludge Thickening System																								
SUBM-1250	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	20-Jun-23	18-Aug-23	755	Submit/review/approval Operation and Maintenance (O&M)																		
Sludge Digestion System																								
SUBM-1310	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	20-Jun-23	18-Aug-23	-55	Submit/review/approval Operation and Maintenance (O&M)																		
Biogas H2S Removal System																								
SUBM-1280	Submit/review/approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	20-Jun-23	18-Aug-23	-55	Submit/review/approval Operation and Maintenance (O&M)																		
Commissioning Plan and Procedures (PS34.20(10))																								
SUBM-1080	Employment of HOKLAS laboratory for commissioning test	60	23-May-22 A	28-Jun-23	29	Employment of HOKLAS laboratory for commiss																		
SUBM-1000	Submit/review/approval Commissioning Plan and Procedures - Early commissioning of IW	120	29-Jun-23	26-Oct-23	87	Submit/review/approval Commissioning Plan and Procedures - Early commissioning of IW																		
SUBM-1010	Submit/review/approval Commissioning Plan and Procedures - Early commissioning of PST	120	29-Jun-23	26-Oct-23	29	Submit/review/approval Commissioning Plan and Procedures - Early commissioning of PST																		
SUBM-1020	Submit/review/approval Commissioning Plan and Procedures - AGS	120	29-Jun-23	26-Oct-23	246	Submit/review/approval Commissioning Plan and Procedures - AGS																		
SUBM-1030	Submit/review/approval Commissioning Plan and Procedures - TTS	120	29-Jun-23	26-Oct-23	701	Submit/review/approval Commissioning Plan and Procedures - TTS																		
SUBM-1040	Submit/review/approval Commissioning Plan and Procedures - STB	120	29-Jun-23	26-Oct-23	746	Submit/review/approval Commissioning Plan and Procedures - STB																		
SUBM-1050	Submit/review/approval Commissioning Plan and Procedures - SDT	120	29-Jun-23	26-Oct-23	348	Submit/review/approval Commissioning Plan and Procedures - SDT																		
SUBM-1060	Submit/review/approval Commissioning Plan and Procedures - Biogas system	120	29-Jun-23	26-Oct-23	680	Submit/review/approval Commissioning Plan and Procedures - Biogas system																		
Material Submission, Procurement, Manufacturing and Delivery																								
Inlet Works																								
PRE-210	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Screening system (fixed bar,coarse,fine)	300	16-Mar-21 A	31-Jul-23	9	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Screening system (fixed bar,coarse,fine)																		
PRE-700	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Inlet pumps (HF,LF,Drainage)	330	05-Jan-22 A	30-Aug-23	34	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Inlet pumps (HF,LF,Drainage)																		
PRE-290	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Grit Trap and classifier	270	18-Feb-22 A	23-Dec-23	-89	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Grit Trap and classifier																		
PRE-280	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Conveyer and compactor	270	12-Apr-22 A	23-Dec-23	-32	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Conveyer and compactor																		
PRE-330	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - DOU-01	330	26-May-22 A	03-Jan-24	-90	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - DOU-01																		
PRE-300	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - LALG	270	28-Jul-22 A	21-Nov-23	-100	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - LALG																		
PRE-310	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Penstocks and stoplogs	270	13-Sep-22 A	21-Nov-23	-104	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - Penstocks and stoplogs																		
PRE-320	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - MVAC-Ventilation Fan	211	10-Jan-23 A	23-Dec-23	-75	Submit/Procure/Manufacture/Deliver New Inlet Works Equip. - MVAC-Ventilation Fan																		
Primary Sedimentation Tanks																								
PRE-220	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Incline d plate settler	225	08-Dec-21 A	04-Sep-23	-80	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Incline d plate settler																		
PRE-380	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - LALG	180	25-Jul-22 A	21-Jun-23	-56	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
PRE-390	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Penstocks and stoplogs	270	13-Aug-22 A	18-Sep-23	-50	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
PRE-340	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Bottom scraper	255	08-Sep-22 A	19-Oct-23	32	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
PRE-350	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - IPS air scouring blower	255	27-Sep-22 A	07-Nov-23	-15	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
PRE-360	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Scum pump and skimmer	255	29-Sep-22 A	18-Oct-23	-45	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
PRE-370	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Primary sludge pump and grinder	255	29-Sep-22 A	31-Jul-23	34	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
PRE-340a	Submit/Appoint manufacturer's representative for sludge bottom scraper (PS Cl. 35.26(7))	194	12-Oct-22 A	19-Oct-23	32	Submit/Appoint manufacturer's representative for sludge bottom scraper (PS Cl. 35.26(7))																		
PRE-400	Submit/Procure/Manufacture/Deliver New Primary Sedimentation Tank Equip. - Pipeworks and valves	194	15-Oct-22 A	18-Sep-23	-25	Submit/Procure/Manufacture/Deliver New Primary Sedim																		
Biogas Holder																								
PRE-270	Submit/Procure/Manufacture/Deliver Biogas Holding Tanks (membrane, steel tank and parts, instrumentation)	660	09-Jun-21 A	22-Jul-23	557	Submit/Procure/M																		
PRE-410	Submit/Procure/Manufacture/Deliver Waster Gas Burner	300	19-Aug-21 A	19-Nov-25	249	Submit/Procure/Manufacture/Deliver Waster Gas Burner																		
PRE-420	Submit/Procure/Manufacture/Deliver H2S Removal System	510	25-Feb-22 A	20-Feb-24	540	Submit/Procure/Manufacture/Deliver H2S Removal System																		
PRE-430	Submit/Procure/Manufacture/Deliver Biogas booster and transfer pumps	326	30-Dec-22 A	20-Feb-24	561	Submit/Procure/Manufacture/Deliver Biogas booster and transfer pumps																		
Sludge Digester Tank																								
PRE-750	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Flame Arresters	100	31-Oct-22 A	20-Jul-23	188	Submit/Procure/Man																		
PRE-780	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Mixing System and Heat Exchanger for Sludge Anaer	420	22-Dec-22 A	10-Feb-24	73	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Mixing System and Heat Exchanger for Sludge Anaer																		
PRE-720	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Inspection Windows for Sludge Anaerobic System	365	18-Jan-23 A	20-Feb-24	63	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Inspection Windows for Sludge Anaerobic System																		
PRE-730	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Gas Take Off Dome for Sludge Anaerobic Digestion S	365	18-Jan-23 A	20-Feb-24	63	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Gas Take Off Dome for Sludge Anaerobic Digestion S																		
PRE-710	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Pressure and Vacuum Relief Valves	300	01-Mar-23 A	28-Dec-23	28	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Pressure and Vacuum Relief Valves																		
PRE-740	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Telescopic Valve for Sludge Anaerobic Digestion Syste	262	10-Jun-23	26-Feb-24	28	Submit/Procure/Manufacture/Deliver Sludge Digester Tank - Telescopic Valve for Sludge Anaerobic Digestion Syste																		
Sludge Thickening Building																								
PRE-250	Submit/Procure/Manufacture/Deliver Sludge Thickening System - Thickening Centrifuges	360	12-Nov-21 A	20-Apr-24	269	Submit/Procure/Manufacture/Deliver Sludge Thickening System - Thickening Centrifuges																		
PRE-500	Submit/Procure/Manufacture/Deliver Sludge Thickening System - Pump and jet mixer	300	07-Jan-22 A	20-Apr-24	269	Submit/Procure/Manufacture/Deliver Sludge Thickening System - Pump and jet mixer																		
PRE-510	Submit/Procure/Manufacture/Deliver Sludge Thickening System - LALG	256	28-Mar-23 A	20-Apr-24	269	Submit/Procure/Manufacture/Deliver Sludge Thickening System - LALG																		
PRE-480	Submit/Procure/Manufacture/Deliver Sludge Thickening System - Polymer preparation system	388	12-Apr-23 A	20-Apr-24	235	Submit/Procure/Manufacture/Deliver Sludge Thickening System - Polymer preparation system																		
PRE-520	Submit/Procure/Manufacture/Deliver Sludge Thickening System - MVAC	356	01-May-23*	20-Apr-24	269	Submit/Procure/Manufacture/Deliver Sludge Thickening System - MVAC																		
PRE-490	Submit/Procure/Manufacture/Deliver Sludge Thickening System - DOU-03	300	26-Jun-23*	20-Apr-24	265	Submit/Procure/Manufacture/Deliver Sludge Thickening System - DOU-03																		
Mainstream Bio-Reactor																								
PRE-230	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - AGS system	480	09-Sep-22 A	03-Jul-24	-5	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - AGS system																		
PRE-530	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - Penstocks and stoplogs	345	31-Oct-22 A	02-Aug-24	47	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - Penstocks and stoplogs																		
PRE-550	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - Sludge pre-thickening system	510	31-Oct-22 A	03-Jul-24	104	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - Sludge pre-thickening system																		
PRE-540	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - Chemical storage and dosing system	270	18-Nov-22 A	03-Jul-24	-5	Submit/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip. - Chemical storage and dosing system																		



- Remaining Level of Eff.
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 4 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August		
						30				31				32				33				34		
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06
Tertiary Treatment System																								
PRE-610	Submit/Procure/Manufacture/Deliver TTS Equip. - Pumping system	495	19-Jul-22 A	05-Jul-24	111	[Gantt bar: 19-Jul-22 to 05-Jul-24]																		
PRE-600	Submit/Procure/Manufacture/Deliver TTS Equip. - UV disinfection system	510	08-Sep-22 A	05-Jul-24	111	[Gantt bar: 08-Sep-22 to 05-Jul-24]																		
PRE-240	Submit/Procure/Manufacture/Deliver TTS Equip. - Disc Filter	600	27-Sep-22 A	04-Aug-24	81	[Gantt bar: 27-Sep-22 to 04-Aug-24]																		
PRE-590	Submit/Procure/Manufacture/Deliver TTS Equip. - Chemical cleaning system	480	18-Nov-22 A	05-Jul-24	111	[Gantt bar: 18-Nov-22 to 05-Jul-24]																		
PRE-630	Submit/Procure/Manufacture/Deliver TTS Equip. - Penstocks and stoplogs	435	30-Nov-22 A	05-Jul-24	111	[Gantt bar: 30-Nov-22 to 05-Jul-24]																		
PRE-620	Submit/Procure/Manufacture/Deliver TTS Equip. - LALG	418	15-May-23*	05-Jul-24	111	[Gantt bar: 15-May-23 to 05-Jul-24]																		
Electrical and Control System																								
PRE-680	Submit/Procure/Manufacture/Deliver Electrical and Control System - SCADA and instrumentation	420	30-Apr-22 A	22-Jan-24	-6	[Gantt bar: 30-Apr-22 to 22-Jan-24]																		
PRE-640	Submit/Procure/Manufacture/Deliver Electrical and Control System - HVSB and Tx	283	21-Dec-22 A	04-Jan-24	-71	[Gantt bar: 21-Dec-22 to 04-Jan-24]																		
PRE-650	Submit/Procure/Manufacture/Deliver Electrical and Control System - LVSB	300	21-Dec-22 A	18-Dec-23	-111	[Gantt bar: 21-Dec-22 to 18-Dec-23]																		
PRE-660	Submit/Procure/Manufacture/Deliver Electrical and Control System - UPS	300	21-Dec-22 A	04-Jan-24	-104	[Gantt bar: 21-Dec-22 to 04-Jan-24]																		
PRE-670	Submit/Procure/Manufacture/Deliver Electrical and Control System - Armoured Cable	203	21-Dec-22 A	24-Aug-24	-117	[Gantt bar: 21-Dec-22 to 24-Aug-24]																		
Site Establishment Works																								
Portion 5 - Walkway																								
P5-100	Portion 5 - Initial Survey and Record, Underground Utilities Detection	12	12-Jun-23	26-Jun-23	789	[Gantt bar: 12-Jun-23 to 26-Jun-23]																		
P5-110	Portion 5 - Installation of Water Barriers, Clearance, Haul Road and Temp Facilities	12	12-Jun-23	26-Jun-23	789	[Gantt bar: 12-Jun-23 to 26-Jun-23]																		
Statutory Submission & Approval																								
FSI, FSD and OP Requirements																								
FSI Submission & Approval																								
FSD-1040	Submission/Review/Approval by PM and FSD - Full GBP+GBP for TOP1 with DG - RfC & 2nd submission	120	28-Feb-23 A	28-Jul-23	-167	[Gantt bar: 28-Feb-23 to 28-Jul-23]																		
FSD-1200	Submission/Review/Approval by PM and FSD - Full GBP+GBP for TOP1 with DG - RfC & 3rd submission	120	29-Jul-23	25-Nov-23	-167	[Gantt bar: 29-Jul-23 to 25-Nov-23]																		
WSD Submission & Approval																								
WSD-1000	WSD - Submit Form WWO542	0		30-Apr-23	7	[Milestone: 30-Apr-23]																		
WSD-1010	WSD - Form WWO542 PM&WSD review and approval	90	01-May-23	29-Jul-23	7	[Gantt bar: 01-May-23 to 29-Jul-23]																		
WSD-1020	WSD - Submit Form WWO46 Part 1 and 2	0		29-Jul-23	7	[Milestone: 29-Jul-23]																		
EMSD Submission & Approval																								
Biogas System (ATAL)																								
Phase 1																								
ATAL-FS-0020	Form 105 for Biogas Holder Tank 1(Submission and Approval Period)	184	08-Nov-22 A	01-Dec-23	679	[Gantt bar: 08-Nov-22 to 01-Dec-23]																		
EPD Submission & Approval for VEP																								
EPD-1000	EPD - VEP Review, prepare and submit to PM	60	01-May-23	29-Jun-23	164	[Gantt bar: 01-May-23 to 29-Jun-23]																		
EPD-1010	EPD - VEP RfC to PM and approval	28	30-Jun-23	27-Jul-23	164	[Gantt bar: 30-Jun-23 to 27-Jul-23]																		
EPD-1020	EPD - VEP Submission to DSD and EPD	28	28-Jul-23	24-Aug-23	164	[Gantt bar: 28-Jul-23 to 24-Aug-23]																		
HAZOP Study																								
IW and PST																								
HAZOP-Z1-020	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	-52	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z1-030	HAZOP - Obtain Approval	7	21-May-23	27-May-23	-52	[Gantt bar: 21-May-23 to 27-May-23]																		
AGS System																								
HAZOP-Z2-020	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	398	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z2-030	HAZOP - Obtain Approval	7	21-May-23	27-May-23	398	[Gantt bar: 21-May-23 to 27-May-23]																		
TTS System																								
HAZOP-Z2-40	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	342	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z2-50	HAZOP - Obtain Approval	7	21-May-23	27-May-23	342	[Gantt bar: 21-May-23 to 27-May-23]																		
Biogas H2S Removal System																								
HAZOP-Z3-020	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	530	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z3-030	HAZOP - Obtain Approval	7	21-May-23	27-May-23	530	[Gantt bar: 21-May-23 to 27-May-23]																		
Sludge Thickening and Chemical System																								
HAZOP-Z3-40	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	564	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z3-50	HAZOP - Obtain Approval	7	21-May-23	27-May-23	564	[Gantt bar: 21-May-23 to 27-May-23]																		
Sludge Digestion System																								
HAZOP-Z3-70	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	242	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z3-80	HAZOP - Obtain Approval	7	21-May-23	27-May-23	242	[Gantt bar: 21-May-23 to 27-May-23]																		
DOU and PSW System																								
HAZOP-Z3-100	HAZOP - Re-submission of Design / Installation methodology	20	01-Apr-23 A	20-May-23	124	[Gantt bar: 01-Apr-23 to 20-May-23]																		
HAZOP-Z3-110	HAZOP - Obtain Approval	7	21-May-23	27-May-23	124	[Gantt bar: 21-May-23 to 27-May-23]																		
General Advance Works																								
NSWSPS Sensors																								
ATALGA-1130	CMS - NSWSPS Sensor	51	11-Oct-22 A	30-May-23	27	[Gantt bar: 11-Oct-22 to 30-May-23]																		
ATALGA-1160	CGS - Method Statement for Installation	101	11-Oct-22 A	11-Jun-23	123	[Gantt bar: 11-Oct-22 to 11-Jun-23]																		
ATALGA-1170	Procurement & Delivery of Sensor	101	31-May-23	08-Sep-23	34	[Gantt bar: 31-May-23 to 08-Sep-23]																		
Disc Filter (DF) Pilot Plant																								
ATALGA-1190	T&C	22	22-Sep-22 A	22-May-23	324	[Gantt bar: 22-Sep-22 to 22-May-23]																		



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 5 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August			
						30				31				32				33				34			
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06	
Dissolved Air Flotation (DAF) Pilot Plant																									
ATALGA-1200	T&C	11	21-Jul-22 A	19-May-23	198	T&C																			
ATALGA-1220	Post-commissioning	128	20-May-23	21-Oct-23	198																				
Aerobic Granular Sludge (AGS) Pilot Plant																									
ATALGA-1210	Seeding, process start-up and T&C	52	16-Jun-22 A	19-May-23	198	Seeding, process start-up and T&C																			
ATALGA-1270	Post-commissioning	128	20-May-23	21-Oct-23	198																				
Zone 1 Construction																									
Inlet Works (IW)																									
IW Foundation & ELS Works																									
IW Basement																									
IW Excavation Works & ELS																									
IW Zone A/D- ELS																									
Z1-IW-6390	IW- Concrete Backing & Preload (Zone A/D 2nd Layer)	13	21-Mar-23 A	05-Apr-23 A		IW- Concrete Backing & Preload (Zone A/D 2nd Layer)																			
Z1-IW-5800	IW- Excavation: 3rd Layer +1.0 ~ - 1.625mPD (4,776m3) (3-4 excavators @ 300m3/d) *pond sediment	14	06-Apr-23 A	10-May-23	-167	IW- Excavation: 3rd Layer +1.0 ~ - 1.625mPD (4,776m3) (3-4 excavators @ 300m3/d) *pond sediment																			
Z1-IW-5810	IW- Strutting: 3rd Layer @-1.125mPD (10 welders @ 23ton/d)	14	11-May-23	27-May-23	-167	IW- Strutting: 3rd Layer @-1.125mPD (10 welders @ 23ton/d)																			
Z1-IW-6470	IW- Strutting: 3rd Layer concrete backing and preload (Zone A/D)	6	29-May-23	03-Jun-23	-167	IW- Strutting: 3rd Layer concrete backing and preload (Zone A/D)																			
Z1-IW-5820	IW- Excavation: 4th Layer -1.625 ~ -2.675 (ZoneD) / -3.38mPD (Zone A) (3,105m3) (3-4 excavators @ 500m3/d)	7	05-Jun-23	12-Jun-23	-167	IW- Excavation: 4th Layer -1.625 ~ -2.675 (ZoneD) / -3.38mPD (Zone A) (3,105m3) (3-4 excavators @ 500m3/d)																			
Z1-IW-5830	IW- Strutting: 4th Layer @-2.88mPD with preload (10 welders @ 23ton/d)	10	18-Jul-23	28-Jul-23	-173	IW- Strutting: 4th Layer @-2.88mPD with preload (10 welders @ 23ton/d)																			
Z1-IW-5840	IW- Excavation to Formation -3.38 ~-7.525mPD (4,001m3) (3-4 excavators @ 500m3/d)	5	29-Jul-23	03-Aug-23	-173	IW- Excavation to Formation -3.38 ~-7.525mPD (4,001m3) (3-4 excavators @ 500m3/d)																			
Modification of Zone A/D Strut																									
Z1-IW-6430	IW(A/D) - Design amendment subm. for modify S1&2 (prep=30d,ICE=14d,ICE Rtc=14d,PM=14d,PM Rtc=14d)	86	21-Mar-23 A	08-Aug-23	-110																				
Z1-IW-6440	IW(A/D) - Method statement subm. for modify S1&2 (prep=30d,1st Rtc=14d)	44	03-Jul-23	22-Aug-23	-110																				
IW Zone C - ELS																									
Z1-IW-5685	IW- Concrete Backing & Preload (2nd Layer)	5	01-Mar-23 A	11-Mar-23 A		IW- Concrete Backing & Preload (2nd Layer)																			
Z1-IW-5690	IW- Excavation: 3rd Layer +1.0~-1.625mPD (5,704m3) (3-4 excavators @ 300m3/d) *pond sediment	17	13-Mar-23 A	27-Apr-23 A		IW- Excavation: 3rd Layer +1.0~-1.625mPD (5,704m3) (3-4 excavators @ 300m3/d) *pond sediment																			
Z1-IW-5700	IW- Backprop installation with preload (10 welders @ 23ton/d)	7	07-Jun-23	14-Jun-23	-173	IW- Backprop installation with preload (10 welders @ 23ton/d)																			
Z1-IW-6420	IW- Concrete Backing & Preload (3rd Layer)	4	15-Jun-23	19-Jun-23	-173	IW- Concrete Backing & Preload (3rd Layer)																			
Z1-IW-5710	IW- Excavation to Formation -1.625~-3.125mPD (587m3) (2 excavators @ 120m3/d)	4	20-Jun-23	24-Jun-23	-173	IW- Excavation to Formation -1.625~-3.125mPD (587m3) (2 excavators @ 120m3/d)																			
IW Base Slab																									
Z1-IW-6070	IW- Zone C - Pile Cap @-1.625mPD (incl. earth mat installation)	42	28-Apr-23 A	06-Jun-23	-173	IW- Zone C - Pile Cap @-1.625mPD (incl. earth mat installation)																			
Z1-IW-6060	IW- Zone D - Pile Cap @-3.225mPD	22	13-Jun-23	10-Jul-23	-167	IW- Zone D - Pile Cap @-3.225mPD																			
Z1-IW-6080	IW- Zone C - Pile Cap @-3.05mPD	18	26-Jun-23	17-Jul-23	-173	IW- Zone C - Pile Cap @-3.05mPD																			
IW Basement RC Works																									
IW Zone C																									
Z1-IW-6280	IW(C) - Install Inclined Props & Remove WS3	4	18-Jul-23	21-Jul-23	-121	IW(C) - Install Inclined Props & Remove WS3																			
Z1-IW-6290	IW(C) - Wall Erection of Formworks and RC Works (+2.00 mPD)	10	22-Jul-23	02-Aug-23	-121	IW(C) - Wall Erection of Formworks and RC Works (+2.00 mPD)																			
IW Zone D early for PST early commissioning *																									
Z1-IW-6450	IW(D) - Wall Erection of Formworks and RC Works (-1.6 to +4.95mPD)	18	11-Jul-23	31-Jul-23	-115	IW(D) - Wall Erection of Formworks and RC Works (-1.6 to +4.95mPD)																			
Primary Sedimentation Tank (PST)																									
PST Stage 1																									
Basement RC Works (North Portion)																									
Z1-PST-4702	PST(S1) - Zone E3 - Base Slab RC Works (GL A-B, +2.95 to +5.65mPD)	5	01-Apr-23 A	11-Apr-23 A		PST(S1) - Zone E3 - Base Slab RC Works (GL A-B, +2.95 to +5.65mPD)																			
PST Superstructure																									
Stage 1																									
RC Works																									
PST Stage 1 - GL A-E (PST channel and outlet channel)																									
Z1-PST-3670	PST - RC Works for Wall and Intermediate Slab (GL A-E/4.5-6, +9.15mPD)	13	10-Feb-23 A	02-May-23	-83	PST - RC Works for Wall and Intermediate Slab (GL A-E/4.5-6, +9.15mPD)																			
Z1-PST-4682	PST - RC Works for Wall and Intermediate Slab (GL A-E/3-4.5, +9.15mPD)	13	10-Feb-23 A	10-May-23	-85	PST - RC Works for Wall and Intermediate Slab (GL A-E/3-4.5, +9.15mPD)																			
Z1-PST-3680	PST - RC Works for wall and 1/F slab (GL A-E, +9.15 to +11.75mPD)	18	11-May-23	01-Jun-23	-85	PST - RC Works for wall and 1/F slab (GL A-E, +9.15 to +11.75mPD)																			
Z1-PST-3750	PST - RC Works for wall/column (GL A-E, +11.75 to +18.15mPD)	8	02-Jun-23	10-Jun-23	-70	PST - RC Works for wall/column (GL A-E, +11.75 to +18.15mPD)																			
Z1-PST-3760	PST - RC Works for roof slab (GL A-E, +11.75 to +18.15mPD) falsework sit on +11.8mPD	16	12-Jun-23	30-Jun-23	-70	PST - RC Works for roof slab (GL A-E, +11.75 to +18.15mPD) falsework sit on +11.8mPD																			
PST Stage 1 - GL E-H (PST channel)																									
Z1-PST-4622	PST - RC Works for Intermediate Slab (GL E-H, +9.15mPD)	13	21-Mar-23 A	24-Apr-23 A		PST - RC Works for Intermediate Slab (GL E-H, +9.15mPD)																			
Z1-PST-3710	PST - RC Works for wall and 1/F slab (GL E-H, +9.15 to +11.75mPD)	18	25-Apr-23 A	18-May-23	-74	PST - RC Works for wall and 1/F slab (GL E-H, +9.15 to +11.75mPD)																			
Z1-PST-4612	PST - RC Works for wall/column (GL E-H, +11.75 to +18.15mPD)	12	19-May-23	02-Jun-23	-64	PST - RC Works for wall/column (GL E-H, +11.75 to +18.15mPD)																			
Z1-PST-4602	PST - RC Works for roof slab (GL E-H, +11.75 to +18.15mPD)	17	03-Jun-23	23-Jun-23	-64	PST - RC Works for roof slab (GL E-H, +11.75 to +18.15mPD)																			
Water Tightness Test for PST																									
Z1-PST-4732	PST - Concrete develop strength	7	02-Jun-23	08-Jun-23	-106	PST - Concrete develop strength																			
Z1-PST-4742	PST - Strike formwork, falsework and make good for water tightness test	7	09-Jun-23	15-Jun-23	-106	PST - Strike formwork, falsework and make good for water tightness test																			
Z1-PST-3770	PST - Water Tightness Test 1 (PST channel 1&3)(water height=5.5m,bulkhead=2d,fill=3d,absorption=7d,test=7d,remove=7d)	21	16-Jun-23	06-Jul-23	-106	PST - Water Tightness Test 1 (PST channel 1&3)(water height=5.5m,bulkhead=2d,fill=3d,absorption=7d,test=7d,remove=7d)																			
Z1-PST-3780	PST - Water Tightness Test 2 (PST&outlet)(water height=5.5m,bulkhead=2d,fill=3d,absorption=7d,test=7d,remove=7d)	21	05-Jul-23	25-Jul-23	-51	PST - Water Tightness Test 2 (PST&outlet)(water height=5.5m,bulkhead=2d,fill=3d,absorption=7d,test=7d,remove=7d)																			
PST ABWF, E&M & T&C																									
PST Stage 1																									
PST Stage 1 - ABWF Works																									



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 6 of 10

Monthly Progress Report - 3MRP

Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August
						30				31				32				33				34
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23
PST1-3, Outlet channel																						
PST-3115	PST Stage 1 - Screeding at PST1&3 (clearance&set-out=1d,screed(2 pours)=2d, joint=1d)	4	07-Jul-23	11-Jul-23	-83															PST Stage 1 - Screeding at PS		
PST-3095	PST Stage 1 - Lining at PST 1&3 (surface prep=1d,scaffold=1d,install=3d,testing=1d, clearance=1d)	7	12-Jul-23	19-Jul-23	-83															PST Stage 1 - Lining		
PST-3125	PST Stage 1 - Screeding at PST 2 (clearance&set-out=1d,screed(2 pours)=2d, joint=1d)	4	26-Jul-23	29-Jul-23	-42															PST Stage 1 - Screeding at PST		
GLA-Habove +11.8mPD																						
PST-1370	PST Stage 1 - Strike formwork and falswork	3	03-Jul-23	05-Jul-23	-70															PST Stage 1 - Strike formwork and fals		
PST-3135	PST Stage 1 -ABWF Works (wall render:spray=1d,let-dry=5d) at +11.8/+18.15mPD	6	06-Jul-23	12-Jul-23	-70															PST Stage 1 -ABWF Works (w		
PST-3165	PST Stage 1 -ABWF Works (wall plaster:3coats) at +11.8/+18.15mPD	2	13-Jul-23	14-Jul-23	-70															PST Stage 1 -ABWF Works		
PST-3175	PST Stage 1 -ABWF Works (floor screeding) at +11.8/+18.15mPD	3	15-Jul-23	18-Jul-23	-70															PST Stage 1 -ABWF V		
PST-3185	PST Stage 1 -ABWF Works (floor coating:3coats) at +11.8/+18.15mPD	3	19-Jul-23	21-Jul-23	-70															PST Stage 1 -ABW		
PST Stage 1 - E&M Installation Works																						
Phase 1 (GLA-H, PST1-3, Outlet Channel)																						
ATALPST-000	PST Stage 1 - E&M Handover @ +11.8mPD (PST1&3)	0	20-Jul-23		-83															PST Stage 1 - E&M H		
ATALPST-010	PST Stage 1 - E&M Handover @ +18.3mPD (GLA-H)	0	22-Jul-23		-70															PST Stage 1 - E&M		
PST Stage 1 - E&M Installation Works at Setting Zone (PST 1-3)																						
ATALPST-65	PST Stage 1 - Preparation Works (clearance, survey and setting out)	15	20-Jul-23	05-Aug-23	-83															PST Stage 1 - E&M		
PST Stage 1 - Outlet Channel																						
ATALPST-55	PST Stage 1 - Unloading of Stoplogs&Penstocks x 23 Nos	9	20-Jul-23	29-Jul-23	-56															PST Stage 1 - Unloading of Stoplogs&Penstocks		
CLP Substations No. 1 & 2																						
Civil Provision for CLP (drawpits & ductings)																						
CLP-1270	Ducting and Drawpits construction	30	13-Dec-22 A	03-Jun-23	29															Ducting and Drawpits construction		
CLP Substation No. 1																						
CLP-1340	CLP Substation No.1 - E&M Installation and T&C - Electrical services	19	30-Jan-23 A	19-May-23	41															CLP Substation No.1 - E&M Installation and T&C - Electrical services		
CLP-1460	CLP Substation No.1 - E&M Installation and T&C - MVAC	10	30-Jan-23 A	19-May-23	57															CLP Substation No.1 - E&M Installation and T&C - MVAC		
CLP-1470	CLP Substation No.1 - E&M Installation and T&C - FS	11	30-Jan-23 A	19-May-23	57															CLP Substation No.1 - E&M Installation and T&C - FS		
CLP-1560	CLP Substation No.1 -ABWF Works (not required for Section 1 completion)	38	13-Feb-23 A	31-May-23	34															CLP Substation No.1 -ABWF Works (not required for Section 1 completion)		
CLP-1490	CLP Substation No.1 - E&M Installation and T&C - Crane beam	6	16-Mar-23 A	21-Apr-23 A																CLP Substation No.1 - E&M Installation and T&C - Crane beam		
CLP-1440	CLP Substation No.1 - Waterproofing and Testing	13	02-May-23*	16-May-23	34															CLP Substation No.1 - Waterproofing and Testing		
CLP Substation No. 2																						
CLP-1350	CLP Substation No.2 - E&M Installation and T&C - Electrical services	19	30-Jan-23 A	19-May-23	31															CLP Substation No.2 - E&M Installation and T&C - Electrical services		
CLP-1520	CLP Substation No.2 - E&M Installation and T&C - MVAC	10	30-Jan-23 A	19-May-23	31															CLP Substation No.2 - E&M Installation and T&C - MVAC		
CLP-1530	CLP Substation No.2 - E&M Installation and T&C - FS	11	30-Jan-23 A	19-May-23	31															CLP Substation No.2 - E&M Installation and T&C - FS		
CLP-1550	CLP Substation No.2 -ABWF Works (not required for Section 1 completion)	35	13-Feb-23 A	31-May-23	34															CLP Substation No.2 -ABWF Works (not required for Section 1 completion)		
CLP-1540	CLP Substation No.2 - E&M Installation and T&C - Crane beam	6	16-Mar-23 A	21-Apr-23 A																CLP Substation No.2 - E&M Installation and T&C - Crane beam		
CLP-1450	CLP Substation No.2 - Waterproofing and Testing	13	02-May-23*	16-May-23	34															CLP Substation No.2 - Waterproofing and Testing		
CLP Substation No. 1 & 2 Handover Inspection and Installation																						
CLP-1500	CLP Substation No.1 & 2 - Defect works	10	20-May-23	01-Jun-23	31															CLP Substation No.1 & 2 - Defect works		
CLP-1510	CLP Substation No.1 & 2 - CLP final inspection and handover	0		01-Jun-23	31															CLP Substation No.1 & 2 - CLP final inspection and handover		
CLP-1070	CLP Substation No.1 - CLP Installation	90	05-Jun-23	19-Sep-23	29															CLP Substation No.1 - CLP Installation		
CLP-1080	CLP Substation No.2 - CLP Installation	90	05-Jun-23	19-Sep-23	29															CLP Substation No.2 - CLP Installation		
DSD 11kV Switchgear																						
CLP-1060	DSD11KV Switchgear - BS and ABWF Works (excl. GRC Cladding Installation)	36	25-Feb-23 A	20-Jun-23	40															DSD11KV Switchgear - BS and ABWF Works (excl. GRC Cladding Installation)		
CLP-1110	DSD11KV Switchgear - Installation	51	21-Jun-23	21-Aug-23	40															DSD11KV Switchgear - Installation		
Sludge Dewatering Building (SDB)																						
SDB Foundation & ELS - Stage 1																						
SDB Preliminaries for Foundation Works																						
Submission and Advanced Works for Early Piling																						
SDB-1710	Prepare/submit/review/approve scheme with PM for early access for piling - 1st submission	14	14-Mar-23 A	31-May-23	262															Prepare/submit/review/approve scheme with PM for early access for piling - 1st submission		
SDB-1750	Prepare/submit/review/approve scheme with PM for early access for piling - resubmission	7	01-Jun-23	08-Jun-23	262															Prepare/submit/review/approve scheme with PM for early access for piling - resubmission		
SDB-1760	Prepare/submit/review/approve scheme with DSD/ST1 for early access for piling - 1st submission	14	09-Jun-23	26-Jun-23	262															Prepare/submit/review/approve scheme with DSD/ST1 for early access for piling - 1st submission		
SDB-1770	Prepare/submit/review/approve scheme with DSD/ST1 for early access for piling - resubmission	7	27-Jun-23	05-Jul-23	262															Prepare/submit/review/approve scheme with DSD/ST1 for early access for piling - resubmission		
SDB-1720	Prepare/submit/review/approve method statement of UU & road diversion for early access for piling - 1st submission	14	06-Jul-23	21-Jul-23	262															Prepare/submit/review/approve method statement of UU & road diversion for early access for piling - 1st submission		
SDB-1780	Prepare/submit/review/approve method statement of UU & road diversion for early access for piling - resubmission	7	22-Jul-23	29-Jul-23	262															Prepare/submit/review/approve method statement of UU & road diversion for early access for piling - resubmission		
SDB GI - Pre-drilling Works																						
SDB At PST4 and Existing Road																						
SDB-1080	PD21	12	28-Feb-23 A	18-Mar-23 A																PD21		
SDB-1020	PD19	12	20-Mar-23 A	21-Apr-23 A																PD19		
SDB-1260	PD8	12	22-Apr-23 A	12-May-23	245															PD8		
SDB-1010	PD10	12	13-May-23	27-May-23	245															PD10		
SDB-1250	PD6	12	29-May-23	10-Jun-23	245															PD6		
SDB-1040	PD20	12	29-May-23	10-Jun-23	245															PD20		
SDB-1230	PD1	12	12-Jun-23	26-Jun-23	296															PD1		
SDB-1030	PD22	12	12-Jun-23	26-Jun-23	318															PD22		
SDB-1350	PD4 w/ obstruction (PST4)	12	27-Jun-23	11-Jul-23	296															PD4 w/ obstruction (PST4)		
SDB-1290	PD7	12	27-Jun-23	11-Jul-23	318															PD7		



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 7 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April					May					June					July					August
						30					31					32					33					34
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06		
SDB-1360	PD5 w/ obstruction (PST4)	12	12-Jul-23	25-Jul-23	296																					
Administration Building (ADB)																										
Temporary Admin Office and Control Room																										
ADB-1040	Handover of Temp. Admin Office and Control Room	15	09-Mar-23 A	28-Mar-23 A																						
Temp Admin Office - MIC Section																										
ADB-1020A40	Relocation of Admin Office (MiC)	15	09-Mar-23 A	28-Mar-23 A																						
ADB-1020A90	Completion of Admin Office (MiC)	0		28-Mar-23 A																						
ADB Demolition																										
ADB-1250	Relocation of Existing SCADA System of Admin Bldg (23) and Document Centre (24)	21	09-Mar-23 A	12-Apr-23 A																						
ADB-1050	Demolition of Admin Bldg (23) and Document Centre (24)	20	13-Apr-23 A	06-May-23	51																					
ADB-1080	Demolition of Central Control Room (14)	35	08-May-23	17-Jun-23	336																					
ADB Foundation Works																										
ADB Early Access for Predrilling																										
ADB-1390	ADB - Predrill (1no., 4days/no./rig, 1rig) (AB-PD1) (within CCR footprint)	4	12-Jul-23	15-Jul-23	318																					
ADB-1360	ADB - Predrill (3nos., 4days/no./rig, 1rig) (AB-PD3, PD8, PD11) (outside existing building footprint)	12	17-Jul-23	29-Jul-23	318																					
ADB Predrilling and Piling after Demolition																										
ADB-1230	ADB - Monitoring Installation	21	17-Jul-23	09-Aug-23	405																					
Zone 2 Construction																										
Demolition Works																										
Other Existing Pumping Stations																										
ZZT-240	Demobilization of pipe pile rig and material for RAS substructure demolition	6	08-May-23	13-May-23	-240																					
ZZT-220	Demolition of Return Activated Sludge Screw Pumps PS (16) & Chamber (33) substructure	10	15-May-23	25-May-23	-236																					
ZZT-230	Expose/slew/protect existing power cable at Return Activated Sludge Screw Pumps PS (16) & Chamber (33)	6	15-May-23	20-May-23	-240																					
ZZT-210	Demolition of Flow Measurement Chamber (34) & SSD Chamber (32) substructure	8	22-May-23	31-May-23	-240																					
Final Sedimentation Tanks																										
ZZT-200	Demolition of Mixed Liquor Distribution and Sludge Draw-off Chamber (37) (to be demolished during excavation)	20	22-Jul-23	14-Aug-23	-9																					
Mainstream Bio-Reactor & Auxiliary Facility (MBR and AF)																										
MBR and AF Structure																										
MBR - ELS Excavation & Demolition stage 1																										
Pipe Pile																										
Northern Side																										
UU Diversion																										
Temporary Diversion of 1800dia. Outfall Pipe																										
MBRAF-244	1800dia. outfall pipe div. - Fabrication and delivery of MS pipe and steel hanger	14	08-Mar-23 A	08-Apr-23 A																						
MBRAF-291	1800dia. outfall pipe diversion - Plant mobilization, site clearance and setup	10	18-Mar-23 A	26-Apr-23 A																						
MBRAF-240	1800dia. outfall pipe diversion	30	27-Apr-23 A	22-May-23	-272																					
Installation of 813mm casing																										
MBRAF-2410	813 Casing Installation (North)(P416-P438, 23nos.@ 1os./day/rig, 1 rig) (after 1800dia. outfall pipe diversion)	23	23-May-23	19-Jun-23	-272																					
MBRAF-2100	Closing of 813mm pipe pile (South, East and North Sides)	10	20-Jun-23	03-Jul-23	-256																					
Western Side																										
UU Diversion / Roadworks																										
MBRAF-2220	CLP 11kV (From Blower House) Diversion	13	28-Sep-22 A	13-Jun-23	-267																					
MBRAF-2920	Sheet pile and grouting (remedial measure for 900dia pipe settlement)	14	02-Mar-23 A	10-Mar-23 A																						
Installation of 813mm casing																										
MBRAF-2930	813 Casing Installation (West)(P293-P314, 22nos@1.5nos./day/rig, 1rig)	15	27-Apr-23 A	06-May-23	-240																					
MBRAF-2290	813 Casing Installation (West)(P315-P339, 25nos@1.2nos./day/rig, 1rig) after CLP11kV diversion	21	20-Jun-23	15-Jul-23	-272																					
MBRAF-2280	Closing of 813mm pipe pile (West)	5	17-Jul-23	21-Jul-23	-272																					
Kingpost and Working Platform																										
MBRAF-2510	MBR - Submit/Approve Method Statement for steel deck	24	10-Mar-23 A	06-May-23	-179																					
MBRAF-2980	MBR - Mobilization of kingpost	4	08-Apr-23 A	11-Apr-23 A																						
AGS East Side																										
MBRAF-1540	MBR - Coring of A-tank bottom slab for king post installation	25	12-Apr-23 A	15-Jun-23	-255																					
MBRAF-2270	MBR - Installation of king post by preboring (11nos., 2d/pile, 1rig) for ELS	22	18-Apr-23 A	20-May-23	-238																					
MBRAF-2470	MBR - Installation of king post by preboring (11nos., 4d/pile, 1rig) (affected by existing A-tank) for steel deck	44	02-May-23	23-Jun-23	-232																					
MBRAF-2090	MBR - Installation of king post by preboring (9nos., 4d/pile, 1rig) (affected by existing A-tank) for ELS	36	16-May-23	28-Jun-23	-255																					
MBRAF-2990	MBR - Kingpost for steel deck - loading test	14	24-Jun-23	11-Jul-23	-232																					
MBRAF-2970	MBR - Installation of king post by preboring (1no., 2d/pile, 1rig)(affected by 1800dia diversion) for ELS	2	29-Jun-23	30-Jun-23	-255																					
MBRAF-2490	MBR - Installation of steel deck (east)	18	12-Jul-23	01-Aug-23	-232																					
AGS West Side																										
MBRAF-2960	MBR - Installation of king post by preboring (3nos., 2d/pile, 1rig) for ELS	6	22-May-23	29-May-23	-238																					
MBRAF-2480	MBR - Installation of king post by preboring (11nos., 2d/pile, 1rig)(affected by existing RAS) for steel deck	22	01-Jun-23	27-Jun-23	-221																					
MBRAF-2950	MBR - Installation of king post by preboring (5nos., 2d/pile, 1rig)(affected by existing RAS) for ELS	10	01-Jun-23	12-Jun-23	-240																					
MBRAF-2500	MBR - Installation of steel deck (west)	18	28-Jun-23	19-Jul-23	-221																					



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 8 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April				May				June				July				August
						30				31				32				33				34
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23
MBRAF-1440	MBR - Setup and Mobilization for ELS works	6	15-Jul-23	21-Jul-23	-272																	
MBRAF-1610	MBR - ELS Excavation & Demolition (+5.8 to +4.7mPD) (7,904m3) (3-4 excavators/WF, 3 WFs, 500m3/d/WF)	16	22-Jul-23	09-Aug-23	-150																	
Teritary Treatment System (TTS)																						
TTS Foundation and ELS																						
Sheetpile																						
TTS-1010	TTS - Sheet Piles Install (4,255m2 @90m2/d)	36	22-Dec-22 A	22-May-23	-153																	
TTS-1860	TTS - Sheet Piles Install (1,418m2 @90m2/d) south portion after 1800dia outfall pipe diversion	16	23-May-23	10-Jun-23	-147																	
Kingpost and Working Platform																						
TTS-1890	TTS - Submit/Approve Method Statement for steel deck	24	11-Apr-23 A	15-May-23	-130																	
TTS-1530	TTS - Kingpost installation (preboring method) (5 nos., 2d/pile/rig, 1rig) for ELS (north portion)	10	23-May-23	03-Jun-23	-153																	
TTS-1980	TTS - Kingpost installation for steel deck - trial pile (1no.)	5	23-May-23	29-May-23	-148																	
TTS-1990	TTS - Kingpost installation for steel deck - loading test	14	30-May-23	14-Jun-23	-148																	
TTS-2010	TTS - Kingpost installation (preboring method) (6 nos., 2d/pile/rig, 1rig) for ELS (south portion)	12	05-Jun-23	17-Jun-23	-153																	
TTS-1870	TTS - Kingpost installation (preboring method) (assume 25nos., 2d/pile/rig, 2rigs) for steel deck	25	15-Jun-23	15-Jul-23	-148																	
TTS-1880	TTS - Installation of steel deck	24	17-Jul-23	12-Aug-23	-94																	
Monitoring and Pumping																						
TTS-2000	TTS - Monitoring and pumping installation (29nos., 1.5nos./d/rig, 1rig) north portion	21	30-May-23	23-Jun-23	-136																	
TTS-1230	TTS - Monitoring and pumping installation (29nos., 1.5nos./d/rig, 1rig) south portion	21	19-Jun-23	14-Jul-23	-153																	
TTS-1850	TTS - Pumping test	7	15-Jul-23	21-Jul-23	-193																	
TTS Foundation and ELS Stage 2																						
TTS-1020	TTS - ELS Excavation (+5.0 to +3.65mPD) (7,645m3)(3-4 excavators/WF, 2 WFs, 400m3/d/WF)	10	22-Jul-23	02-Aug-23	-153																	
Zone 3 Construction																						
Zone 3 North Portion (Z3N)																						
Demolition																						
Existing Sludge Thickening House (8, Air Floatation Thickener)																						
Z3S2-3590	ELS for Sludge Thickening House pump pit (8) - sheetpile	7	02-May-23	09-May-23	-205																	
Z3S2-3600	ELS for Sludge Thickening House pump pit (8) - ELS (7m deep, 3 layers strut)	10	10-May-23	20-May-23	-205																	
Z3S2-2030b	Demolish Existing Sludge Thickening House pump pit (8) (affect Zone P2B piling & sheetpile) by core & lift	16	22-May-23	09-Jun-23	-205																	
Z3S2-2030d	Backfill Existing Sludge Thickening House pump pit (8) (affect Zone P2B piling & sheetpile)	4	10-Jun-23	14-Jun-23	-205																	
New Sludge Thickening Building (STB)																						
STB : Predrilling Works																						
Z3S3-5130	Environment GI - Submit RAP Report to EPD	30	01-Mar-23 A	01-Apr-23 A																		
STB : Driven H-pile																						
Batch 2																						
Z3S3-3950	STB - Site Setup & Mobilization (Batch 2)	6	15-Jun-23	21-Jun-23	-205																	
Z3S3-3960	STB - Driven H-pile Zone P5 (remaining 6nos.) @40m/day, 1rig	8	23-Jun-23	03-Jul-23	-83																	
Z3S3-3970	STB - Driven H-pile Zone P2B (remaining 4nos.) @40m/day, 1rig	7	04-Jul-23	11-Jul-23	-83																	
Z3S3-5250	STB - Driven H-pile Zone P2B (3nos. additional piles (PMI204)) @40m/day, 1rig	4	12-Jul-23	15-Jul-23	-83																	
Z3S3-3740	STB - Plant Demobilization from Zone P5 and P2B	5	17-Jul-23	21-Jul-23	-138																	
Z3S3-5240	STB - Driven H-pile for tower crane (4nos., 1d/pile/rig, 1rig)	5	17-Jul-23	21-Jul-23	-101																	
Z3S3-5150	STB - Pile Load Test (Batch 2)	12	22-Jul-23	04-Aug-23	-138																	
STB : Foundation and ELS																						
STB : ELS																						
Sheetpile and Preboring																						
Z3S3-2180	STB - Sheetpile Installation (2,289m2 @90m2/d/rig, 2rigs)	46	03-Dec-22 A	23-May-23	-186																	
Z3S3-5140	STB - Sheetpile Installation by preboring (1,446m2, 90m2/d/rig, 1rig) (assumed 180holes, 1.5pile/day/rig, 2 rigs)	60	20-Feb-23 A	20-Jun-23	-101																	
Z3S3-3800	STB - Sheetpile Installation (remaining after demolition) (294m2, 90m2/d/rig, 1rig)	5	15-Jun-23	20-Jun-23	-204																	
Monitoring and Pumping																						
Z3S3-3340	STB - Monitoring and pumping installation at south (10nos., 1.5nos./d/rig, 1rig)	7	13-Jun-23	20-Jun-23	-101																	
Utility Corridor (UC5) (Connect to STB)																						
UC5 : Foundation and ELS Works																						
Z3S2-3500	UC5 - Road Diversion for sheetpile works	10	07-Mar-23 A	24-Mar-23 A																		
Z3S2-3580	UC5 - Site set-up and mobilization for sheetpile works	3	25-Mar-23 A	28-Mar-23 A																		
Z3S2-3080	UC5 - Sheetpile Installation (1,806m2 @90m2/d/rig, 1rig) assume prebore not required	24	29-Mar-23 A	31-May-23	-144																	
Z3S2-3090	UC5 - Monitoring and pumping Installation (pumping test not required)	14	15-May-23	31-May-23	-144																	
Z3S2-3100	UC5 - ELS, Excavation (+6.0 to +4.0mPD) (526m3, 200m3/d)	3	01-Jun-23	03-Jun-23	-144																	
Z3S2-3110	UC5 - ELS, Strut Installation S1 (+4.0mPD)	10	05-Jun-23	15-Jun-23	-144																	
Z3S2-3130	UC5 - ELS, Excavation (+4.0 to -0.5mPD) (1184m3, 200m3/d)	6	16-Jun-23	23-Jun-23	-144																	
Z3S2-3120	UC5 - Marine Sediments Treatment and Disposal	14	16-Jun-23	04-Jul-23	-137																	
Z3S2-3140	UC5 - ELS, Strut Installation S2 (0mPD)	10	24-Jun-23	06-Jul-23	-144																	
Z3S2-3170	UC5 - ELS, Excavation (-0.5 to -4.125mPD) (953m3, 200m3/d)	5	07-Jul-23	12-Jul-23	-144																	
Z3S2-3440	UC5 - ELS, Replace 300mm thk rockfill at founding level	5	13-Jul-23	18-Jul-23	-144																	
UC5 : Civil and Structural Works																						
Z3S2-3180	UC5 - Structure (-3.75 to -2.20mPD, Base Slab) and (-2.20 to -0.5mPD, Wall)	16	19-Jul-23	05-Aug-23	-144																	
Zone 3 South Portion (Z3S)																						



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 9 of 10

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	April					May					June					July					August
						30					31					32					33					34
						02	09	16	23	30	07	14	21	28	04	11	18	25	02	09	16	23	30	06		
Sludge Digester No. 1-3 (SD1-3)																										
SD1-3 : Foundation and ELS																										
SD1-3 : Sheetpiling																										
Z3S3-2060	Sludge Digester No. 1-3 - Sheet Piles Install Portion 2 (4,636m2, 90m2/d/rig, 3rigs) by silent piler & vibrating hamn	54	19-Sep-22 A	30-Jun-23	-121	[Gantt bar: 19-Sep-22 to 30-Jun-23]																				
Z3S3-4810	Sludge Digester No. 1-3 - Kingpost by preboring (5nos. 325m @ 3d/pile)	15	20-Jun-23	08-Jul-23	-121	[Gantt bar: 20-Jun-23 to 08-Jul-23]																				
Z3S3-3350	Sludge Digester No. 1-3 - Monitoring and pumping installation (42nos., 1.5nos./d/rig, 2rigs)	14	28-Jun-23	14-Jul-23	-121	[Gantt bar: 28-Jun-23 to 14-Jul-23]																				
Z3S3-5100	Sludge Digester No. 1-3 - Pumping test	7	15-Jul-23	22-Jul-23	-121	[Gantt bar: 15-Jul-23 to 22-Jul-23]																				
SD1-3 : Excavation and Strut Installation																										
Z3S3-2110	Sludge Digester No. 1-3 - ELS Excavation (+5.0 to +4.3mPD, 4168m3 @ 750m3/d)	6	24-Jul-23	29-Jul-23	-121	[Gantt bar: 24-Jul-23 to 29-Jul-23]																				
Biogas Holder No. 1 (BH1)																										
BH1 : Foundation																										
Z3BH-1140	Biogas Holder No. 1 - Verification drillhole (2nos., BH-VD4, BH-VD5)	8	24-Mar-23 A	14-Apr-23 A		[Gantt bar: 24-Mar-23 to 14-Apr-23]																				
Z3BH-1260	Biogas Holder No. 1 - Additional verification dillhole (BH-VD5A) as instructed	8	15-Apr-23 A	20-Apr-23 A		[Gantt bar: 15-Apr-23 to 20-Apr-23]																				
Z3BH-1270	Biogas Holder No. 1 - PM/GEO review verification drillhole result	28	21-Apr-23 A	15-May-23	-120	[Gantt bar: 21-Apr-23 to 15-May-23]																				
Z3BH-1150	Biogas Holder No. 1 - Remove surcharge	10	16-May-23	27-May-23	-120	[Gantt bar: 16-May-23 to 27-May-23]																				
Z3BH-1180	Biogas Holder No. 1 - Sheetpile (TL-11mPD, 976m2 @ 90m2/d, 1rig)	12	29-May-23	10-Jun-23	-120	[Gantt bar: 29-May-23 to 10-Jun-23]																				
Z3BH-1190	Biogas Holder No. 1 - Excavation to +2.6mPD for base slab and founding inspection (2,000m3)	6	12-Jun-23	17-Jun-23	-120	[Gantt bar: 12-Jun-23 to 17-Jun-23]																				
Z3BH-1160	Biogas Holder No. 1 - Plate load test BH-PLT1	10	19-Jun-23	30-Jun-23	-120	[Gantt bar: 19-Jun-23 to 30-Jun-23]																				
Z3BH-1200	Biogas Holder No. 1 - Backfill 300mm thk rockfill	6	03-Jul-23	08-Jul-23	-120	[Gantt bar: 03-Jul-23 to 08-Jul-23]																				
Z3BH-1010	Biogas Holder No. 1 - 800 Thick Base Slab and retaining wall (from +2.6mPD to +6mPD)	30	10-Jul-23	12-Aug-23	-120	[Gantt bar: 10-Jul-23 to 12-Aug-23]																				
Utility Corridor and Pipe Portal (UC/PP)																										
Utility Corridor No. 1 (UC1)																										
UC1 : Predrilling Works																										
Z3S5UC1-2180	UC/PP - Predrill UC&PP-PD2	6	03-Jul-23	08-Jul-23	143	[Gantt bar: 03-Jul-23 to 08-Jul-23]																				
Z3S5UC1-2190	UC/PP - Predrill UC&PP-PD3	6	10-Jul-23	15-Jul-23	143	[Gantt bar: 10-Jul-23 to 15-Jul-23]																				
Z3S5UC1-2200	UC/PP - Predrill UC&PP-PD6	6	17-Jul-23	22-Jul-23	143	[Gantt bar: 17-Jul-23 to 22-Jul-23]																				
Utility Corridor No. 2 (UC2)																										
UC2 : Predrilling Works																										
Z3S2-2240	UC/PP - Predrill UC&PP-PD4	6	24-Jul-23	29-Jul-23	689	[Gantt bar: 24-Jul-23 to 29-Jul-23]																				



- Remaining Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 30 - 3MRP (Apr 2023)

Project ID : DWPr25_230518
 Layout : DC201910 MPR30-3MRP
 Page 10 of 10

Monthly Progress Report - 3MRP


Date	Revision	Checked	Approved
30-Apr-23	Rev. 0		

Appendix B

Project Organization Chart

LEGEND:

↔ LINE OF COMMUNICATION



PROJECT

YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION

CLIENT

渠務署
Drainage Services Department

CONSULTANT

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

ISSUE/REVISION

I/R	DATE	DESCRIPTION	CHK.

STATUS

SCALE

A3 1 : 40000

DIMENSION UNIT

METRES

KEY PLAN

PROJECT NO.

60505476

CONTRACT NO.

CE 3/2015 (DS)

SHEET TITLE

PROJECT ORGANISATION

SHEET NUMBER

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or related upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the master dimensions.

Appendix C

Action and Limit Levels

Action and Limit Levels for Air Quality

Parameters	Action Level	Limit Level
1-hour TSP Level in $\mu\text{g}/\text{m}^3$	¹ For baseline level $\leq 384 \mu\text{g}/\text{m}^3$, Action level = $(\text{baseline level} * 1.3 + \text{Limit level})/2$; For baseline level $> 384 \mu\text{g}/\text{m}^3$, Action level = Limit level	500 $\mu\text{g}/\text{m}^3$

Notes:

1. The Action Level for 1-hour TSP Level:

a) $AM1 = (63 * 1.3 + 500) / 2 = 291 \mu\text{g}/\text{m}^3$;

b) $AM2 = (70 * 1.3 + 500) / 2 = 296 \mu\text{g}/\text{m}^3$.

Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) *

Notes:

- If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Correction of +3 dB(A) shall be made to the free field measurements.

Action and Limit Levels for Water Quality

Parameters	Action Levels	Limit Levels
<i>Construction Phase Water Quality Monitoring</i>		
DO in mg/L (Surface, Middle & Bottom) ²	<p><u>Surface & Middle</u> 5%-ile of baseline data for surface and middle layer.</p> <p><u>Bottom</u> 5%-ile of baseline data for bottom layer.</p>	<p><u>Surface & Middle</u> 4 mg/L or 1%-ile of baseline data for surface and middle layer.</p> <p><u>Bottom</u> 2 mg/L or 1%-ile of baseline data for bottom layer.</p>
SS in mg/L (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day	99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day
Turbidity in NTU (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day	99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day

Notes:

- "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths;
- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits;
- For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Action and Limit Levels for Ecology

Active Ardeid Night Roost Survey

As there are no specific guidelines on noise thresholds for roosting ardeids, the Action and Limit levels specified in below table were based on study conducted on exploring behavioural responses of shorebirds to impulsive noise (Wright et al. 2010).

Time Period	Action Level	Limit Level
after 17:30 during dry season after 18:00 during wet season	65.5 dB(A) ¹	72.2 dB(A) ²

Notes:

1. Behavioural response of some kind more likely to occur
2. Flight with abandonment of the site becomes the most likely outcome of the disturbance

Ecological Monitoring of Birds

Method	Parameters	Action Level ³	Limit Level ³
Transect	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community	Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey.	Significant decline in any of these parameters for three consecutive months.
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		
Point Count	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		



Notes:

1. Significant decline in abundance will be determined using two-tailed t-test, $\alpha = 0.05$.
2. Significant decline in species diversity will be determined using the Hutcheson t-test, two tailed.
3. Response will be triggered if any of the above level is reached for each parameter.

Appendix D




Graphical Presentation of Monitoring Data

Air Quality Monitoring Results



Air Quality Monitoring Results


Noise Monitoring Results




Noise Monitoring Results

Water Quality Monitoring Results


Dissolved Oxygen at Mid-Flood Tide



Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Water Quality Monitoring Results


Turbidity at Mid-Flood Tide



Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Water Quality Monitoring Results


Total Suspended Solids at Mid-Flood Tide



Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Water Quality Monitoring Results


Dissolved Oxygen at Mid-Ebb Tide



Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Water Quality Monitoring Results


Turbidity at Mid-Ebb Tide






Turbidity at Mid-Ebb Tide



Turbidity at Mid-Ebb Tide



Water Quality Monitoring Results




Water Quality Monitoring Results


Ecology Monitoring Results

Ecology Monitoring Results


Abundance of all avifauna species throughout the monitoring period




Abundance of avifauna species with conservation importance throughout the monitoring period




Species richness of all avifauna species throughout the monitoring period




Species richness of avifauna species with conservation importance throughout the monitoring period



Shannon Diversity Index values of all avifauna species throughout the monitoring period



Shannon Diversity Index values of avifauna species with conservation importance throughout the monitoring period



Appendix E

Event and Action Plan

Event and Action Plan for Air Quality (Construction Dust)

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform Contractor, IEC and ER; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source; 2. Inform Contractor, IEC and ER; 3. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with Contractor, IEC and ER; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate.
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Noise (Construction)

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Consider changes of working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

EVENT	ACTION			
	ET	IEC	ER	Contractor
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

Event and Action Plan for Ecology Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix F

Waste Flow Table

Waste Flow Table for Year 2023											
Monthly Ending	Total Quantity Generated	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of Non-inert C&D Wastes Generated Monthly				
		Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2023 Jan	2873.28	Nil	Nil	Nil	2831.62	Nil	28.90	0.18	Nil	Nil	12.58
2023 Feb	1469.44	Nil	Nil	Nil	1395.80	Nil	29.73	0.17	Nil	Nil	43.74
2023 Mar	1137.44	Nil	Nil	Nil	1109.76	Nil	5.86	0.16	Nil	Nil	21.66
2023 Apr	3495.26	Nil	Nil	Nil	3420.40	Nil	46.02	0.18	Nil	Nil	28.66
2023 May	2757.82	195.71	Nil	Nil	2529.95	Nil	9.84	Nil	Nil	Nil	22.32
2023 Jun	4784.60	Nil	Nil	Nil	4593.27	Nil	136.14	0.18	Nil	Nil	55.01
2023 Jul											
2023 Aug											
2023 Sep											
2023 Oct											
2023 Nov											
2023 Dec											
Total	16517.84	195.71	0	0	15880.80	0	256.49	0.87	0	0	183.97

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Sources/ reference of the waste flow data; From the Contractor

Appendix G

Implementation Status of

Environmental Mitigation Measures

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Air Quality Impact			
Construction Phase			
3.6.1.6	Watering once per every two hours on active works areas to reduce dust emission.	All active works areas during construction phase	Implemented
3.8.1.1	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices listed below shall be carried out to further minimize construction dust impact:</p> <ul style="list-style-type: none"> • Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads. • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. 	Construction Sites	<p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>N/A</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p>

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		Implemented
Noise Impact			
Construction Phase			
4.8.1	<p>Movable noise barriers are recommended for hydraulic breakers mounted on excavators to be adopted during construction.</p> <p>Good site practices listed below and the noise control requirements stated in EPD's "Recommended Pollution Control Clauses for Construction Contracts" should be included in the Contract Specification for the Contractors to follow and should be implemented to further minimize the potential noise impacts during the construction phase of the Project.</p> <ul style="list-style-type: none"> Quiet PME, such that those listed in EPD's Quality Powered Mechanical Equipment, should be considered for construction works to further minimize the potential construction noise impact. Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme. Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme. Mobile plant, if any, should be sited as far away from noise sensitive receivers (NSRs) as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 	Construction Sites	Partially Implemented Implemented Implemented Implemented N/A Implemented N/A N/A
Water Quality Impact			
Construction Phase			
5.8.1.2	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities	Construction Sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.3	All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Implemented
5.8.1.4	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.5 – 5.8.1.6	The site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be followed where applicable to minimise surface run-off and the chance of erosion. Surface run-off from construction sites should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	Construction Sites /Construction Phase	Implemented
5.8.1.7	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding.	Construction Sites / Construction Phase	Implemented
5.8.1.8	Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces.	Construction Sites / Construction Phase	Implemented
5.8.1.9	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion	Construction Sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary		
5.8.1.10	Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Construction Sites / Construction Phase	Implemented
5.8.1.11	Construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms	Construction Sites / Construction Phase	Implemented
5.8.1.12	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Construction Sites / Construction Phase	Implemented
5.8.1.13	The practices outlined in Environment, Transport and Works Bureau (ETWB) TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" should also be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems.	Construction Sites / Construction Phase	Implemented
5.8.1.14	Sufficient chemical toilets should be provided in the works areas. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.15	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment.	Construction Sites / Construction Phase	Implemented
5.8.1.16	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The WDO (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes.	Construction Sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.17	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Construction Sites /Construction Phase	N/A
5.8.1.18	Disposal of chemical wastes should be carried out in compliance with the WDO. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be followed to avoid leakage or spillage of chemicals.	Construction Sites / Construction Phase	Implemented
5.8.1.19	All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS).	Construction Sites / Construction Phase	Implemented
5.8.2.11	Chemical should be stored on site at bunded area and separate drainage system as appropriate should be provided to avoid any spilled chemicals from entering the storm drain in case of accidental spillage. Also, adequate tools for cleanup of spilled chemicals should be stored on site and appropriate training shall be provided to staffs to further prevent potential adverse water quality impacts from happening.	Project site / Design and Operation Phase	Implemented

Waste Management Implication
Construction Phase

6.6.1.3	<u>Good Site Practices</u> Recommendations for good site practices during the construction phase include:	Construction Sites	
	<ul style="list-style-type: none"> • Nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; 		Implemented
	<ul style="list-style-type: none"> • Training of site personnel in proper waste management and chemical waste handling procedures; 		Implemented
	<ul style="list-style-type: none"> • Provision of sufficient waste reception/ disposal points, of a suitable vermin-proof design that minimises windblown litter; 		N/A
	<ul style="list-style-type: none"> • Arrangement for regular collection of waste for transport off-site and final disposal; 		Implemented
	<ul style="list-style-type: none"> • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; 		Implemented
	<ul style="list-style-type: none"> • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 		Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.5	<ul style="list-style-type: none"> • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and 		Implemented
	<ul style="list-style-type: none"> • A WMP should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 19/2005 for details. 		Implemented
	<p>Waste Reduction Measures Recommendations to achieve waste reduction include:</p>	Construction Sites	
	<ul style="list-style-type: none"> • Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; 		Implemented
	<ul style="list-style-type: none"> • Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; 		Implemented
	<ul style="list-style-type: none"> • Any unused chemicals or those with remaining functional capacity shall be recycled; 		N/A
	<ul style="list-style-type: none"> • Maximising the use of reusable steel formwork to reduce the amount of C&D material; 		Implemented
	<ul style="list-style-type: none"> • Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; 		Implemented
	<ul style="list-style-type: none"> • Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials; 		Implemented
	<ul style="list-style-type: none"> • Plan the delivery and stock of construction materials carefully to minimise the amount of surplus waste generated; 		N/A
<ul style="list-style-type: none"> • Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as much as possible; and 	N/A		
<ul style="list-style-type: none"> • Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering. 	N/A		
6.6.1.7	<p><u>Storage of Waste</u> Recommendations to minimise the impacts include:</p>	Construction Sites	
	<ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; 		Implemented
	<ul style="list-style-type: none"> • Maintain and clean storage areas routinely; 		Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and 		Implemented
	<ul style="list-style-type: none"> • Different locations should be designated to stockpile each material to enhance reuse. 		Implemented
6.6.1.8	<p><u>Collection of Waste</u> Licensed waste haulers should be employed for the collection and transportation of waste generated. The following measures should be enforced to minimise the potential adverse impacts:</p> <ul style="list-style-type: none"> • Remove waste in timely manner; • Waste collectors should only collect wastes prescribed by their permits; • Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; • Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the WDO (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); • Waste should be disposed of at licensed waste disposal facilities; and • Maintain records of quantities of waste generated, recycled and disposed. 	Construction Sites	<p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p>
6.6.1.10	<p><u>Transportation of Waste</u></p> <p>In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip-ticket system should be established in accordance with DEVB TCW No. 6/2010. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should be installed at the vehicular entrance and exit of the site as additional measures to prevent fly-tipping.</p>	Transportation Route of Waste / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.12	<p><u>Construction and Demolition Material</u> Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to maximize the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse</p>	Construction Sites	N/A
6.6.1.13	<p>The excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> • A WMP, which becomes part of the EMP, should be prepared in accordance with ETWB TCW No.19/2005; • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and • In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to DEVB TCW 06/2010). 	Construction Sites	<p>Implemented</p> <p>Implemented</p> <p>Implemented</p>
6.6.1.14	<p>It is recommended that specific areas should be provided by the Contractors for sorting and to provide temporary storage areas (if required) for the sorted materials. Control measures for temporary stockpiles on-site should be taken in order to minimise the noise, generation of dust and pollution of water. These measures include:</p> <ul style="list-style-type: none"> • Surface of stockpiled soil should be regularly wetted with water especially during dry season; • Disturbance of stockpile soil should be minimised; • Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and • Stockpiling areas should be enclosed where space is available. 	Construction Sites	<p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p>

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.15	<p>The Contactor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site-specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.</p>	Construction Sites	Implemented
6.6.1.16	<p>The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.</p>	Construction Sites	Implemented
6.6.1.17 – 6.6.1.18	<p>The sediment should be excavated, handled, transported and disposed of in a manner that would minimise adverse environmental impacts. To minimise sediment disposal, it is proposed to reuse the Type 1 sediment generated (e.g. as backfilling materials) as far as possible. Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during excavation, transportation and disposal of the sediment.</p>	Construction Sites	N/A
6.6.1.19	<p>Workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site.</p>	Construction Sites	Implemented
6.6.1.20	<p>For off-site disposal, the basic requirements and procedures specified under ETWB TC(W) No. 34/2002 shall be followed.</p>	Transportation Route of Waste / Construction Phase	Implemented
6.6.1.24	<p>Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).</p>	Construction Sites	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.25	In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.	Construction sites & transportation route of waste / Construction phase	N/A
6.6.1.26	The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.	Transportation route of waste / Construction phase	N/A
6.6.1.27	Suitable containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to the licensed CWTC, or other licensed facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Construction and Operation Phases	Implemented
6.6.1.28	It is recommended to place clearly labelled recycling bins at designated locations with convenient access. Other general refuse should be separated from chemical and industrial waste by providing separated bins or skips for storage to maximise the recyclable volume. A reputable licensed waste collector should be employed to remove general refuse on a daily basis to minimise odour, pest and litter impacts.	Construction and Operation Phases	Implemented
6.6.1.29	Should buildings are found with potential ACM, sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work.	Demolition	N/A
Land Contamination			

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
7.8.1.2 - 7.8.1.3;7.8.2.1	<p>Prior to the commencement of the SI works, a review of the Contamination Assessment Plan (CAP) should be conducted to confirm whether the proposed SI works (e.g. sampling locations, testing parameters etc.) are still valid. Supplementary CAP(s), presenting findings of the review, the latest site conditions and updated sampling strategy and testing protocol, should be submitted to EPD for endorsement. The SI works should be carried out according to EPD's agreed supplementary CAP(s). SI works should be carried out according to the supplementary CAP endorsed by EPD. Following completion of SI works and receipt of laboratory test results, Contamination Assessment Report(s) ((CAR)(s)) should be prepared to present the findings of the SI works and to discuss the presence, nature and extent of contamination. If contamination is identified, Remedial Action Plan(s) ((RAP)(s)) which provides details of the remedial actions for the identified contaminated soil and / or groundwater should be endorsed by EPD. The possible remediation methods are detailed in Section 5.2 of the CAP provided in Appendix 7.1 of the EIA Report. Remediation action, if necessary, will be carried out according to EPD endorsed RAP(s) and Remediation Report(s) (RR(s)) will be submitted after completion of the remediation action. The RR(s) should be endorsed by EPD prior to the commencement of construction works at the respective identified contaminated areas (if any).</p>	Existing YLSTW /Construction Phase (after decommissioning of the concerned facilities / areas but prior to the construction works at the concerned facilities / areas)	Implemented
7.8.3.1	<p>The mitigation measures will be recommended in the RAP and would typically include the following:</p> <ul style="list-style-type: none"> • Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material (or treated soil) after excavation; • Stockpiling site(s) shall be lined with impermeable sheeting and bunded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission. If this is not practicable due to frequent usage, regular watering shall be applied. However, watering shall be avoided on stockpiles of contaminated soil to minimise contaminated runoff. • Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; • Speed control for the trucks carrying contaminated materials shall be enforced; 	Project Site / Construction Phase	<p>Implemented</p> <p>N/A</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p>

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and • Pollution control measures for air emissions (e.g. from biopile blower and handling of cement), noise emissions (e.g. from blower or earthmoving equipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant regulations and guidelines. 		Implemented
			Implemented
Ecological Impact (Terrestrial and Aquatic)			
Construction Phase			
8.10.2.1	<u>Avoidance of Recognised Site of Conservation Importance</u> Construction works are designed to be confined to the boundary of the existing YLSTW that direct impacts on all other sites of conservation importance within the assessment area, including the Ramsar Site, Priority Site, WCA, WBA, SSSI and CA would be avoided.	Project site / Construction Phase	Implemented
8.10.2.3 – 8.10.2.4	<u>Avoidance of Demolition Works Using Breakers Mounted on Excavators and Percussive Piling during Dry Season</u> In order to minimise the construction noise disturbance on overwintering waterbirds, the noisy construction works, i.e. all percussive piling works and demolition using breakers mounted on excavators, would therefore be scheduled outside the dry season (i.e. November to March, which is the peak overwintering period of waterbirds).	Construction sites / Construction Phase	Implemented
8.10.2.5	<u>Restriction of Construction Hours</u> No construction activities with the use of PME should be conducted within 100m from any night roost confirmed by the pre-construction survey after 18:00 during wet season and 17:30 during dry season to avoid disturbance to the nearby ardeids night roosts.	Construction sites / Construction Phase	Implemented
8.10.3.2 – 8.10.3.3	<u>Minimising Construction Noise Disturbance Impacts through Consideration of Alternative Construction Methods</u> Demolition using concrete crusher is quieter than demolition using breaker that its construction noise level is comparable to other general construction activities and concrete crusher would be used for demolition works to be undertaken during dry season months. The quieter foundation methods, including bored piling, raft foundation and shallow foundation, would be adopted as far as possible.	Construction sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
8.10.3.4 – 8.10.3.5	<p><u>Minimising Construction Noise Disturbance Impacts Through Careful Phasing of Construction Activities</u> Percussive piling works and demolition using breakers mounted on excavators would typically be completed over two wet seasons and not be undertaken in the same construction zone at the same time to localise the construction disturbance and to reduce the duration of high level of disturbances on sensitive wetland habitats and associated waterbirds nearby each construction zone.</p> <p>Facilities in the eastern side of the Project site (i.e. Phase 1A and Phase 1B) are scheduled to be developed first that the new structures could screen the works in the middle and western parts of the site in later stage of the construction phase after the structures in Phase 1A and Phase 1B are completed, hence minimising the construction noise and human disturbance on sensitive wetland habitats adjacent to the Project site in Shan Pui River, including the confluence of Shan Pui River and Kam Tin River and ardeid night roost to the immediate east of the Project site.</p>	Project site / Construction Phase	Implemented
8.10.3.6 – 8.10.3.8	<p><u>Minimising Construction Noise Disturbance Impacts through Use of Noise Barriers</u> Noise barriers with absorptive materials of about 4m high will be erected along the northern, eastern and western sides of the site, throughout the construction phase to screen the construction noise and human disturbance to the waterbirds foraging in ponds in Fung Lok Wai and Shan Pui River during construction phase.</p> <p>Adequate noise barriers should also be provided for demolition works using breakers mounted on excavators and percussive piling works, to further minimise the construction noise disturbance from these construction activities. Movable noise barriers should be provided to breaker mounted on excavator used for demolition works as discussed in Section 4.8 and acoustic mat should be provided to the piling plants around the rig.</p> <p>The contractor should provide enclosure for construction equipment, especially static plants, as appropriate to minimise the noise disturbance as far as practicable.</p>	Construction sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
8.10.3.9	<u>Use of Quality Powered Mechanical Equipment</u> The contractor should source QPMEs for construction as far as practicable to further minimise the overall construction noise and other disturbance to the nearby wetland habitats and associated waterbirds to the maximum practical extent.	Construction sites / Construction Phase	Implemented
Ecology & Fisheries Impact			
8.12.1.4, 9.7	Groundwater observation wells and recharge wells will be provided at the northern and western side of the site. Groundwater table will be closely monitored at the observation well. In case of any unlikely events of abnormal drawdown of groundwater table near the excavation area, groundwater dewatering will stop and water will be pumped into the recharge wells to recover the normal groundwater table as necessary.	Construction Phase	N/A
Fisheries Impact			
9.7	The implementation of good site practices during construction could minimise the potential water quality impacts from the land-based construction works. Mitigation measures recommended in the Water Quality Impact Assessment (Section 5) for controlling water quality impact would also serve to protect fisheries resources and activities from indirect impacts.	Construction and Operation Phase	N/A
Landscape and Visual Impact			
Table 10.11	<u>Preservation of Existing Vegetation (CM1)</u> All the existing Trees to be retained and not to be affected by the Project shall be carefully protected during construction accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTM Section of DevB. Any existing vegetation in landscaped areas and natural terrain not to be affected by the Project shall be carefully preserved.	Project site / Construction Phase	Implemented
Table 10.11	<u>Transplanting of Affected Trees (CM2)</u> Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Transplanting issued by GLTM Section of DevB.	Project site / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Table 10.11	<u>Compensatory Tree Planting (CM3)</u> Any trees to be felled under the Project shall be compensated in accordance with DEVB TCW No. 7/2015 - Tree Preservation. For trees to be compensated on slopes, the guidelines for tree planting stipulated in GEO Publication No. 1/2011 will be followed.	Project site / Construction Phase	N/A
Table 10.11	<u>Control of Night-time Lighting Glare (CM4)</u> All the night time lighting shall be avoided except for safety purpose. No light glare shall illuminate directly outside the site.	Project site / Construction Phase	Implemented
Table 10.11	<u>Erection of Decorative Screen Hoarding (CM5)</u> Site hoardings, if any, shall be painted in dull green colour	Project site / Construction Phase	Implemented
Table 10.11	<u>Management of Construction Activities and Facilities (CM6)</u> Construction activities shall be well scheduled and avoid powered mechanical equipment's operating simultaneously. All stockpiling areas and idled area shall be covered by tarpaulin sheet or hydroseeded as far as possible.	Project site / Construction Phase	Implemented
Hazard to Life			
Construction Phase			
11.5.6.9-11.5.6.12	<ul style="list-style-type: none"> • Implementation of those major construction works and movement of plants and vehicles would be stringently controlled to have a setback of at least 15m clear distance, or physical barrier with an empty digester / gas holder from the digesters / gas holders in operation; • For those construction works to be carried out in close proximity to the 15m zone from digesters / gas holders in operation, the height of plants for those major construction shall be limited to 15m such that the plants would not damage digesters /gas holders in such incident as plant collapse or overturning; • Whenever practicable, the construction sequence shall be arranged with empty unit(s) for separating the major construction works from these digesters / gas holders in use; and 	Project site / Construction Phase	N/A N/A N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> Physical barriers such as concrete blocks shall be set up at the 15m zone in order to avoid those construction plants or vehicles from colliding to the digester / gas holder units in use. 		N/A
11.5.8	<ul style="list-style-type: none"> Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work 	Project site / Construction Phase	Implemented
	<ul style="list-style-type: none"> All work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements; 		Implemented
	<ul style="list-style-type: none"> Work permit system, on-site pre-work risk assessment and emergency response procedure shall be in place before commencement of work; 		Implemented
	<ul style="list-style-type: none"> All construction workers shall equip with appropriate personal protective equipment (PPE) when working at the Project Site; 		Implemented
	<ul style="list-style-type: none"> Safety training and briefings shall be provided to all construction workers; 		Implemented
	<ul style="list-style-type: none"> Regular site safety inspections shall be conducted during the construction phase of the Project; 		Implemented
11.9.1.2	<ul style="list-style-type: none"> Ensure speed limit enforcement is specified in the contractor's method statement to limit the speed of construction vehicles onsite; 	Project site / ConstructionPhase	Implemented
	<ul style="list-style-type: none"> Conduct speed checks to ensure enforcement of speed limits and to ensure adequate site access control; 		N/A
	<ul style="list-style-type: none"> A lifting plan, with detailed risk assessment, should be prepared and endorsed for heavy lifting of large equipment; 		Implemented
	<ul style="list-style-type: none"> Vehicle crash barriers should be provided between the construction site and the operating biogas facilities; 		N/A
	<ul style="list-style-type: none"> Ensure that a hazardous are classification study is conducted and hazardous area maps are updated before the start of the construction activities to ensure ignition sources are controlled during both construction and operation phases; 		Implemented
	<ul style="list-style-type: none"> Ensure work permit system for hot work activities within the Project Site is specified in the contractor's method statement to minimize and control the ignition sources during the construction phase; 		Implemented
	<ul style="list-style-type: none"> Ensure effective communication system / protocol is in place between the contractors and the operation staff; 		Implemented
	<ul style="list-style-type: none"> Ensure the Project Construction Emergency Response Plan is integrated with the Emergency Response Plan for the YLEPP during construction phase. The plan should address stop work instructions to be promptly communicated to all construction workers performing hot works in case a confirmed biogas detection at the Project Site; 		Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Ensure that the construction activities do not impede the functions of fire and gas detection system, fire protection system, muster areas, fire-fighting vehicle access and escape routes; 		Implemented
	<ul style="list-style-type: none"> • Ensure a Job Safety Analysis is conducted for construction activities of the Project during the construction phase, to identify and analyze hazards associated with the construction activities (e.g. lifting operations by cranes) onto the operating biogas facilities. 		Implemented
	Potential risks of the construction activities shall be assessed, and risk precautionary measures shall be implemented in Contractor's works procedures.		Implemented

Note:

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable (N/A)

Sources / reference of the Implementation Status: Appendix B of EIA Report, AEIAR-220/2019

Appendix H

Cumulative statistics on Environmental Complaints,
Notifications of Summons and Successful Prosecutions

Environmental Complaints Log

Reference No.	Date of Complaint Received	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0