

**Contract No. SPW 02/2023
Environmental Team for
Construction of Yuen Long
Effluent Polishing Plant
Stage 1**

Quarterly EM&A Report

(October 2024 - December 2024)

Drainage Services Department

2025-01-15

aurecon

*Bringing ideas
to life*

aurecon

AECOM Asia Co. Ltd.
12/F, Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, Hong Kong

Attn: Mr. Simon H.M. YEUNG – CRE(C)

Your Reference

Contract No. SPW 04/2024

Our Reference
EC/TC/BW/T601100483/
02/02/L075

**Independent Environmental Checker for Construction of Yuen Long Effluent
Polishing Plant Stage 1 (2024-2025)**

Environmental Permit No. EP-565/2019/A

Mott MacDonald
3/F Manulife Place
348 Kwun Tong Road
Kwun Tong
Kowloon
Hong Kong

Quarterly EM&A Summary Report for October 2024 to December 2024

15 January 2025

By Hand and By Email

T +852 2828 5757
F +852 2827 1823
mottmac.hk

Dear Sir,

I refer to the captioned Quarterly EM&A Summary Report for October 2024 to December 2024 (Revision 1) which was received via e-mail on 15 January 2025 and duly certified by the Environmental Team (ET) Leader on 15 January 2025 (ref.: PL-202501036).

I have no comment on the captioned report and hereby verify that this submission has in general fulfilled the requirements set out in the EM&A Manual (in particular Section 12.4.5) for the captioned project.

Should you have any queries regarding the captioned or require any further information, please contact the undersigned at 2828 5875.

Yours faithfully
for MOTT MACDONALD HONG KONG LIMITED

Brandon WONG
Independent Environmental Checker
T +852 2828 5875
Brandon.Wong@mottmac.com

cc DSD

Aurecon Hong Kong Limited

Paul Y – CREC Joint Venture

Mr. Wallace CHENG – E/SP 16 (by e-mail)

Mr. Vincent LU – ET Leader (by e-mail)

Mr. Gabriel WONG – Environmental Specialist
(by e-mail)

Aurecon Hong Kong Limited
Unit 1608, 16/F, Tower B,
Manulife Financial Centre,
223 – 231 Wai Yip Street, Kwun Tong
Hong Kong

T +852 3664 6888
F +852 3664 6999
E hongkong@arecongroup.com
W arecongroup.com



Ref: PL-202501036

By Email

15 January 2025

Mott MacDonald
3/F Manulife Tower,
348 Kwun Tong Road,
Kwun Tong, Kowloon,
Hong Kong

Attn: Mr. Brandon Wong, IEC

Dear Sir,

Contract No. SPW 02/2023

Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Environmental Permit No. EP-565/2019/A

EP Condition 3.5 – Quarterly EM&A Report for October to December 2024

Pursuant to Clause 3.5 of Environmental Permit No. EP-565/2019/A for the captioned project, we are pleased to submit the certified Quarterly EM&A Report for October to December 2024 (Rev.1) for your verification.

Should you have any queries regarding the captioned or require any further information, please contact the undersigned at 2531 0243.

Yours faithfully,
For and on behalf of
Aurecon Hong Kong Limited

A handwritten signature in black ink, appearing to be "Vincent M. J. Lu".

Vincent M. J. Lu
Environmental Team Leader

Encl.

cc. AECOM – Mr. Patrick Leung (patrick.leung@ylepp-ecom.com)
Paul Y. - CREC Joint Venture – Mr. Gabriel Wong (gabriel.wong@crec.com.hk)

Document control record

Document prepared by:

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre,

223 – 231 Wai Yip Street, Kwun Tong, Kowloon

Hong Kong S. A. R.

T +852 3664 6888

F +852 3664 6999



E hongkong@aurecongroup.com

W aurecongroup.com

A person using Aurecon documents or data accepts the risk of:

- a) Using the documents or data in electronic form without requesting and checking them for accuracy against the original hard copy version.
- b) Using the documents or data for any purpose not agreed to in writing by Aurecon.

Document control							aurecon
Report title		Quarterly EM&A Report (October 2024 - December 2024)					
Document ID		QR	Project number		P525161		
File path		P525161-0000-PD-QR-0006[1]					
Client		Drainage Services Department					
Client contact		Client reference					
Rev	Date	Revision details/status	Author	Reviewer	Verifier (if required)	Approver	
0	10 January 2025	Submitted to IEC	VL	JH		VL	
1	15 January 2025	Respond to IEC comments	VL	JH		VL	
Current revision		1					

Approval			
Reviewer's signature		Approver's signature	
Name	Joe Ho	Name	Vincent Lu
Title	Senior Environmental Consultant	Title	Environmental Team Leader

All rights reserved | The information/data furnished in our document is confidential and competitive information proprietary to Aurecon or its subcontractors, the release of which would harm the competitive position of Aurecon or its sub-contractors/consultants. This information/data shall not be reproduced, stored in a retrieval system, transmitted in any form or by any means, used or disclosed in whole or in part, for any purpose other than to evaluate and adjudicate this document. If Aurecon is shortlisted or a contract is awarded to Aurecon as a result of this solicitation, or in connection with the submission of such information/data, the right (and the extent thereof) to reproduce, store, transmit, use or disclose this information/data must, by agreement, be included in such contract.

Contents

EXECUTIVE SUMMARY	1
1 INTRODUCTION	2
2 SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS	5
3 LANDSCAPE AND VISUAL	8
4 LAND CONTAMINATION	9
5 SITE INSPECTION AND AUDIT	11
6 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS	13
7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE	14
8 CONCLUSION AND RECOMMENDATION	16

Tables

Table 1	Contact Information of Key Personnel	4
Table 2	Main Construction Works carried out in the Reporting Period	5
Table 3	Air Quality and Noise Monitoring Locations.....	5
Table 4	Coordinates of Water Quality Monitoring Locations	6
Table 5	Summary of Water Quality Exceedance	7
Table 6	Observations and Recommendations of Site Audit	11
Table 7	Waste Generated by the Construction and Disposal Ground	12
Table 8	Status of submissions required under the EP	14

Figures

Figure 1	Location of Proposed Yuen Long Effluent Polishing Plant	1
Figure 2	Location of Construction Dust Monitoring Stations.....	2
Figure 3	Noise Monitoring Locations	3
Figure 4	Water Quality Monitoring Locations.....	4
Figure 5	Ecology Monitoring Locations.....	5
Figure 6	Active Night Roost Monitoring Area and Vantage Points; And Noise Monitoring Stations	6

All rights reserved | The information/data furnished in our document is confidential and competitive information proprietary to Aurecon or its subcontractors, the release of which would harm the competitive position of Aurecon or its sub-contractors/consultants. This information/data shall not be reproduced, stored in a retrieval system, transmitted in any form or by any means, used or disclosed in whole or in part, for any purpose other than to evaluate and adjudicate this document. If Aurecon is shortlisted or a contract is awarded to Aurecon as a result of this solicitation, or in connection with the submission of such information/data, the right (and the extent thereof) to reproduce, store, transmit, use or disclose this information/data must, by agreement, be included in such contract.

Appendix

APPENDIX A CONSTRUCTION PROGRAMME

APPENDIX B PROJECT ORGANIZATION CHART

APPENDIX C ACTION AND LIMIT LEVELS

APPENDIX D GRAPHICAL PRESENTATION OF MONITORING DATA

APPENDIX E EVENT AND ACTION PLANS

APPENDIX F WASTE FLOW TABLE

APPENDIX G IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

APPENDIX H CUMULATIVE STATISTICS ON ENVIRONMENTAL COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

EXECUTIVE SUMMARY

This Quarterly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. SPW 02/2023 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1". Drainage Services Department (DSD) has appointed Aurecon Hong Kong Limited (Aurecon) to undertake the Environmental Team services for the project and implement the EM&A works.

This is the 15th Quarterly EM&A Report for the construction phase which summaries findings of the EM&A programme during the reporting period from 1 October 2024 to 31 December 2024. As informed by the Contractor, major activities in the reporting period were shown in section 1.4.1.

Breaches of Environmental Quality Performance Limits (AL levels)

No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.

No Action and Limit Level exceedance was recorded for water quality monitoring in the reporting period.

No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts during the reporting period.

No Action / Limit exceedance for the ecological monitoring of birds in the reporting period

No corrective actions were required according to the Event and Action Plans for the Monitoring Parameters.

Land Contamination

Regular site inspection was carried out to ensure the recommended mitigation measures are properly implemented. The signed final Contamination Assessment Report (CAR) for "Main Storeroom & Workshops", "Mechanical Workshop", "Waste Storage Area", "SAS Thickener House-1", "SAS Thickener House-2" and "Screening Press House" were submitted to EPD respectively on 1st November 2021, 23rd November 2021, 29th April 2022, 6th July 2022, 19th June 2023 and 29th October 2024. No contaminated soil and ground water was found within the Main Storeroom & Workshop, Mechanical Workshop, Waste Storage Area, SAS Thickener House-1, SAS Thickener House-2 and Screening Press House, and no remedial action is required for these locations.

Complaint Log

No complaints were received in the reporting period.

Notifications of Summons and Successful Prosecutions

No notifications of summons and successful prosecutions were received in the reporting period.

Reporting Change

There were no reporting changes during the reporting period.

1 INTRODUCTION

1.1 Background

- 1.1.1 The existing Yuen Long Sewage Treatment Works (YLSTW) is a secondary sewage treatment works, located at Yuen Long Industrial Estate serves Yuen Long Town, Yuen Long Industrial Estate and Kam Tin areas with a design capacity of 70,000 m³ per day. Based on the latest planning data, the volume of sewage generation from the YLSTW catchment is estimated to increase to 150,000 m³ per day after 20 years. In addition, since YLSTW has been operating for over 30 years and most of its facilities are of out-dated design and reaching the end of their design life, the environmental facilities of the plant will also be upgraded and hence improving the adjacent environment through upgrading the YLSTW to Yuen Long Effluent Polishing Plant (YLEPP). The Location of Proposed Yuen Long Effluent Polishing Plant is given in **Figure 1**.
- 1.1.2 YLSTW will be reconstructed in two stages to increase its capacity to 150,000 m³ per day. The proposed works, as Stage 1 of the project, will firstly increase the treatment capacity to 100,000 m³ per day. In the course of Stage 1 construction, about half of the existing facilities of YLSTW would be demolished, while the other half would be kept in operation to maintain the sewage treatment service for Yuen Long area. This 72-month works contract commenced on 9 November 2020. Demolition of existing YLSTW for construction of new treatment facilities are in progress.
- 1.1.3 The Project is a designated project under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) for which Environmental Impact Assessment (EIA) report and Environmental Monitoring and Audit (EM&A) Manual was approved by EPD (Register No.: AEIAR-220/2019) on 25 April 2019. The Environmental Permit (EP) (EP No. EP-565/2019) was issued by EPD on 26 April 2019. Variation of the Environmental Permit (EP) (EP No. EP-565/2019/A) was issued by EPD on 26 November 2024.
- 1.1.4 Fugro Technical Services Limited was appointed as the Environmental Team (ET) by Drainage Services Department (DSD) to undertake the Environmental Team services for the Project and implement the EM&A works under the Contract No. DC/2019/10 Yuen Long Effluent Polishing Plant -Main Works for Stage 1 (hereinafter referred as “the Contract”) for the period from July 2020 to 6 July 2023.
- 1.1.5 Aurecon Hong Kong Limited (Aurecon) has been appointed as the Environmental Team (ET) by Drainage Services Department (DSD) to undertake the Environmental Team services for the Project and implement the EM&A works under the Contract from July 2023. Air quality, noise, water quality and ecological monitoring, site inspections and auditing (as scheduled) under EM&A programme with effect from 7 July 2023 was conducted by Aurecon. Aurecon is undertaking the preparation (including reporting of monitoring results), certification by ET Leader and submission of this report to EPD.
- 1.1.6 All ET roles and responsibilities under the EP for this Project were undertaken by Fugro up to 6 July 2023 and by Aurecon with effect from 7 July 2023. Air quality, noise, water quality and ecological monitoring, site inspections and auditing (as scheduled) under EM&A programme up to 6 July 2023 was conducted by Fugro, and the corresponding monitoring results were shared with Aurecon for the purposes of reporting in this report.
- 1.1.7 This is the 15th Quarterly EM&A Summary Report to document the findings of site inspection activities and EM&A programme for this project from 1 October 2024 to 31 December 2024 (reporting period) and is submitted to fulfil Condition 3.5 of the EP and

Section 12.4.5 of the EM&A Manual. According to Condition 4 of the EP, electronic reporting is provided on the internet website to facilitate public inspection of the report.

1.2 Project Organization

1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1**.

Table 1 Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Proponent (Drainage Services Department)	Engineer	Mr. Wallace Cheng	2594 7473
Engineer's Representative (AECOM Asia Co. Ltd.)	Chief Resident Engineer	Mr. Simon Yeung	9075 7172
	Senior Resident Engineer	Mr. Patrick Leung	6124 8838
Independent Environmental Checker (Mott MacDonald Hong Kong Limited)	Independent Environmental Checker (IEC)	Mr. Brandon Wong	2828 5875
Contractor (Paul Y. - CREC Joint Venture)	Environmental Specialist	Mr. Gabriel Wong	5269 5723
	Environmental Officer	Mr. Henry Lau	5490 5271
Environmental Team (Aurecon Hong Kong Limited)	Environmental Team Leader (ETL)	Mr. Vincent Lu	6346 5908

1.3 Construction Programme and Activities

1.3.1 The construction programme of this project is shown in **Appendix A**.

1.4 Works undertaken during the Period

1.4.1 The main construction works carried out in the reporting period were summarized in **Table 2**:

Table 2 Main Construction Works carried out in the Reporting Period

October 2024	November 2024	December 2024
<ul style="list-style-type: none"> • E&M works and fixing GRC panel at CLP Substation • ELS works and pipeworks at emergency bypass chamber • ABWF, E&M work and RC structure at IW • ABWF and E&M works at PST • Piling at SDB • External works at site-wide of predrilling at walkway • ELS work at AGS • ELS work at TTS • RC Structure at STB • ELS work at Sludge Digester no. 1-3 • E&M work at Biogas Holder no. 1 • ELS works at emergency bypass chamber • Disposal of construction waste as indicated in Appendix F. 	<ul style="list-style-type: none"> • E&M works and fixing GRC panel at CLP Substation • ELS works and pipeworks at emergency bypass chamber • ABWF, E&M work and RC structure at IW • ABWF and E&M works at PST • External works at site-wide of predrilling at walkway • ELS work at AGS • ELS work at TTS • RC Structure at STB • ELS work at Sludge Digester no. 1-3 • E&M work at Biogas Holder no. 1 • Disposal of construction waste as indicated in Appendix F. 	<ul style="list-style-type: none"> • Fixing GRC panel at CLP Substation • ELS works and pipeworks at emergency bypass chamber • ABWF, E&M work and RC structure at IW • ABWF and E&M works at PST • ELS work at SDB • External works at site-wide of predrilling at walkway and water meter cabinet • ELS work at AGS • ELS work at TTS • RC Structure at STB • Demolish Existing SDT 1-4 • ELS work at Sludge Digester no. 1-3 • E&M work at Biogas Holder no. 1 • Disposal of construction waste as indicated in Appendix F.

1.4.2 The environmental mitigation measures corresponding to the main construction works implemented in the reporting period can be referred to **Appendix G**.

2 SUMMARY OF EM&A REQUIREMENTS AND MONITORING RESULTS

2.1 Monitoring Requirement

2.1.1 The EM&A programme was undertaken in accordance with the EM&A Manual. It should be noted that the air quality, noise, water quality and ecology monitoring works are covered by this contract.

Air quality Monitoring

2.1.2 1-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations to ensure that any deteriorating air quality could be readily detected and timely action shall be undertaken to rectify such situation. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days when the highest dust impact occurs.

Noise Monitoring

2.1.3 Leq (30min) monitoring is conducted at least once a week when there are Project-related construction activities being undertaken within a radius of 300 m from the monitoring stations. The monitoring is conducted during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

Water quality Monitoring

2.1.4 Turbidity (in NTU), pH, DO (in mg/L and % of saturation), Temperature (in °C), Salinity (in ppt) and Suspended Solids are conducted for three days per week at mid-flood and mid-ebb with sampling and measurement at the designated monitoring stations.

Ecology Monitoring

2.1.5 Ardeid night roost monitoring was conducted once a month in areas within 100 m from the Project boundary to monitor the effectiveness of proposed mitigation measures and detect any unpredicted indirect ecological impacts arising from the Project.

2.1.6 Ecological monitoring of birds was conducted monthly during the quarter at point count sites and transect routes along the wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within 500 m from the Project boundary.

2.2 Monitoring Locations

2.2.1 The air quality and noise monitoring are summarized in **Table 3**. The locations of the air quality and noise monitoring stations shown in **Figure 2** and **Figure 3**, respectively.

Table 3 Air Quality and Noise Monitoring Locations

Environmental Monitoring	Monitoring Station	Location
Air Quality	AM1	Topfine Machinery (China) Co. Ltd
	AM2	Squatter house at the west of YLSTW
Noise	CM1	Squatter house at the north of Yuen Long STW
	CM2	Squatter house at the west of Yuen Long STW
	CM3	Squatter house at the east of Yuen Long STW

2.2.2 The coordinates of water quality monitoring locations are summarized in **Table 4**. The locations of the water quality monitoring stations shown in **Figure 4**.

Table 4 Coordinates of Water Quality Monitoring Locations

Sampling Location		Easting	Northing
M1	Serve as the control station at upstream location of construction site (Flood Tide) / Serve as the impact station at downstream location of construction site (Ebb Tide)	821 086	836 656
M2	Serve as the impact station at downstream location of construction site (Flood Tide)/ Serve as the control station at upstream location of construction site (Ebb Tide)	820 996	836 246
M3	Serve as the impact station at downstream location of construction site (Flood Tide) / Serve as the control station at upstream location of construction site (Ebb Tide)	820 645	820 335

2.3 Results & Observations

2.3.1 Graphical presentation of the environmental monitoring data in the reporting period is presented in **Appendix D**.

Air quality Monitoring

2.3.2 1-hour TSP impact monitoring at AM1 and AM2 were carried out in the reporting period, the air quality monitoring results are reported in the monthly EM&A Report prepared for this Contract.

2.3.3 No Action and Limit Level exceedance was recorded for air quality monitoring in the reporting period.

Noise Monitoring

2.3.4 Construction noise monitoring were carried out in the reporting period, the construction noise monitoring results for CM1, CM2 and CM3 are reported in the monthly EM&A Reports prepared for this Contract.

2.3.5 No Action and Limit Level exceedance was recorded for construction noise monitoring in the reporting period.

2.3.6 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.

2.3.7 During the noise monitoring period, at CM2, road traffic from the squatter house at the west of Yuen Long STW was observed, at CM3, road traffic from the Nam Sang Wai Road was observed. No effect that arose from the other special phenomena and work progress of the concerned site for CM1 was noted during the current monitoring period.

Water quality Monitoring

2.3.8 Water quality monitoring were carried out in the reporting period, the monitoring results for M1, M2 and M3 are reported in the monthly EM&A Reports prepared for this Contract.

2.3.9 Typhoon Signal No. 3 was hoisted on 26 October 2024. Due to safety concerns, the water quality monitoring on 26 October 2024 has been cancelled.

2.3.10 Typhoon Signal No. 3 was hoisted on 9 November 2024. Due to safety concerns, the water quality monitoring for Mid-flood on 9 November 2024 has been cancelled.

2.3.11 Typhoon Signal No. 3 was hoisted on 14 November 2024. Due to safety concerns, the water quality monitoring on 14 November 2024 has been cancelled.

2.3.12 No Action and Limit Level exceedance was recorded for Dissolved Oxygen, Turbidity and Suspended Solids. Number of water quality exceedance recorded in the reporting period at each impact stations is summarized in **Table 5**.

Table 5 Summary of Water Quality Exceedance

Sampling Location	Exceedance Level	DO		Turbidity		Suspended Solids		Total	
		Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb
M1	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M2	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M3	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
Total	Action	0	0	0	0	0	0	0	
	Limit	0	0	0	0	0	0	0	

Ecology Monitoring

2.3.13 Ardeid night roost monitoring and ecological bird monitoring were carried out in the reporting period. The monitoring results are reported in the monthly EM&A Reports prepared for this Contract.

2.3.14 Results of the ardeid night roost monitoring showed that the two confirmed ardeid night roosts (ANR 1 and ANR 2) during the pre-construction survey were still observed to be active from October 2024 to December 2024. No Action / Limit Level exceedance at NMS1 and NMS2 was recorded during the reporting period.

2.3.15 Results of the ecological bird monitoring recorded no exceedance in Action / Limit Level during the reporting period.

2.4 Action and Limit Levels

2.4.1 The Action and Limit Levels for air quality, noise, water quality and ecology monitoring have been set and are presented in **Appendix C**.

2.5 Event and Action Plans

2.5.1 The event and action plans for air quality, noise, water quality and ecology monitoring are presented in **Appendix E**.

2.6 Mitigation Measures

2.6.1 The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix G**.

3 LANDSCAPE AND VISUAL

3.1 Audit Requirements

- 3.1.1 According to the EM&A Manual, a Landscape Architect or related professional shall be employed to audit the implementation of landscape construction works particularly during site clearance operations when the proposed tree felling and transplanting will take place and subsequent maintenance operations. Site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. The mitigation measure recommended in the EIA Report as the audit requirements for landscape and visual, including: preservation of existing vegetation, transplanting of affected trees, compensatory tree planning, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix G**.

3.2 Results and Observations

- 3.2.1 According to the EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives.
- 3.2.2 To monitor and audit the implementation of landscape and visual mitigation measures, 13 weekly landscape and visual site audits were carried out in the reporting period. No outstanding issues were reported during the reporting period. Observations and recommendations during site audits are summarized in **Table 6**.

4 LAND CONTAMINATION

4.1 Contamination Assessment Report

- 4.1.1 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Main Storeroom & Workshops” and the laboratory results for the sampling works (conducted between 30 June 2021 to 16 July 2021) show that there are no exceedances of the adopted RBRGs for the “Main Storeroom & Workshops”. As no contaminated soil and groundwater was found within the “Main Storeroom & Workshops”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Main Storeroom & Workshops”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 1 November 2021.
- 4.1.2 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Mechanical Workshop” and the laboratory results for the sampling works (conducted between 23 July 2021 to 4 August 2021) show that there are no exceedances of the adopted RBRGs for the “Mechanical Workshop”. As no contaminated soil and groundwater was found within the “Mechanical Workshop”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Mechanical Workshop”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 23 November 2021.
- 4.1.3 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Waste Storage Area” and the laboratory results for the sampling works (conducted between 24 November 2021 to 6 January 2022) show that there are no exceedances of the adopted RBRGs for the “Waste Storage Area”. As no contaminated soil and groundwater was found within the “Waste Storage Area”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Waste Storage Area”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 29 April 2022.
- 4.1.4 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “SAS Thickener House-1” and the laboratory results for the sampling works (conducted between 13 April 2022 to 16 May 2022) show that there are no exceedances of the adopted RBRGs for the “SAS Thickener House-1”. As no contaminated soil and groundwater was found within the “SAS Thickener House-1”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “SAS Thickener House-1”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 6 July 2022.
- 4.1.5 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “SAS Thickener House-2” and the laboratory results for the sampling works (conducted between 15 February 2023 to 23 February 2023) show that there are no exceedances of the adopted RBRGs for the “SAS Thickener House-2”. The laboratory results are compared against the adopted RBRGs and soil saturation limit (C_{sat}) for soil samples and the adopted RBRGs and the solubility limits for groundwater samples. No exceedance of RBRG are recorded for both soil samples and groundwater samples. Furthermore, no exceedance of the soil saturation limit are recorded for soil samples. However, the exceedances of solubility limits for PCRs (C9-C16) are recorded for groundwater samples collected at BH-18, BH-19, BH-20 and BH-21; and also PCRs (C17-C35) for BH-21. As no non-aqueous phase liquid (NAPL) was observed during sampling, no further sampling and remediation are required. As no contaminated soil and groundwater is found within the

“SAS Thickener House-2”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “SAS Thickener House-2”. Their findings are summarized in Contamination Assessment Report (CAR) which was certified by ET Leader and verified by IEC on 31 May 2023 and submitted to EPD on 19 June 2023.

- 4.1.6 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Screening Press House” and the laboratory results for the sampling works (conducted between 19 August 2024 to 20 August 2024) show that there are no exceedances of the adopted RBRGs for the “Screening Press House”. As no contaminated soil and groundwater was found within the “Screening Press House”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Screening Press House”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 29 October 2024.

5 SITE INSPECTION AND AUDIT

5.1 Site Inspection

- 5.1.1 Site audits were carried out by ET on weekly basis at least once per week to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 5.1.2 In the reporting period, 13 site inspections were carried out. No outstanding issues were reported during the reporting period. Details of observations recorded during the site inspections are presented in **Table 6**.

Table 6 Observations and Recommendations of Site Audit

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	02102024	Reminder 1: The contractor should increase watering for the haul road.	Watering was increased.
	27112024	Observation 1: The contractor should increase watering for the haul road.	Watering was increased.
Noise	21112024	Reminder 1: The Contractor was reminded to enclose the Silentup at northwest of the Site.	The silentup was enclosed.
	18122024	Reminder 1: The Silentup at west of the Site should be enclosed.	The silentup was enclosed.
Water Quality		NA	
Chemical and Construction Waste Management		NA	
Land Contamination		NA	
Ecological Impact		NA	
Landscape and Visual Impact		NA	
Permit / Licenses	08102024	Observation 1: The colour of NRMM label for the forklift at SD should be green.	A new NRMM label was provided
	12112024	Observation 1: The color of NRMM label for the excavator at TTS should be green.	A new NRMM label was provided
	10122024	Observation 1: NRMM label should be provided for the road roller at TTS.	NRMM label was provided
Other	23102024	Reminder 1: The domestic waste should be removed from the site timely.	The removal frequency was increased.
	30102024	Reminder 1: The domestic waste should be stored inside an enclosed rubbish bin.	An enclosed rubbish bin was provided.
	12112024	Reminder 1: The Contractor was reminded to remove the stagnant water at AGS.	The stagnant water at AGS was removed.
	18122024	Reminder 1: The domestic waste should be stored in an enclosed rubbish bin and disposed of timely.	Enclosed rubbish bin was provided.

5.2 Advice on the Solid and Liquid Waste Management Status

- 5.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 5.2.2 The management of waste generated by the construction is presented in **Table 7**.

Table 7 Waste Generated by the Construction and Disposal Ground

Types of Waste	Disposal Ground
Inert C&D Waste (Excluding slurry and bentonite)	Tuen Mun Area 38
Inert C&D Waste (For slurry and bentonite)	Tseung Kwan O Area 137
Non-inert C&D Materials	North East New Territories Landfill (NENT)
Sludge	West New Territories Landfill (WENT)
Marine Sediment	Type 1 – Open Sea Disposal: South Cheung Chau Open Sea Sediment Disposal Area Type 1 – Open Sea Disposal (Dedicate Site) and Type 2 – Confined Marine Disposal: Contaminated Mud Pit Vb of the Confined Marine Disposal Facilities to the East of Sha Chau

- 5.2.3 The amount of wastes generated by the site activities in the reporting period is shown in **Appendix F**.
- 5.2.4 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 5.2.5 The Contractor was reminded that chemical waste should be properly handled temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

6 NON-COMPLIANCE, COMPLAINTS, NOTIFICATIONS OF SUMMONS AND SUCCESSFUL PROSECUTIONS

6.1 Non-compliance (Exceedances of AL levels)

- 6.1.1 No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- 6.1.2 No Action and Limit Level exceedance was recorded was recorded for water quality in the reporting period.
- 6.1.3 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts in the reporting period.
- 6.1.4 No Action / Limit exceedance for the ecological monitoring of birds in the reporting month.
- 6.1.5 No corrective actions were required according to the Event and Action Plans.

6.2 Complaints, Notification of Summons and Successful Prosecutions

- 6.2.1 No environmental complaints, notification of summons and successful prosecutions was recorded in the reporting period.
- 6.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix H**.
- 6.2.3 No corrective actions were required.

7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

7.1 Implementation Status of Environmental Protection and Pollution Control / Mitigation Measures

The Contractor had implemented environmental protection and pollution control / mitigation measures as stated in the EIA Report, the EP and EM&A Manual. The implementation status of the recommended mitigation measures during the reporting period is summarized in **Appendix G**.

The status of required submissions under the EP as of the reporting period are summarized in **Table 8**.

Table 8 Status of submissions required under the EP

EP Condition (EP-565/2019)	Submission Title	Submission Status
Condition 2.9	Construction Phase Emergency Response Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.11	Pre-construction Ardeid Night Roost Survey Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
EM&A Manual Sec. 7.3.3 & 7.3.4	Baseline Bird Survey Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.12	Noise Mitigation Measures Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.13	Proposal for Minimization of Overspill Light to Ecological Sensitive Areas	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Supplementary Contamination Assessment Plan	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Main Storeroom & Workshops	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Mechanical Workshop	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Waste Storage Area	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for SAS Thickener House-1	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.

EP Condition (EP-565/2019)	Submission Title	Submission Status
Condition 2.14	Contamination Assessment Report for SAS Thickeners House-2	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 2.14	Contamination Assessment Report for Screening Press House	Certified by ET Leader and verified by IEC on 14 Oct 2024 and submitted to EPD on 29 Oct 2024, to be finalised and made available for public inspection via the dedicated website.
Condition 2.15	Landscape and Visual Mitigation Plan	Submitted to EPD with ET certification and IEC verification, to be finalised and made available for public inspection via the dedicated website.
Condition 3.3	Baseline Monitoring Report	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 3.4	Monthly EM&A Report (from April 2021 to November 2024)	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 3.5	Quarterly EM&A Report (from April 2021 to September 2024)	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.
Condition 4.2	Environmental Monitoring Data from April 2021 to November 2024	Submitted to EPD with ET certification and IEC verification, finalised and available for public inspection via the dedicated website.

8 CONCLUSION AND RECOMMENDATION

8.1 Conclusions

- 8.1.1 No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting period.
- 8.1.2 No Action and Limit Level exceedance was recorded for water quality in the reporting period.
- 8.1.3 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts in the monitoring period.
- 6.1.6 No Action / Limit exceedance for the ecological monitoring of birds in the reporting month.
- 8.1.4 13 environmental site inspections and 13 landscape and visual site audits were carried out in the reporting period. Recommendations on mitigation measures were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 8.1.5 No environmental complaints, notification of summons and successful prosecutions were recorded in the reporting period.
- 8.1.6 The EM&A methodology has been effective in monitoring the environmental impacts of the Project and the effectiveness of the mitigation measures. The data collected were useful in determining whether the Project had caused unacceptable impacts on the sensitive receivers. Analysis of all EM&A data collected throughout the baseline and the impact monitoring periods demonstrated the environmental acceptability of the Project.

8.2 Comment and Recommendations

- 8.2.1 The recommended environmental mitigation measures, as proposed in the EIA report and EM&A Manual shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 8.2.2 According to the environmental site inspections performed in the reporting period, the following recommendations were provided:

Air Quality Impact

- The contractor should increase watering for the haul road.

Construction Noise Impact

- The silentup at west of the Site should be enclosed.
- The Contractor was remaindered to enclose the Silentup at northwest of the Site.

Water Quality Impact

- No specific observation was identified in the reporting month.

Chemical Waste and Construction Waste Management

- The domestic waste should be removed from the site timely.
- The domestic waste should be stored inside an enclosed rubbish bin.

Land Contamination

- No specific observation was identified in the reporting month.

Ecological Impact

- No specific observation was identified in the reporting month.

Landscape and Visual Impact

- No specific observation was identified in the reporting month.

Hazard to Life


- The domestic waste should be stored in an enclosed rubbish bin and disposed of timely.
- The Contractor was reminded to remove the stagnant water at AGS.


Permit/ Licenses

- The colour of NRMM label for the forklift at SD should be green.
- NRMM label should be provided for the road roller at TTS.
- The colour of NRMM label for the excavator at TTS should be green.

Figure 1 Location of Proposed Yuen Long
Effluent Polishing Plant

Plot File by: Song YN 2018/02/27
 PATH: P:\PROJECTS\8060547\DRAWING\REPORT\EA\EA_425.dgn
 Project Management Initials: Designer: Checked: Approved: ISO A1 594mm x 841mm



LEGEND:
 PROPOSED YUEN LONG EFFLUENT POLISHING PLANT

AECOM
 PROJECT
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION
 批註

IR	DATE	DESCRIPTION	CHK.
批註	日期	內容摘要	核對

STATUS
 階段

SCALE
 比例: A1 1 : 2000

DIMENSION UNIT
 尺寸單位: METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號: 60505476

CONTRACT NO.
 合約編號: CE 3/2015 (DS)


SHEET TITLE
 圖紙名稱: LOCATION OF PROPOSED YUEN LONG EFFLUENT POLISHING PLANT

SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the master dimensions.

Figure 2 Location of Construction Dust Monitoring Stations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 836800 N
 836200 N
 P:\PROJECTS\60565476\DRAWING\REPORT\EM\EA\EA_703.dgn
 11/29
 P:\PROJECTS\60565476\DRAWING\REPORT\EM\EA\EA_703.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- AM1 CONSTRUCTION DUST MONITORING STATION



AECOM

PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
渠務署
 Drainage Services Department

CONSULTANT
 工程師公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門工程師公司

ISSUE/REVISION
 修訂

I/R	DATE	DESCRIPTION	CHK.
號次	日期	內容摘要	核對

STATUS
 階段

SCALE
 比例
 A1 1 : 3000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60505476


CONTRACT NO.
 合約編號
 CE 3/2015 (DS)

SHEET TITLE
 圖紙名稱
 LOCATION OF CONSTRUCTION DUST MONITORING STATIONS

SHEET NUMBER
 圖紙號碼

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Figure 3 Noise Monitoring Locations



LEGEND:

- SITE BOUNDARY
- 300m ASSESSMENT AREA
- NOISE MONITORING POINT

AECOM

PROJECT
項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
業主

渠務署
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修訂

I/R	DATE	DESCRIPTION	CHK.

STATUS
圖版

SCALE
比例

A1 1:2000

DIMENSION UNIT
尺寸單位

METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號

60505476

CONTRACT NO.
合約編號

CE 3/2015 (DS)

SHEET TITLE
圖紙名稱


LOCATIONS OF NOISE MONITORING POINTS

SHEET NUMBER
圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as approved by AECOM or as required by law. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Figure 4 Water Quality Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 12/18
 P:\PROJECTS\60505476\DRAWING\REPORT\EM\EA\6_704.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- PONDS
- WATER BODIES
- EXISTING AND PLANNED SEWAGE OUTFALL
- MONITORING STATION



AECOM

PROJECT
 項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主

渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司

AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門工程顧問公司

ISSUE/REVISION
 更改

I/R	DATE	DESCRIPTION	CHK.


STATUS
 階段

SCALE
 比例

A3 1: 8000

DIMENSION UNIT
 尺寸單位

METRES



PROJECT NO.
 項目編號

60505476

CONTRACT NO.
 合約編號

CE 3/2015 (DS)

SHEET TITLE
 圖名


LOCATIONS OF WATER QUALITY MONITORING STATIONS FOR CONSTRUCTION PHASE

SHEET NUMBER
 圖號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, arising from the use of this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

Figure 5 Ecology Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 836800 N
 836200 N
 P:\PROJECTS\6056547\DRAWING\REPORT\EM\EN\EA_702.dgn
 Pld File by: ZENGFX 2018/05/30
 PATH: P:\PROJECTS\6056547\DRAWING\REPORT\EM\EN\EA_702.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- SURVEY TRANSECTS
- POINT COUNT LOCATIONS FOR AVIFAUNA SURVEY



AECOM

PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
 渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION
 修訂

I/R	DATE	DESCRIPTION	CHK.

STATUS
 階段

SCALE
 比例
 A1 1 : 3000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60505476


CONTRACT NO.
 合約編號
 CE 3/2015 (DS)

SHEET TITLE
 圖紙名稱
 ECOLOGICAL MONITORING LOCATIONS

SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Figure 6 Active Night Roost Monitoring Area and Vantage Points; And Noise Monitoring Stations



Legend

- Pre-identified Ardeid Night Roost Area (EIA Report)
- ⊗ Active Ardeid Night Roost Area (ANR)
- Vantage Point
- Noise Monitoring Station (NMS)
- 100 m Buffer Zone for Pre-identified Ardeid Night Roost Area (EIA Report)
- 100 m Buffer Zone for Active Ardeid Night Roost Area
- Suggested Buffer Zone
- Project Site
- Survey Area

Key Plan



Drainage Services Department
The Government of the Hong Kong Special Administrative Region



Project Title:
Contract No. SPW 07/2020 Environmental team for Construction of Yuen Long Effluent Polishing Plant Stage 1.

Figure Title:
Location of Active Night Roosts within the 100 m Study Area

Figure No.: 1	Rev.: 2
Prepared by: SMR	Checked: FMN



Date: 13/03/2021	Status: Draft
----------------------------	-------------------------

Sources: Esri, HERE, Garmin, Intermap, increment P Corp., GEBCO, USGS, FAO, NPS, NRCAN, GeoBase, IGN, Kadaster NL, Ordnance Survey, Esri Japan, METI, Esri China (Hong Kong), © OpenStreetMap contributors, and the GIS User Community

Appendix A

Construction Programme

Activity ID	Activity Name	Orig. Dur.	Early Start	Early Finish	Total Float	October							November							December							January							February							March							April						
						29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06																					
DDA-1500	Fire Services Design for Sludge Thickening Building (STB)	320	08-Jul-22A	23-Jan-25	76	[Gantt bar: 08-Jul-22A to 23-Jan-25]																																																
DDA-1150	Building Services for STCDS - Prepare (60d), Sub. & Review (45d), Comment & Resub (14d) & Approval (7d)	126	24-Oct-22A	29-Dec-24	447	[Gantt bar: 24-Oct-22A to 29-Dec-24]																																																
Package 7 - CLP Substation and HV Switchgear House																																																						
DDA-490	UPS System for CLP Sub & HV Switchgear House - Prepare (102d), Sub. & Review (45d), Comment & Resub (14d) & Approval (7d)	168	03-Jun-21A	17-Dec-24	-281	[Gantt bar: 03-Jun-21A to 17-Dec-24]																																																
Package 9 - Inlet Work (W)																																																						
DDA-1210	Building Services for Inlet Work - Prepare (28d), Sub. & Review (28d), Comment & Resub (14d) & Approval (7d)	76	30-Mar-22A	16-Nov-24	34	[Gantt bar: 30-Mar-22A to 16-Nov-24]																																																
Package 10 - Primary Sedimentation Tank (PST)																																																						
DDA-1250	Electrical & Control for PST - Prepare (28d), Sub. & Review (28d), Comment & Resub (14d) & Approval (7d)	48	31-Aug-21A	22-Nov-24	-325	[Gantt bar: 31-Aug-21A to 22-Nov-24]																																																
DDA-1260	Building Services for PST - Prepare (28d), Sub. & Review (28d), Comment & Resub (14d) & Approval (7d)	90	01-Oct-21A	22-Nov-24	-325	[Gantt bar: 01-Oct-21A to 22-Nov-24]																																																
Package 11 - Control and Instrumentation System																																																						
DDA-490	Power Quality & Energy Management System (PCEMS) - Prep(28d), Sub.&Review(28d), Comment&Resub(14d)& Approval(7d)	130	02-Oct-21A	30-Jan-25	-151	[Gantt bar: 02-Oct-21A to 30-Jan-25]																																																
DDA-490	Supervisory Control & Data Acquisition (SCADA) System - Prep(28d), Sub.&Review(28d), Comment&Resub(14d)& Approval(7d)	238	24-Apr-23A	31-Mar-25	-151	[Gantt bar: 24-Apr-23A to 31-Mar-25]																																																
DDA-1270	Gas Detection System - Prep(28d), Sub.&Review(28d), Comment&Resub(14d)& Approval(7d)	91	06-May-23A	31-Mar-25	-151	[Gantt bar: 06-May-23A to 31-Mar-25]																																																
DDA-460	Computerized Maintenance Management System (CMMS) - Prep(28d), Sub.&Review(28d), Comment&Resub(14d)& Approval(7d)	273	01-Nov-24	31-Jul-25	-151	[Gantt bar: 01-Nov-24 to 31-Jul-25]																																																
DDA-670	Information and Document Management System (IDMS) - Prep(28d), Sub.&Review(28d), Comment&Resub(14d)& Approval(7d)	273	01-Nov-24	31-Jul-25	-151	[Gantt bar: 01-Nov-24 to 31-Jul-25]																																																
DDA-1280	Data Collection, Management, Analysis & Model System - Prep(28d), Sub.&Review(28d), Comment&Resub(14d)& Approval(7d)	273	01-Nov-24	31-Jul-25	-151	[Gantt bar: 01-Nov-24 to 31-Jul-25]																																																
Package 12 - Chemical System for STB																																																						
DDA-450	Chemical System for Sludge Thickening Building (STB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	150	06-Aug-24A	28-Feb-25	132	[Gantt bar: 06-Aug-24A to 28-Feb-25]																																																
Package 13 - Pipework System																																																						
DDA-460	Pipeworks System for Sludge Thickening Building (STB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	15-Oct-24A	06-Mar-25	37	[Gantt bar: 15-Oct-24A to 06-Mar-25]																																																
DDA-1030	Pipeworks System for Sludge Dewatering - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	01-Nov-24	06-Mar-25	37	[Gantt bar: 01-Nov-24 to 06-Mar-25]																																																
Package 14 - Sludge Anaerobic Digestion System (SDT)																																																						
DDA-1320	Electrical & Control for SDT & UCPP - Prepare (55d), Sub. & Review (45d), Comment & Resub (14d) & Approval (7d)	460	02-Jul-21A	29-Jan-25	182	[Gantt bar: 02-Jul-21A to 29-Jan-25]																																																
DDA-1330	Building Services for SDT & UCPP - Prepare (56d), Sub. & Review (45d), Comment & Resub (14d) & Approval (7d)	181	02-May-23A	29-Jan-25	-26	[Gantt bar: 02-May-23A to 29-Jan-25]																																																
Package 15 - Biogas H2S Removal, Storage and Delivery System																																																						
DDA-1390	Building Services for Biogas H2S Removal System - Prepare (28d), Sub.& Review(28d), Comment&Resub(14d)& Approval(7d)	137	31-May-23A	30-Jan-25	341	[Gantt bar: 31-May-23A to 30-Jan-25]																																																
DDA-1380	Electrical & Control for Biogas H2S Removal System - Prepare (28d), Sub.& Review(28d), Comment&Resub(14d)& Approval(7d)	105	25-Sep-23A	30-Jan-25	341	[Gantt bar: 25-Sep-23A to 30-Jan-25]																																																
Package 16 - Deodorization Unit System																																																						
DDA-1420	Mechanical for DOU No. 1 - Prepare (28d), Sub.& Review(28d), Comment&Resub(14d)& Approval(7d)	78	04-Mar-23A	19-Nov-24	-309	[Gantt bar: 04-Mar-23A to 19-Nov-24]																																																
DDA-1440	Mechanical for DOU No. 3 - Prepare (28d), Sub.& Review(28d), Comment&Resub(14d)& Approval(7d)	300	17-Jul-22A	02-Jan-25	60	[Gantt bar: 17-Jul-22A to 02-Jan-25]																																																
DDA-1420	Mechanical for DOU No. 2A and 2B - Prepare (28d), Sub.& Review(28d), Comment&Resub(14d)& Approval(7d)	122	13-Oct-23A	25-Feb-25	6	[Gantt bar: 13-Oct-23A to 25-Feb-25]																																																
Package 17 - Sludge Dewatering Building (SDB)																																																						
DDA-410	Roof Rainwater Collection System (RDB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	242	06-Mar-24A	30-Jun-25	80	[Gantt bar: 06-Mar-24A to 30-Jun-25]																																																
DDA-420	Fire Services System for SDB - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	242	19-Nov-24	18-Jul-25	34	[Gantt bar: 19-Nov-24 to 18-Jul-25]																																																
DDA-430	Mechanical for Sludge Dewatering Building (SDB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	242	19-Nov-24	18-Jul-25	62	[Gantt bar: 19-Nov-24 to 18-Jul-25]																																																
DDA-440	Plumbing System for Sludge Dewatering Bldg (SDB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	242	19-Nov-24	18-Jul-25	34	[Gantt bar: 19-Nov-24 to 18-Jul-25]																																																
DDA-450	BS for Sludge Dewatering Building (SDB) - Prep(118d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	242	19-Nov-24	18-Jul-25	34	[Gantt bar: 19-Nov-24 to 18-Jul-25]																																																
Package 18 - Miscellaneous																																																						
DDA-640	Civil & Structural for Misc. Manholes, Draw Pits, Fence Wall - Prep(60d), Sub.& Review(45d), Comment&Resub(14d)& Approval(7d)	235	28-Jan-25	19-Sep-25	254	[Gantt bar: 28-Jan-25 to 19-Sep-25]																																																
Package 19 - Elevated Walkways																																																						
DDA-710	Civil & Structural for Elevated Walkways - Prep(60d), Sub.& Review(45d), Comment&Resub(14d)& Approval(7d), GEO(28d)	101	15-Apr-23A	20-Jan-25	430	[Gantt bar: 15-Apr-23A to 20-Jan-25]																																																
Package 20 - Trestles																																																						
DDA-720	Civil & Structural for Trestles - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	207	01-Nov-24	26-May-25	400	[Gantt bar: 01-Nov-24 to 26-May-25]																																																
Package 21 - Steel Working Platform																																																						
DDA-730	Civil & Structural for Steel Working Platform - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	102	02-Sep-22A	26-Apr-25	430	[Gantt bar: 02-Sep-22A to 26-Apr-25]																																																
Package 22 - Sampling System of YLEPP																																																						
DDA-740	Sampling System for W&PST - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	62	07-Jul-23A	02-Dec-24	-387	[Gantt bar: 07-Jul-23A to 02-Dec-24]																																																
DDA-1610	Sampling System for ACS&STB - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	127	07-Jul-23A	29-Apr-25	-217	[Gantt bar: 07-Jul-23A to 29-Apr-25]																																																
DDA-1620	Sampling System for SDT - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	127	07-Jul-23A	29-Apr-25	-116	[Gantt bar: 07-Jul-23A to 29-Apr-25]																																																
DDA-1630	Sampling System for STB - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	128	07-Jul-23A	29-Apr-25	-217	[Gantt bar: 07-Jul-23A to 29-Apr-25]																																																
Package 23 - Security, Public Address and Communication System																																																						
DDA-750	SPC Alarm ACS - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	98	21-Jun-23A	29-May-25	-247	[Gantt bar: 21-Jun-23A to 29-May-25]																																																
Package 24 - Administration Building (ADB)																																																						
DDA-0960	Architectural for Administration Building (ADB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	01-Nov-24	06-Mar-25	208	[Gantt bar: 01-Nov-24 to 06-Mar-25]																																																
DDA-0990	General Arrangement and Civil Req. Drawings for ADB - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	01-Nov-24	06-Mar-25	208	[Gantt bar: 01-Nov-24 to 06-Mar-25]																																																
DDA-1000	Mechanical for Administration Building (ADB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	01-Nov-24	06-Mar-25	208	[Gantt bar: 01-Nov-24 to 06-Mar-25]																																																
DDA-1010	Electrical & Control for Administration Building (ADB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	01-Nov-24	06-Mar-25	208	[Gantt bar: 01-Nov-24 to 06-Mar-25]																																																
DDA-1020	BS for Administration Building (ADB) - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	01-Nov-24	06-Mar-25	208	[Gantt bar: 01-Nov-24 to 06-Mar-25]																																																
Design out of ATAL's Scope																																																						
DDA-1540	Drainage systems at base slab / foundation level - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	24-Aug-22A	29-Dec-24	461	[Gantt bar: 24-Aug-22A to 29-Dec-24]																																																
DDA-1560	Steel fire hydrant system - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	22-Dec-23A	03-Feb-25	12	[Gantt bar: 22-Dec-23A to 03-Feb-25]																																																
DDA-1550	Rainwater drainage systems - Prep(60d), Sub.&Review(45d), Comment&Resub(14d)& Approval(7d)	126	30-Dec-24	04-May-25	461	[Gantt bar: 30-Dec-24 to 04-May-25]																																																
Technical Submission																																																						
Operation and Maintenance (O&M) Manuals and Installation Manuals (PS 34.20(11),12,13)																																																						
Inlet Works and Primary Sedimentation Tank																																																						
SUBM-1070	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	05-Jan-23A	24-Nov-24	-389	[Gantt bar: 05-Jan-23A to 24-Nov-24]																																																
SUBM-1200	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft	60	25-Nov-24	23-Jan-25	-322	[Gantt bar: 25-Nov-24 to 23-Jan-25]																																																
AGS and TTS system																																																						
SUBM-1220	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	25-Nov-24	23-Jan-25	-121	[Gantt bar: 25-Nov-24 to 23-Jan-25]																																																
SUBM-1230	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft	60	24-Jan-25	24-Mar-25	342	[Gantt bar: 24-Jan-25 to 24-Mar-25]																																																
Sludge Thickening System																																																						
SUBM-1250	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	25-Nov-24	23-Jan-25	312	[Gantt bar: 25-Nov-24 to 23-Jan-25]																																																
SUBM-1260	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft	60	24-Jan-25	24-Mar-25	312	[Gantt bar: 24-Jan-25 to 24-Mar-25]																																																
Sludge Digestion System																																																						
SUBM-1310	Submit Review Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	25-Nov-24	23-Jan-25	-351	[Gantt bar: 25-Nov-24 to 23-Jan-25]																																																



■ Remaining Level of Eff...
■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone


Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 48- 3MRP (Oct 24)

Project ID : DWPr43_241118r1
 Layout : DC201910 MPR48-3MRP
 Page 2 of 9

Monthly Progress Report - 3MRP				
Date	Revision	Checked	Approved	
31-Oct-24	Rev. 0			

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	Gantt Chart (Oct 2024 - Apr 2025)																														
						29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06			
SUBM-1320	Submit/Review/Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft	60	24-Jan-25	24-Mar-25	318	[Green bar from 24-Jan-25 to 24-Mar-25]																														
SUBM-1200	Submit/Review/Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	25-Nov-24	23-Jan-25	-351	[Green bar from 25-Nov-24 to 23-Jan-25]																														
SUBM-1290	Submit/Review/Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - revised draft	60	24-Jan-25	24-Mar-25	566	[Green bar from 24-Jan-25 to 24-Mar-25]																														
SUBM-1340	Submit/Review/Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	24-Jan-25	24-Mar-25	-351	[Green bar from 24-Jan-25 to 24-Mar-25]																														
SUBM-1370	Submit/Review/Approval Operation and Maintenance (O&M) Manuals and Installation Manuals - 1st draft	60	24-Jan-25	24-Mar-25	508	[Green bar from 24-Jan-25 to 24-Mar-25]																														
SUBM-1000	Submit/Review/Approval Commissioning Plan and Procedures- Early commissioning of IWSPST (K03)	120	21-Feb-24 A	21-Feb-25	-290	[Green bar from 21-Feb-24 to 21-Feb-25]																														
Material Submission, Procurement, Manufacturing and Delivery																																				
Inlet Works																																				
PRE-290	Submittal/Procure/Manufacture/Deliver New Inlet Works Equip - Grit Trap and dewater	270	18-Feb-24 A	02-Nov-24	-311	[Green bar from 18-Feb-24 to 02-Nov-24]																														
PRE-280	Submittal/Procure/Manufacture/Deliver New Inlet Works Equip - Conveyor and compactor	270	12-Apr-24 A	02-Nov-24	-335	[Green bar from 12-Apr-24 to 02-Nov-24]																														
PRE-310	Submittal/Procure/Manufacture/Deliver New Inlet Works Equip - Penstocks and stoplogs	270	13-Sep-24	02-Nov-24	-354	[Green bar from 13-Sep-24 to 02-Nov-24]																														
PRE-320	Submittal/Procure/Manufacture/Deliver New Inlet Works Equip - MAC/Ventilation Fan	211	10-Jan-23 A	13-Nov-24	-303	[Green bar from 10-Jan-23 to 13-Nov-24]																														
Biogas Holder																																				
PRE-410	Submittal/Procure/Manufacture/Deliver Waste Gas Burner	300	19-Aug-21 A	31-May-26	127	[Green bar from 19-Aug-21 to 31-May-26]																														
PRE-420	Submittal/Procure/Manufacture/Deliver H2S Removal System	510	25-Feb-24	11-Feb-26	-37	[Green bar from 25-Feb-24 to 11-Feb-26]																														
PRE-430	Submittal/Procure/Manufacture/Deliver Biogas booster and transfer pumps	513	01-Nov-24	28-Mar-26	128	[Green bar from 01-Nov-24 to 28-Mar-26]																														
Sludge Digester Tank																																				
PRE-750	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Flame Arresters	400	31-Oct-22	09-Feb-25	-37	[Green bar from 31-Oct-22 to 09-Feb-25]																														
PRE-760	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Mixing System and Heat Exchanger for Sludge Anaerobic Digester	100	22-Dec-24	26-Nov-24	39	[Green bar from 22-Dec-24 to 26-Nov-24]																														
PRE-720	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Inspection Windows for Sludge Anaerobic System	365	18-Jan-23 A	09-Feb-25	-37	[Green bar from 18-Jan-23 to 09-Feb-25]																														
PRE-730	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Gas Take Off Dome for Sludge Anaerobic Digestion System	365	18-Jan-23 A	09-Feb-25	-37	[Green bar from 18-Jan-23 to 09-Feb-25]																														
PRE-710	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Pressure and Vacuum Relief Valves	300	01-Mar-23 A	09-Feb-25	-37	[Green bar from 01-Mar-23 to 09-Feb-25]																														
PRE-740	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Telescopic Valve for Sludge Anaerobic Digestion System	179	10-Jul-23 A	09-Feb-25	-37	[Green bar from 10-Jul-23 to 09-Feb-25]																														
PRE-760	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Fentic Chloride Dosing Pump	148	29-Aug-23 A	09-Feb-25	-37	[Green bar from 29-Aug-23 to 09-Feb-25]																														
PRE-770	Submittal/Procure/Manufacture/Deliver Sludge Digester Tank - Fentic Chloride Transfer Pump	148	29-Aug-23 A	09-Feb-25	-37	[Green bar from 29-Aug-23 to 09-Feb-25]																														
Sludge Thickening Building																																				
PRE-590	Submittal/Procure/Manufacture/Deliver Sludge Thickening System - Thickening Centrifuge	360	12-Nov-21 A	30-Jan-25	72	[Green bar from 12-Nov-21 to 30-Jan-25]																														
PRE-500	Submittal/Procure/Manufacture/Deliver Sludge Thickening System - Pump and strainer	300	07-Jul-22 A	21-Feb-25	-63	[Green bar from 07-Jul-22 to 21-Feb-25]																														
PRE-510	Submittal/Procure/Manufacture/Deliver Sludge Thickening System - LALG	256	28-Mar-23 A	18-Dec-24	29	[Green bar from 28-Mar-23 to 18-Dec-24]																														
PRE-480	Submittal/Procure/Manufacture/Deliver Sludge Thickening System - Polymer preparation system	388	12-Apr-23 A	18-Dec-24	84	[Green bar from 12-Apr-23 to 18-Dec-24]																														
PRE-490	Submittal/Procure/Manufacture/Deliver Sludge Thickening System - DDU403	264	07-Jul-23 A	14-Mar-25	29	[Green bar from 07-Jul-23 to 14-Mar-25]																														
PRE-520	Submittal/Procure/Manufacture/Deliver Sludge Thickening System - IMAC	212	27-Apr-24 A	18-Mar-25	25	[Green bar from 27-Apr-24 to 18-Mar-25]																														
Mainstream Bio-Reactor																																				
PRE-230	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - AGS system	480	09-Sep-22 A	23-Apr-25	-104	[Green bar from 09-Sep-22 to 23-Apr-25]																														
PRE-530	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - Penstocks and stoplogs	345	31-Oct-22 A	17-Jul-25	-116	[Green bar from 31-Oct-22 to 17-Jul-25]																														
PRE-550	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - Sludge pre-dewatering system	510	31-Oct-22 A	23-Apr-25	-125	[Green bar from 31-Oct-22 to 23-Apr-25]																														
PRE-540	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - Chemical storage and dosing system	270	18-Nov-22 A	03-May-25	-114	[Green bar from 18-Nov-22 to 03-May-25]																														
PRE-570	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - Instrumentation	481	03-Apr-24 A	18-Oct-25	-263	[Green bar from 03-Apr-24 to 18-Oct-25]																														
PRE-560	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - LALG	349	16-Jul-24 A	15-Oct-25	-279	[Green bar from 16-Jul-24 to 15-Oct-25]																														
PRE-580	Submittal/Procure/Manufacture/Deliver Main Stream Bio-Reactor E&M Equip - MAC	138	01-Nov-24	18-Mar-25	-68	[Green bar from 01-Nov-24 to 18-Mar-25]																														
Tertiary Treatment System																																				
PRE-610	Submittal/Procure/Manufacture/Deliver TTS Equip - Pumping system	495	19-Jul-22 A	20-Nov-24	32	[Green bar from 19-Jul-22 to 20-Nov-24]																														
PRE-600	Submittal/Procure/Manufacture/Deliver TTS Equip - UV disinfection system	105	08-Sep-22 A	18-Mar-25	-86	[Green bar from 08-Sep-22 to 18-Mar-25]																														
PRE-240	Submittal/Procure/Manufacture/Deliver TTS Equip - Disc Filter	600	27-Sep-22 A	17-Apr-25	-116	[Green bar from 27-Sep-22 to 17-Apr-25]																														
PRE-590	Submittal/Procure/Manufacture/Deliver TTS Equip - Chemical dosing system	480	18-Nov-22 A	15-Feb-25	-95	[Green bar from 18-Nov-22 to 15-Feb-25]																														
PRE-430	Submittal/Procure/Manufacture/Deliver TTS Equip - Penstocks and stoplogs	435	30-Nov-22 A	08-Jun-25	-168	[Green bar from 30-Nov-22 to 08-Jun-25]																														
PRE-420	Submittal/Procure/Manufacture/Deliver TTS Equip - LALG	151	27-Apr-23 A	08-Aug-25	-229	[Green bar from 27-Apr-23 to 08-Aug-25]																														
PRE-690	Submittal/Procure/Manufacture/Deliver TTS Equip - DDU402	506	07-Sep-23 A	28-Aug-25	-249	[Green bar from 07-Sep-23 to 28-Aug-25]																														
Electrical and Control System																																				
PRE-660	Submittal/Procure/Manufacture/Deliver Electrical and Control System - SCADA and instrumentation	420	30-Apr-22 A	28-Nov-24	-252	[Green bar from 30-Apr-22 to 28-Nov-24]																														
PRE-670	Submittal/Procure/Manufacture/Deliver Electrical and Control System - Armoured Cable	203	21-Dec-22 A	13-Nov-24	-282	[Green bar from 21-Dec-22 to 13-Nov-24]																														
Site Establishment Works																																				
Portion 3 - PST, SDB, Admin, Bldg																																				
PS-140	Portion 3 - Carry out RAP	24	21-Aug-24 A	28-Nov-24	-50	[Green bar from 21-Aug-24 to 28-Nov-24]																														
PS-150	Portion 3 - Submit Remediation Report	18	29-Nov-24	19-Dec-24	-50	[Green bar from 29-Nov-24 to 19-Dec-24]																														
Statutory Submission & Approval																																				
WSD Submission & Approval																																				
WSD-1030	WSD - Form WW046 Part 1 and 2 PM&WSD review and approval	90	26-Jun-24 A	17-Dec-24	-291	[Green bar from 26-Jun-24 to 17-Dec-24]																														
EMSD Submission & Approval																																				
Biogas System (ATAL)																																				
Phase 1																																				
ATAL-FS-020	Form 105 for Biogas Holder Tank 1 (Submission and Approval Period)	184	03-Jun-24 A	19-Jan-25	257	[Green bar from 03-Jun-24 to 19-Jan-25]																														
EPD Submission & Approval for VEP																																				
EPD-1020	EPD - VEP Submission to DSD and EPD	28	21-Jun-24 A	08-Nov-24	-122	[Green bar from 21-Jun-24 to 08-Nov-24]																														
EPD-1030	EPD - VEP Rev to DSD and EPD	7	08-Nov-24	15-Nov-24	-122	[Green bar from 08-Nov-24 to 15-Nov-24]																														
EPD-1060	EPD - VEP Closure	28	16-Nov-24	13-Dec-24	-122	[Green bar from 16-Nov-24 to 13-Dec-24]																														
EPD-1070	EPD - VEP approval	7	14-Dec-24	20-Dec-24	-122	[Green bar from 14-Dec-24 to 20-Dec-24]																														
Zone 1 Construction																																				
CLP Substations No. 1 & 2																																				
CLP Substation No. 1 & 2 & DSD 11kV Switchgear - GRC Cladding																																				
CLP-1590	CLP Substation No.1 & 2 & DSD 11kV Switchgear-GRC cladding-fabrication	60	21-Feb-24 A	06-Dec-24	620	[Green bar from 21-Feb-24 to 06-Dec-24]																														
CLP-1600	CLP Substation No.1 & 2 & DSD 11kV Switchgear-GRC cladding-installation	75	16-Sep-24 A	21-Jan-25	606	[Green bar from 16-Sep-24 to 21-Jan-25]																														
Modification of Existing Emergency Bypass Chamber																																				
Emergency Bypass Chamber - Foundation and ELS																																				
M-3650	IW - Modification of Existing Emergency Bypass Chamber - Tam Grout (Vertical Grout)	13	15-Oct-24 A	01-Nov-24	-315	[Green bar from 15-Oct-24 to 01-Nov-24]																														
M-1270	IW - Modification of Existing Emergency Bypass Chamber-Excavation: 1st layer 4.5 to +3.5mPD (253m3)	2	02-Nov-24	04-Nov-24	-315	[Green bar from 02-Nov-24 to 04-Nov-24]																														
M-3070	IW - Modification of Existing Emergency Bypass Chamber-Strut Installation @ +4.0mPD	6	05-Nov-24	11-Nov-24	-315	[Green bar from 05-Nov-24 to 11-Nov-24]																														
M-3060	IW - Modification of Existing Emergency Bypass Chamber-Excavation: 2nd layer +3.5 to +1.0mPD (833m3)	2	12-Nov-24	13-Nov-24	-315	[Green bar from 12-Nov-24 to 13-Nov-24]																														
M-3090	IW - Modification of Existing Emergency Bypass Chamber-Strut Installation @ +1.5mPD	6	14-Nov-24	20-Nov-24	-315	[Green bar from 14-Nov-24 to 20-Nov-24]																														
M-3340	IW - Modification of Existing Emergency Bypass Chamber-Excavation: 3rd layer +1.0 to -2.0mPD (759m3)	2	21-Nov-24	22-Nov-24	-315	[Green bar from 21-Nov-24 to 22-Nov-24]																														
M-3350	IW - Modification of Existing Emergency Bypass Chamber-Strut Installation @ -1.5mPD	6	23-Nov-24	29-Nov-24	-315	[Green bar from 23-Nov-24 to 29-Nov-24]																														
M-3360	IW - Modification of Existing Emergency Bypass Chamber-Excavation: FEL-2 to -3.8mPD (841m3)	2	30-Nov-24	02-Dec-24	-315	[Green bar from 30-Nov-24 to 02-Dec-24]																														



Paul Y
保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE


- Remaining Level of Eff...
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 48- 3MRP (Oct 24)

Project ID : DWPr43_241118r1
Layout : DC201910 MPR48-3MRP
Page 3 of 9

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
31-Oct-24	Rev. 0		




- █ Remaining Level of Effort
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 48- 3MRP (Oct 24)

Project ID : DWPr43_241118r1
 Layout : DC201910 MPR48-3MRP
 Page 6 of 9

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
31-Oct-24	Rev. 0		



Contract DC/2019/10 - YLEPP - Main Works for Stage 1
Monthly Progress Report No. 48- 3MRP (Oct 24)

Project ID : DWPr43_241118r1
 Layout : DC201910 MPR48-3MRP
 Page 7 of 9

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
31-Oct-24	Rev. 0		



- Remaining Level of Effort
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	Gantt Chart																													
						October					November					December					January					February					March				
						29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	02	09	16	23	30	06		
Z3S3-6290	STB - Zone B - Structure (+3.5 to +6mPD) Ground Floor @ +6.0mPD	12	04-Oct-24	22-Oct-24	-44	[Gantt Bar: 04-Oct-24 to 22-Oct-24]																													
Z3S3-6300	STB - Zone B - Waterproof basins and Remove remaining S2	5	18-Dec-24	23-Dec-24	-44	[Gantt Bar: 18-Dec-24 to 23-Dec-24]																													
STB - Superstructure Zone B																																			
Z3S3-6250	STB - Zone B - Structure (+6.0 to +12.5mPD) First Floor @ +13.5mPD	20	13-Nov-24	05-Dec-24	-71	[Gantt Bar: 13-Nov-24 to 05-Dec-24]																													
Z3S3-6260	STB - Zone B - Structure (+12.5 to +13.5mPD) First Floor double slab @ +13.5mPD	10	06-Dec-24	17-Dec-24	-71	[Gantt Bar: 06-Dec-24 to 17-Dec-24]																													
STB - Structure Zone C (KD10)																																			
STB - Substructure Zone C																																			
Z3S3-2630	STB - Zone C - Structural Wall/Column (+3.5 to +6mPD) & Ground Floor Slab @ +6.0mPD	10	16-Sep-24	08-Oct-24	A	[Gantt Bar: 16-Sep-24 to 08-Oct-24]																													
STB - Superstructure Zone C																																			
Z3S3-2710	STB - Zone C - Structure (+6.0 to +12.5/13.5mPD) First Floor @ +13.5mPD	10	09-Oct-24	26-Oct-24	A	[Gantt Bar: 09-Oct-24 to 26-Oct-24]																													
Z3S3-2740	STB - Zone C - Structure (+12.5/13.5 to +18.3mPD) Roof Floor @ +18.3mPD	10	28-Oct-24	12-Nov-24	-181	[Gantt Bar: 28-Oct-24 to 12-Nov-24]																													
Z3S3-2720	STB - Zone C - Construct concrete plinth for PV panel installation (4nos, 1nos/day/ang, 1gang)	12	20-Nov-24	03-Dec-24	A	[Gantt Bar: 20-Nov-24 to 03-Dec-24]																													
Z3S3-2780	STB - Zone C - CM&I Structural Works of Roof Floor & handover to PV's contractor	2	03-Dec-24	03-Dec-24	-187	[Gantt Bar: 03-Dec-24 to 03-Dec-24]																													
STB : Water Tightness Test																																			
STB : Water Tightness Test Zone A																																			
Z3S3-6310	STB - Zone A - Concrete gain strength (slab +6mPD)	7	04-Nov-24	11-Nov-24	-60	[Gantt Bar: 04-Nov-24 to 11-Nov-24]																													
Z3S3-6320	STB - Zone A - Remove formwork and concrete defect works for water test	7	12-Nov-24	19-Nov-24	-60	[Gantt Bar: 12-Nov-24 to 19-Nov-24]																													
Z3S3-6330	STB - Zone A - Water Tight Test (water height=6.15m,plug=1d,fill=4d,absorption=7d,seal=7d,remove=1d)	20	20-Nov-24	12-Dec-24	-60	[Gantt Bar: 20-Nov-24 to 12-Dec-24]																													
STB : Water Tightness Test Zone B																																			
Z3S3-6340	STB - Zone B - Concrete gain strength (slab +6mPD)	7	01-Nov-24	08-Nov-24	-58	[Gantt Bar: 01-Nov-24 to 08-Nov-24]																													
Z3S3-6350	STB - Zone B - Remove formwork and concrete defect works for water test	7	09-Nov-24	16-Nov-24	-58	[Gantt Bar: 09-Nov-24 to 16-Nov-24]																													
Z3S3-6360	STB - Zone B - Water Tight Test (water height=6.15m,plug=1d,fill=4d,absorption=7d,seal=7d,remove=1d)	20	18-Nov-24	10-Dec-24	-58	[Gantt Bar: 18-Nov-24 to 10-Dec-24]																													
STB : Water Tightness Test Zone C																																			
Z3S3-6390	STB - Zone C - Concrete gain strength (slab +6mPD)	7	01-Nov-24	08-Nov-24	-58	[Gantt Bar: 01-Nov-24 to 08-Nov-24]																													
Z3S3-6400	STB - Zone C - Remove formwork and concrete defect works for water test	7	09-Nov-24	16-Nov-24	-58	[Gantt Bar: 09-Nov-24 to 16-Nov-24]																													
Z3S3-6320	STB - Zone C - Water Tight Test (water height=6.15m,plug=1d,fill=4d,absorption=7d,seal=7d,remove=1d)	20	18-Nov-24	10-Dec-24	-58	[Gantt Bar: 18-Nov-24 to 10-Dec-24]																													
STB : ABWF																																			
STB : ABWF (-1.5 to +6.0mPD)																																			
Z3S3-6980	STB - Remove backdrop and falsework for ABWF work (-1.5 to +6mPD)	7	13-Dec-24	20-Dec-24	-60	[Gantt Bar: 13-Dec-24 to 20-Dec-24]																													
Z3S3-2790	STB - ABWF Works (1st floor E&M handover) @ below ground floor (+1.5 to +6mPD)	18	21-Dec-24	14-Jan-25	-60	[Gantt Bar: 21-Dec-24 to 14-Jan-25]																													
Z3S3-6210	STB - ABWF Works (lining for E&M handover) (scallops=1d, surface prep=1d, install=4d, testing=1d)	7	21-Dec-24	31-Dec-24	-49	[Gantt Bar: 21-Dec-24 to 31-Dec-24]																													
STB : ABWF (+6.0 to +18.3mPD)																																			
Z3S3-6020	STB - Concrete gain strength (slab +13.5 to +18.3mPD)	7	18-Dec-24	27-Dec-24	-71	[Gantt Bar: 18-Dec-24 to 27-Dec-24]																													
Z3S3-6010	STB - Remove backdrop and falsework for ABWF work (+6.0 to +18.3mPD)	7	28-Dec-24	04-Jan-25	-71	[Gantt Bar: 28-Dec-24 to 04-Jan-25]																													
Z3S3-4540	STB - ABWF Works (1st floor E&M handover) @ above ground floor (+6.0 to +18.3mPD)	18	07-Jan-25	27-Jan-25	-71	[Gantt Bar: 07-Jan-25 to 27-Jan-25]																													
STB : ABWF (above +18.3mPD roof)																																			
Z3S3-4560	STB - ABWF Works @ roof (+18.0 to +21.1mPD)	90	13-Dec-24	03-Apr-25	285	[Gantt Bar: 13-Dec-24 to 03-Apr-25]																													
STB - E&M Installation																																			
Z3S3-2799	STB - E&M Handover	0	28-Jan-25		-71	[Gantt Bar: 28-Jan-25 to 28-Jan-25]																													
STB E&M : Pump Room Floor @ -1.5mPD																																			
Lifting Appliance x 6 sets																																			
Z3S3-4010	STB - LALG(LA-05-01) - Monorail @ -1.5mPD - Thickening Centrifuge Feed Pump	39	28-Jan-25	17-Mar-25	52	[Gantt Bar: 28-Jan-25 to 17-Mar-25]																													
Z3S3-4020	STB - LALG(LA-05-02) - Monorail @ -1.5mPD - Digester Feed Pump	39	28-Jan-25	17-Mar-25	52	[Gantt Bar: 28-Jan-25 to 17-Mar-25]																													
Z3S3-4030	STB - LALG(LA-05-03) - Monorail @ -1.5mPD - Jet/Mixer for Thickening Sludge Holding Tank No.1	39	28-Jan-25	17-Mar-25	-27	[Gantt Bar: 28-Jan-25 to 17-Mar-25]																													
Z3S3-4040	STB - LALG(LA-05-04) - Monorail @ -1.5mPD - Digester Feed Pump	39	28-Jan-25	17-Mar-25	52	[Gantt Bar: 28-Jan-25 to 17-Mar-25]																													
Z3S3-4050	STB - LALG(LA-05-05) - Monorail @ +6.0mPD - For Pump Room Floor	39	28-Jan-25	17-Mar-25	-68	[Gantt Bar: 28-Jan-25 to 17-Mar-25]																													
STB E&M : Thickening Centrifuge Hall and Polymer Area @ +6.0mPD																																			
Lifting Appliance x 1 Set																																			
Z3S3-4190	STB - LALG(LA-05-06) - EOT @ +6.0mPD - Centrifuge	39	28-Jan-25	17-Mar-25	2	[Gantt Bar: 28-Jan-25 to 17-Mar-25]																													
Polymer Preparation and Dosing System																																			
Z3S3-4200	STB - Unloading of Polymer Preparation Unit tools accessories x 2 sets	9	28-Jan-25	10-Feb-25	26	[Gantt Bar: 28-Jan-25 to 10-Feb-25]																													
Sludge Thickening and Discharge System																																			
Z3S3-4210	STB - Unloading of Polymer Mixing tanks and Polymer Storage Tank x 5 nos	9	28-Jan-25	10-Feb-25	-1	[Gantt Bar: 28-Jan-25 to 10-Feb-25]																													
STB E&M : Transformer Room @ +6.0mPD																																			
Z3S3-4300	STB - Installation of Transformer	140	28-Jan-25	22-Jul-25	-18	[Gantt Bar: 28-Jan-25 to 22-Jul-25]																													
STB E&M : LV Switch Room and VFD Room @ +13.5mPD																																			
Z3S3-4310	STB - LVSB Installation	60	28-Jan-25	11-Apr-25	-47	[Gantt Bar: 28-Jan-25 to 11-Apr-25]																													
Zone 3 Middle Portion (Z3M)																																			
Demolition																																			
Existing SDT 14																																			
SDT No.2 (Water)																																			
Z3S7-2130	Tanker-away scheme - Tank Emptying (return 200m3 per day to Inlet)	24	01-Nov-24	28-Nov-24	-171	[Gantt Bar: 01-Nov-24 to 28-Nov-24]																													
Z3S7-2135	Tanker-away scheme - Demolish Existing SDT2 (decommission+superstructure)	18	18-Dec-24	10-Jan-25	-187	[Gantt Bar: 18-Dec-24 to 10-Jan-25]																													
Z3S7-2030	Tanker-away scheme - Demolish Existing SDT2 (underground structure)	18	11-Jan-25	11-Feb-25	-187	[Gantt Bar: 11-Jan-25 to 11-Feb-25]																													
SDT No.4 (Sludge)																																			
Z3S7-2170	Tanker-away scheme - Tank Emptying (residue by pumping to SDT3)	60	12-Sep-24	26-Nov-24	-187	[Gantt Bar: 12-Sep-24 to 26-Nov-24]																													
Z3S7-2175	Tanker-away scheme - Demolish Existing SDT4 (decommission+superstructure)	18	27-Nov-24	17-Dec-24	-187	[Gantt Bar: 27-Nov-24 to 17-Dec-24]																													
Z3S7-2180	Tanker-away scheme - Demolish Existing SDT4 (underground structure)	24	18-Dec-24	17-Jan-25	-187	[Gantt Bar: 18-Dec-24 to 17-Jan-25]																													
SDT No.3 (Sludge) + Compressor House																																			
Z3S7-2190	Tanker-away scheme - Purging and open tank top manhole (no remaining biggas)	5	20-Nov-24	25-Nov-24	-168	[Gantt Bar: 20-Nov-24 to 25-Nov-24]																													
Z3S7-2200	Tanker-away scheme - Tank Emptying by filter press (200m3 per day)	18	26-Nov-24	16-Dec-24	-161	[Gantt Bar: 26-Nov-24 to 16-Dec-24]																													
Z3S7-2210	Tanker-away scheme - Tank Emptying (residue by pumping)	7	17-Dec-24	24-Dec-24	-161	[Gantt Bar: 17-Dec-24 to 24-Dec-24]																													
Z3S7-2220	Tanker-away scheme - UJU Decommission	5	27-Dec-24	02-Jan-25	-161	[Gantt Bar: 27-Dec-24 to 02-Jan-25]																													
SDT No.1 (Water)																																			
Z3S7-2240	Tanker-away scheme - Tank Emptying (return 30m3 per day to Inlet)	60	12-Sep-24	26-Nov-24	-158	[Gantt Bar: 12-Sep-24 to 26-Nov-24]																													
Z3S7-2250	Tanker-away scheme - Tank Emptying (return 200m3 per day to Inlet)	7	27-Nov-24	04-Dec-24	-158	[Gantt Bar: 27-Nov-24 to 04-Dec-24]																													
Z3S7-2255	Tanker-away scheme - Demolish Existing SDT1 (decommission+superstructure)	18	11-Jan-25	04-Feb-25	-187	[Gantt Bar: 11-Jan-25 to 04-Feb-25]																													
Zone 3 South Portion (Z3S)																																			
Demolition																																			
Z3S4-2010	Demolish Temporary Sludge Holding Tank (200m3)	24	01-Nov-24	28-Nov-24	302	[Gantt Bar: 01-Nov-24 to 28-Nov-24]																													
Z3S4-2000	Demolish Gas Holder GH2 (12)	24	02-Dec-24	31-Dec-24	264	[Gantt Bar: 02-Dec-24 to 31-Dec-24]																													
Sludge Digester No. 1-3 (SD1-3)																																			
SD1-3: Foundation and ELS																																			
SD1-3: Excavation and Strut Installation																																			
SD1-3: ELS																																			
Z3S3-6760	Sludge Digester No. 1-3 - Prebidding Strut S4 (2.7mPD) (4 cycle, 5 struts/cycle/day, 16 struts)	12	14-Oct-24	18-Oct-24	A	[Gantt Bar: 14-Oct-24 to 18-Oct-24]																													
Z3S3-6240	Sludge Digester No. 1-3 - ELS Excavation (+3.2 to +5.5mPD, 6640m3 @ 500m3/d)	5	17-Oct-24	31-Oct-24	A	[Gantt Bar: 17-Oct-24 to 31-Oct-24]																													
Z3S3-6600	Sludge Digester No. 1-3 - Strut Installation S5 (4.0mPD)	15	25-Oct-24	27-Nov-24	-141	[Gantt Bar: 25-Oct-24 to 27-Nov-24]																													
Z3S3-6760	Sludge Digester No. 1-3 - Prebidding Strut S5 (4.0mPD) (4 cycle, 5 struts/cycle/day, 16 struts)	5	26-Nov-24	30-Nov-24	-141	[Gantt Bar: 26-Nov-24 to 30-Nov-24]																													
Z3S3-6810	Sludge Digester No. 1-3 - ELS Excavation (+5.5 to +7.5mPD, 4904m3 @ 500m3/d)	10	29-Nov-24	10-Dec-24	-141	[Gantt Bar: 29-Nov-24 to 10-Dec-24]																													



■ Remaining Level of Ef...
■ Actual Work
■ Remaining Work
■ Critical Remaining Work
◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 48- 3MRP (Oct 24)

Project ID : DWPr43_241118r1
 Layout : DC201910 MPR48-3MRP
 Page 8 of 9

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
31-Oct-24	Rev. 0		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Total Float	October							November							December							January							February							March							April													
						29	06	13	20	27	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10	17	24	31	07	14	21	28	04	11	18	25	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	
Z3S3-3620	Sludge Digester No. 1-3 - Strut Installation S6 (7mPD)	18	05-Dec-24	27-Dec-24	-141																																																								
Z3S3-5770	Sludge Digester No. 1-3 - Preloading Strut S6 (7mPD) (4 cycle, 5 strut/cycle/day, 16 struts)	5	24-Dec-24	31-Dec-24	-141																																																								
Z3S3-3630	Sludge Digester No. 1-3 - ELS Excavation (7.5 to -9.0mPD, 3678m3 @ 500m3/d)	8	30-Dec-24	06-Jan-25	-141																																																								
SD 1-3 - Formation Level																																																													
Z3S3-6070	Sludge Digester No. 1-3 - Plate Load Test SD-PLT1, SD-PLT2 & SD-PLT3 (3 nos, 3 sets)	8	09-Jan-25	17-Jan-25	-141																																																								
Z3S3-5570	Sludge Digester No. 1-3 - 300mm thk concrete blinding (back-prop)	2	18-Jan-25	20-Jan-25	-141																																																								
Z3S3-5580	Sludge Digester No. 1-3 - Concrete blinding (back-prop) (gain strength)	4	21-Jan-25	24-Jan-25	-141																																																								
Z3S3-5590	Sludge Digester No. 1-3 - Remove S6 and S5	6	25-Jan-25	04-Feb-25	-141																																																								
Biogas Holder No. 1 (BH1)																																																													
BH1 - E&M Installation																																																													
ATALZ3BH1010	BH No. 1 - Installation of pipework and instrumentation in Biogas Holder Valve Chamber No.4	52	26-Jan-24	05-Nov-24	248																																																								
ATALZ3BH1020	BH No. 1 - Instrumentation	30	08-Jul-24	05-Nov-24	248																																																								
ATALZ3BH1030	BH No. 1 - Installation of Biogas Booster Pump No.1 & 2	30	08-Jul-24	05-Nov-24	248																																																								
ATALZ3BH1040	BH No. 1 - Electrical works (Cable wiring, termination, lightning arrester) (To all power source unit (LV/SB@STB energy)	18	08-Jul-24	05-Nov-24	248																																																								
ATALZ3BH2485	BH No. 1 - Disk assembly inside tank, raise disk, painting on both side	18	15-Jul-24	05-Nov-24	208																																																								
ATALZ3BH2495	BH No. 1 - Membrane flang and wooden planks installation	21	06-Nov-24	29-Nov-24	208																																																								
ATALZ3BH2505	BH No. 1 - Installation of tank accessories (telescopic guide, staircase, safety valve, sensors) and touch-up paint	15	30-Nov-24	17-Dec-24	208																																																								
ATALZ3BH2515	BH No. 1 - Specialist inspection on structure and membrane	4	18-Dec-24	21-Dec-24	208																																																								
BH1 - Testing & Commissioning																																																													
ATALZ3BH2070	BH No. 1 - T&C - E&MSAT of Biogas Holder No.1 (using Air to test membrane only)	15	23-Dec-24	11-Jan-25	208																																																								
ATALZ3BH2090	BH No. 1 - T&C - E&MSAT of whole Biogas Holder No.1 and associated valve and pipework (N2 Purging)	20	23-Dec-24	17-Jan-25	208																																																								
ATALZ3BH2100	BH No. 1 - T&C - E&MSAT of Biogas Booster Pump No.1 & 2	20	23-Dec-24	17-Jan-25	208																																																								
ATALZ3BH1050	BH No. 1 - Early System Commissioning without H2S Removal System	30	18-Jan-25	16-Feb-25	257																																																								
BH1 - Diverston Works																																																													
Z3S7-2070	BH No. 1 - Temporary system and associated pipework for early commissioning of BH1	30	11-Dec-24	17-Jan-25	208																																																								



- Remaining Level of Ef...
- Actual Work
- Remaining Work
- Critical Remaining Work
- ◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Monthly Progress Report No. 48- 3MRP (Oct 24)


Project ID : DWPr43_241118r1
 Layout : DC201910 MPR48-3MRP
 Page 9 of 9

Monthly Progress Report - 3MRP			
Date	Revision	Checked	Approved
31-Oct-24	Rev. 0		


Appendix B

Project Organization Chart

LEGEND:



LINE OF COMMUNICATION



PROJECT

YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION

CLIENT

渠務署
Drainage Services Department

CONSULTANT

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

ISSUE/REVISION

I/R	DATE	DESCRIPTION	CHK.

STATUS

SCALE

A3 1 : 40000

DIMENSION UNIT

METRES

KEY PLAN

PROJECT NO.

60505476

CONTRACT NO.

CE 3/2015 (DS)

SHEET TITLE

PROJECT ORGANISATION

SHEET NUMBER

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or related upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the master dimensions.

Appendix C

Action and Limit Levels

Action and Limit Levels for Air Quality

Parameters	Action Level	Limit Level
1-hour TSP Level in $\mu\text{g}/\text{m}^3$	¹ For baseline level $\leq 384 \mu\text{g}/\text{m}^3$, Action level = (baseline level * 1.3 + Limit level)/2; For baseline level $> 384 \mu\text{g}/\text{m}^3$, Action level = Limit level	500 $\mu\text{g}/\text{m}^3$

Notes:

1. The Action Level for 1-hour TSP Level:

a) AM1 = $(63 \times 1.3 + 500) / 2 = 291 \mu\text{g}/\text{m}^3$;

b) AM2 = $(70 \times 1.3 + 500) / 2 = 296 \mu\text{g}/\text{m}^3$.

Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) *

Notes:

1. If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.

2. Correction of +3 dB(A) shall be made to the free field measurements.

Action and Limit Levels for Water Quality

Parameters	Action Levels	Limit Levels
Construction Phase Water Quality Monitoring		
DO in mg/L (Surface, Middle & Bottom) ²	<u>Surface & Middle</u> 5%-ile of baseline data for surface and middle layer. <u>Bottom</u> 5%-ile of baseline data for bottom layer.	<u>Surface & Middle</u> 4 mg/L or 1%-ile of baseline data for surface and middle layer. <u>Bottom</u> 2 mg/L or 1%-ile of baseline data for bottom layer.
SS in mg/L (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day	99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day
Turbidity in NTU (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day	99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day

Notes:

1. "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths;

2. For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits;

3. For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits

Action and Limit Levels for Ecology

Active Ardeid Night Roost Survey

As there are no specific guidelines on noise thresholds for roosting ardeids, the Action and Limit levels specified in below table were based on study conducted on exploring behavioural responses of shorebirds to impulsive noise (Wright et al. 2010).

Time Period	Action Level	Limit Level
after 17:30 during dry season after 18:00 during wet season	65.5 dB(A) ¹	72.2 dB(A) ²

Notes:

1. Behavioural response of some kind more likely to occur
2. Flight with abandonment of the site becomes the most likely outcome of the disturbance

Ecological Monitoring of Birds

Method	Parameters	Action Level ³	Limit Level ³
Transect	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community	Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey.	Significant decline in any of these parameters for three consecutive months.
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		
Point Count	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		



Notes:

1. Significant decline in abundance will be determined using two-tailed t-test, $\alpha = 0.05$.
2. Significant decline in species diversity will be determined using the Hutcheson t-test, two tailed.
3. Response will be triggered if any of the above level is reached for each parameter

Appendix D




Graphical Presentation of Monitoring Data

Air Quality Monitoring Results



Air Quality Monitoring Results


Noise Monitoring Results




Noise Monitoring Results

Water Quality Monitoring Results


Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide




Ecology Monitoring Results for


Contract No. SPW 02/2023

Environmental Team for Construction of Yuen long
Effluent Polishing Plant Stage 1


Appendix F.3.1 Abundance of all avifauna species throughout the monitoring period




Appendix F.3.2 Abundance of avifauna species with conservation importance throughout the monitoring period




Appendix F.4.1 Species richness of all avifauna species throughout the monitoring period




Appendix F.4.2 Species richness of avifauna species with conservation importance throughout the monitoring period



Appendix F.5.1 Shannon Diversity Index values of all avifauna species throughout the monitoring period



Appendix F.5.2 Shannon Diversity Index values of avifauna species with conservation importance throughout the monitoring period



Appendix E

Event and Action Plans

Event and Action Plan for Air Quality (Construction Dust)

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform Contractor, IEC and ER; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source; 2. Inform Contractor, IEC and ER; 3. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with Contractor, IEC and ER; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate.
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Noise (Construction)

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Water Quality Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Consider changes of working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

Event and Action Plan for Ecology Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix F
Waste Flow Table

Waste Flow Table for Year 2024											
Monthly Ending	Total Quantity Generated	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of Non-inert C&D Wastes Generated Monthly				
		Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2024 Jan	11,180.54	Nil	Nil	Nil	11,103.51	Nil	Nil	0.25	Nil	Nil	76.86
2024 Feb	39,622.50	Nil	Nil	Nil	39,511.96	Nil	10.78	0.01	Nil	Nil	99.74
2024 Mar	28,642.82	Nil	Nil	Nil	28,422.00	Nil	94.04	0.10	Nil	Nil	126.76
2024 Apr	36,811.58	Nil	Nil	Nil	36,608.65	Nil	75.49	0.10	Nil	Nil	127.33
2024 May	3,275.68	Nil	Nil	Nil	3,161.67	Nil	Nil	0.15	Nil	Nil	113.86
2024 Jun	2,331.53	Nil	Nil	Nil	2,241.60	Nil	Nil	0.11	Nil	Nil	89.82
2024 Jul	149.30	Nil	Nil	Nil	Nil	Nil	52.39	0.22	0.01	Nil	96.68
2024 Aug	6,992.94	Nil	Nil	Nil	6,861.16	Nil	Nil	0.1	0.01	Nil	131.67
2024 Sep	1,661.21	Nil	Nil	Nil	1,552.32	Nil	85.87	0.14	Nil	Nil	108.75
2024 Oct	11,122.61	Nil	Nil	Nil	10,888.25	Nil	36.52	0.10	0.03	Nil	197.71
2024 Nov	5,680.71	Nil	Nil	Nil	5,498.98	Nil	Nil	0.14	Nil	1.00	190.59
2024 Dec	8,151.40	Nil	Nil	Nil	8,017.09	2,125.45	Nil	0.10	0.10	Nil	134.11
Total	155,622.82	Nil	Nil	Nil	153,867.19	2,125.45	355.09	1.52	0.15	1.00	1,493.88

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.
- 3) Updated figures are presented during the reporting month.

Sources/ reference of the waste flow data; From the Contractor

Appendix G
Implementation Status of Environmental Mitigation
Measures

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Air Quality Impact (Construction Phase)			
3.6.1.6	Watering once per every two hours on active works areas to reduce dust emission.	All active works areas during construction phase	Implemented
3.8.1.1	Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices listed below shall be carried out to further minimize construction dust impact:		
	<ul style="list-style-type: none"> Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. 	Construction Sites	Implemented
	<ul style="list-style-type: none"> Use of frequent watering for particularly dusty construction areas and areas close to ASRs. 		Implemented
	<ul style="list-style-type: none"> Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. 		Implemented
	<ul style="list-style-type: none"> Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. 		Implemented
	<ul style="list-style-type: none"> Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. 		Implemented
	<ul style="list-style-type: none"> Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. 		Implemented
	<ul style="list-style-type: none"> Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. 		N/A
	<ul style="list-style-type: none"> Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. 		Implemented
	<ul style="list-style-type: none"> Imposition of speed controls for vehicles on site haul roads. 		Implemented
	<ul style="list-style-type: none"> Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. 		Implemented
<ul style="list-style-type: none"> Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 	Implemented		

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Noise Impact (Construction Phase)			
4.8.1	Movable noise barriers are recommended for hydraulic breakers mounted on excavators to be adopted during construction.	Construction Sites	N/A
	Good site practices listed below and the noise control requirements stated in EPD's "Recommended Pollution Control Clauses for Construction Contracts" should be included in the Contract Specification for the Contractors to follow and should be implemented to further minimize the potential noise impacts during the construction phase of the Project.		Implemented
	<ul style="list-style-type: none"> • Quiet PME, such that those listed in EPD's Quality Powered Mechanical Equipment, should be considered for construction works to further minimize the potential construction noise impact. 		Implemented
	<ul style="list-style-type: none"> • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme. 		Implemented
	<ul style="list-style-type: none"> • Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme. 		Implemented
	<ul style="list-style-type: none"> • Mobile plant, if any, should be sited as far away from noise sensitive receivers (NSRs) as possible. 		N/A
	<ul style="list-style-type: none"> • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. 		Implemented
	<ul style="list-style-type: none"> • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs • Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 		N/A
Water Quality Impact (Construction Phase)			
5.8.1.2	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities	Construction Sites / Construction Phase	Implemented
5.8.1.3	All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Implemented
5.8.1.4	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.5 - 5.8.1.6	The site practices outlined in ProPECC PN 1/94 "Construction Site Drainage" should be followed where applicable to minimise surface run-off and the chance of erosion. Surface run-off from construction sites should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	Construction Sites / Construction Phase	Implemented

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.7	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding.	Construction Sites / Construction Phase	Implemented
5.8.1.8	Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces.	Construction Sites / Construction Phase	Implemented
5.8.1.9	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary	Construction Sites / Construction Phase	Implemented
5.8.1.10	Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Construction Sites / Construction Phase	Implemented
5.8.1.11	Construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms	Construction Sites / Construction Phase	Implemented
5.8.1.12	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Construction Sites / Construction Phase	Implemented
5.8.1.13	The practices outlined in Environment, Transport and Works Bureau (ETWB) TC (Works) No. 5/2005 Protection of natural streams/ rivers from adverse impacts arising from construction works” should also be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems.	Construction Sites / Construction Phase	Implemented
5.8.1.14	Sufficient chemical toilets should be provided in the works areas. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.15	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment.	Construction Sites / Construction Phase	Implemented
5.8.1.16	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The WDO (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes.	Construction Sites / Construction Phase	Implemented
5.8.1.17	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Construction Sites / Construction Phase	N/A
5.8.1.18	Disposal of chemical wastes should be carried out in compliance with the WDO. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be followed to avoid leakage or spillage of chemicals.	Construction Sites / Construction Phase	Implemented
5.8.1.19	All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS).	Construction Sites / Construction Phase	Implemented
5.8.2.11	Chemical should be stored on site at bunded area and separate drainage system as appropriate should be provided to avoid any spilled chemicals from entering the storm drain in case of accidental spillage. Also, adequate tools for cleanup of spilled chemicals should be stored on site and appropriate training shall be provided to staffs to further prevent potential adverse water quality impacts from happening.	Project site / Design and Operation Phase	Implemented

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Waste Management Implication (Construction Phase)			
6.6.1.3	<u>Good Site Practices</u> Recommendations for good site practices during the construction phase include:	Construction Sites	
	<ul style="list-style-type: none"> Nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; 		Implemented
	<ul style="list-style-type: none"> Training of site personnel in proper waste management and chemical waste handling procedures; 		Implemented
	<ul style="list-style-type: none"> Provision of sufficient waste reception/ disposal points, of a suitable vermin-proof design that minimises windblown litter; 		N/A
	<ul style="list-style-type: none"> Arrangement for regular collection of waste for transport off-site and final disposal; 		Implemented
	<ul style="list-style-type: none"> Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; 		Implemented
	<ul style="list-style-type: none"> Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 		Implemented
	<ul style="list-style-type: none"> A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and A WMP should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 19/2005 for details. 		Implemented
6.6.1.5	<u>Waste Reduction Measures</u> Recommendations to achieve waste reduction include:	Construction Sites	
	<ul style="list-style-type: none"> Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; 		Implemented
	<ul style="list-style-type: none"> Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; 		Implemented
	<ul style="list-style-type: none"> Any unused chemicals or those with remaining functional capacity shall be recycled; 		N/A
	<ul style="list-style-type: none"> Maximising the use of reusable steel formwork to reduce the amount of C&D material; 		Implemented
	<ul style="list-style-type: none"> Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; 		Implemented
	<ul style="list-style-type: none"> Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials; 		Implemented
	<ul style="list-style-type: none"> Plan the delivery and stock of construction materials carefully to minimise the amount of surplus waste generated; 		N/A
<ul style="list-style-type: none"> Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as much as possible; and 	N/A		
<ul style="list-style-type: none"> Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering. 	N/A		

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.7	<u>Storage of Waste</u> Recommendations to minimise the impacts include:	Construction Sites	Implemented
	<ul style="list-style-type: none"> Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; 		Implemented
	<ul style="list-style-type: none"> Maintain and clean storage areas routinely; 		Implemented
	<ul style="list-style-type: none"> Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and 		Implemented
6.6.1.8	<u>Collection of Waste</u> Licensed waste haulers should be employed for the collection and transportation of waste generated. The following measures should be enforced to minimise the potential adverse impacts:	Construction Sites	Implemented
	<ul style="list-style-type: none"> Remove waste in timely manner; 		Implemented
	<ul style="list-style-type: none"> Waste collectors should only collect wastes prescribed by their permits; 		Implemented
	<ul style="list-style-type: none"> Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; 		Implemented
	<ul style="list-style-type: none"> Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the WDO (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); 		Implemented
	<ul style="list-style-type: none"> Waste should be disposed of at licensed waste disposal facilities; and 		Implemented
6.6.1.10	<u>Transportation of Waste</u> In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip-ticket system should be established in accordance with DEVB TCW No. 6/2010. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should be installed at the vehicular entrance and exit of the site as additional measures to prevent fly-tipping.	Transportation Route of Waste / Construction Phase	Implemented
6.6.1.12	<u>Construction and Demolition Material</u> Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to maximize the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse	Construction Sites	N/A
6.6.1.13	The excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:	Construction Sites	Implemented
	<ul style="list-style-type: none"> A WMP, which becomes part of the EMP, should be prepared in accordance with ETWB TCW No.19/2005; 		Implemented
	<ul style="list-style-type: none"> A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and 		Implemented
	<ul style="list-style-type: none"> In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to DEVB TCW 06/2010). 		Implemented

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.14	It is recommended that specific areas should be provided by the Contractors for sorting and to provide temporary storage areas (if required) for the sorted materials. Control measures for temporary stockpiles on-site should be taken in order to minimise the noise, generation of dust and pollution of water. These measures include:	Construction Sites	
	<ul style="list-style-type: none"> • Surface of stockpiled soil should be regularly wetted with water especially during dry season; 		Implemented
	<ul style="list-style-type: none"> • Disturbance of stockpile soil should be minimised; 		Implemented
	<ul style="list-style-type: none"> • Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and • Stockpiling areas should be enclosed where space is available. 		Implemented
6.6.1.15	The Contractor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site-specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.	Construction Sites	Implemented
6.6.1.16	The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.	Construction Sites	Implemented
6.6.1.17 – 6.6.1.18	The sediment should be excavated, handled, transported and disposed of in a manner that would minimise adverse environmental impacts. To minimise sediment disposal, it is proposed to reuse the Type 1 sediment generated (e.g. as backfilling materials) as far as possible. Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during excavation, transportation and disposal of the sediment.	Construction Sites	N/A
6.6.1.19	Workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site.	Construction Sites	Implemented
6.6.1.20	For off-site disposal, the basic requirements and procedures specified under ETWB TC(W) No. 34/2002 shall be followed.	Transportation Route of Waste / Construction Phase	Implemented
6.6.1.24	Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).	Construction Sites	Implemented
6.6.1.25	In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.	Construction sites & transportation route of waste / Construction phase	N/A
6.6.1.26	The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.	Transportation route of waste / Construction phase	N/A

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.27	Suitable containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to the licensed CWTC, or other licensed facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Construction and Operation Phases	Implemented
6.6.1.28	It is recommended to place clearly labelled recycling bins at designated locations with convenient access. Other general refuse should be separated from chemical and industrial waste by providing separated bins or skips for storage to maximise the recyclable volume. A reputable licensed waste collector should be employed to remove general refuse on a daily basis to minimise odour, pest and litter impacts.	Construction and Operation Phases	Implemented
6.6.1.29	Should buildings be found with potential ACM, sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work.	Demolition	N/A
Land Contamination			
7.8.1.2 - 7.8.1.3;7.8.2.1	Prior to the commencement of the SI works, a review of the Contamination Assessment Plan (CAP) should be conducted to confirm whether the proposed SI works (e.g. sampling locations, testing parameters etc.) are still valid. Supplementary CAP(s), presenting findings of the review, the latest site conditions and updated sampling strategy and testing protocol, should be submitted to EPD for endorsement. The SI works should be carried out according to EPD's agreed supplementary CAP(s). SI works should be carried out according to the supplementary CAP endorsed by EPD. Following completion of SI works and receipt of laboratory test results, Contamination Assessment Report(s) ((CAR)(s)) should be prepared to present the findings of the SI works and to discuss the presence, nature and extent of contamination. If contamination is identified, Remedial Action Plan(s) ((RAP)(s)) which provides details of the remedial actions for the identified contaminated soil and / or groundwater should be endorsed by EPD. The possible remediation methods are detailed in Section 5.2 of the CAP provided in Appendix 7.1 of the EIA Report, Remediation action, if necessary, will be carried out according to EPD endorsed RAP(s) and Remediation Report(s) (RR(s)) will be submitted after completion of the remediation action. The RR(s) should be endorsed by EPD prior to the commencement of construction works at the respective identified contaminated areas (if any).	Existing YLSTW /Construction Phase (after decommissioning of the concerned facilities / areas but prior to the construction works at the concerned facilities / areas)	Implemented
7.8.3.1	The mitigation measures will be recommended in the RAP and would typically include the following:	Project Site / Construction Phase	
	<ul style="list-style-type: none"> Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; 		Implemented
	<ul style="list-style-type: none"> Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material (or treated soil) after excavation; 		N/A
	<ul style="list-style-type: none"> Stockpiling site(s) shall be lined with impermeable sheeting and bunded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission. If this is not practicable due to frequent usage, regular watering shall be applied. However, watering shall be avoided on stockpiles of contaminated soil to minimise contaminated runoff. 		Implemented
	<ul style="list-style-type: none"> Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; 		Implemented
	<ul style="list-style-type: none"> Speed control for the trucks carrying contaminated materials shall be enforced; 		Implemented
	<ul style="list-style-type: none"> Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and 		Implemented
<ul style="list-style-type: none"> Pollution control measures for air emissions (e.g. from biopile blower and handling of cement), noise emissions (e.g. from blower or earthmoving equipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant regulations and guidelines. 	Implemented		

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Ecological Impact (Terrestrial and Aquatic) (Construction Phase)			
8.10.2.1	<u>Avoidance of Recognised Site of Conservation Importance</u> Construction works are designed to be confined to the boundary of the existing YLSTW that direct impacts on all other sites of conservation importance within the assessment area, including the Ramsar Site, Priority Site, WCA, WBA, SSSI and CA would be avoided.	Project site / Construction Phase	Implemented
8.10.2.3 – 8.10.2.4	<u>Avoidance of Demolition Works Using Breakers Mounted on Excavators and Percussive Piling during Dry Season</u> In order to minimise the construction noise disturbance on overwintering waterbirds, the noisy construction works, i.e. all percussive piling works and demolition using breakers mounted on excavators, would therefore be scheduled outside the dry season (i.e. November to March, which is the peak overwintering period of waterbirds).	Construction sites / Construction Phase	Implemented
8.10.2.5	<u>Restriction of Construction Hours</u> No construction activities with the use of PME should be conducted within 100m from any night roost confirmed by the pre-construction survey after 18:00 during wet season and 17:30 during dry season to avoid disturbance to the nearby ardeids night roosts.	Construction sites / Construction Phase	Implemented
8.10.3.2 – 8.10.3.3	<u>Minimising Construction Noise Disturbance Impacts through Consideration of Alternative Construction Methods</u> Demolition using concrete crusher is quieter than demolition using breaker that its construction noise level is comparable to other general construction activities and concrete crusher would be used for demolition works to be undertaken during dry season months. The quieter foundation methods, including bored piling, raft foundation and shallow foundation, would be adopted as far as possible.	Construction sites / Construction Phase	Implemented
8.10.3.4 – 8.10.3.5	<u>Minimising Construction Noise Disturbance Impacts Through Careful Phasing of Construction Activities</u> Percussive piling works and demolition using breakers mounted on excavators would typically be completed over two wet seasons and not be undertaken in the same construction zone at the same time to localise the construction disturbance and to reduce the duration of high level of disturbances on sensitive wetland habitats and associated waterbirds nearby each construction zone. Facilities in the eastern side of the Project site (i.e. Phase 1A and Phase 1B) are scheduled to be developed first that the new structures could screen the works in the middle and western parts of the site in later stage of the construction phase after the structures in Phase 1A and Phase 1B are completed, hence minimising the construction noise and human disturbance on sensitive wetland habitats adjacent to the Project site in Shan Pui River, including the confluence of Shan Pui River and Kam Tin River and ardeid night roost to the immediate east of the Project site.	Project site / Construction Phase	Implemented
8.10.3.6 – 8.10.3.8	<u>Minimising Construction Noise Disturbance Impacts through Use of Noise Barriers</u> Noise barriers with absorptive materials of about 4m high will be erected along the northern, eastern and western sides of the site, throughout the construction phase to screen the construction noise and human disturbance to the waterbirds foraging in ponds in Fung Lok Wai and Shan Pui River during construction phase. Adequate noise barriers should also be provided for demolition works using breakers mounted on excavators and percussive piling works, to further minimise the construction noise disturbance from these construction activities. Movable noise barriers should be provided to breaker mounted on excavator used for demolition works as discussed in Section 4.8 and acoustic mat should be provided to the piling plants around the rig. The contractor should provide enclosure for construction equipment, especially static plants, as appropriate to minimise the noise disturbance as far as practicable.	Construction sites / Construction Phase	Implemented
8.10.3.9	<u>Use of Quality Powered Mechanical Equipment</u> The contractor should source QPMEs for construction as far as practicable to further minimise the overall construction noise and other disturbance to the nearby wetland habitats and associated waterbirds to the maximum practical extent.	Construction sites / Construction Phase	Implemented
Ecology & Fisheries Impact			
8.12.1.4, 9.7	Groundwater observation wells and recharge wells will be provided at the northern and western side of the site. Groundwater table will be closely monitored at the observation well. In case of any unlikely events of abnormal drawdown of groundwater table near the excavation area, groundwater dewatering will stop and water will be pumped into the recharge wells to recover the normal groundwater table as necessary.	Construction Phase	N/A

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Fisheries Impact			
9.7	The implementation of good site practices during construction could minimise the potential water quality impacts from the land-based construction works. Mitigation measures recommended in the Water Quality Impact Assessment (Section 5) for controlling water quality impact would also serve to protect fisheries resources and activities from indirect impacts.	Construction and Operation Phase	N/A
Landscape and Visual Impact			
Table 10.11	<u>Preservation of Existing Vegetation (CM1)</u> All the existing Trees to be retained and not to be affected by the Project shall be carefully protected during construction accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTM Section of DevB. Any existing vegetation in landscaped areas and natural terrain not to be affected by the Project shall be carefully preserved.	Project site / Construction Phase	Implemented
	<u>Transplanting of Affected Trees (CM2)</u> Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Transplanting issued by GLTM Section of DevB.	Project site / Construction Phase	Implemented
	<u>Compensatory Tree Planting (CM3)</u> Any trees to be felled under the Project shall be compensated in accordance with DEVB TCW No. 7/2015 - Tree Preservation. For trees to be compensated on slopes, the guidelines for tree planting stipulated in GEO Publication No. 1/2011 will be followed.	Project site / Construction Phase	N/A
	<u>Control of Night-time Lighting Glare (CM4)</u> All the night time lighting shall be avoided except for safety purpose. No light glare shall illuminate directly outside the site.	Project site / Construction Phase	Implemented
	<u>Erection of Decorative Screen Hoarding (CM5)</u> Site hoardings, if any, shall be painted in dull green colour	Project site / Construction Phase	Implemented
	<u>Management of Construction Activities and Facilities (CM6)</u> Construction activities shall be well scheduled and avoid powered mechanical equipment's operating simultaneously. All stockpiling areas and idled area shall be covered by tarpaulin sheet or hydroseeded as far as possible.	Project site / Construction Phase	Implemented
Hazard to Life (Construction Phase)			
11.5.6.9- 11.5.6.12	<ul style="list-style-type: none"> Implementation of those major construction works and movement of plants and vehicles would be stringently controlled to have a setback of at least 15m clear distance, or physical barrier with an empty digester / gas holder from the digesters / gas holders in operation; 	Project site / Construction Phase	N/A
	<ul style="list-style-type: none"> For those construction works to be carried out in close proximity to the 15m zone from digesters / gas holders in operation, the height of plants for those major construction shall be limited to 15m such that the plants would not damage digesters /gas holders in such incident as plant collapse or overturning; 		N/A
	<ul style="list-style-type: none"> Whenever practicable, the construction sequence shall be arranged with empty unit(s) for separating the major construction works from these digesters / gas holders in use; and 		N/A
	<ul style="list-style-type: none"> Physical barriers such as concrete blocks shall be set up at the 15m zone in order to avoid those construction plants or vehicles from colliding to the digester / gas holder units in use. 		N/A

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
11.5.8	<ul style="list-style-type: none"> Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work 	Project site / Construction Phase	Implemented
	<ul style="list-style-type: none"> All work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements; 		Implemented
	<ul style="list-style-type: none"> Work permit system, on-site pre-work risk assessment and emergency response procedure shall be in place before commencement of work; 		Implemented
	<ul style="list-style-type: none"> All construction workers shall equip with appropriate personal protective equipment (PPE) when working at the Project Site; 		Implemented
	<ul style="list-style-type: none"> Safety training and briefings shall be provided to all construction workers; 		Implemented
	<ul style="list-style-type: none"> Regular site safety inspections shall be conducted during the construction phase of the Project; 		Implemented
11.9.1.2	<ul style="list-style-type: none"> Ensure speed limit enforcement is specified in the contractor's method statement to limit the speed of construction vehicles onsite; 	Project site / Construction Phase	Implemented
	<ul style="list-style-type: none"> Conduct speed checks to ensure enforcement of speed limits and to ensure adequate site access control; 		N/A
	<ul style="list-style-type: none"> A lifting plan, with detailed risk assessment, should be prepared and endorsed for heavy lifting of large equipment; 		Implemented
	<ul style="list-style-type: none"> Vehicle crash barriers should be provided between the construction site and the operating biogas facilities; 		N/A
	<ul style="list-style-type: none"> Ensure that a hazardous area classification study is conducted and hazardous area maps are updated before the start of the construction activities to ensure ignition sources are controlled during both construction and operation phases; 		Implemented
	<ul style="list-style-type: none"> Ensure work permit system for hot work activities within the Project Site is specified in the contractor's method statement to minimize and control the ignition sources during the construction phase; 		Implemented
	<ul style="list-style-type: none"> Ensure effective communication system / protocol is in place between the contractors and the operation staff; 		Implemented
	<ul style="list-style-type: none"> Ensure the Project Construction Emergency Response Plan is integrated with the Emergency Response Plan for the YLEPP during construction phase. The plan should address stop work instructions to be promptly communicated to all construction workers performing hot works in case a confirmed biogas detection at the Project Site; 		Implemented
	<ul style="list-style-type: none"> Ensure that the construction activities do not impede the functions of fire and gas detection system, fire protection system, muster areas, fire-fighting vehicle access and escape routes; 		Implemented
	<ul style="list-style-type: none"> Ensure a Job Safety Analysis is conducted for construction activities of the Project during the construction phase, to identify and analyze hazards associated with the construction activities (e.g. lifting operations by cranes) onto the operating biogas facilities. 		Implemented
<ul style="list-style-type: none"> Potential risks of the construction activities shall be assessed, and risk precautionary measures shall be implemented in Contractor's works procedures. 	Implemented		

Note:

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable (N/A)

Sources / reference of the Implementation Status: Appendix B of EIA Report, AEIAR-220/2019

Appendix H
Cumulative statistics on Environmental
Complaints, Notifications of Summons and
Successful Prosecutions

Environmental Complaints Log

Reference	Date of Complaint	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Prepared by:

Aurecon Hong Kong Limited

Unit 1608, 16/F, Tower B, Manulife Financial Centre,

223 – 231 Wai Yip Street, Kwun Tong,

Kowloon Hong Kong S. A. R.

T: +852 3664 6888

F: +852 3664 6999

E: hongkong@arecongroup.com

aurecon

*Bringing ideas
to life*

