



Monthly EM&A Report (June 2021)

0120/20/ED/0359 02

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Contract No. SPW 07/2020
Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1
Baseline Monitoring Report
Responses to Comment as identified from IEC dated 12 July 2021

IEC Comments

| Items | Comments | Responses |
|-------|---|--|
| 1 | ES ii & x: Please explain all abbreviations including "PST", "IW" & "FST", etc. | Expansion is provided. |
| 2 | ES iv, Section 4.8.5, Table 4.4 and Section 11.1.3 - The number of water quality exceedances is inconsistent with the result in Appendix F (e.g., 1/6, 15/6 and 17/6), please check and update as necessary. | Checked, the number of WQM exceedances is correct. Exceedances will only be counted when it is an impact station. |
| 3 | Section 1.4.2: Refinement of Appendix J is required, including breaking down of "EIA Ref" to more details, e.g., for EIA Ref.3.6.1.6, "N/A" may not be appropriate; and for EIA Ref. 3.8.1.1, "implemented" may not be precise enough. In addition, it is not considered meaningful to include those mitigation measures for operational phase with the implementation status of "N/A". | Break Down Version is provided. |
| 4 | Section 2.4.1: The calibration certificate of single-pan balance is expired. Please replace with a valid one. | Appendix D is updated. |
| 5 | Section 3.8.2: Please indicate the "Register No. AEIAR-220/2019" of the EIA Report. | Section 3.8.2 is amended. |
| 6 | Table 5.8 - Please refer to the comments on the notification of ecological exceedances on the diversity index calculation | Amended. |
| 7 | Appendix D - For the Water Quality Monitoring Equipment, please provide the valid calibration certificate for Valeport Model 106(Serial No. 7738) and River Surveyor M9 (Serial No. 5906) | The certificate is still valid. |
| 8 | Appendix I - The "Total" row for "Disposed ass Public Fill" and "Metals do not tally with the corresponding monthly entries; The "Total" row for "Total Quantities Generated" also do not tally with the total of other waste type generated. Please carefully check the table. | Amended. |

Ref.: DSDYLSTWEM00_0_0109L.21

14 July 2021

By Hand and by E-mail

AECOM
12/F Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, Hong Kong.

Attention: Mr YEUNG H. M. Simon

Dear Mr YEUNG,

Re: Contract No. SPW 08/2020
Independent Environmental Checker for
Construction of Yuen Long Effluent Polishing Plant Stage 1
Verification of the Monthly EM&A Report (June 2021)

Reference is made to the Monthly EM&A Report (June 2021) by the ET with Fugro Document No. 0120/20/ED/0359 02 (the Report), which was received via e-mail dated 13 July 2021.

Having reminded that, in accordance with the Condition 3.6 of the EP-565/2019, it is the ET's responsibility to ensure all submitted EM&A data shall be true, valid and correct, we have no further comments and herewith verify that the Report has fulfilled the EP Condition 3.4 as having complied with the requirements set out in the EM&A Manual.

Please contact the undersigned or our Mr. Y.H. HUI should you have any questions on the matter.

Yours sincerely,

For and on behalf of
Ramboll Hong Kong Limited



WONG Fu Nam
Independent Environmental Checker

c.c.

| | | |
|-------|----------------|-----------|
| DSD | Mr LAM Yu Wang | By E-mail |
| Fugro | Mr HUNG David | By E-mail |

Document Control



Document Information

| | |
|--------------------|--|
| Project Title | Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 |
| Document Title | Monthly EM&A Report (June 2021) |
| Fugro Project No. | 0120/200120/20 |
| Fugro Document No. | 0120/20/ED/0359 |
| Issue Number | 02 |

Client Information

| | |
|----------------|--|
| Client | Drainage Services Department |
| Client Address | 45/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong45/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong |
| Client Contact | Mr. LAM Yu Wang |

Environmental Team

| Initials | Name | Role | Signature |
|----------|-----------------|------------------------------------|---|
| YO | David Y.O. Hung | Environmental Team Leader |  |
| CY | Cyrus C.Y. Lai | Senior Environmental Consultant |  |
| KH | Toby K.H. Wan | Assistant Environmental Consultant |  |

EXECUTIVE SUMMARY

- i. This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1". Drainage Services Department (DSD) has appointed Fugro Technical Services Limited (FTS) to undertake the Environmental Team services for the project and implement the EM&A works.
- ii. This is the 3rd Monthly EM&A Report for the Contract which summaries findings of the EM&A programme during the reporting period from 1 June 2021 to 30 June 2021. As informed by the Contractor, major activities in the reporting month were:
 - Pre-drill work at Primary Sedimentation Tanks (PST) by 2 drill rigs;
 - Drilling and install piezometers;
 - Site formation works at Primary Sedimentation Tanks (PST);
 - Breaking of Primary Sedimentation Tanks (PST) no. 7 & 8;
 - Sheet pile installation works for Zone 1 diversion;
 - Driven H-pile at Inlet Works (IW) stage 1 by 2 rigs;
 - Demolition of main storage by crusher and breaker;
 - Trial pit for Zone 2A & 3 diversion;
 - Construction of temporary admin. Building, workshop & storage area;
 - Removal of sludge from sludge holding tanks; and
 - Overhaul work at Final Sedimentation Tanks (FST).

Breaches of Action and Limit Levels

- iii. No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting month.
- iv. An Action Level exceedance was recorded for water quality in the reporting month. The exceedance was recorded at M1 on 10 June 2021. A Limit Level exceedance was recorded for water quality in the reporting month. The exceedance was recorded at M1 on 8 June 2021. It was found that these exceedances were not project-related.
- v. No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roost. One active ardeid night roost site (ANR1) was observed within the Survey Area during the June 2021 monitoring period, while the other night roost site (ANR2) was not currently used by the ardeids.
- vi. Two exceedances in Action Level were recorded for the ecological monitoring of birds on 15 & 18 June 2021. These include significant declines in species diversity of all avifauna species in the community; and species diversity of species of conservation importance only. However, the exceedances were not project-related.

Complaint Log

vii. No complaints were received in the reporting period.

Notifications of any Summons and Successful Prosecutions

viii. No notifications of summons and prosecutions were received in the reporting period.

Reporting Change

ix. There were no reporting changes during the reporting month.

Future Key Issues

x. The main works will be anticipated in the next three months are as follow:

- Pre-drill work at Primary Sedimentation Tanks (PST);
- Demolition of workshop;
- Demolition of carpark;
- Demolition of Final Sedimentation Tanks (FST) no. 7&8;
- Demolition of Primary Sedimentation Tanks (PST) no. 5&6;
- Demolition of Detritor 3C;
- Demolition of changing room;
- Demolition of waste storage area;
- Sheet pile installation at Inlet Works (IW) & Primary Sedimentation Tanks (PST);
- Driven H-pile at Inlet Works (IW) & Primary Sedimentation Tanks (PST);
- Zone 1, 2 & 3 diversion work; and
- Enviro. GI at workshop & Air Floatation Thickener.

Contents

| | |
|--|-----------|
| 1. INTRODUCTION | 6 |
| 1.1 Background | 6 |
| 1.2 Project Organization | 7 |
| 1.3 Construction Programme and Activities | 7 |
| 1.4 Works undertaken during the month | 7 |
| 1.5 Status of Environmental Licences, Notification and Permits | 8 |
| 2. AIR QUALITY | 9 |
| 2.1 Monitoring Requirement | 9 |
| 2.2 Monitoring Equipment | 9 |
| 2.3 Monitoring Methodology for Direct Reading Dust Meter | 9 |
| 2.4 Maintenance and Calibration for Direct Reading Dust Meter | 10 |
| 2.5 Monitoring Locations | 10 |
| 2.6 Monitoring Results | 10 |
| 2.7 Comparison of 1-hr TSP Monitoring Results with EIA Predictions | 11 |
| 3. NOISE | 12 |
| 3.1 Monitoring Requirement | 12 |
| 3.2 Monitoring Equipment | 12 |
| 3.3 Monitoring Parameters and Frequency | 12 |
| 3.4 Monitoring Methodology | 13 |
| 3.5 Maintenance and Calibration | 13 |
| 3.6 Monitoring Locations | 14 |
| 3.7 Monitoring Results | 14 |
| 3.8 Comparison of Noise Monitoring data with EIA Predictions | 15 |
| 4. WATER QUALITY | 16 |
| 4.1 Monitoring Requirement | 16 |
| 4.2 Monitoring Equipment | 16 |
| 4.3 Equipment Calibration | 17 |
| 4.4 Monitoring Parameters | 17 |
| 4.5 Monitoring Operation | 17 |
| 4.6 Laboratory Measurement / Analysis | 18 |
| 4.7 Monitoring Locations | 18 |
| 4.8 Monitoring Results | 19 |
| 5. ECOLOGY MONITORING | 20 |
| 5.1 Ardeid Night Roost Monitoring | 20 |
| 5.2 Ecological Monitoring of Birds | 24 |

| | | |
|------------|--|-----------|
| 6. | LANDSCAPE AND VISUAL | 34 |
| 6.1 | Audit Requirements | 34 |
| 6.2 | Results and Observations | 34 |
| 7. | SITE INSPECTION AND AUDIT | 35 |
| 7.1 | Site Inspection | 35 |
| 7.2 | Advice on the Solid and Liquid Waste Management Status | 35 |
| 8. | ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE | 36 |
| 8.1 | Environmental Exceedance | 36 |
| 8.2 | Complaints, Notification of Summons and Prosecution | 36 |
| 9. | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE | 37 |
| 9.1 | Implementation Status | 37 |
| 10. | FUTURE KEY ISSUES | 38 |
| 10.1 | Construction Programme for the Next Three Month | 38 |
| 10.2 | Key Issues for the Coming Month | 38 |
| 10.3 | Monitoring Schedules for the Next Three Month | 38 |
| 11. | CONCLUSION AND RECOMMENDATION | 39 |
| 11.1 | Conclusions | 39 |
| 11.2 | Comment and Recommendations | 40 |

Tables

| |
|--|
| <u>Table 1.1 Contact Information of Key Personnel</u> |
| <u>Table 1.2 Environmental Licenses, Notification and Permits Summary</u> |
| <u>Table 2.1 Air Quality Monitoring Equipment</u> |
| <u>Table 2.2 Air Quality Monitoring Location</u> |
| <u>Table 2.3 Summary of Air Quality Monitoring Results</u> |
| <u>Table 2.4 Comparison of 1-hr TSP data with EIA predictions</u> |
| <u>Table 3.1 Construction Noise Monitoring Equipment</u> |
| <u>Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring</u> |
| <u>Table 3.3 Construction Noise Monitoring Location</u> |
| <u>Table 3.4 Summary of Construction Noise Monitoring Results</u> |
| <u>Table 3.5 Comparison of Noise monitoring data with EIA predictions</u> |
| <u>Table 4.1 Water Quality Monitoring and Sampling Equipment</u> |
| <u>Table 4.2 Monitoring Parameters and Frequency</u> |
| <u>Table 4.3 Coordinates of Water Quality Monitoring Locations</u> |
| <u>Table 4.4 Summary of Water Quality Exceedance</u> |
| <u>Table 5.1 Noise Monitoring Parameters (For Active Ardeid Night Roost Survey)</u> |
| <u>Table 5.2 Active Ardeid Night Roost Survey Findings</u> |
| <u>Table 5.3 Noise Monitoring Results (For Active Ardeid Night Roost Survey)</u> |
| <u>Table 5.4 Noise Monitoring Parameters</u> |
| <u>Table 5.5 Abundance of all Avifauna Species</u> |
| <u>Table 5.6 Abundance of Species of Conservation Importance</u> |
| <u>Table 5.7 Shannon Diversity Index Value of all Avifauna Species</u> |
| <u>Table 5.8 Shannon Diversity Index Value of Species with Conservation Importance</u> |
| <u>Table 5.9 Wetland habitat utilization of all avifauna species</u> |
| <u>Table 5.10 Wetland habitat utilization of conservation importance</u> |
| <u>Table 5.11 Wetland habitat utilization of overwintering avifauna species</u> |
| <u>Table 5.12 Noise Monitoring Results (For Ecological Monitoring of Birds)</u> |
| <u>Table 7.1 – Waste Generated by the Construction and Disposal Ground</u> |

Figures

Figure 1 General Layout of the Proposed Yuen Long Effluent Polishing Plant

Figure 2 Air Quality Monitoring Locations

Figure 3 Noise Monitoring Locations

Figure 4 Water Quality Monitoring Locations

Figure 5 Ecology Monitoring Locations

Appendices

Appendix A Construction Programme

Appendix B Project Organization Chart

Appendix C Action and Limit Levels

Appendix D Calibration Certificate of Monitoring Equipment

Appendix E Environmental Monitoring Schedule

Appendix F Monitoring Results

Appendix G Wind Data

Appendix H Event and Action Plan

Appendix I Waste Flow Table

Appendix J Implementation Status of Environment Mitigation Measures

Appendix K Weather and Meteorological Conditions

Appendix L Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

Appendix M Summary of Observations and Findings in the Reporting Month

Appendix N Outstanding Issues and Deficiencies

Appendix O Active Night Roost Monitoring Area and Vantage Points; and Noise Monitoring Stations

Appendix P Ecological Bird Monitoring Area with Locations of Point Count Sites and Transect Route

Appendix Q Notification of Exceedance

1. INTRODUCTION

1.1 Background

- 1.1.1 The existing Yuen Long Sewage Treatment Works (YLSTW) is a secondary sewage treatment works, located at Yuen Long Industrial Estate serves Yuen Long Town, Yuen Long Industrial Estate and Kam Tin areas with a design capacity of 70,000 m³ per day. Based on the latest planning data, the volume of sewage generation from the YLSTW catchment is estimated to increase to 150,000 m³ per day after 20 years. In addition, since YLSTW has been operating for over 30 years and most of its facilities are of out-dated design and reaching the end of their design life, the environmental facilities of the plant will also be upgraded and hence improving the adjacent environment through upgrading the YLSTW to Yuen Long Effluent Polishing Plant (YLEPP). The layout for construction of Yuen Long Effluent Polishing Plant (hereinafter referred as “the Project”) is given in **Figure 1**.
- 1.1.2 YLSTW will be reconstructed in two stages to increase its capacity to 150,000 m³ per day. The proposed works, as Stage 1 of the project, will firstly increase the treatment capacity to 100,000 m³ per day. In the course of Stage 1 construction, about half of the existing facilities of YLSTW would be demolished, while the other half would be kept in operation to maintain the sewage treatment service for Yuen Long area.
- 1.1.3 The Project is a designated project under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) for which Environmental Impact Assessment (EIA) report and Environmental Monitoring and Audit (EM&A) Manual was approved by EPD (Register No.: AEIAR-220/2019) on 25 April 2019. The Environmental Permit (EP) (EP No. EP-565/2019) was issued by EPD on 26 April 2019.
- 1.1.4 Fugro Technical Services Limited (FTS) has been appointed as the Environmental Team (ET) by Drainage Services Department (DSD) to undertake the Environmental Team services for the Project and implement the EM&A works under the Contract No. DC/2019/10 Yuen Long Effluent Polishing Plant -Main Works for Stage 1 (hereinafter referred as “the Contract”).
- 1.1.5 This is the 3rd Monthly EM&A report to document the findings of site inspection activities and EM&A programme for this project from 1 June 2021 to 30 June 2021 (reporting period) and is submitted to fulfil Condition 3.4 of the EP and Section 12.4.1 of the EM&A Manual. According to Condition 4 of the EP, electronic reporting is provided on the internet website to facilitate public inspection of the report.

1.2 Project Organization

1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 – Contact Information of Key Personnel

| Party | Position | Name | Telephone |
|--|---|-------------------|-----------|
| Project Proponent (Drainage Services Department) | Engineer | Mr. Lam Yu Wang | 2594 7473 |
| Engineer's Representative (AECOM Asia Co. Ltd.) | Chief Resident Engineer | Mr. Simon Yeung | 9075 7172 |
| | Senior Resident Engineer | Mr. Patrick Leung | 6124 8838 |
| Independent Environmental Checker (Ramboll Hong Kong Limited) | Independent Environmental Checker (IEC) | Mr. F.N. Wong | 3465 2805 |
| Contractor (Paul Y. - CREC Joint Venture) | Environmental Officer | Ms. Iris Ho | 5490 5271 |
| Environmental Team (Fugro Technical Services Limited) | Environmental Team Leader (ETL) | Mr. David Hung | 3565 4371 |

1.3 Construction Programme and Activities

1.3.1 The site layout plan of the project is shown in **Figure 1**.

1.3.2 The construction programme of this project is shown in **Appendix A**.

1.4 Works undertaken during the month

1.4.1 The main construction works carried out in the reporting period were as follow:

- Pre-drill work at PST by 2 drill rigs;
- Drilling and install piezometers;
- Site formation works at PST;
- Breaking of PST no. 7 & 8;
- Sheet pile installation works for Zone 1 diversion;
- Driven H-pile at IW stage 1 by 2 rigs;
- Demolition of main storage by crusher and breaker;
- Trial pit for Zone 2A & 3 diversion;
- Construction of temporary admin. Building, workshop & storage area;
- Removal of sludge from sludge holding tanks; and
- Overhaul work at FST.

1.4.2 The environmental protection and mitigation measures corresponding to the main construction works implemented in the reporting period can be referred to **Appendix J**.

1.5 Status of Environmental Licences, Notification and Permits

- 1.5.1 A summary of the relevant permits, licenses and/or notifications on environmental protection for this project is presented in **Table 1.2**.

Table 1.2 – Environmental Licenses, Notification and Permits Summary

| Permit/ Notification/ License | Reference No | Valid From | Valid Till |
|--|--|-------------------|-------------|
| Environmental Permit | EP-565/2019 | 26-Apr-2019 | NA |
| Notification of Works under APCO | 461616 | 6-Nov-2020 | NA |
| Construction Waste Disposal Billing Account | 7038933 | 20-Nov-2020 | NA |
| Registration as Chemical Waste Producer under WDO | WPN5213-528-P2796-03 | 4-Feb-2021 | NA |
| Construction Noise Permit | GW-RN0218-21 | 26-Mar-2021 | 17-Oct-2021 |
| Construction Noise Permit (Percussive Pilling) | PP-RN0021-21 | 27-Apr-2021 | 30-Jun-2021 |
| Admission Ticket for Disposal of Special Waste at Landfill | Admission Ticket No. 16225 | 3-May-2021 | 2-Nov-2021 |
| Admission Ticket for Disposal of Special Waste at Landfill | Admission Ticket No. 16331 | 25-June-2021 | 31-Oct-2021 |
| Wastewater Discharge License | Ref. Number: 463531 | Under Application | NA |
| Marine Dumping Permit | Ref. Number: 468851, 468850 and 468852 | Under Application | NA |

2. AIR QUALITY

2.1 Monitoring Requirement

- 2.1.1 In accordance with the EM&A Manual, 1-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations to indicate the impacts of construction dust on air quality. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days.

2.2 Monitoring Equipment

- 2.2.1 A portable direct reading dust meter was used to carry out the 1-hour TSP monitoring at the designated monitoring stations.
- 2.2.2 Wind data monitoring equipment is provided at the conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. The equipment installation location is agreed with the ER and the IEC.
- 2.2.3 The model of the air quality monitoring equipment used is summarized in **Table 2.1**.

Table 2.1 – Air Quality Monitoring Equipment

| Item | Location | Brand | Model | Equipment | Serial No. |
|------|----------|--------------|-------------|------------------------------|------------|
| 1 | AM1 | Sibata | Model LD-5R | Sibata Portable TSP Monitors | 761105 |
| 2 | AM2 | | Model LD-5R | | 882149 |
| 3 | | Global Water | GL500-7-2 | Wind Station | 2012000974 |

2.3 Monitoring Methodology for Direct Reading Dust Meter

- 2.3.1 Portable Laser Particle Photometer Monitors (Sibata Model LD-3B / 5R) complete with appropriate sampling inlets are employed for 1-hour TSP measurement.

Measuring Procedures

- Pulling up the air sampling inlet cover
- Changing the Mode 0 to BG
- Pressing Start/Stop switch
- Turning the knob to SENSI.ADJ and press it
- Pressing Start/Stop switch again
- Returning the knob to the position MEASURE slowly
- Pressing the timer set switch to set measuring time
- Removing the cap and start the measurement

Equipment Calibration

1-hour dust meter should be calibrated at 1 year intervals. The calibration certificates are presented in **Appendix D**.

2.4 Maintenance and Calibration for Direct Reading Dust Meter

- 2.4.1 ET shall submit sufficient information to the IEC to prove that the instrument is capable of achieving comparable results to the HVS. The instrument should also be calibrated regularly, and the 1-hour sampling shall be determined periodically by the HVS to check the validity and accuracy of the results measured by direct reading method. The calibration certificate for the direct reading dust meter is provided in **Appendix D**.

2.5 Monitoring Locations

- 2.5.1 In accordance with the EM&A Manual, two air quality monitoring locations, namely AM1, AM2 are covered under Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1".
- 2.5.2 The most updated locations are summarized in **Table 2.2** and the locations of the air monitoring stations shown in **Figure 2**.

Table 2.2 – Air Quality Monitoring Location

| Monitoring Station | Location |
|--------------------|---|
| AM1 | Topfine Machinery (China) Co. Ltd |
| AM2 | Squatter house at the west of Yuen Long STW |

2.6 Monitoring Results

- 2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.
- 2.6.2 No Action / Limit Level exceedance was recorded for 1-hr TSP at AM1 and AM2.
- 2.6.3 No effect that arose from the other factors was noted during the current monitoring month.
- 2.6.4 The weather conditions during the monitoring are provided in **Appendix K**.
- 2.6.5 The monitoring data of 1-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Table 2.3 – Summary of Air Quality Monitoring Results

| Monitoring Station | Average ($\mu\text{g}/\text{m}^3$) | Range ($\mu\text{g}/\text{m}^3$) | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|--------------------|--------------------------------------|------------------------------------|---|--|
| 1-hour TSP | | | | |
| AM1 | 50 | 27-86 | 291 | 500 |
| AM2 | 57 | 36-87 | 296 | |

- 2.6.6 The Action and Limit Levels for air quality monitoring have been set and are presented in **Appendix C**.
- 2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.
- 2.6.8 The wind data obtained from the on-site wind station during the reporting period is provided in **Appendix G**.

2.7 Comparison of 1-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 1-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Table 2.4 – Comparison of 1-hr TSP data with EIA predictions

| Monitoring Station | EIA ID | Predicted Maximum Hourly Average TSP Concentration ($\mu\text{g}/\text{m}^3$) | Maximum 1-hr TSP Monitoring Results in June ($\mu\text{g}/\text{m}^3$) |
|--------------------|--------|--|--|
| 1-hour TSP | | | |
| AM1 | ASR09 | 205-451 | 86 |
| AM2 | ASR11 | | 87 |

Notes:

Predicted TSP Concentration extracted from Table 3.20 of EIA Report, AEIAR-220/2019

2.7.2 The 1-hr TSP monitoring results at AM1 and AM2 were below the Predicted Maximum Hourly Average TSP Concentration in the approved Environmental Impact Assessment (EIA) Report.

3. NOISE

3.1 Monitoring Requirement

- 3.1.1 In accordance with the EM&A Manuals, Leq (30min) monitoring is conducted at least once a week when there are Project-related construction activities being undertaken within a radius of 300 m from the monitoring stations. The monitoring is conducted during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

- 3.2.1 As referred to the requirements of the Technical Memorandum (TM) issued under the NCO, the sound level meters in compliance with the International Electro technical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications should be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement, the accuracy of the sound level meter should be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The measurements may be accepted as valid only if the difference between calibration levels obtained before and after the noise measurement is less than 1.0 dB.
- 3.2.2 The model of the noise monitoring equipment used is summarized in **Table 3.1**.

Table 3.1 – Construction Noise Monitoring Equipment

| Item | Brand | Model | Equipment | Serial No. |
|------|---------|----------------|-------------------------------|------------|
| 1 | Casella | CEL-63X Series | Integrating Sound Level Meter | 1488302 |
| 2 | Casella | CEL-63X Series | Integrating Sound Level Meter | 1488304 |
| 3 | Casella | CEL-120/1 | Calibrator | 5230736 |
| 4 | Casella | CEL-120/1 | Calibrator | 5230758 |
| 5 | SENSOR | AR816 | Anemometer | 2136513 |

3.3 Monitoring Parameters and Frequency

- 3.3.1 The parameters and frequencies of impact noise monitoring is summarized in **Table 3.2**.

Table 3.2 – Monitoring Parameters and Frequencies of Noise Monitoring

| Parameter | Frequency |
|---|---|
| L _{Aeq} (30 min) (L ₁₀ and L ₉₀ will be recorded for reference) | At each station at 0700-1900 hours on normal weekdays at a frequency of once a week when construction activities are underway |

3.4 Monitoring Methodology

3.4.1 Noise measurement should be conducted as the following procedures:

- The monitoring station will set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground. (In case façade measurement is not feasible on-site, a free field correction of +3dB(A) will be applied.)
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time will set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - measurement time: 30 minutes
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s. Calibration certificate of the anemometer is provided in **Appendix D**.

3.5 Maintenance and Calibration

3.5.1 Maintenance and calibration procedures should also be carried out, including:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 Monitoring Locations

- 3.6.1 In accordance with the EM&A Manual, three noise monitoring locations, namely CM1, CM2 and CM3 are covered under Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1".
- 3.6.2 The most updated locations are summarized in **Table 3.3** and the locations of the noise monitoring stations shown in **Figure 3**.

Table 3.3 – Construction Noise Monitoring Location

| Monitoring Station ID | Location | Measurements |
|-----------------------|--|--------------|
| CM1 | Squatter house at the north of Yuen Long STW | Free Field |
| CM2 | Squatter house at the west of Yuen Long STW | Free Field |
| CM3 | Squatter house at the east of Yuen Long STW | Free Field |

Note: Correction of +3 dB(A) shall be made to the free field measurements.

3.7 Monitoring Results

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 No Action / Limit Level exceedance of location CM1, CM2 and CM3 was recorded for construction noise in the reporting month.
- 3.7.3 During the monitoring month, at CM2, road traffic from the squatter house at the west of Yuen Long STW was observed, at CM3, road traffic from the Nam Sang Wai Road was observed. No effect that arose from the other factors for CM1 was noted during the current monitoring month.
- 3.7.4 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.5 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix F**.

Table 3.4 – Summary of Construction Noise Monitoring Results

| Time Period | Noise Monitoring Stations | L_{eq} (30min) dB(A) (Range) | Action Level | Limit Level dB(A) |
|--|---------------------------|-----------------------------------|--|----------------------|
| 0700-1900 hrs on normal weekdays | CM1 | 52-57 | When one documented complaint is received | 75 |
| | CM2 | 60-65 | | 75 |
| | CM3 | 52-67 | | 75 |

Remark:

CM1, CM2 and CM3: Free-field measurement (+3 dB(A) correction has been applied).

- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set and are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

3.8 Comparison of Noise Monitoring data with EIA Predictions

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 – Comparison of Noise monitoring data with EIA predictions

| Monitoring Station | EIA ID | Maximum Predicted Mitigated Construction Noise Level L_{eq} (30min) dB(A) | Maximum Construction Noise Level in June L_{eq} (30min) dB(A) |
|--------------------|--------|--|--|
| CM1 | NSR1 | 72 | 57 |
| CM2 | NSR2 | 74 | 65 |
| CM3 | NSR3 | 75 | 67 |

Notes:

Predicted TSP Concentration extracted from Table 4.9 of EIA Report, AEIAR-220/2019

3.8.2 The construction noise monitoring results at CM1, CM2 and CM3 were below the Maximum Predicted mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report (Register No.: AEIAR-220/2019).

4. WATER QUALITY

4.1 Monitoring Requirement

- 4.1.1 In accordance with the EM&A Manuals, impact monitoring is conducted for three days per week at mid-flood and mid-ebb with sampling and measurement at the designated monitoring stations.

4.2 Monitoring Equipment

- 4.2.1 Equipment used for in-situ measurement and water sampling during impact water quality monitoring is summarised in **Table 4.1**. The equipment is in compliance with the requirements set out in the EM&A Manual. All in-situ monitoring instruments were calibrated by a HOKLAS-accredited laboratory. Calibration of temperature, DO, salinity, pH and turbidity is conducted in three month interval. Calibration certificates for the water quality monitoring equipment are attached in **Appendix D**.

Table 4.1 – Water Quality Monitoring and Sampling Equipment

| Parameter | Equipment | Model | Range | Equipment Accuracy | Serial No. |
|---|--|--|---|--|------------|
| Temperature, Dissolved Oxygen, Salinity, pH, Turbidity | Water Quality Monitoring Device | Xylem EXO 3 | Temp: -5 to 50°C DO: 0-50mg/L DO%: 0-500% Sal: 0 to 70ppt pH: 0 to 14 pH units Turb: 0-4000NTU | Temp: $\pm 0.2^{\circ}\text{C}$ DO: $\pm 0.1\text{mg/L}$ or 1% for 0-20mg/L; $\pm 5\%$ for 20-50mg/L Sal: $\pm 2\%$ of the reading or 0.2 ppt (whichever greater) pH: ± 0.2 units Turb: $\pm 3\%$ or 0.3NTU (FNU) (whichever greater) | 19E100634 |
| | | | | | 19E100633 |
| Current Velocity and Direction | Current Meter | Valeport Model 106 | Speed: 0.03 to 5 m/s Direction: 0 to 360 | Speed: $\pm 1.5\%$ of reading above 0.15m/s, ± 0.004 m/s below 0.15m/s Direction: $\pm 2.5^{\circ}$ | 67738 |
| | | River Surveyor M9 | Water Depth: 0-80m | Water Depth: 1% Current speed: $\pm 0.25\%$ of measured velocity or $\pm 0.2\text{cm/s}$ Current direction: $\pm 2^{\circ}$ magnetic | 5906 |
| Water Sampling | Water Sampler | Acrylic Beta Water Bottle Kit, Horizontal, 3.2L / 4.2L | NA | NA | NA |

| Parameter | Equipment | Model | Range | Equipment Accuracy | Serial No. |
|-------------|--------------|---|------------------------|----------------------|------------|
| Positioning | DGPS | Simrad MX521B Smart Antenna with Simrad MX610 CDU | NA | GPS: $\pm 1\text{m}$ | NA |
| Water Depth | Echo Sounder | Garmin ECHO 101 | Maximum depth: 457.2 m | 0.1 m | NA |

4.3 Equipment Calibration

- 4.3.1 All in-situ monitoring instruments shall be checked, calibrated and certified by a laboratory accredited under HOKLAS before use and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring programme. Responses of sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.
- 4.3.2 Sufficient stocks of spare parts shall be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring is uninterrupted even when some equipment is under maintenance or calibration etc.

4.4 Monitoring Parameters

The monitoring parameters and frequency for both in-situ measurement and laboratory analysis are summarised in **Table 4.2**.

Table 4.2 – Monitoring Parameters and Frequency

| Parameters | Monitoring Frequency |
|--|---|
| <u>In-situ Measurement</u> Turbidity (in NTU), pH, DO (in mg/L and % of saturation), Temperature (in °C), Salinity (in ppt) | 3 days per week, at mid-flood and mid-ebb tides (The interval between two sets of monitoring shall not be less than 36 hours.) |
| <u>Laboratory Analysis</u> Suspended Solids | |

4.5 Monitoring Operation

- 4.5.1 The position of water monitoring station will be located by the Differential Global Positioning System (DGPS) or equivalent. The water depth of water monitoring station will be determined by the echo sounder affixed to the bottom of the monitoring vessel or a portable echo sounder depth detector.
- 4.5.2 Once the location and water depth are confirmed, water samples shall be collected at 3 depths (1m below the surface, mid-depth, and 1m above the seabed) of the water column at each location, except where water depth is less than 6m, the mid-depth will be omitted and if the water depth is less than 3m only the mid-depth station will be monitored. Duplicate marine samples will be collected in each sampling event. The water samples are decanted from the water sampler into the water sample bottles. The bottles are labelled, tightly sealed, placed into a cool-box and packed with ice ready for delivery to the laboratory.

- 4.5.3 Two consecutive measurements of water quality data, including pH, salinity, dissolved oxygen and turbidity will be recorded according to the monitoring locations. Separate deployment of the monitoring instruments and water samplers will be conducted for the consecutive measurements or samplings. The monitoring location / position, time, water depth, sampling depth, tidal stages, weather conditions, sea condition and any special phenomena or work underway nearby shall also be recorded. If the difference in value between the first and second measurement of DO or turbidity parameters is more than 25% of the value of the first reading, the reading shall be discarded and further readings should be taken.

4.6 Laboratory Measurement / Analysis

Background

- 4.6.1 Fugro Technical Services Limited (HOKLAS Reg: No.015) has been appointed to conduct the laboratory measurement or analysis of water sample in this project.

Quality Assurance / Quality Control

- 4.6.2 The laboratory incorporates a variety of QA/QC monitoring programme into their testing system. Where applicable or available, the quality of the analysis will be monitored by conducting the following QC analysis:

For each batch of 20 samples:

- A minimal of 1 laboratory method blank will be analyzed;
- A minimal of 1 sample duplicate will be analyzed;
- A minimal of 1 sample matrix spike will be analyzed.

4.7 Monitoring Locations

- 4.7.1 In accordance with the EM&A Manual, water quality monitoring should be carried out at 3 designated monitoring locations.
- 4.7.2 The coordinates of the monitoring location stated in the EM&A Manual is summarised in **Table 4.3** and the locations of the water quality monitoring stations shown in **Figure 4**.

Table 4.3 – Coordinates of Water Quality Monitoring Locations

| Sampling Location | | Easting | Northing |
|-------------------|--|---------|----------|
| M1 | Serve as the control station at upstream location of construction site (Flood Tide) / Serve as the impact station at downstream location of construction site (Ebb Tide) | 821 086 | 836 656 |
| M2 | Serve as the impact station at downstream location of construction site (Flood Tide)/ Serve as the control station at upstream location of construction site (Ebb Tide) | 820 996 | 836 246 |
| M3 | Serve as the impact station at downstream location of construction site (Flood Tide) / Serve as the control station at upstream location of construction site (Ebb Tide) | 820 645 | 836 335 |

4.8 Monitoring Results

- 4.8.1 The schedule of water quality monitoring in reporting month is provided in **Appendix E**.
- 4.8.2 Impact water quality monitoring was conducted at all designated monitoring stations in the reporting month. Impact water quality monitoring results and graphical presentations are provided in **Appendix F**.
- 4.8.3 The weather conditions during the monitoring are provided in **Appendix K**.
- 4.8.4 Number of exceedance recorded in the reporting month at each impact stations is summarized in **Table 4.4**.

Table 4.4 – Summary of Water Quality Exceedance

| Sampling Location | Exceedance Level | DO | | Turbidity | | Suspended Solids | | Total | |
|-------------------|------------------|-------|-----|-----------|-----|------------------|-----|-------|-----|
| | | Flood | Ebb | Flood | Ebb | Flood | Ebb | Flood | Ebb |
| M1 | Action | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 1 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 1 | 0 | 1 |
| M2 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| M3 | Action | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| | Limit | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total | Action | 0 | 0 | 0 | 0 | 0 | 1 | 1 | |
| | Limit | 0 | 0 | 0 | 0 | 0 | 1 | 1 | |

- 4.8.5 During the reporting period, 1 Action Level and 1 Limit Level exceedances for Suspended Solids were recorded.
- 4.8.6 Based on the finding from the investigation on the recorded case of exceedances, the cause was found not related to the project. The exceedances may be caused by influences in the vicinity of the station or changes of the ambient conditions.
- 4.8.7 The details of Notification of Exceedance can be referred to **Appendix Q**.
- 4.8.8 The Event and Action Plan for water quality is given in **Appendix H**.

5. ECOLOGY MONITORING

5.1 Ardeid Night Roost Monitoring

5.1.1 Monitoring Requirement

With reference to the Pre-construction Ardeid Night Roost survey (January 2021) findings that identified two active ardeid night roosts within 100 m from the Project boundary (one approximately 40 m east of the Project boundary and the other one approximately 45 m northeast of the Project boundary), consequent monthly monitoring of these active ardeid night roosts was done in accordance to the **EM&A Manual Sections 7.3.10 and 7.3.11**; and **EIA Report Section 8.12.1.3**.

The survey was conducted with the following objectives:

- Check the status and location of any active ardeid night roosts within 100 m from the Project boundary with reference to **EM&A Manual Section 7.3.10**;
- Monitor the effectiveness of proposed mitigation measures and detect any unpredicted indirect ecological impacts arising from the proposed Project as specified in **EIA Report Section 8.12.1.3**; and
- Recommend remedial actions, where appropriate, based on the impact monitoring results (**EIA Report Section 8.12.1.3**) for the implementation of the contractor as only necessary.

5.1.2 Monitoring Methodology

5.1.2.1 Monitoring Area

With reference from **Section 7.3.10 of the approved EM&A Manual**, the monitoring was conducted in areas within 100 m from the Project boundary. The monitoring area and vantage points for direct observation of any active night roosts are shown in **Appendix O**.

5.1.2.2 Monitoring Activity

5.1.2.2.1 Active Ardeid Night Roost

Current Survey focused on the two active night roosts within the Survey Area that were previously confirmed during the pre-construction Survey. These roosts include one that was approximately 40 m east of the Project boundary and another one around 45 m northeast of the mentioned boundary (**Section 3 of the approved Pre-construction Survey Report of Ardeid Night Roost**). Primary data collection with the use of 7x and 10x binoculars; and field guides including the Avifauna of Hong Kong (Carey et al., 2001) and The Birds of Hong Kong and South China (Viney et al., 2005), was from about one hour before sunset time until one hour after sunset with reference to **Section 7.3.10 of the approved EM&A Manual**. Sunset time was according to Hong Kong Observatory (HKO). The survey was conducted on 11 June 2021.

Species composition, abundance and locations of night roosts were recorded. Species composition, abundance and location of pre-roosting aggregations (PRA) were also noted. PRAs are gatherings of avian individuals prior to flying into a night roost (Moore and Switzer, 1998). The time of return of the ardeids to the pre-roost and the final night roost were also recorded. Direct observations were made from vantage points adjacent the Project site with clear and unobstructed view of any active roosting location (s) within the Survey Area. However, aside from the established vantage points for the focused mangrove strips along Shan Pui River, observations were also conducted throughout the whole 100 m study site to cover other areas aside from the mangrove strips.

Observations such any changes in site condition or disturbances detected or observed at the monitoring locations, including both construction and non-construction related activities, during the monitoring activity was recorded with reference to **Section 7.3.10 of the approved EM&A Manual**. Additionally, other observations such as bird droppings on the ground which may possibly indicate presence of night roosts were noted in addition to noting of the roosting substrate (i.e. substrate species and approximate height). Any breeding activity usage of the roosting locations within the Survey Area was also noted.

5.1.2.2.2 Noise Monitoring

Monitoring Locations, Frequency, Time and Parameters

The noise monitoring locations were established at 22°28'4.25"N, 114°1'41.32"E; and 22°28'10.43"N, 114°1'42.17"E for NMS1 and NMS2 stations, respectively. Monitoring frequency was only once a month in concurrence with the construction phase monthly monitoring of the active night roosts for correlation. Monitoring time for both stations started around 18:50, the earliest final night roost period recorded during the survey, and lasted for 30 minutes. **Table 5.1** presents the monitoring parameters.

Table 5.1 – Noise Monitoring Parameters (For Active Ardeid Night Roost Survey)

| Parameter | Frequency and Period |
|---|--|
| LAeq (30 min) (L10 and L90 will be recorded for reference) | Monthly in concurrence with the construction phase monthly monitoring of the active night roosts |

The Action and Limit Levels for Active Ardeid Night Roost Survey have been set and are presented in **Appendix C**.

However, exceedances to the limit level were endeavoured to be prevented by the full implementation of mitigation measures (**Section 4.2 of the approved Pre-construction Survey Report of Ardeid Night Roost** and **Sections 5.2.1-5.2.2 of this Report**) during the construction phase.

Event and Action Plan

In instances of exceedance/s in the action and/or limit levels, the different measures as specified in **Table 3.3 Event and Action Plan for Construction Noise** of the approved EM&A

Manual and likewise presented in **Appendix H** of this report shall be implemented as responses.

5.1.3 Monitoring Results

5.1.3.1 Active Ardeid Night Roost

The monitoring activity was conducted on 11 June 2021 and started around 18:07 (one hour before sunset) on a low tide condition. During the pre-roost period (PRP), the period when avian individuals (ind.) gather first before flying into a night roost, individuals of Little Egret *Egretta garzetta* were observed in pre-roost aggregate (PRA) around 18:22 on the exposed mudflat east (ANR1) and northeast (ANR2) of the Project boundary (**Table 5.2**). A total of two ind. was observed at ANR1 while six ind. were at ANR2. For the final night roost at around 18:50, three individuals of Little Egret were observed at ANR1 while no night roost was observed at ANR2. No disturbances (construction related and/or otherwise) to the active night roost areas were observed during the period. Bird droppings were observed within the vicinity of the roosting area located east of the Project boundary.

Table 5.2 – Active Ardeid Night Roost Survey Findings

| Date: 11 June 2021 | | | Sunset Time: 19:07 Tidal Condition: Low Tide | | |
|--------------------------------------|--|--|---|--|--|
| Pre-roost Period | | | Final roost Period | | |
| Time of Return: | Little Egret <i>Egretta garzetta</i> (18:22) | | Time of Return: | Little Egret <i>Egretta garzetta</i> (18:50) | |
| Parameters | Location | | Parameters | Location | |
| | ANR1 | ANR2 | | ANR1 | ANR2 |
| Pre-roost Aggregation (Y/N): | Y | Y | Substrate Species: | <i>Sonneratia apetala</i> and <i>S. caseolaris</i> | <i>Sonneratia apetala</i> and <i>S. caseolaris</i> |
| Substrate Species: | <i>Sonneratia apetala</i> and <i>S. caseolaris</i> | <i>Sonneratia apetala</i> and <i>S. caseolaris</i> | Substrate Height (m): | Approx. 5 m. | Approx. 3-4 m. |
| Substrate Height (m): | Approx. 5 m. | Approx. 3-4 m. | | | |
| Ardeid Species Composition | Abundance (individuals) | | Ardeid Species Composition | Abundance (individuals) | |
| | ANR1 | ANR2 | | ANR1 | ANR2 |
| Little Egret <i>Egretta garzetta</i> | 2* | 6* | Little Egret <i>Egretta garzetta</i> | 3 | - |
| Breeding Activity (Y/N): | ANR1 | N | | | |
| | ANR2 | N | | | |

Notes:

Pre-roost Period: Period when avian individuals gather first before flying into a night roost

ANR1: Active ardeid night roost area east of the Project boundary

ANR2: Active ardeid night roost area northeast of the Project boundary

*: individuals aggregated on the exposed mudflat contiguous to their final mangrove roosting substrate

-: not recorded

5.1.3.2 Noise Monitoring

Noise monitoring activities were conducted on 11 June 2021 in concurrence with the construction phase monthly monitoring of the pre-identified active night roosts. Noise monitoring started at 18:50 and lasted for 30 minutes, until 19:20.

Current survey results showed noise levels (L_{Aeq} (30 min.)) at both monitoring stations to be well below the action and limit levels as presented in **Table 5.3**.

Table 5.3 – Noise Monitoring Results

| Frequency and Period | Location | Start Time | L_{Aeq} (30 min.) | Action Level | Limit Level |
|--|----------|------------|---------------------|-------------------------|-------------------------|
| Monthly in concurrence with the construction phase monthly monitoring of the active night roosts | NMS1 | 18:50 | 60.0 | 65.5 dB(A) ¹ | 72.2 dB(A) ² |
| | NMS2 | 18:50 | 59.0 | | |

Notes:

NMS1= Noise monitoring station 1 located east of the Project boundary

NMS2= Noise monitoring station 2 located northeast of the Project boundary

1= Behavioural response of some kind more likely to occur (Wright et al. 2010)

2= Flight with abandonment of the site becomes the most likely outcome of the disturbance (Wright et al. 2010)

5.1.4 Detection of Any Unpredicted Indirect Ecological Impacts Arising from the Project

No unpredicted indirect ecological impacts that arose from the project was noted during the current monitoring period.

5.1.5 Summary

5.1.5.1 Status and Location of Any Active Ardeid Night Roost

One active ardeid night roost site (ANR1) was observed within the Survey Area during the June 2021 monitoring period. This roost was located at the mangrove strip in the east portion of the Project boundary. This was used by individuals of Little Egret. The other night roost site (ANR2) was not used during the period.

5.1.5.2 Noise Monitoring Results

Both noise levels at each of the monitoring stations were below the action and limit levels.

5.2 Ecological Monitoring of Birds

5.2.1 Monitoring Requirement

With reference to **Section 7.3.6** of the **EM&A Manual**, monthly ecological monitoring of birds, focusing on avifauna species of conservation interest, and overwintering waterbirds utilising wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within the monitoring area (500 m from the Project Boundary) in addition to monitoring on the utilization of wetland habitats by birds also within the same monitoring area as required by **Section 7.3.1** of the **EM&A Manual**.

5.2.2 Monitoring Methodology

5.2.2.1 Monitoring Area

The monitoring area include wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within 500m from the Project boundary with reference to **Section 7.3.6** of the **EM&A Manual**. The location of point count sites and transect routes is shown in **Appendix P**.

5.2.2.2 Monitoring Activity

Avifauna survey on the different wetland habitats using the transect count and point count methods was conducted on 15 June 2021 (daytime survey) which started around 06:50; and on 18 June 2021 (night time survey) around 19:09 while the survey overlooking the mudflats and mangroves in the Shan Pui River was conducted on 15 June 2021 during the low tide (generally 1.5m or below) period which also started around 06:50. The methodology for the monitoring activity followed **Sections 8.3.3.6** and **8.3.3.7** of the **EIA Report (AEIAR-220/2019)** and as detailed below.

For the transect count and point count methods, the presence and relative abundance of avifauna species at various wetland habitats were recorded visually and aurally.

Avifauna species were detected either by direct sighting or by their call and identified to species level. Any notable behaviours such as feeding, roosting and breeding were also recorded. Bird species encountered outside the point count locations and walk transects were also recorded. A comprehensive list of species recorded from the Assessment Area was prepared, with wetland-dependence, conservation and/or protection status indicated. Ornithological nomenclature in this report follows Carey et al. (2001), Viney et al. (2005) and the most recent updated list from Hong Kong Bird Watching Society (HKBWS).

Noise levels were recorded with the methodology and equipment as mentioned in **Section 3.4 and Section 3.2**, respectively, of this EM&A report. The parameter as shown in was recorded at each of the point count locations.

Table 5.4 - Noise Monitoring Parameters

| Parameter | Frequency and Location |
|---|---|
| L _{Aeq} (30 min) (L ₁₀ and L ₉₀ will be recorded for reference) | Monthly in concurrence with the monthly ecological bird monitoring at the different point count locations |

In addition to recording of noise levels, any changes in site condition or disturbances detected or observed at the monitoring locations, including both construction and non-construction related activities with reference to **Section 7.3.7** of the **EM&A Manual** were also noted.

5.2.2.3 Data Analysis

For the bird communities, the monitoring results were compared to pre-construction baseline condition during the dry and wet seasons as summarized in the Baseline Bird Survey Report

with reference to **Section 7.3.8** of the **EM&A Manual**. However, to further account the seasonality, monitoring results of the current month was compared to the results of the corresponding month of the baseline data.

The data for point count method and transect walk method were presented separately to account for the difference in the survey effort of the two methods. For each method, abundance and species composition of the avifauna communities during the monitoring month were summarized.

To check the presence of variation in bird abundance between baseline and impact monitoring, t-test was applied ($\alpha = 0.05$). Moreover, to check the presence of variation in bird species diversity, the two-sided Hutcheson t-test was also used. The two-sided Hutcheson t-test was developed as a method to compare the diversity of two community samples using the Shannon diversity index (Hutcheson 1970). Shannon diversity index will be computed using the formula,

$$H' = - \sum_{i=1}^s p_i \ln p_i$$

where, H' = Shannon Diversity Index; P_i = proportion of the population of species; i ; number of species in sample; \ln = natural logarithm. Shannon diversity index is used as it accounts the proportion (relative abundance) of each species; thus, it gives a better description of diversity than a plain number of species (species richness).

The Action and Limit Levels for ecological monitoring of birds have been set and are presented in **Appendix C**.

Wetland habitat utilization during the construction phase monitoring shall only be compared seasonally, hence the comparison shall only be done after all the data (dry season and wet season) were collected with reference to **Appendix 8.5** of the approved **EIA Report**.

5.2.3 Monitoring Results

Results of the avifauna survey on the different habitats within the monitoring area using the transect count and point count methods as conducted last 15 June 2021 (daytime survey) which started around 06:50; and on 18 June 2021 (night time survey) are presented in **Sections 5.2.3.1** and **5.2.3.2** while results for the surveys overlooking the mudflats and mangroves in the Shan Pui River, with monitoring activities conducted on 15 June 2021 during the low tide (generally 1.5m or below) period which also started around 06:50 had results presented in **Section 5.2.3.3**.

5.2.3.1 Abundance

5.2.3.1.1 All Avifauna Species

A total 332 avifauna ind. was recorded in the monitoring area during the June 2021 monitoring period, of which 189 ind. were recorded from the point count method and 143 ind. from the transect walk method. Relative to the June 2017 baseline data, increase in total abundance was observed. In June 2017, a total of 190 ind. were recorded, of which 121 ind. were from point

count method and 69 ind. from transect walk method. These findings are summarized in **Table 5.5**.

Table 5.5 – Abundance of all Avifauna Species

| Abundance of all Avifauna Species | | | | |
|-----------------------------------|----------------|--------|--------|---------|
| Point Count Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| P1 | FLW1 | 4 | 77 | + |
| P2 | FLW2 | 3 | 2 | - |
| P3 | FLW3 | 7 | 5 | - |
| P4 | FLW4 | 17 | 9 | - |
| P5 | FLW5 | 25 | 21 | - |
| P6 | FLW6 | 6 | 21 | + |
| P7 | FLW7 | 9 | 26 | + |
| P9 | SP/NSW3 | 14 | 0 | - |
| P10 | SP/NSW2 | 11 | 3 | - |
| P11 | NSW1 | 17 | 18 | + |
| P12 | SP/NSW1 | 8 | 7 | - |
| Total | | 121 | 189 | + |
| Mean | | 11 | 17 | + |
| | | | | |
| Transect Walk Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| Fung Lok Wai | FLW | 67 | 94 | + |
| Nam Sang Wai | NSW | 2 | 47 | + |
| YLIE-CW | YLIE-CW | 0 | 2 | + |
| Total | | 69 | 143 | + |
| Mean | | 23 | 48 | + |

5.2.3.1.2 Avifauna Species of Conservation Importance

Of the 332 avifauna individuals recorded in the monitoring area during the June 2021 monitoring period, 163 ind. were of conservation importance. A total of 108 ind. were recorded from point count method and 55 ind. were from transect walk method. Relative to the June 2017 baseline data, increase in the abundance of avifauna species of conservation importance was observed. In June 2017, a total of 85 ind. were recorded, of which 45 ind. were from point count method and 40 ind. were from transect walk method. The high abundances of Chinese Pond Heron *Ardeola bacchus* during the current monitoring period contributed to the increase in counts of avifauna species of conservation importance. These findings are summarized in **Table 5.6**.

Table 5.6 – Abundance of Species of Conservation Importance

| Abundance of Species of Conservation Importance | | | | |
|---|----------------|--------|--------|---------|
| Point Count Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| P1 | FLW1 | 2 | 66 | + |
| P2 | FLW2 | 0 | 0 | = |
| P3 | FLW3 | 0 | 0 | = |
| P4 | FLW4 | 3 | 2 | - |
| P5 | FLW5 | 5 | 3 | - |
| P6 | FLW6 | 5 | 16 | + |
| P7 | FLW7 | 1 | 14 | + |
| P9 | SP/NSW3 | 12 | 0 | - |
| P10 | SP/NSW2 | 10 | 3 | - |
| P11 | NSW1 | 1 | 2 | + |
| P12 | SP/NSW1 | 6 | 2 | - |
| Total | | 45 | 108 | + |
| Mean | | 4 | 10 | + |
| | | | | |
| Transect Walk Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| Fung Lok Wai | FLW | 40 | 40 | = |
| Nam Sang Wai | NSW | 0 | 14 | + |
| YLIE-CW | YLIE-CW | 0 | 1 | + |
| Total | | 40 | 55 | + |
| Mean | | 13 | 18 | + |

5.2.3.2 Diversity (Species Richness¹ and Shannon Diversity Index²)

5.2.3.2.1 All Avifauna Species

A total of 21 avifauna species (species richness) was recorded during the June 2021 monitoring period, of which 18 species were identified using point count method and also 18 species using transect walk method. Relative to the June 2017 baseline data, a decrease in the total species richness from 28 species in June 2017 to 21 species in the current monitoring period was noted. In terms of Shannon diversity index (H'), a significant decline (t -value = 7.16; t -crit = 1.97; p -value = 5.99E-12; α = 0.05) from baseline reference values was observed in point count method, from H' =3.93 in June 2017 to H' =2.99 in June 2021. However, the significant decline may not be attributed to the construction works of the Project as noise levels [47.5 dB(A) to 65.9 dB(A)] concurrently recorded from the different point count locations during the current ecological

¹ actual number of species

² use to account the proportion (in terms of relative abundance) of each species

bird monitoring are generally low. On the other hand, transect walk method showed an increase in H' from the baseline value of $H'=2.09$ to $H'=2.71$ during the current monitoring period. Details of these findings are summarized in **Table 5.7** and are further discussed in **Appendix F.1.2**.

Table 5.7 – Shannon Diversity Index Value of all Avifauna Species

| Shannon Diversity Index Value of all Avifauna Species | | | | |
|---|----------------|--------|--------|---------|
| Point Count Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| P1 | FLW1 | 1.04 | 0.81 | - |
| P2 | FLW2 | 0.64 | 0 | - |
| P3 | FLW3 | 1.28 | 1.05 | - |
| P4 | FLW4 | 2.20 | 1.74 | - |
| P5 | FLW5 | 2.39 | 1.75 | - |
| P6 | FLW6 | 0.87 | 1.08 | + |
| P7 | FLW7 | 1.89 | 1.52 | - |
| P9 | SP/NSW3 | 1.09 | ** | - |
| P10 | SP/NSW2 | 1.17 | 0.64 | - |
| P11 | NSW1 | 1.85 | 1.50 | - |
| P12 | SP/NSW1 | 1.49 | 1.15 | - |
| Overall H' | | 3.93 | 2.99 | - |
| Species Richness | | 25 | 18 | - |
| | | | | |
| Transect Walk Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| Fung Lok Wai | FLW | 1.99 | 1.92 | - |
| Nam Sang Wai | NSW | 0.69 | 2.26 | + |
| YLIE-CW | YLIE-CW | ** | 0.69 | + |
| Overall H' | | 2.09 | 2.71 | + |
| Species Richness | | 13 | 18 | + |

Note:

** no species recorded

5.2.3.2.2 Avifauna Species of Conservation Importance

Of the 21 species of avifauna identified during the June 2021 monitoring period, four species of conservation importance were identified from the point count method and also four species from the transect walk method. Relative to the baseline values in June 2017, the species of conservation importance recorded from the point count method decreased by one and increase by one species from the transect walk method. In terms of H' , a significant decline (t -value = 5.50; t -crit = 1.98; p -value = 1.77E-07; α = 0.05) was observed from the point count method, from $H' = 2.69$ in June 2017 to $H' = 1.69$. However, as aforementioned,

the significant decline was observed to be due to other factors and not project-related. i.e. dominance of Chinese Pond Heron. On the other hand, transect walk method showed an increase in overall H' from $H' = 1.04$ in June 2017 to $H' = 1.14$ in June 2021. Details of these findings are summarized in **Table 5.8** and are further discussed in **Appendix F.1.2**.

Table 5.8 – Shannon Diversity Index Value of Species with Conservation Importance

| Shannon Diversity Index Value of Species with Conservation Importance | | | | |
|---|----------------|--------|--------|---------|
| Point Count Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| P1 | FLW1 | 0.69 | 0.30 | - |
| P2 | FLW2 | ** | ** | = |
| P3 | FLW3 | ** | ** | = |
| P4 | FLW4 | 0.64 | 0.69 | + |
| P5 | FLW5 | 0.95 | 0.64 | - |
| P6 | FLW6 | 0.50 | 0.70 | + |
| P7 | FLW7 | 0 | 0.52 | + |
| P9 | SP/NSW3 | 0.68 | ** | - |
| P10 | SP/NSW2 | 0.95 | 0.64 | - |
| P11 | NSW1 | 0 | 0 | = |
| P12 | SP/NSW1 | 1.01 | 0.69 | - |
| Overall H' | | 2.69 | 1.69 | - |
| Species Richness | | 5 | 4 | - |
| | | | | |
| Transect Walk Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| Fung Lok Wai | FLW | 1.04 | 0.69 | - |
| Nam Sang Wai | NSW | ** | 0.23 | + |
| YLIE-CW | YLIE-CW | ** | 0 | + |
| Overall H' | | 1.04 | 1.14 | + |
| Species Richness | | 3 | 4 | + |

Note:

** no species recorded

5.2.3.3 Wetland Habitat Utilization

Avifauna communities were observed during the current monitoring period in the different wetland habitats, i.e. modified watercourse, ponds, mangrove, and reedbed.

With reference to **Section 7.3.1** of the **EM&A Manual**, the utilization of the wetland habitats by birds within the monitoring area was recorded and monitored.

5.2.3.3.1 All Avifauna Species

During the current monitoring period, majority of the wetland habitats were less utilized by avifauna communities as evident with the very low to low (VL; and VL-L) abundances in these areas. With regards to species richness, generally very low (VL) number of species was noted in the different wetland habitats except in the Active Ponds North to Nullah 2 (L-M, low to moderate) in Fung Lok Wai (**Table 5.9**).

Table 5.9 – Wetland habitat utilization of all avifauna species

| Wetland Habitats | Area Description | Abundance ¹ | Species Richness ² |
|----------------------|---|------------------------|-------------------------------|
| Modified Watercourse | Confluence of Shan Pui River and Kam Tin River | VL | VL |
| | Shan Pui River adjacent to Project site | VL | VL |
| | Upper course of Shan Pui River along YLIE | VL | VL |
| Ponds | Active Ponds adjacent to Project site in Fung Lok Wai | VL | VL |
| | Active Ponds North to Nullah 2 in Fung Lok Wai | VL-L | L-M |
| | Inactive Ponds in Fung Lok Wai | VL | VL |
| | Active and Inactive Ponds in Nam Sang Wai | VL | VL |
| Mangrove | Mangrove within Assessment Area | VL | VL |
| Reedbed | Reedbed in Nam Sang Wai | VL | VL |

Notes:

1. Abundance of avifauna species of conservation importance amongst wetland habitats within the assessment area: VL = Very Low (~<50 individuals); L = Low (~100 individuals); M = Moderate (~300 individuals); H = High (~500 individuals), VH = Very High (>700 individuals)
2. Species richness (total number of species) amongst wetland habitats within the assessment area: VL = Very Low (≤5 species); L = Low (~10 species); M = Moderate (~15 species); H = High (~20 species), VH = Very High (>25 species)

Source: approved EIA Report (AEIAR-220/2019)

5.2.3.3.2 Avifauna Species of Conservation Importance

All of the wetland habitats were noted with very low abundances (VL) of species with conservation importance during the current monitoring period which then indicated subsequent very low utilization of these areas. In terms of species richness, all of the wetland habitats were also utilized by very low number (VL) of species (**Table 5.10**).

Table 5.10 – Wetland habitat utilization of avifauna species of conservation importance

| Wetland Habitats | Area Description | Abundance ¹ | Species Richness ² |
|----------------------|--|------------------------|-------------------------------|
| Modified Watercourse | Confluence of Shan Pui River and Kam Tin River | VL | VL |
| | Shan Pui River adjacent to Project site | VL | VL |

| | | | |
|----------|---|----|----|
| | Upper course of Shan Pui River along YLIE | VL | VL |
| Ponds | Active Ponds adjacent to Project site in Fung Lok Wai | VL | VL |
| | Active Ponds North to Nullah 2 in Fung Lok Wai | VL | VL |
| | Inactive Ponds in Fung Lok Wai | VL | VL |
| | Active and Inactive Ponds in Nam Sang Wai | VL | VL |
| Mangrove | Mangrove within Assessment Area | VL | VL |
| Reedbed | Reedbed in Nam Sang Wai | VL | VL |

Notes:

1. Abundance of avifauna species of conservation importance amongst wetland habitats within the assessment area: VL = Very Low (~<50 individuals); L = Low (~100 individuals); M = Moderate (~300 individuals); H = High (~500 individuals), VH = Very High (>700 individuals)
 2. Species richness (total number of species) of conservation important species amongst wetland habitats within the assessment area:
VL = Very Low (≤ 5 species); L = Low (~10 species); M = Moderate (~15 species); H = High (~20 species), VH = Very High (>25 species)
- Source: approved EIA Report (AEIAR-220/2019)

5.2.3.3 Overwintering Avifauna Species

Several species including the Black-crowned Night Heron *Nycticorax nycticorax*, Black Kite *Milvus migrans*, and Great Egret which are both winter visitors and residents in Hong Kong in addition to White Wagtail *Motacilla alba* a winter visitor and passage migrant, were observed during this monitoring period. However, as the current monitoring period covered the summer season, it was likely that these individuals were either residents or passage migrant. Hence, no overwintering species that utilized the different wetland habitats was recorded during the period.

5.2.3.4 Noise Levels

Noise levels L_{Aeq} (30 min) recorded on 15 June 2021 (daytime) and 18 June 2021 (night time) from each of the point count locations during the ecological bird monitoring are shown in Table 5.11.

Table 5.11 – Noise Monitoring Results (For Ecological Monitoring of Birds)

| Frequency and Period | Location | Daytime (15/06/2021) | | Night time (18/06/2021) | |
|--|----------|----------------------|--------------------------|-------------------------|--------------------------|
| | | Start Time | L_{Aeq} (30 min) dB(A) | Start Time | L_{Aeq} (30 min) dB(A) |
| Monthly in concurrence with the ecological monitoring of birds | FLW1 | 09:40 | 47.8 | 21:10 | 48.9 |
| | FLW2 | 09:30 | 53 | 21:20 | 49.3 |
| | FLW3 | 09:30 | 57.4 | 21:20 | 51.1 |
| | FLW4 | 10:15 | 52 | 20:01 | 51.3 |
| | FLW5 | 10:15 | 57.1 | 20:46 | 56.4 |
| | FLW6 | 10:04 | 47.5 | 20:55 | 48.9 |

| Frequency and Period | Location | Daytime (15/06/2021) | | Night time (18/06/2021) | |
|---|----------|----------------------|---------------------------------|-------------------------|---------------------------------|
| | | Start Time | L _{Aeq} (30 min) dB(A) | Start Time | L _{Aeq} (30 min) dB(A) |
| | FLW7 | 10:04 | 52.4 | 20:55 | 51.2 |
| | SP/NSW3 | 07:40 | 65.9 ¹ | 19:17 | 57.3 |
| | SP/NSW2 | 07:40 | 50.6 | 19:25 | 65.7 ¹ |
| | NSW1 | 08:10 | 55 | 19:25 | 52.9 |
| | SP/NSW1 | 07:45 | 51.6 | 19:17 | 62 |
| Note: 1. Close to the roadsides with low to moderate traffic. Passing vehicles, barking dogs, and noisy insects were noted during the monitoring period. | | | | | |

6. LANDSCAPE AND VISUAL

6.1 Audit Requirements

- 6.1.1 According to the EM&A Manual, site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives.

6.2 Results and Observations

- 6.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, five weekly landscape and visual site audits were carried out on 2, 8, 16, 23 and 30 June 2021.
- 6.2.2 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.

7. SITE INSPECTION AND AUDIT

7.1 Site Inspection

- 7.1.1 Site audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 7.1.2 In the reporting month, five site inspections were carried out on 2, 8, 16, 23 and 30 June 2021.
- 7.1.3 No outstanding issues were reported during the reporting month. Details of observations recorded during the site inspections are summarized in **Appendix M**.

7.2 Advice on the Solid and Liquid Waste Management Status

- 7.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 7.2.2 The waste generated by the construction and disposal ground is presented in **Table 7.1**.

Table 7.1 – Waste Generated by the Construction and Disposal Ground

| Types of Waste | Disposal Ground |
|--|--|
| Inert C&D Waste (Excluding slurry and bentonite) | Tuen Mun Area 38 |
| Inert C&D Waste (For slurry and bentonite) | Tseung Kwan O Area 137 |
| Non-inert C&D Materials | North East New Territories Landfill (NENT) |

- 7.2.3 The monthly summary of waste flow table is detailed in **Appendix I**.
- 7.2.4 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 7.2.5 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

8. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

8.1 Environmental Exceedance

- 8.1.1 No Action / Limit Level exceedance was recorded for 1-hr TSP level at AM1 and AM2 in the reporting month.
- 8.1.2 No Action / Limit Level exceedance was recorded for construction noise at CM1, CM2 and CM3 in the reporting month.
- 8.1.3 No Action and Limit Level exceedance were recorded for water quality at M2 and M3 in the reporting month.
- 8.1.4 An Action Level exceedance was recorded for water quality in the reporting month. The exceedance was recorded at M1 on 10 June 2021. A Limit Level exceedance was recorded for water quality in the reporting month. The exceedance was recorded at M1 on 8 June 2021. It was found that these exceedances were not project-related.
- 8.1.5 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts.
- 8.1.6 Two exceedances in Action Level were recorded for the ecological monitoring of birds on 15 and 18 June 2021 which included significant declines in species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community; and species diversity of species of conservation importance only. However, the exceedances were not project-related.

8.2 Complaints, Notification of Summons and Prosecution

- 8.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 8.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

9. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

9.1 Implementation Status

The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Reports, the EP and EM&A Manuals. The implementation status of the environmental mitigation measures during the reporting period is summarized in **Appendix J**.

10. FUTURE KEY ISSUES

10.1 Construction Programme for the Next Three Month

- Driven piling work at IW;
- Demolition of PST no. 7 & 8 tanks;
- Demolition of main store;
- Demolition of carpark cover;
- Demolition of workshop;
- Sheet piling;
- Construction of temporary storage area, admin. Building and workshop;
- Installation of sheet piles for Zone 1 diversion;
- Pre-drilling works at PST;
- Environmental drill holes inside main store and workshop;
- Trench excavation for UU diversion; and
- Breaking of existing road pavement at PST.

10.2 Key Issues for the Coming Month

- 10.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, waste management, ecology, land contamination and landscape and visual impact issues.

10.3 Monitoring Schedules for the Next Three Month

- 10.3.1 The tentative schedule for environmental monitoring in the coming three month is provided in **Appendix E**.

11. CONCLUSION AND RECOMMENDATION

11.1 Conclusions

- 11.1.1 1-hour TSP impact monitoring were carried out in the reporting month. No Action / Limit Level exceedance at AM1 and AM2 was recorded during the period.
- 11.1.2 Construction noise monitoring were carried out in the reporting month. No Action / Limit Level exceedance at CM1, CM2 and CM3 was recorded during the period.
- 11.1.3 An Action Level exceedance was recorded for water quality in the reporting month. The exceedance was recorded at M1 on 10 June 2021. A Limit Level exceedance was recorded for water quality in the reporting month. The exceedance was recorded at M1 on 8 June 2021. It was found that these exceedances were not project-related.
- 11.1.4 Ardeid night roost monitoring was carried out in the reporting month. Of the two confirmed ardeid night roosts during the pre-construction survey, only ANR 1 was observed to be active. No Action / Limit Level exceedance at NMS1 and NMS2 was recorded during the period.
- 11.1.5 Ecological bird monitoring was carried out in the reporting month. Two exceedances in Action Level were recorded during this period's monitoring of birds including significant declines in species diversity of all avifauna species in the community; and species diversity of species of conservation importance only for the point count method. However, the exceedances were not project-related.
- 11.1.6 Five environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 11.1.7 Five landscape and visual site audits were carried out in the reporting month.
- 11.1.8 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

11.2 Comment and Recommendations

- 11.2.1 The recommended environmental mitigation measures, as proposed in the EIA reports and EM&A Manuals shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.
- 11.2.2 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

- No specific observation was identified in the reporting month. .

Construction Noise Impact

- No specific observation was identified in the reporting month.

Water Quality Impact

- Mitigation measures should be provided to prevent runoff from the temporary administration building works area flowing out to the nullah.
- Mitigation measure should be provided at inlet / outlet of channel at catchpit to prevent discharge of water.
- The contractor is reminded to provide mitigation measure to prevent silt / silty runoff getting into storm drain and / or checking the existing pipe network for temporarily sealing up manhole at excavation near piling area.

Chemical and Waste Management

- No specific observation was identified in the reporting month.

Active Ardeid Night Roost Impact

- No specific observation was identified in the reporting month.

Ecology of Birds Impact

- No specific observation was identified in the reporting month.

Land Contamination

- No specific observation was identified in the reporting month.

Landscape and Visual Impact

- Establish protective barrier for retain trees T250 & T251.
- Retain trees T252, T253 – Trench work within tree protection zone has to be reviewed and follow specification of works and exercise care when doing work.

Hazard to Life


- No specific observation was identified in the reporting month.

Permit/ Licenses

- No specific observation was identified in the reporting month.

Figure 1

General Layout of the Proposed Yuen Long
Effluent Polishing Plant



AECOM

PROJECT
項目

**YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION**

CLIENT
業主

渠務署
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
發行

| U/R 發行 | DATE 日期 | DESCRIPTION 內容摘要 | CHK. 核對 |
|-----------|------------|---------------------|------------|
| | | | |
| | | | |
| | | | |
| | | | |

STATUS
階段

SCALE
比例

A1 1: 2000

DIMENSION UNIT
尺寸單位

METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號

60505476

CONTRACT NO.
合約編號

CE 3/2015 (DS)

SHEET TITLE
圖紙名稱

LOCATION OF PROPOSED
YUEN LONG EFFLUENT
POLISHING PLANT


SHEET NUMBER
圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Figure 2

Air Quality Monitoring Locations

ISO A1 594mm x 841mm
Approved:
Checked:
Designer:
Project Management Initials:
11/29
Pld File by: GaoYU
PATH: P:\PROJECTS\60505476\DRAWING\REPORT\EM&A\A1\EM&A_703.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- AM1 CONSTRUCTION DUST MONITORING STATION

AECOM

PROJECT

YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION

CLIENT

渠務署
Drainage Services Department

CONSULTANT

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

ISSUE/REVISION

| I/R | DATE | DESCRIPTION | CHK. |
|-----|-------|------------------|------|
| 01 | 11/29 | Issue for Design | YU |

STATUS

SCALE

A1 1:3000

DIMENSION UNIT

METRES

KEY PLAN

PROJECT NO.

60505476

CONTRACT NO.

CE 3/2015 (DS)

SHEET TITLE


LOCATION OF CONSTRUCTION
DUST MONITOING STATIONS

SHEET NUMBER

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Figure 3

Noise Monitoring Locations




THIS DRAWING HAS BEEN PREPARED FOR THE USE OF AECOM'S CLIENT. IT MAY NOT BE USED, MODIFIED, REPRODUCED OR RAISED UPON BY THIRD PARTIES, EXCEPT AS AGREED BY AECOM OR AS REQUIRED BY LAW. AECOM ACCEPTS NO RESPONSIBILITY, AND DISCLAIMS ANY WARRANTY WHATSOEVER, FOR ANY PARTY THAT USES OR RELIES ON THIS DRAWING WITHOUT AECOM'S EXPRESS WRITTEN CONSENT. DO NOT CITE THIS DOCUMENT. ALL MEASUREMENTS MUST BE OBTAINED FROM THE STATED DIMENSIONS.

SHEET NUMBER
張数

Figure 4

Water Quality Monitoring Locations

ISO A1 594mm x 841mm
Approved:
Checked:
Designer:
Project Management Initials:
Pld File by: GaoYU 12/18
PATH: P:\PROJECTS\60505476\DRAWING\REPORT\TEMP\A1\A1.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- PONDS
- WATER BODIES
- EXISTING AND PLANNED SEWAGE OUTFALL
- MONITORING STATION

AECOM

PROJECT
項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
業主

渠務署
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
發行

| | | | |
|--|--|--|--|
| | | | |
| | | | |
| | | | |
| | | | |

| I/R 發行 | DATE 日期 | DESCRIPTION 內容摘要 | CHK. 校核 |
|-----------|------------|---------------------|------------|
|-----------|------------|---------------------|------------|

STATUS
階段

SCALE
比例

A3 1: 6000

DIMENSION UNIT
尺寸單位

METRES

KEY PLAN A3 1: 180000



PROJECT NO.
項目編號

60505476

CONTRACT NO.
合約編號

CE 3/2015 (DS)

SHEET TITLE
圖紙名稱

LOCATIONS OF WATER QUALITY MONITORING STATIONS FOR CONSTRUCTION PHASE


SHEET NUMBER
圖紙號碼

Figure 5

Ecology Monitoring Locations

Pld File by: ZENGFX 2018/05/30
PATH: P:\PROJECTS\60505476\DRAWING\REPORT\EM&A\A1_702.dgn

ISO A1 594mm x 841mm
Approved:
Checked:
Designer:
Project Management Initials:



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- SURVEY TRANSECTS
- POINT COUNT LOCATIONS FOR AVIFAUNA SURVEY

AECOM

PROJECT
项目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
业主

渠務署
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修订

| I/R 修订 | DATE 日期 | DESCRIPTION 内容摘要 | CHK. 校核 |
|-----------|------------|---------------------|------------|
| | | | |
| | | | |
| | | | |
| | | | |

STATUS
状态

SCALE
比例

A1 1:3000

DIMENSION UNIT
尺寸单位

METRES

KEY PLAN
索引图

PROJECT NO.
项目编号

60505476

CONTRACT NO.
合约编号

CE 3/2015 (DS)

SHEET TITLE
图表名称

ECOLOGICAL MONITORING LOCATIONS

SHEET NUMBER
图表编号

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. All measurements must be obtained from the related dimensions.







Appendix A

Construction Programme








| Activity Name | | | Q1 2021 | Q2 2021 | Q3 2021 | Q4 2021 | Q1 2022 | Q2 2022 | Q3 2022 | Q4 2022 | Q1 2023 | Q2 2023 | Q3 2023 | Q4 2023 | Q1 2024 | Q2 2024 | Q3 2024 | Q4 2024 | Q1 2025 | Q2 2025 | Q3 2025 | Q4 2025 | Q1 2026 | Q2 2026 | Q3 2026 | Q4 2026 | Q1 2027 | Q2 2027 | Q3 2027 | Q4 2027 | Q1 2028 | Q2 2028 | Q3 2028 | Q4 2028 | Q1 2029 | Q2 2029 | Q3 2029 | Q4 2029 | Q1 2030 | Q2 2030 | Q3 2030 | Q4 2030 | Q1 2031 | Q2 2031 | Q3 2031 | Q4 2031 | Q1 2032 | Q2 2032 | Q3 2032 | Q4 2032 | Q1 2033 | Q2 2033 | Q3 2033 | Q4 2033 | Q1 2034 | Q2 2034 | Q3 2034 | Q4 2034 | Q1 2035 | Q2 2035 | Q3 2035 | Q4 2035 | Q1 2036 | Q2 2036 | Q3 2036 | Q4 2036 | Q1 2037 | Q2 2037 | Q3 2037 | Q4 2037 | Q1 2038 | Q2 2038 | Q3 2038 | Q4 2038 | Q1 2039 | Q2 2039 | Q3 2039 | Q4 2039 | Q1 2040 | Q2 2040 | Q3 2040 | Q4 2040 | Q1 2041 | Q2 2041 | Q3 2041 | Q4 2041 | Q1 2042 | Q2 2042 | Q3 2042 | Q4 2042 | Q1 2043 | Q2 2043 | Q3 2043 | Q4 2043 | Q1 2044 | Q2 2044 | Q3 2044 | Q4 2044 | Q1 2045 | Q2 2045 | Q3 2045 | Q4 2045 | Q1 2046 | Q2 2046 | Q3 2046 | Q4 2046 | Q1 2047 | Q2 2047 | Q3 2047 | Q4 2047 | Q1 2048 | Q2 2048 | Q3 2048 | Q4 2048 | Q1 2049 | Q2 2049 | Q3 2049 | Q4 2049 | Q1 2050 | Q2 2050 | Q3 2050 | Q4 2050 | Q1 2051 | Q2 2051 | Q3 2051 | Q4 2051 | Q1 2052 | Q2 2052 | Q3 2052 | Q4 2052 | Q1 2053 | Q2 2053 | Q3 2053 | Q4 2053 | Q1 2054 | Q2 2054 | Q3 2054 | Q4 2054 | Q1 2055 | Q2 2055 | Q3 2055 | Q4 2055 | Q1 2056 | Q2 2056 | Q3 2056 | Q4 2056 | Q1 2057 | Q2 2057 | Q3 2057 | Q4 2057 | Q1 2058 | Q2 2058 | Q3 2058 | Q4 2058 | Q1 2059 | Q2 2059 | Q3 2059 | Q4 2059 | Q1 2060 | Q2 2060 | Q3 2060 | Q4 2060 | Q1 2061 | Q2 2061 | Q3 2061 | Q4 2061 | Q1 2062 | Q2 2062 | Q3 2062 | Q4 2062 | Q1 2063 | Q2 2063 | Q3 2063 | Q4 2063 | Q1 2064 | Q2 2064 | Q3 2064 | Q4 2064 | Q1 2065 | Q2 2065 | Q3 2065 | Q4 2065 | Q1 2066 | Q2 2066 | Q3 2066 | Q4 2066 | Q1 2067 | Q2 2067 | Q3 2067 | Q4 2067 | Q1 2068 | Q2 2068 | Q3 2068 | Q4 2068 | Q1 2069 | Q2 2069 | Q3 2069 | Q4 2069 | Q1 2070 | Q2 2070 | Q3 2070 | Q4 2070 | Q1 2071 | Q2 2071 | Q3 2071 | Q4 2071 | Q1 2072 | Q2 2072 | Q3 2072 | Q4 2072 | Q1 2073 | Q2 2073 | Q3 2073 | Q4 2073 | Q1 2074 | Q2 2074 | Q3 2074 | Q4 2074 | Q1 2075 | Q2 2075 | Q3 2075 | Q4 2075 | Q1 2076 | Q2 2076 | Q3 2076 | Q4 2076 | Q1 2077 | Q2 2077 | Q3 2077 | Q4 2077 | Q1 2078 | Q2 2078 | Q3 2078 | Q4 2078 | Q1 2079 | Q2 2079 | Q3 2079 | Q4 2079 | Q1 2080 | Q2 2080 | Q3 2080 | Q4 2080 | Q1 2081 | Q2 2081 | Q3 2081 | Q4 2081 | Q1 2082 | Q2 2082 | Q3 2082 | Q4 2082 | Q1 2083 | Q2 2083 | Q3 2083 | Q4 2083 | Q1 2084 | Q2 2084 | Q3 2084 | Q4 2084 | Q1 2085 | Q2 2085 | Q3 2085 | Q4 2085 | Q1 2086 | Q2 2086 | Q3 2086 | Q4 2086 | Q1 2087 | Q2 2087 | Q3 2087 | Q4 2087 | Q1 2088 | Q2 2088 | Q3 2088 | Q4 2088 | Q1 2089 | Q2 2089 | Q3 2089 | Q4 2089 | Q1 2090 | Q2 2090 | Q3 2090 | Q4 2090 | Q1 2091 | Q2 2091 | Q3 2091 | Q4 2091 | Q1 2092 | Q2 2092 | Q3 2092 | Q4 2092 | Q1 2093 | Q2 2093 | Q3 2093 | Q4 2093 | Q1 2094 | Q2 2094 | Q3 2094 | Q4 2094 | Q1 2095 | Q2 2095 | Q3 2095 | Q4 2095 | Q1 2096 | Q2 2096 | Q3 2096 | Q4 2096 | Q1 2097 | Q2 2097 | Q3 2097 | Q4 2097 | Q1 2098 | Q2 2098 | Q3 2098 | Q4 2098 | Q1 2099 | Q2 2099 | Q3 2099 | Q4 2099 | Q1 2100 | Q2 2100 | Q3 2100 | Q4 2100 | Q1 2101 | Q2 2101 | Q3 2101 | Q4 2101 | Q1 2102 | Q2 2102 | Q3 2102 | Q4 2102 | Q1 2103 | Q2 2103 | Q3 2103 | Q4 2103 | Q1 2104 | Q2 2104 | Q3 2104 | Q4 2104 | Q1 2105 | Q2 2105 | Q3 2105 | Q4 2105 | Q1 2106 | Q2 2106 | Q3 2106 | Q4 2106 | Q1 2107 | Q2 2107 | Q3 2107 | Q4 2107 | Q1 2108 | Q2 2108 | Q3 2108 | Q4 2108 | Q1 2109 | Q2 2109 | Q3 2109 | Q4 2109 | Q1 2110 | Q2 2110 | Q3 2110 | Q4 2110 | Q1 2111 | Q2 2111 | Q3 2111 | Q4 2111 | Q1 2112 | Q2 2112 | Q3 2112 | Q4 2112 | Q1 2113 | Q2 2113 | Q3 2113 | Q4 2113 | Q1 2114 | Q2 2114 | Q3 2114 | Q4 2114 | Q1 2115 | Q2 2115 | Q3 2115 | Q4 2115 | Q1 2116 | Q2 2116 | Q3 2116 | Q4 2116 | Q1 2117 | Q2 2117 | Q3 2117 | Q4 2117 | Q1 2118 | Q2 2118 | Q3 2118 | Q4 2118 | Q1 2119 | Q2 2119 | Q3 2119 | Q4 2119 | Q1 2120 | Q2 2120 | Q3 2120 | Q4 2120 | Q1 2121 | Q2 2121 | Q3 2121 | Q4 2121 | Q1 2122 | Q2 2122 | Q3 2122 | Q4 2122 | Q1 2123 | Q2 2123 | Q3 2123 | Q4 2123 | Q1 2124 | Q2 2124 | Q3 2124 | Q4 2124 | Q1 2125 | Q2 2125 | Q3 2125 | Q4 2125 | Q1 2126 | Q2 2126 | Q3 2126 | Q4 2126 | Q1 2127 | Q2 2127 | Q3 2127 | Q4 2127 | Q1 2128 | Q2 2128 | Q3 2128 | Q4 2128 | Q1 2129 | Q2 2129 | Q3 2129 | Q4 2129 | Q1 2130 | Q2 2130 | Q3 2130 | Q4 2130 | Q1 2131 | Q2 2131 | Q3 2131 | Q4 2131 | Q1 2132 | Q2 2132 | Q3 2132 | Q4 2132 | Q1 2133 | Q2 2133 | Q3 2133 | Q4 2133 | Q1 2134 | Q2 2134 | Q3 2134 | Q4 2134 | Q1 2135 | Q2 2135 | Q3 2135 | Q4 2135 | Q1 2136 | Q2 2136 | Q3 2136 | Q4 2136 | Q1 2137 | Q2 2137 | Q3 2137 | Q4 2137 | Q1 2138 | Q2 2138 | Q3 2138 | Q4 2138 | Q1 2139 | Q2 2139 | Q3 2139 | Q4 2139 | Q1 2140 | Q2 2140 | Q3 2140 | Q4 2140 | Q1 2141 | Q2 2141 | Q3 2141 | Q4 2141 | Q1 2142 | Q2 2142 | Q3 2142 | Q4 2142 | Q1 2143 | Q2 2143 | Q3 2143 | Q4 2143 | Q1 2144 | Q2 2144 | Q3 2144 | Q4 2144 | Q1 2145 | Q2 2145 | Q3 2145 | Q4 2145 | Q1 2146 | Q2 2146 | Q3 2146 | Q4 2146 | Q1 2147 | Q2 2147 | Q3 2147 | Q4 2147 | Q1 2148 | Q2 2148 | Q3 2148 | Q4 2148 | Q1 2149 | Q2 2149 | Q3 2149 | Q4 2149 | Q1 2150 | Q2 2150 | Q3 2150 | Q4 2150 | Q1 2151 | Q2 2151 | Q3 2151 | Q4 2151 | Q1 2152 | Q2 2152 | Q3 2152 | Q4 2152 | Q1 2153 | Q2 2153 | Q3 2153 | Q4 2153 | Q1 2154 | Q2 2154 | Q3 2154 | Q4 2154 | Q1 2155 | Q2 2155 | Q3 2155 | Q4 2155 | Q1 2156 | Q2 2156 | Q3 2156 | Q4 2156 | Q1 2157 | Q2 2157 | Q3 2157 | Q4 2157 | Q1 2158 | Q2 2158 | Q3 2158 | Q4 2158 | Q1 2159 | Q2 2159 | Q3 2159 | Q4 2159 | Q1 2160 | Q2 2160 | Q3 2160 | Q4 2160 | Q1 2161 | Q2 2161 | Q3 2161 | Q4 2161 | Q1 2162 | Q2 2162 | Q3 2162 | Q4 2162 | Q1 2163 | Q2 2163 | Q3 2163 | Q4 2163 | Q1 2164 | Q2 2164 | Q3 2164 | Q4 2164 | Q1 2165 | Q2 2165 | Q3 2165 | Q4 2165 | Q1 2166 | Q2 2166 | Q3 2166 | Q4 2166 | Q1 2167 | Q2 2167 | Q3 2167 | Q4 2167 | Q1 2168 | Q2 2168 | Q3 2168 | Q4 2168 | Q1 2169 | Q2 2169 | Q3 2169 | Q4 2169 | Q1 2170 | Q2 2170 | Q3 2170 | Q4 2170 | Q1 2171 | Q2 2171 | Q3 2171 | Q4 2171 | Q1 2172 | Q2 2172 | Q3 2172 | Q4 2172 | Q1 2173 | Q2 2173 | Q3 2173 | Q4 2173 | Q1 2174 | Q2 2174 | Q3 2174 | Q4 2174 | Q1 2175 | Q2 2175 | Q3 2175 | Q4 2175 | Q1 2176 | Q2 2176 | Q3 2176 | Q4 2176 | Q1 2177 | Q2 2177 | Q3 2177 | Q4 2177 | Q1 2178 | Q2 2178 | Q3 2178 | Q4 2178 | Q1 2179 | Q2 2179 | Q3 2179 | Q4 2179 | Q1 2180 | Q2 2180 | Q3 2180 | Q4 2180 | Q1 2181 | Q2 2181 | Q3 2181 | Q4 2181 | Q1 2182 | Q2 2182 | Q3 2182 | Q4 2182 | Q1 2183 | Q2 2183 | Q3 2183 | Q4 2183 | Q1 2184 | Q2 2184 | Q3 2184 | Q4 2184 | Q1 2185 | Q2 2185 | Q3 2185 | Q4 2185 | Q1 2186 | Q2 2186 | Q3 2186 | Q4 2186 | Q1 2187 | Q2 2187 | Q3 2187 | Q4 2187 | Q1 2188 | Q2 2188 | Q3 2188 | Q4 2188 | Q1 2189 | Q2 2189 | Q3 2189 | Q4 2189 | Q1 2190 | Q2 2190 | Q3 2190 | Q4 2190 | Q1 2191 | Q2 2191 | Q3 2191 | Q4 2191 | Q1 2192 | Q2 2192 | Q3 2192 | Q4 2192 | Q1 2193 | Q2 2193 | Q3 2193 | Q4 2193 | Q1 2194 | Q2 2194 | Q3 2194 | Q4 2194 | Q1 2195 | Q2 2195 | Q3 2195 | Q4 2195 | Q1 2196 | Q2 2196 | Q3 2196 | Q4 2196 | Q1 2197 | Q2 2197 | Q3 2197 | Q4 2197 | Q1 2198 | Q2 2198 | Q3 2198 | Q4 2198 | Q1 2199 | Q2 2199 | Q3 2199 | Q4 2199 | Q1 2200 | Q2 2200 | Q3 2200 | Q4 2200 | Q1 2201 | Q2 2201 | Q3 2201 | Q4 2201 | Q1 2202 | Q2 2202 | Q3 2202 | Q4 2202 | Q1 2203 | Q2 2203 | Q3 2203 | Q4 2203 | Q1 2204 | Q2 2204 | Q3 2204 | Q4 2204 | Q1 2205 | Q2 2205 | Q3 2205 | Q4 2205 | Q1 2206 | Q2 2206 | Q3 2206 | Q4 2206 | Q1 2207 | Q2 2207 | Q3 2207 | Q4 2207 | Q1 2208 | Q2 2208 | Q3 2208 | Q4 2208 | Q1 2209 | Q2 2209 | Q3 2209 | Q4 2209 | Q1 2210 | Q2 2210 | Q3 2210 | Q4 2210 | Q1 2211 | Q2 2211 | Q3 2211 | Q4 2211 | Q1 2212 | Q2 2212 | Q3 2212 | Q4 2212 | Q1 2213 | Q2 2213 | Q3 2213 | Q4 2213 | Q1 2214 | Q2 2214 | Q3 2214 | Q4 2214 | Q1 2215 | Q2 2215 | Q3 2215 | Q4 2215 | Q1 2216 | Q2 2216 | Q3 2216 | Q4 2216 | Q1 2217 | Q2 2217 | Q3 2217 | Q4 2217 | Q1 2218 | Q2 2218 | Q3 2218 | Q4 2218 | Q1 2219 | Q2 2219 | Q3 2219 | Q4 2219 | Q1 2220 | Q2 2220 | Q3 2220 | Q4 2220 | Q1 2221 | Q2 2221 | Q3 2221 | Q4 2221 | Q1 2222 | Q2 2222 | Q3 2222 | Q4 2222 | Q1 2223 | Q2 2223 | Q3 2223 | Q4 2223 | Q1 2224 | Q2 2224 | Q3 2224 | Q4 2224 | Q1 2225 | Q2 2225 | Q3 2225 | Q4 2225 | Q1 2226 | Q2 2226 | Q3 2226 | Q4 2226 | Q1 2227 | Q2 2227 | Q3 2227 | Q4 2227 | Q1 2228 | Q2 2228 | Q3 2228 | Q4 2228 | Q1 2229 | Q2 2229 | Q3 2229 | Q4 2229 | Q1 2230 | Q2 2230 | Q3 2230 | Q4 2230 | Q1 2231 | Q2 2231 | Q3 2231 | Q4 2231 | Q1 2232 | Q2 2232 | Q3 2232 | Q4 2232 | Q1 2233 | Q2 2233 | Q3 2233 | Q4 2233 | Q1 2234 | Q2 2234 | Q3 2234 | Q4 2234 | Q1 2235 | Q2 2235 | Q3 2235 | Q4 2235 | Q1 2236 | Q2 2236 | Q3 2236 | Q4 2236 | Q1 2237 | Q2 2237 | Q3 2237 | Q4 2237 | Q1 2238 | Q2 2238 | Q3 2238 | Q4 2238 | Q1 2239 | Q2 2239 | Q3 2239 | Q4 2239 | Q1 2240 | Q2 2240 | Q3 2240 | Q4 2240 | Q1 2241 | Q2 2241 | Q3 2241 | Q4 2241 | Q1 2242 | Q2 2242 | Q3 2242 | Q4 2242 | Q1 2243 | Q2 2243 | Q3 2243 | Q4 2243 | Q1 2244 | Q2 2244 | Q3 2244 | Q4 2244 | Q1 2245 | Q2 2245 | Q3 2245 | Q4 2245 | Q1 2246 | Q2 2246 | Q3 2246 | Q4 2246 | Q1 2247 | Q2 2247 | Q3 2247 | Q4 2247 | Q1 2248 | Q2 2248 | Q3 2248 | Q4 2248 | Q1 2249 | Q2 2249 | Q3 2249 | Q4 2249 | Q1 2250 | Q2 2250 | Q3 2250 | Q4 2250 | Q1 2251 | Q2 2251 | Q3 2251 | Q4 2251 | Q1 2252 | Q2 2252 | Q3 2252 | Q4 2252 | Q1 2253 | Q2 2253 | Q3 2253 | Q4 2253 | Q1 2254 | Q2 2254 | Q3 2254 | Q4 2254 | Q1 2255 | Q2 2255 | Q3 2255 | Q4 2255 | Q1 2256 | Q2 2256 | Q3 2256 | Q4 2256 | Q1 2257 | Q2 2257 | Q3 2257 | Q4 2257 | Q1 2258 | Q2 2258 | Q3 2258 | Q4 2258 | Q1 2259 | Q2 2259 | Q3 2259 | Q4 2259 | Q1 2260 | Q2 2260 | Q3 2260 | Q4 2260 | Q1 2261 | Q2 2261 | Q3 2261 | Q4 2261 | Q1 2262 | Q2 2262 | Q3 2262 | Q4 2262 | Q1 2263 | Q2 2263 | Q3 2263 | Q4 2263 | Q1 2264 | Q2 2264 | Q3 2264 | Q4 2264 | Q1 2265 | Q2 2265 | Q3 2265 | Q4 2265 | Q1 2266 | Q2 2266 | Q3 2266 | Q4 2266 | Q1 2267 | Q2 2267 | Q3 2267 | Q4 2267 | Q1 2268 | Q2 2268 | Q3 2268 | Q4 2268 | Q1 2269 | Q2 2269 | Q3 2269 | Q4 2269 | Q1 2270 | Q2 2270 | Q3 2270 | Q4 2270 | Q1 2271 | Q2 2271 | Q3 2271 | Q4 2271 | Q1 2272 | Q2 2272 | Q3 2272 | Q4 2272 | Q1 2273 | Q2 2273 | Q3 2273 | Q4 2273 | Q1 2274 | Q2 2274 | Q3 2274 | Q4 2274 | Q1 2275 | Q2 2275 | Q3 2275 | Q4 2275 | Q1 2276 | Q2 2276 | Q3 2276 | Q4 2276 | Q1 2277 | Q2 2277 | Q3 2277 | Q4 2277 | Q1 2278 | Q2 2278 | Q3 2278</ |
|---------------|--|--|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|-----------|
|---------------|--|--|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|---------|-----------|



|  保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE | <ul style="list-style-type: none"> Remaining Level of Effort Actual Work Remaining Work Critical Remaining Work Milestone | <h2 style="margin: 0;">Contract DC/2019/10 - YLEPP - Main Works for Stage 1</h2> <h3 style="margin: 0;">Detailed Works Programme</h3> | Project ID : DWP.DPr1_210422 Layout : DC201910 Detailed Programme Page 3 of 24 | <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th colspan="4" style="text-align: right; padding: 2px;">Detailed Works Programme</th> </tr> <tr> <th style="padding: 2px;">Date</th> <th style="padding: 2px;">Revision</th> <th style="padding: 2px;">Checked</th> <th style="padding: 2px;">Approved</th> </tr> </thead> <tbody> <tr> <td style="padding: 2px;">15-Mar-21</td> <td style="padding: 2px;">Rev. 0</td> <td style="padding: 2px;"></td> <td style="padding: 2px;"></td> </tr> <tr> <td style="padding: 2px;">21-Apr-21</td> <td style="padding: 2px;">Rev 1</td> <td style="padding: 2px;"></td> <td style="padding: 2px;"></td> </tr> </tbody> </table> | Detailed Works Programme | | | | Date | Revision | Checked | Approved | 15-Mar-21 | Rev. 0 | | | 21-Apr-21 | Rev 1 | | |
|---|---|---|---|--|--------------------------|--|--|--|------|----------|---------|----------|-----------|--------|--|--|-----------|-------|--|--|
| Detailed Works Programme | | | | | | | | | | | | | | | | | | | | |
| Date | Revision | Checked | Approved | | | | | | | | | | | | | | | | | |
| 15-Mar-21 | Rev. 0 | | | | | | | | | | | | | | | | | | | |
| 21-Apr-21 | Rev 1 | | | | | | | | | | | | | | | | | | | |

[illegible]

| | | | | | | | |
|--|---|---|---|--------------------------|----------|---------|----------|
|  <p>保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE</p> | <p>  Remaining Level of Effort  Actual Work  Remaining Work  Critical Remaining Work  ◆ Milestone </p> | <h2 style="text-align: center;">Contract DC/2019/10 - YLEPP - Main Works for Stage 1</h2> <h3 style="text-align: center;">Detailed Works Programme</h3> | <p>Project ID : DWP.DPr1_210422</p> <p>Layout : DC201910 Detailed Programme</p> <p>Page 8 of 24</p> | Detailed Works Programme | | | |
| | | | | Date | Revision | Checked | Approved |
| | | | | 15-Mar-21 | Rev. 0 | | |
| | | | | 21-Apr-21 | Rev 1 | | |

[illegible]

|  <p>保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE</p> | <p>  Remaining Level of Effort  Actual Work  Remaining Work  Critical Remaining Work   Milestone </p> | <p>Contract DC/2019/10 - YLEPP - Main Works for Stage 1</p> <p>Detailed Works Programme</p> | <p>Project ID : DWP.DPr1_210422</p> <p>Layout : DC201910 Detailed Programme</p> <p>Page 9 of 24</p> | <table border="1"> <thead> <tr> <th colspan="4">Detailed Works Programme</th> </tr> <tr> <th>Date</th><th>Revision</th><th>Checked</th><th>Approved</th></tr> </thead> <tbody> <tr> <td>15-Mar-21</td><td>Rev. 0</td><td></td><td></td></tr> <tr> <td>21-Apr-21</td><td>Rev 1</td><td></td><td></td></tr> </tbody> </table> | Detailed Works Programme | | | | Date | Revision | Checked | Approved | 15-Mar-21 | Rev. 0 | | | 21-Apr-21 | Rev 1 | | |
|--|---|---|---|---|--------------------------|--|--|--|------|----------|---------|----------|-----------|--------|--|--|-----------|-------|--|--|
| Detailed Works Programme | | | | | | | | | | | | | | | | | | | | |
| Date | Revision | Checked | Approved | | | | | | | | | | | | | | | | | |
| 15-Mar-21 | Rev. 0 | | | | | | | | | | | | | | | | | | | |
| 21-Apr-21 | Rev 1 | | | | | | | | | | | | | | | | | | | |



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

Remaining Level of Effort

Actual Work

Remaining Work

Critical Remaining Work

Milestone

Milestone


Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr1_210422
Layout : DC201910 Detailed Programme
Page 14 of 24

| Detailed Works Programme | | | |
|--------------------------|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 15-Mar-21 | Rev. 0 | | |
| 21-Apr-21 | Rev 1 | | |

[illegible]



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

■ Remaining Level of Effort

■ Actual Work

■ Remaining Work

■ Critical Remaining Work

◆ Milestone

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme








Project ID :
DWP.DPr1_210422

Layout : DC201910 Detailed Programme







Page 15 of 24

| Detailed Works Programme | | | |
|--------------------------|----------|---------|----------|
| Date | Revision | Checked | Approved |
| 15-Mar-21 | Rev. 0 | | |
| 21-Apr-21 | Rev 1 | | |







[illegible]

| | | | | | | | |
|--|---|---|--|--------------------------|----------|---------|----------|
|  <p>保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE</p> | <p>  Remaining Level of Effort  Actual Work  Remaining Work  Critical Remaining Work   Milestone </p> | <p>Contract DC/2019/10 - YLEPP - Main Works for Stage 1</p> <p>Detailed Works Programme</p> | <p>Project ID : DWP.DPr1_210422</p> <p>Layout : DC201910 Detailed Programme</p> <p>Page 18 of 24</p> | Detailed Works Programme | | | |
| | | | | Date | Revision | Checked | Approved |
| | | | | 15-Mar-21 | Rev. 0 | | |
| | | | | 21-Apr-21 | Rev 1 | | |







| Activity Name | | Start Date | Early Start | Early Finish | Late Start | Late Finish | Duration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|--|------------|-------------|--------------|------------|-------------|----------|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| Z3S2-2070 | UC/PP 3 - ELS, Excavation (+6.0 to +4.0mPD) | 16 | 28-Jan-22 | 22-Feb-22 | 28-Jan-22 | 22-Feb-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2080 | UC/PP 3 - ELS, Strut Installation S1 (+4.0mPD) | 8 | 23-Feb-22 | 03-Mar-22 | 14-Mar-22 | 22-Mar-22 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2090 | UC/PP 3 - ELS, Excavation (+4.0 to +1.5mPD) | 16 | 23-Feb-22 | 12-Mar-22 | 23-Feb-22 | 12-Mar-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2160 | UC/PP 3 - Marine Sediments Treatment and Disposal | 30 | 23-Feb-22 | 29-Mar-22 | 25-Feb-22 | 31-Mar-22 | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2100 | UC/PP 3 - ELS, Strut Installation S2 (+1.5mPD) | 8 | 14-Mar-22 | 22-Mar-22 | 31-Mar-22 | 31-Mar-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2110 | UC/PP 3 - ELS, Excavation (+1.5 to -1.0mPD) | 16 | 14-Mar-22 | 31-Mar-22 | 14-Mar-22 | 31-Mar-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2120 | UC/PP 3 - ELS, Strut Installation S3 (-1.0mPD) | 9 | 01-Apr-22 | 12-Apr-22 | 01-Apr-22 | 12-Apr-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2130 | UC/PP 3 - ELS, Excavation (-1.0 to -3.75mPD) | 16 | 01-Apr-22 | 23-Apr-22 | 01-Apr-22 | 23-Apr-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2 : UC/PP3 Civil and Structural Works | | 27 | 25-Apr-22 | 27-May-22 | 28-Apr-22 | 31-May-22 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2370 | UC/PP 3 - Structure (-3.75 to -2.20mPD, Base Slab) at Stage 2 | 27 | 25-Apr-22 | 27-May-22 | 28-Apr-22 | 31-May-22 | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2 : Utility Corridor No. 2 | | 30 | 25-Apr-22 | 31-May-22 | 25-Apr-22 | 31-May-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S2 : UC/PP2 Foundation and ELS Works | | 30 | 25-Apr-22 | 31-May-22 | 25-Apr-22 | 31-May-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2150 | UC/PP 2 - Sheetpile Installation (2,674m2 @90m2/d) | 30 | 25-Apr-22 | 31-May-22 | 25-Apr-22 | 31-May-22 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 (Apr 2022 to Feb 2023) | | 286 | 01-Apr-22 | 28-Feb-23 | 12-Apr-22 | 28-Feb-23 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3030 | Completion of Stage 3 | 0 | | 28-Feb-23* | | 28-Feb-23 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Existing Biogas Burner | | 54 | 27-May-22 | 30-Jul-22 | 17-Dec-22 | 28-Feb-23 | 170 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Gas Holder 1 (GH1) | | 54 | 27-May-22 | 30-Jul-22 | 17-Dec-22 | 28-Feb-23 | 170 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3S3-1000 | Overhaul works | 39 | 27-May-22 | 13-Jul-22 | 17-Dec-22 | 10-Feb-23 | 170 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3S3-1050 | Re-commissioning | 15 | 14-Jul-22 | 30-Jul-22 | 11-Feb-23 | 28-Feb-23 | 170 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : New Sludge Thickening Building (STB) (Continued) | | 264 | 01-Apr-22 | 02-Feb-23 | 12-Apr-22 | 10-Feb-23 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : STB Foundation and ELS | | 235 | 01-Apr-22 | 30-Dec-22 | 12-Apr-22 | 10-Jan-23 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2020 | Predrilling Works (6 nos. STB-PD1,2,4,5,8,11) at Stage 3 | 24 | 01-Apr-22 | 04-May-22 | 12-Apr-22 | 14-May-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2030 | Predrilling Works (5 nos. STB-PD3,6,7,9,10) | 34 | 05-May-22 | 15-Jun-22 | 16-May-22 | 24-Jun-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2040 | Project Specific Boreholes (3 nos. BH04, BH07, ABH11) | 15 | 16-Jun-22 | 04-Jul-22 | 25-Jun-22 | 13-Jul-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3010 | STB - Site Setup & Mobilization | 10 | 05-Jul-22 | 15-Jul-22 | 14-Jul-22 | 25-Jul-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2090 | STB - Driven H-pile (79 nos, @1.5no/d/rig) | 50 | 16-Jul-22 | 13-Sep-22 | 26-Jul-22 | 22-Sep-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2180 | STB - Sheetpile Installation (2,955m2 @90m2/d) | 34 | 14-Sep-22 | 25-Oct-22 | 23-Sep-22 | 03-Nov-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2250 | STB - ELS, Excavation (+6.0 to +4.5mPD) | 6 | 26-Oct-22 | 01-Nov-22 | 04-Nov-22 | 10-Nov-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2290 | STB - ELS, Strut Installation S1 (@ +4.5mPD) | 16 | 02-Nov-22 | 19-Nov-22 | 11-Nov-22 | 29-Nov-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2360 | STB - ELS, Excavation (+4.5 to +0.5mPD) | 17 | 21-Nov-22 | 09-Dec-22 | 30-Nov-22 | 19-Dec-22 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2420 | STB - ELS, Strut Installation S2 (@ +0.5mPD) | 16 | 10-Dec-22 | 30-Dec-22 | 20-Dec-22 | 10-Jan-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Chemical Building and Reclaimed Water Building | | 111 | 14-Sep-22 | 02-Feb-23 | 19-Oct-22 | 10-Feb-23 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2170 | Construction of Reclaimed Water Building with Underground Pipeworks at Stage 3 | 90 | 14-Sep-22 | 31-Dec-22 | 19-Oct-22 | 10-Feb-23 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2160 | Sludge Thickening Chemical System Building at Stage 3 | 90 | 11-Oct-22 | 02-Feb-23 | 19-Oct-22 | 10-Feb-23 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Biogas Holder No. 1 (Continued) | | 220 | 25-May-22 | 21-Feb-23 | 25-May-22 | 21-Feb-23 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3BH-1000 | Biogas Holder No. 1 - E&M Install and associated Pipeworks | 220 | 25-May-22 | 21-Feb-23 | 25-May-22 | 21-Feb-23 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Utility Corridor Construction (Continued) | | 210 | 28-May-22 | 13-Feb-23 | 14-Jun-22 | 28-Feb-23 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Utility Corridor No. 3 | | 168 | 28-May-22 | 15-Dec-22 | 14-Jun-22 | 14-Jan-23 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S3 : UC/PP3 Civil and Structural Works | | 118 | 28-May-22 | 18-Oct-22 | 14-Jun-22 | 14-Nov-22 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2140 | UC/PP 3 - Structure (-3.75 to -2.20mPD, Base Slab) at Stage 3 | 22 | 28-May-22 | 23-Jun-22 | 14-Jun-22 | 09-Jul-22 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2180 | UC/PP 3 - Structure (-2.20 to +1.0mPD) | 48 | 24-Jun-22 | 19-Aug-22 | 11-Jul-22 | 03-Sep-22 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2250 | UC/PP 3 - Structure (+1.0 to +4.2mPD) including Backfill | 48 | 20-Aug-22 | 18-Oct-22 | 17-Sep-22 | 14-Nov-22 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S3 : UC/PP3 E&M Installation | | 50 | 19-Oct-22 | 15-Dec-22 | 15-Nov-22 | 14-Jan-23 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2280 | UC/PP 3 - E&M Installation and Pipeworks | 50 | 19-Oct-22 | 15-Dec-22 | 15-Nov-22 | 14-Jan-23 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : Utility Corridor No. 2 | | 207 | 01-Jun-22 | 13-Feb-23 | 21-Jun-22 | 28-Feb-23 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S3 : UC/PP2 Foundation and ELS Works | | 64 | 01-Jun-22 | 16-Aug-22 | 21-Jun-22 | 03-Sep-22 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2170 | UC/PP 2 - ELS, Excavation (+6.0 to +4.0mPD) | 16 | 01-Jun-22 | 20-Jun-22 | 21-Jun-22 | 09-Jul-22 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2190 | UC/PP 2 - ELS, Strut Installation S1 (+4.0mPD) | 8 | 21-Jun-22 | 29-Jun-22 | 06-Aug-22 | 15-Aug-22 | 39 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2200 | UC/PP 2 - ELS, Excavation (+4.0 to +1.5mPD) | 16 | 21-Jun-22 | 09-Jul-22 | 11-Jul-22 | 28-Jul-22 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2260 | UC/PP 2 - Marine Sediments Treatment and Disposal | 30 | 21-Jun-22 | 26-Jul-22 | 13-Jul-22 | 16-Aug-22 | 18 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2210 | UC/PP 2 - ELS, Strut Installation S2 (+1.5mPD) | 8 | 11-Jul-22 | 19-Jul-22 | 16-Aug-22 | 24-Aug-22 | 31 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2220 | UC/PP 2 - ELS, Excavation (+1.5 to -1.0mPD) | 16 | 11-Jul-22 | 28-Jul-22 | 29-Jul-22 | 16-Aug-22 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2230 | UC/PP 2 - ELS, Strut Installation S3 (-1.0mPD) | 9 | 29-Jul-22 | 08-Aug-22 | 25-Aug-22 | 03-Sep-22 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2240 | UC/PP 2 - ELS, Excavation (-1.0 to -3.75mPD) | 16 | 29-Jul-22 | 16-Aug-22 | 17-Aug-22 | 03-Sep-22 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S3 : UC/PP2 Civil and Structural Works | | 108 | 20-Aug-22 | 29-Dec-22 | 05-Sep-22 | 14-Jan-23 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2270 | UC/PP 2 - Structure (-3.75 to -2.20mPD, Base Slab) | 36 | 20-Aug-22 | 03-Oct-22 | 05-Sep-22 | 19-Oct-22 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2290 | UC/PP 2 - Structure (-2.20 to +1.0mPD) | 36 | 05-Oct-22 | 15-Nov-22 | 20-Oct-22 | 30-Nov-22 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2300 | UC/PP 2 - Structure (+1.0 to +4.2mPD) including Backfill | 36 | 16-Nov-22 | 29-Dec-22 | 01-Dec-22 | 14-Jan-23 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S3 : UC/PP2 E&M Installation | | 32 | 30-Dec-22 | 13-Feb-23 | 16-Jan-23 | 28-Feb-23 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2320 | UC/PP 2 - E&M Installation and Pipeworks at Stage 3 | 32 | 30-Dec-22 | 13-Feb-23 | 16-Jan-23 | 28-Feb-23 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : New Sludge Digester No. 1 and 2 (Continued) | | 70 | 16-Jun-22 | 06-Sep-22 | 07-Jul-22 | 27-Sep-22 | 17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 3 : SD 1,2 Pre-drilling Works | | 70 | 16-Jun-22 | 06-Sep-22 | 07-Jul-22 | 27-Sep-22 | 17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2010 | Sludge Digester No. 1-2 - Pre-drill (4 nos. SD-PD1,SD-PD2,SD-PD3,SD-PD4) | 56 | 16-Jun-22 | 20-Aug-22 | 07-Jul-22 | 09-Sep-22 | 17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2000 | Sludge Digester No. 1-2 - Project Specific Boreholes (1 no. at SD No. 2, BH10) | 14 | 22-Aug-22 | 06-Sep-22 | 12-Sep-22 | 27-Sep-22 | 17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 (Sep 2022 to Jul 2023) | | 281 | 07-Sep-22 | 31-Jul-23 | 28-Sep-22 | 31-Jul-23 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S4-3340 | Completion of Stage 4 | 0 | | 31-Jul-23* | | 31-Jul-23 | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : New Sludge Thickening Building (STB) (Continued) | | 142 | 31-Dec-22 | 30-Jun-23 | 11-Jan-23 | 10-Jul-23 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : STB Foundation and ELS | | 17 | 31-Dec-22 | 27-Jan-23 | 11-Jan-23 | 06-Feb-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2450 | STB - ELS, Excavation (+0.5 to -3.55mPD) | 17 | 31-Dec-22 | 27-Jan-23 | 11-Jan-23 | 06-Feb-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : STB Civil and Structural Works | | 141 | 03-Jan-23 | 30-Jun-23 | 07-Feb-23 | 10-Jul-23 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4 : STB Substructure | | 90 | 28-Jan-23 | 18-May-23 | 07-Feb-23 | 29-May-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2500 | STB - Pile Cap Construction (-3.55 to -1.5mPD, 2.055m) | 40 | 28-Jan-23 | 15-Mar-23 | 07-Feb-23 | 24-Mar-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2600 | STB - Structure (-1.5 to +2.5mPD) | 25 | 16-Mar-23 | 18-Apr-23 | 25-Mar-23 | 27-Apr-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2630 | STB - Structure (+2.5 to +6mPD) | 25 | 19-Apr-23 | 18-May-23 | 28-Apr-23 | 29-May-23 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | |
|--|---|---|--|--------------------------|----------|---------|----------|
|  <p>保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE</p> | <p>  Remaining Level of Effort  Actual Work  Remaining Work  Critical Remaining Work  ◆ Milestone </p> | <h2 style="text-align: center;">Contract DC/2019/10 - YLEPP - Main Works for Stage 1</h2> <h3 style="text-align: center;">Detailed Works Programme</h3> | <p>Project ID : DWP.DPr1_210422</p> <p>Layout : DC201910 Detailed Programme</p> <p>Page 19 of 24</p> | Detailed Works Programme | | | |
| | | | | Date | Revision | Checked | Approved |
| | | | | 15-Mar-21 | Rev. 0 | | |
| | | | | 21-Apr-21 | Rev 1 | | |

| Activity Name | | Early Start | Early Finish | Latest Start | Latest Finish | Duration | 2021 | | | | | | | | | | | | | | | | | | | | | | | | | | | | 2022 | | | | 2023 | | | | 2024 | | | | 2025 | | | |
|--|--|-------------|--------------|--------------|---------------|-----------|------|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|----|------|--|--|--|------|--|--|--|------|--|--|--|------|--|--|--|
| | | | | | | | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | | | | | | | | | | | | | | | | |
| S4 : STB Superstructure | | 14 | 19-May-23 | 05-Jun-23 | 30-May-23 | 14-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3100 | STB - Structure (+6.0 to +9.0mPD) Ground Floor @ +6.0mPD at Stage 4 | 14 | 19-May-23 | 05-Jun-23 | 30-May-23 | 14-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4 : Chemical Building and Reclaimed Water Building | | 141 | 03-Jan-23 | 30-Jun-23 | 11-Feb-23 | 10-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3080 | Construction of Reclaimed Water Building with Underground Pipeworks at Stage 4 | 120 | 03-Jan-23 | 05-Jun-23 | 11-Feb-23 | 10-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3070 | Sludge Thickening Chemical System Building at Stage 4 | 120 | 03-Feb-23 | 30-Jun-23 | 11-Feb-23 | 10-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : Biogas Holder No. 1 (Continued) | | 80 | 22-Feb-23 | 01-Jun-23 | 22-Feb-23 | 01-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3BH-1010 | Biogas Holder No. 1 - Installation of pipework and instrumentation in Biogas Holder Valve Chamber No.4 | 56 | 22-Feb-23 | 03-May-23 | 22-Feb-23 | 03-May-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3BH-1020 | Biogas Holder No. 1 - Instrumentation | 56 | 22-Feb-23 | 03-May-23 | 22-Feb-23 | 03-May-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3BH-1030 | Biogas Holder No. 1 - Installation of Biogas Booster Pump No.1 & 2 | 56 | 22-Feb-23 | 03-May-23 | 22-Feb-23 | 03-May-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3BH-1040 | Biogas Holder No. 1 - Electrical works (Cable wiring, termination) | 56 | 22-Feb-23 | 03-May-23 | 22-Feb-23 | 03-May-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ATALZ3BH-1050 | Biogas Holder No. 1 - System Commissioning | 24 | 04-May-23 | 01-Jun-23 | 04-May-23 | 01-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : Utility Corridor Construction (Continued) | | 134 | 14-Feb-23 | 19-Jul-23 | 02-Jun-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : Utility Corridor No. 2 | | 18 | 14-Feb-23 | 06-Mar-23 | 11-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4 : UC/PP2 E&M Installation | | 18 | 14-Feb-23 | 06-Mar-23 | 11-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S2-2380 | UC/PP 2 - E&M Installation and Pipeworks at Stage 4 | 18 | 14-Feb-23 | 06-Mar-23 | 11-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : Utility Corridor No. 1 | | 41 | 02-Jun-23 | 19-Jul-23 | 02-Jun-23 | 19-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S4-2000 | Demolish Gas Holder (12) GH2 | 24 | 02-Jun-23 | 30-Jun-23 | 02-Jun-23 | 30-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4 : UC/PP 1 Foundation and ELS Works | | 15 | 03-Jul-23 | 19-Jul-23 | 03-Jul-23 | 19-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2000 | UC/PP 1 - Sheetpile Installation (2,674m2 @90m2/d) | 15 | 03-Jul-23 | 19-Jul-23 | 03-Jul-23 | 19-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : Pipe Portal No. 1 | | 16 | 03-Jul-23 | 20-Jul-23 | 13-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S4-2010 | PP 1 - Structure (-6.25 to -5.0mPD, Base Slab) | 16 | 03-Jul-23 | 20-Jul-23 | 13-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : New Sludge Digester No. 1 and 2 (Continued) | | 107 | 07-Sep-22 | 09-Jan-23 | 28-Sep-22 | 05-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : SD 1,2 Foundation and ELS | | 107 | 07-Sep-22 | 09-Jan-23 | 28-Sep-22 | 05-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2050 | Sludge Digester No. 1-2 - Driven H-pile (44 nos @ ave.1.5no/d/rig) | 30 | 07-Sep-22* | 14-Oct-22 | 28-Sep-22 | 04-Apr-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2060 | Sludge Digester No. 1-2 - Sheet Piles Install (3,128m2 @90m2/d) | 26 | 15-Oct-22 | 14-Nov-22 | 06-Apr-23 | 10-May-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S4 : Excavation and Strut Installation | | 45 | 15-Nov-22 | 09-Jan-23 | 11-May-23 | 05-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2110 | Sludge Digester No. 1-2 - ELS Excavation (+6.0 to +4.6mPD) | 12 | 15-Nov-22 | 28-Nov-22 | 11-May-23 | 24-May-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2130 | Sludge Digester no. 1-2 - Marine Sediments Treatment and Disposal | 21 | 29-Nov-22 | 22-Dec-22 | 25-May-23 | 19-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2140 | Sludge Digester No. 1-2 - Strut Installation S1 (+4.6mPD) | 7 | 29-Nov-22 | 06-Dec-22 | 03-Jun-23 | 10-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2150 | Sludge Digester No. 1-2 - ELS Excavation (+4.6 to +1.1mPD) | 12 | 29-Nov-22 | 12-Dec-22 | 29-May-23 | 10-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2190 | Sludge Digester No. 1-2 - Strut Installation S2 (+1.1mPD) | 7 | 13-Dec-22 | 20-Dec-22 | 12-Jun-23 | 19-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2200 | Sludge Digester No. 1-2 - ELS Excavation (+1.1 to -2.4mPD) | 12 | 23-Dec-22 | 09-Jan-23 | 20-Jun-23 | 05-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : New Sludge Digester No. 3 (Continued) | | 171 | 15-Oct-22 | 02-May-23 | 01-Jun-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 4 : SD 3 Foundation and ELS Works | | 171 | 15-Oct-22 | 02-May-23 | 01-Jun-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2080 | Sludge Digester No. 3 - Pre-drill (1 no. SD-PD5) | 14 | 15-Oct-22 | 31-Oct-22 | 01-Jun-23 | 16-Jun-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2100 | Sludge Digester No. 3 - Project Specific Boreholes (1 no. ABH17) | 14 | 01-Nov-22 | 16-Nov-22 | 17-Jun-23 | 05-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2120 | Sludge Digester No. 3 - Sheet Piles Install (3,128m2 @90m2/d) | 18 | 17-Nov-22* | 07-Dec-22 | 11-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2070 | Sludge Digester No. 3 - Driven H-pile (22 nos @ ave.1.5no/d/rig) | 22 | 01-Apr-23 | 02-May-23 | 06-Jul-23 | 31-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 (Jun 2023 to Jan 2024) | | 324 | 23-Dec-22 | 31-Jan-24 | 15-Jun-23 | 07-Feb-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5-3350 | Completion of Stage 5 | 0 | | 31-Jan-24* | | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 : New Sludge Thickening Building (STB) (Continued) | | 191 | 06-Jun-23 | 23-Jan-24 | 15-Jun-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 : STB Civil and Structural Works | | 190 | 06-Jun-23 | 22-Jan-24 | 15-Jun-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S5 : STB Superstructure | | 145 | 06-Jun-23 | 27-Nov-23 | 15-Jun-23 | 08-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2660 | STB - Structure (+6.0 to +9.0mPD) Ground Floor @ +6.0mPD at Stage 5 | 25 | 06-Jun-23 | 06-Jul-23 | 15-Jun-23 | 15-Jul-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2700 | STB - Structure (+9.0 to +12.0mPD) | 30 | 07-Jul-23 | 10-Aug-23 | 17-Jul-23 | 19-Aug-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2710 | STB - Structure (+12.0 to +15.0mPD) First Floor @ +13.5mPD | 30 | 11-Aug-23 | 14-Sep-23 | 21-Aug-23 | 23-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2740 | STB - Structure (+15.0 to +18.3mPD) Roof Floor | 30 | 15-Sep-23 | 21-Oct-23 | 25-Sep-23 | 01-Nov-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2770 | STB - Structure (+18.3 to +21.1mPD) | 30 | 24-Oct-23 | 27-Nov-23* | 02-Nov-23 | 06-Dec-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2780 | KD10 - STB Civil & Structural Works of Roof Floor | 0 | | 27-Nov-23* | | 08-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S5 : Chemical Building and Reclaimed Water Building | | 81 | 06-Jun-23 | 09-Sep-23 | 11-Jul-23 | 18-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3180 | Construction of Reclaimed Water Building with Underground Pipeworks at Stage 5 | 60 | 06-Jun-23 | 16-Aug-23 | 11-Jul-23 | 18-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-3170 | Sludge Thickening Chemical System Building at Stage 5 | 60 | 03-Jul-23 | 09-Sep-23 | 11-Jul-23 | 18-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S5 : STB ABWF and BS Works | | 45 | 28-Nov-23 | 22-Jan-24 | 07-Dec-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2790 | STB - BS and ABWF Works at Stage 5 | 45 | 28-Nov-23 | 22-Jan-24 | 07-Dec-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 : STB E&M Installation | | 110 | 11-Sep-23 | 23-Jan-24 | 19-Sep-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2720 | STB - Reclaimed Water System and Associated Pipeworks at Stage 5 | 110 | 11-Sep-23 | 23-Jan-24 | 19-Sep-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2730 | STB - Sludge Thickening Chemical Dosing System and Associated Pipeworks at Stage 5 | 110 | 11-Sep-23 | 23-Jan-24 | 19-Sep-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2800 | STB - Deodorization System at Stage 5 | 44 | 28-Nov-23 | 20-Jan-24 | 08-Dec-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S3-2810 | STB - Sludge Thickening, Transferring and Pumping System and Associated Pipeworks at Stage 5 | 44 | 28-Nov-23 | 20-Jan-24 | 08-Dec-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 : Utility Corridor Construction (Continued) | | 87 | 20-Jul-23 | 01-Nov-23 | 20-Jul-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 : Utility Corridor No. 1 | | 87 | 20-Jul-23 | 01-Nov-23 | 20-Jul-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| S5 : UC/PP 1 Foundation and ELS Works | | 87 | 20-Jul-23 | 01-Nov-23 | 20-Jul-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2140 | UC/PP 1 - Sheetpile Installation (2,674m2 @90m2/d) | 15 | 20-Jul-23 | 05-Aug-23 | 20-Jul-23 | 05-Aug-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2010 | UC/PP 1 - ELS, Excavation (+6.0 to +4.0mPD) | 18 | 07-Aug-23 | 26-Aug-23 | 07-Aug-23 | 26-Aug-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2080 | UC/PP 1 - Marine Sediments Treatment and Disposal | 30 | 28-Aug-23 | 03-Oct-23 | 27-Dec-23 | 31-Jan-24 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2020 | UC/PP 1 - ELS, Strut Installation S1 (+4.0mPD) | 12 | 28-Aug-23 | 09-Sep-23 | 11-Sep-23 | 23-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2030 | UC/PP 1 - ELS, Excavation (+4.0 to +1.5mPD) | 18 | 28-Aug-23 | 16-Sep-23 | 28-Aug-23 | 16-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2040 | UC/PP 1 - ELS, Strut Installation S2 (+1.5mPD) | 12 | 18-Sep-23 | 03-Oct-23 | 25-Sep-23 | 10-Oct-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2050 | UC/PP 1 - ELS, Excavation (+1.5 to -1.0mPD) | 18 | 18-Sep-23 | 10-Oct-23 | 18-Sep-23 | 10-Oct-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2060 | UC/PP 1 - ELS, Strut Installation S3 (-1.0mPD) | 12 | 11-Oct-23 | 25-Oct-23 | 11-Oct-23 | 25-Oct-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S5UC1-2070 | UC/PP 1 - ELS, Excavation (-1.0 to -3.75mPD) | 18 | 11-Oct-23 | 01-Nov-23 | 11-Oct-23 | 01-Nov-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 5 : Pipe Portal No. 1 | | 98 | 21-Jul-23 | 15-Nov-23 | 03-Aug-23 | 28-Nov-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S4-2020 | PP 1 - Structure (-5.0 to -2.0mPD) including Backfill | 15 | 21-Jul-23 | 07-Aug-23 | 03-Aug-23 | 19-Aug-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Z3S4-2030 | PP 1 - Structure (-2.0 to +1.0mPD) including Backfill | 16 | 08-Aug-23 | 25-Aug-23 | 21-Aug-23 | 07-Sep-23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

| | | | | | | | |
|--|---|---|--|--------------------------|----------|---------|----------|
|  <p>保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE</p> | <p>  Remaining Level of Effort  Actual Work  Remaining Work  Critical Remaining Work  ◆ ◆ Milestone </p> | <h2 style="text-align: center;">Contract DC/2019/10 - YLEPP - Main Works for Stage 1</h2> <h3 style="text-align: center;">Detailed Works Programme</h3> | <p>Project ID : DWP.DPr1_210422</p> <p>Layout : DC201910 Detailed Programme</p> <p>Page 20 of 24</p> | Detailed Works Programme | | | |
| | | | | Date | Revision | Checked | Approved |
| | | | | 15-Mar-21 | Rev. 0 | | |
| | | | | 21-Apr-21 | Rev 1 | | |

[illegible]

| | | | | | | | |
|--|---|---|--|--------------------------|----------|---------|----------|
|  <p>保華-中國中鐵聯營體 PAUL Y.-CREC JOINT VENTURE</p> | <p>  Remaining Level of Effort Actual Work  Remaining Work  Critical Remaining Work   Milestone </p> | <h2 style="text-align: center;">Contract DC/2019/10 - YLEPP - Main Works for Stage 1</h2> <h3 style="text-align: center;">Detailed Works Programme</h3> | <p>Project ID : DWP.DPr1_210422</p> <p>Layout : DC201910 Detailed Programme</p> <p>Page 23 of 24</p> | Detailed Works Programme | | | |
| | | | | Date | Revision | Checked | Approved |
| | | | | 15-Mar-21 | Rev. 0 | | |
| | | | | 21-Apr-21 | Rev 1 | | |
| | | | | | | | |

Appendix B

Project Organization Chart

Pcd File by: Chenius 6/28/2018
PATH: E:\projects\6050547\Durawing\report\EM&A\EM&A_T02.dgn


ISO A1 594mm x 841mm

Approved:

Checked:

Designer:

Project Management Initials:



LEGEND:


← → LINE OF COMMUNICATION

AECOM

PROJECT
項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
業主

 **渠務署**
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修訂

| I/R 修訂 | DATE 日期 | DESCRIPTION 內容摘要 | CHK. 核核 |
|-----------|------------|---------------------|------------|
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

STATUS
階段

SCALE
比例

A3 1 : 40000

DIMENSION UNIT
尺寸單位

METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號

60505476

CONTRACT NO.
合約編號

CE 3/2015 (DS)

SHEET TITLE
圖紙名稱

PROJECT ORGANISATION

SHEET NUMBER
圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Appendix C

Action and Limit Level

Action / Limit Levels for Air Quality

| Parameters | Action Level | Limit Level |
|--|--|------------------------------|
| 1-hour TSP Level in $\mu\text{g}/\text{m}^3$ | ¹ For baseline level $\leq 384 \mu\text{g}/\text{m}^3$, Action level = $(\text{baseline level} * 1.3 + \text{Limit level})/2$; For baseline level $> 384 \mu\text{g}/\text{m}^3$, Action level = Limit level | 500 $\mu\text{g}/\text{m}^3$ |

Notes:

1. The Action Level for 1-hour TSP Level:

a) AMS 2 = $(63 * 1.3 + 500) / 2 = 291 \mu\text{g}/\text{m}^3$;

b) AMS 3C = $(70 * 1.3 + 500) / 2 = 296 \mu\text{g}/\text{m}^3$.

Action and Limit Levels for Construction Noise

| Time Period | Action Level | Limit Level |
|--------------------------------------|---|-------------|
| 0700 - 1900 hours on normal weekdays | When one documented complaint is received | 75 dB(A) * |

Notes:

- If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Correction of +3 dB(A) shall be made to the free field measurements.

Action and Limit Levels for Water Quality

| Parameters | Action Levels | Limit Levels |
|---|--|--|
| <i>Construction Phase Water Quality Monitoring</i> | | |
| DO in mg/L (Surface, Middle & Bottom) ² | <u>Surface & Middle</u> 5%-ile of baseline data for surface and middle layer. <u>Bottom</u> 5%-ile of baseline data for bottom layer. | <u>Surface & Middle</u> 4 mg/L or 1%-ile of baseline data for surface and middle layer. <u>Bottom</u> 2 mg/L or 1%-ile of baseline data for bottom layer. |
| SS in mg/L (depth-averaged ¹) ³ | 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day | 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day |
| Turbidity in NTU (depth-averaged ¹) ³ | 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day | 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day |

Notes:

- "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths;
- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits;
- For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Action and Limit Levels for Ecology

Active Ardeid Night Roost Survey

As there are no specific guidelines on noise thresholds for roosting ardeids, the Action and Limit levels specified in below table were based on study conducted on exploring behavioural responses of shorebirds to impulsive noise (Wright et al. 2010).

| Time Period | Action Level | Limit Level |
|--|-------------------------|-------------------------|
| after 17:30 during dry season after 18:00 during wet season | 65.5 dB(A) ¹ | 72.2 dB(A) ² |

Notes:

1. Behavioural response of some kind more likely to occur
2. Flight with abandonment of the site becomes the most likely outcome of the disturbance

Ecological Monitoring of Birds

| Method | Parameters | Action Level ³ | Limit Level ³ |
|-------------|---|---|--|
| Transect | Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community | Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey. | Significant decline in any of these parameters for three consecutive months. |
| | Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community | | |
| | Abundance of species with conservation importance only | | |
| | Species diversity of species with conservation importance only | | |
| Point Count | Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community | | |
| | Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community | | |
| | Abundance of species with conservation importance only | | |
| | Species diversity of species with conservation importance only | | |

Notes:

1. Significant decline in abundance will be determined using two-tailed t-test, $\alpha = 0.05$.
2. Significant decline in species diversity will be determined using the Hutcheson t-test, two tailed.
3. Response will be triggered if any of the above level is reached for each parameter.

Appendix D

Calibration Certificate of Monitoring Equipment

Air Quality Monitoring Equipment

Report no. : 940891CA202730(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor
Manufacturer : SIBATA
Model No. : LD-5R
Serial No. : 761105
Specification Limit : NA
Next Calibration Date : 22-Nov-2021

Laboratory Information

Description : 1. Balance 2. TSP high volume air sampler
Equipment ID. / Serial no. : 1. C-065-5 2. 4350
Date of Calibration : 23-Nov-2020 Ambient Temperature : 25 ± 10 °C
Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary
Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

| Reference concentration (mg/m ³) | Total count for 1 hour | CPM (Count per minute) |
|---|------------------------|------------------------|
| 0.0915 | 3647 | 60.78 |
| 0.0469 | 3027 | 50.45 |
| 0.1172 | 3861 | 64.35 |

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x [UUT reading (CPM)], where K = 0.001456
3. Correlation coefficient (r) : 0.9928

Checked by : Cammy Date : 15-12-2020 Certified by : K.T. Leung Date : 15-12-2020

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no. : 940891CA202730(6)

Page 1 of 1

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor
Manufacturer : SIBATA
Model No. : LD-5R
Serial No. : 882149
Specification Limit : NA
Next Calibration Date : 22-Nov-2021

Laboratory Information

Description : 1. Balance 2. TSP high volume air sampler
Equipment ID. / Serial no. : 1. C-065-5 2. 4350
Date of Calibration : 23-Nov-2020 Ambient Temperature : 25 ± 10 °C
Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary
Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

| Reference concentration (mg/m ³) | Total count for 1 hour | CPM (Count per minute) |
|---|------------------------|------------------------|
| 0.0915 | 3526 | 58.77 |
| 0.0469 | 2720 | 45.33 |
| 0.1172 | 3776 | 62.93 |

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x [UUT reading (CPM)], where K = 0.001530
3. Correlation coefficient (r) : 0.9901

Checked by : Canny Date : 15-12-2020 Certified by : KT Leung Date : 15-12-2020

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

| Location : MaWTF, Ma Wan | | | | Date of Calibration: 23-Oct-20 | | | |
|--|--------------|--------------|----------|----------------------------------|-----------|----------------|---|
| Location ID: A1 Site Boundary | | | | Next Calibration Date: 22-Jan-21 | | | |
| | | | | Technician: Felix | | | |
| CONDITIONS | | | | | | | |
| Sea Level Pressure (hPa): | | 1011.40 | | Corrected Pressure (mm Hg): | | 759 | |
| Temperature (°C): | | 24 | | Temperature (K): | | 297 | |
| CALIBRATION ORIFICE | | | | | | | |
| Make: | | Tisch | | Qstd Slope: | | 2.11508 | |
| Model: | | TE-5025A | | Qstd Intercept: | | -0.02962 | |
| Calibration Date: | | 11/9/2020 | | Expiry Date: | | 11/9/2021 | |
| CALIBRATIONS | | | | | | | |
| Plate No. | H2O (L) (in) | H2O (R) (in) | H2O (in) | Qstd (m ³ /min) | I (chart) | IC (corrected) | LINEAR REGRESSION |
| 18 | 5.40 | -6.00 | 11.400 | 1.613 | 61.00 | 61.10 | Slope = 32.5454 Intercept = 8.0074 Corr. coeff.: 0.9991 |
| 13 | 4.30 | -4.70 | 9.000 | 1.435 | 54.00 | 54.09 | |
| 10 | 3.30 | -3.70 | 7.000 | 1.267 | 49.00 | 49.08 | |
| 7 | 2.00 | -2.50 | 4.500 | 1.019 | 41.00 | 41.07 | |
| 5 | 1.10 | -1.60 | 2.700 | 0.792 | 34.00 | 34.05 | |
| Calculations: $Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$ $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$ <p> Qstd = standard flow rate IC = corrected chart response I = actual chart response m = calibrator Qstd slope b = calibrator Qstd intercept Ta = actual temperature during calibration (deg K) Pa = actual pressure during calibration (mm Hg) Tstd = 298 deg K Pstd = 760 mm Hg </p> <p>For subsequent calculation of sampler flow:</p> $1/m((I) [\text{Sqrt}(298/Tav)(Pav/760)] - b)$ <p> m = sampler slope b = sampler intercept I = chart response Tav = daily average temperature Pav = daily average pressure </p> | | | | | | | |

FLOW RATE CHART

| Standard Flow Rate (m ³ /min) | Actual chart response (IC) |
|--|----------------------------|
| 0.792 | 34.05 |
| 1.019 | 41.07 |
| 1.267 | 49.08 |
| 1.435 | 54.09 |
| 1.613 | 61.10 |

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com

MaterialLab

Report no. : 921436CA195379

Page 1 of 2



CALIBRATION CERTIFICATE OF SINGLE-PAN BALANCE

Client Supplied Information

Client : Fugro Technical Services Ltd.

Address : 5 Lok Yi Street, 17 M.S. Castle Peak Road, Tai Lam, Tuen Mun, N.T.

Manufacturer : Sartorius Capacity : 150 (g)

Model no. : LA130S-F Discrimination : 0.0001 (g)

Serial no. : 90104309 Operating range : 149.9999 (g)

Equipment ID. : C-065-5 Type : Without Built-in Mass

Location : General Chemical Laboratory of FTS

Next calibration due date : Full Check : 08-Apr-2021 Repeatability Check : 08-Oct-2019

Laboratory Information

Equipment ID. of weight set : R-030-29

Class of weight set : E2

Equipment ID. of psychrometer : R-067-67

Date of calibration : 09-Apr-2019

Temperature during test : 25 - 25 °C Relative humidity during test : 62 - 60 %

Method used : In house method R-C-082

COPY

Calibration results:

Departure from nominal value

| Reading (g) | Correction (g) |
|---------------|------------------|
| 5.0001 | -0.0001 |
| 15.0000 | 0.0000 |
| 30.0001 | -0.0001 |
| 45.0001 | -0.0001 |
| 60.0003 | -0.0003 |
| 75.0002 | -0.0002 |
| 90.0003 | -0.0003 |
| 105.0004 | -0.0005 |
| 120.0003 | -0.0004 |
| 135.0002 | -0.0003 |
| 150.0002 | -0.0003 |
| -- | -- |

Note:

When the sign of the correction is positive (+) the amount should be added to the balance reading to give the correct value and when negative (-) subtracted from it.

Repeatability of reading

| Reading (g) | Standard deviation of reading (g) | Max. difference between successive reading (g) |
|---------------|-------------------------------------|--|
| 5.0001 | 0.00010 | 0.0002 |
| 75.0002 | 0.00008 | 0.0002 |
| 150.0002 | 0.00007 | 0.0002 |

CA-R-124 (12/12/2008)

The Hong Kong Accreditation Service (HKAS) has accredited Fugro Technical Services Limited (Reg. No. HOKLAS 015) under the Hong Kong Laboratory Accreditation Scheme (HOKLAS) for specific laboratory activities as listed in the HOKLAS Directory of Accredited Laboratories. Such terms of accreditation stipulate that the results shall be traceable to the International System of Units (S.I.) or recognised measurement standards. The copyright of this report is owned by Fugro Technical Services Limited. It shall not be reproduced except with prior written approval from the issuing laboratory.

CAL29/0717

FUGRO TECHNICAL SERVICES LIMITED

Fugro Development Centre,
5 Lok Yi Street, Tai Lam,
Tuen Mun, N.T.,
Hong Kong.

Tel : +852 2450 8233
Fax : +852 2450 6138
E-mail : matlab@fugro.com
Website : www.fugro.com

MaterialLab

Report no. : 921436CA195379

Page 2 of 2



Effect of off-centre loading

A mass of approximately 50 (g) was placed at various positions of the weighing pan. The differences in balance readings are given in the table.

| Centre | Front | Rear | Left | Right | Maximum difference (g) |
|--------|--------|---------|---------|--------|--------------------------|
| 0.0000 | 0.0002 | -0.0001 | -0.0002 | 0.0005 | 0.0007 |

Hysteresis

| Load (g) | Hysteresis (g) |
|------------|------------------|
| 100.0001 | less than 0.0002 |

Tare check

| Tare load (g) | Balance reading with 99.9999 (g) | Error (g) |
|-----------------|------------------------------------|-------------|
| 50.0000 | 100.0000 | 0.0001 |

Uncertainty of weighing (correction is applied) = ± 0.0004 g at 95% confidence level, with a coverage factor of 2.09

The uncertainty of weighing is the tolerance band within which 95% balance readings will fall after appropriate correction is applied

Limit of performance for the balance (no correction is applied) = ± 0.0010 g

The limit of performance is the tolerance band within which 95% balance readings will fall.

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The reported hysteresis value is an average from three trials. In each trial, an extra mass was added to bring the balance reading close to full capacity after the specified load was placed on the pan. Hysteresis value is the difference of the readings of the specified load, before the extra mass was added and after it has been removed.
3. The uncertainty for departure from nominal value is ± 0.0004 g

Checked by : Hung Date : 13-4-2019 Approved Signatory : E.T. Young Date : 18-4-2019
CA-R-124 (12/12/2008) Leung Kwok Tai (Assistant Manager)

** End of Report **



Report No. : 921436CA202374

Page 1 of 3

WORKSHEET FOR REPEATABILITY TEST OF BALANCE

Client Supplied Information

Client : Fugro Technical Services Limited

| | | |
|--------------------|----------------|---|
| Calibration Item - | Description | : BALANCE |
| | Manufacturer | : Sartorius |
| | Model No. | : LA130S-F |
| | Serial No. | : 90104309 |
| | Equipment ID. | : C-065-5 |
| | Capacity | : 150 (g) |
| | Discrimination | : 0.0001 (g) |
| | Type | : [<input checked="" type="checkbox"/>] Top Loading [<input type="checkbox"/>] Analytical |

COPY

Laboratory Information

| | | |
|-------------------------|---------------|------------|
| Calibrating Equipment - | Description | : Masses |
| | Equipment ID. | : R-030-29 |

Data of calibration : 25-Nov-2020 / Ambient Temperature : 24 °C Relative Humidity : 57 %

Calibration Location : General Chemical Laboratory of FTS

Method Used : CSIRO Publication "The Calibration of Balances" by David B. Prowse

In-house testing procedure no. : R-C-082

1. Results of Previous Calibration (Last Full Check)

Report No. of last full check : 921436CA195379

Calibration date of last full check : 09-Apr-2019

Value of σ_1 : 0.000103 (g)

(σ_1 is the maximum standard deviation found on the repeatability tests in the last full check)



Report No. : 921436CA202374

Page 2 of 3

2. Repeatability test

2.1 Repeatability of reading near to zero

M, near to zero = 5.0000 (g)

| No. | Pan load | Reading (g) | | Difference, mi - zi (g) | No. | Pan load | Reading (g) | | Difference, mi - zi (g) |
|-----|----------|------------------|--------|---------------------------|-----|----------|-------------------|--------|---------------------------|
| 1 | O | z ₁ = | 0.0000 | 5.0001 | 6 | O | z ₆ = | 0.0000 | 5.0000 |
| | M | m ₁ = | 5.0001 | | | M | m ₆ = | 5.0000 | |
| 2 | O | z ₂ = | 0.0000 | 5.0001 | 7 | O | z ₇ = | 0.0000 | 5.0000 |
| | M | m ₂ = | 5.0001 | | | M | m ₇ = | 5.0000 | |
| 3 | O | z ₃ = | 0.0000 | 5.0000 | 8 | O | z ₈ = | 0.0000 | 5.0001 |
| | M | m ₃ = | 5.0000 | | | M | m ₈ = | 5.0001 | |
| 4 | O | z ₄ = | 0.0000 | 5.0001 | 9 | O | z ₉ = | 0.0000 | 5.0000 |
| | M | m ₄ = | 5.0001 | | | M | m ₉ = | 5.0000 | |
| 5 | O | z ₅ = | 0.0000 | 5.0001 | 10 | O | z ₁₀ = | 0.0000 | 5.0001 |
| | M | m ₅ = | 5.0001 | | | M | m ₁₀ = | 5.0001 | |

2.2 Repeatability of reading at half capacity

M, at half capacity = 75.0000 (g)

| No. | Pan load | Reading (g) | | Difference, mi - zi (g) | No. | Pan load | Reading (g) | | Difference, mi - zi (g) |
|-----|----------|------------------|---------|---------------------------|-----|----------|-------------------|---------|---------------------------|
| 1 | O | z ₁ = | 0.0000 | 75.0005 | 6 | O | z ₆ = | 0.0000 | 75.0005 |
| | M | m ₁ = | 75.0005 | | | M | m ₆ = | 75.0005 | |
| 2 | O | z ₂ = | 0.0000 | 75.0005 | 7 | O | z ₇ = | 0.0000 | 75.0005 |
| | M | m ₂ = | 75.0005 | | | M | m ₇ = | 75.0005 | |
| 3 | O | z ₃ = | 0.0000 | 75.0004 | 8 | O | z ₈ = | 0.0000 | 75.0004 |
| | M | m ₃ = | 75.0004 | | | M | m ₈ = | 75.0004 | |
| 4 | O | z ₄ = | 0.0000 | 75.0005 | 9 | O | z ₉ = | 0.0000 | 75.0004 |
| | M | m ₄ = | 75.0005 | | | M | m ₉ = | 75.0004 | |
| 5 | O | z ₅ = | 0.0000 | 75.0005 | 10 | O | z ₁₀ = | 0.0000 | 75.0003 |
| | M | m ₅ = | 75.0005 | | | M | m ₁₀ = | 75.0003 | |



Report No. : 921436CA202374

Page 3 of 3

2. Repeatability test

2.3 Repeatability of reading at full capacity

M, at full capacity = 149.9999 (g)

| No. | Pan load | Reading (g) | Difference, mi - zi (g) | No. | Pan load | Reading (g) | Difference, mi - zi (g) |
|-----|----------|---------------------------|---------------------------|-----|----------|----------------------------|---------------------------|
| 1 | ○ | z ₁ = 0.0000 | 150.0005 | 6 | ○ | z ₆ = 0.0000 | 150.0006 |
| | M | m ₁ = 150.0005 | | | M | m ₆ = 150.0006 | |
| 2 | ○ | z ₂ = 0.0000 | 150.0005 | 7 | ○ | z ₇ = 0.0000 | 150.0006 |
| | M | m ₂ = 150.0005 | | | M | m ₇ = 150.0006 | |
| 3 | ○ | z ₃ = 0.0000 | 150.0006 | 8 | ○ | z ₈ = 0.0000 | 150.0005 |
| | M | m ₃ = 150.0006 | | | M | m ₈ = 150.0005 | |
| 4 | ○ | z ₄ = 0.0000 | 150.0005 | 9 | ○ | z ₉ = 0.0000 | 150.0005 |
| | M | m ₄ = 150.0005 | | | M | m ₉ = 150.0005 | |
| 5 | ○ | z ₅ = 0.0000 | 150.0006 | 10 | ○ | z ₁₀ = 0.0000 | 150.0006 |
| | M | m ₅ = 150.0006 | | | M | m ₁₀ = 150.0006 | |

3. Results of repeatability test

σ of readings near to zero : 0.000052 g σ₁ in last full check : 0.000103 g

σ of readings at half capacity : 0.000071 g

σ of readings at full capacity : 0.000053 g

Maximum value of σ is greater than σ₁ : ☒ No.

☐ Yes - carry out a full check

$\sigma = [\sum (r_i - \bar{r})^2 / (n-1)]^{1/2}$, where i = 1, ..., 10, \bar{r} = mean value in the column "Difference".

or minimum $\sigma = dx/n^{1/2}$, where n=10 and dx is the discrimination of balance.

Note :

A full check should be carried out at least once every three years.

A full check must be carried out if the value of σ was increased in a repeatability test.

A repeatability test was carried out once every six months.

| | |
|------|-------------------------------------|
| Pass | <input checked="" type="checkbox"/> |
| Fail | <input type="checkbox"/> |
| N/A | <input type="checkbox"/> |

Remarks:

1. The equipment used in this calibration has traceable accuracy to National Primary Standards.

2. ☒ Recommended next calibration date : 24-May-2021

3. ☐ The balance was recommended to carry out a full check.

☐ Tick the appropriate.

Tested by: R. Anasco Date: 25-Nov-2020 Checked by: C. ... Date: 1-Dec-2020

CA-W-85 (25/04/97)

Page 3 of 3

**CALIBRATION REPORT OF WIND METER**

| | |
|---|---|
| Project: Contract No. SPW 07/2020 | Date of Calibration: 28-Mar-2021 |
| Location: Yuen Long Sewage Treatment Works | Next Calibration Date: 27-Sep-2021 |
| Brand: Global Water | Technician: Sam Fong |
| Model: GL500-7-2 | Serial No: 2012000974 |

Anemometer

| | |
|------------------------|-------------------------|
| Brand: Benetech | Equipment ID: 08 |
| Model: GM816 | |

Procedures:

- Wind Still Test:** The wind speed sensor was held by hand until stabilized.
- Wind Speed Test:** The wind meter was calibrated in-situ and compared with the Anemometer.
- Wind Direction Test:** The wind meter was calibrated in-situ and compared with a marine compass from four directions.

Wind Still Test:**Wind Speed (m/s)**

0.00

Wind Speed Test:

| Global Water (m/s) | Anemometer (m/s) |
|--------------------|------------------|
| 1.2 | 1.0 |
| 1.5 | 1.4 |
| 2.8 | 3.0 |

Wind Direction Test:

| | Marine Compass (o) |
|-----|--------------------|
| 358 | 358 |
| 266 | 264 |
| 154 | 150 |
| 243 | 244 |

Wan Ka Ho
Project Consultant

Report Date: 1/4/2021

Noise Monitoring Equipment

Report no.: 203258CA201298(6)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter
 Manufacturer : Casella

| | Meter | Microphone | Preamplifier |
|-----------------------|--------------------------|------------|--------------|
| Model No. | CEL-63X | CE-251 | CEL-495 |
| Serial No. | 1488302 | 03348 | 003036 |
| Equipment ID | N/A | | |
| Next Calibration Date | 13-Jul-2021 | | |
| Specification Limit | EN 61672-1: 2003 Class 1 | | |

Laboratory Information

Details of Reference Equipment -

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)
 Equipment ID. : R-108-1
 Date of Calibration : 14-Jul-2020
 Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C
 Method Used : By direct comparison

Calibration Results :

| Parameters | | Mean Value (dB) | Specification Limit(dB) |
|--------------------------------|-------------|-----------------|-------------------------|
| A-weighting frequency response | 4000Hz | 0.9 | 2.6 to -0.6 |
| | 2000Hz | 1.1 | 2.8 to -0.4 |
| | 1000Hz | 0.0 | 1.1 to -1.1 |
| | 500Hz | -3.3 | -1.8 to -4.6 |
| | 250Hz | -8.8 | -7.2 to -10.0 |
| | 125Hz | -16.3 | -14.6 to -17.6 |
| | 63Hz | -26.3 | -24.7 to -27.7 |
| | 31.5Hz | -39.4 | -37.4 to -41.4 |
| Differential level linearity | 94dB-104dB | 0.0 | ± 0.6 |
| | 104dB-114dB | 0.0 | ± 0.6 |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast
4. The UUT complies with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
5. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : William Date : 21-7-2020 Certified by : K.T. Leung Date : 21-7-2020
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

** End of Report **

Report no.: 203258CA202302(2)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter

Manufacturer : Casella

Model No. :

CEL-63X

Serial No. :

1488304

Equipment ID :

N-62

Next Calibration Date :

29-Oct-2021

Specification Limit :

EN 61672-1: 2003 Class 1

| Meter | Microphone | Preamplifier |
|---------|------------|--------------|
| CEL-63X | CE-251 | CEL-495 |
| 1488304 | 03876 | 002752 |

Laboratory Information

Details of Reference Equipment -

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Calibration : 30-Oct-2020

Calibration Location : Calibration Laboratory of FTS

Ambient Temperature : 20±2 °C

Method Used : By direct comparison

Relative Humidity : <80% R.H.

Calibration Results :

| Parameters | Mean Value (dB) | Specification Limit(dB) |
|--------------------------------|-----------------|-------------------------|
| A-weighting frequency response | 4000Hz | 1.5 |
| | 2000Hz | 1.3 |
| | 1000Hz | -0.1 |
| | 500Hz | -3.5 |
| | 250Hz | -8.9 |
| | 125Hz | -16.4 |
| | 63Hz | -26.4 |
| Differential level linearity | 94dB-104dB | 0.0 |
| | 104dB-114dB | 0.0 |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast.
4. The UUT does comply with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
5. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : Leung Kwok Tai Date : 4-11-2020 Certified by : K.T. Leung Date : 4-11-2020
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no.: 203258CA201871(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Client Supplied Information**Details of Unit Under Test, UUT**

Description : Sound Calibrator
Manufacturer : Casella (Model CEL-120/1)
Serial No. : 5230736
Equipment ID : N-18

Next Calibration Date : 07-Sep-2021

Specification Limit : EN 60942: 2003 Class 1

Laboratory Information**Details of Calibration Equipment**

Description : Reference Sound level meter
Equipment ID. : R-119-1

Calibration Date : 08-Sep-2020

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison Relative Humidity : <80% R.H.

Calibration Results :

| Parameters (Setting of UUT) | Mean Value (error of measurement) | Specification Limit(dB) |
|-----------------------------|-----------------------------------|-------------------------|
| 94dB | 0.1 dB | ±0.4dB |
| 114dB | 0.2 dB | |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The unit under test complies with the specification limit.
4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties quoted will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.

Checked by : William Date : 10-9-2020 Certified by : K. T. Leung Date : 12-9-2020
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no.: 203258CA201298(3)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Calibrator
Manufacturer : Casella (Model CEL-120/1)
Serial No. : 5230758
Equipment ID : N/A
Next Calibration Date : 13-Jul-2021
Specification Limit : EN 60942: 2003 Type 1

Laboratory Information

Description : Reference Sound level meter
Equipment ID. : R-119-1
Date of Calibration : 14-Jul-2020 Ambient Temperature : 20±2 °C
Calibration Location : Calibration Laboratory of FTS
Method Used : By direct comparison

Calibration Results :

| Parameters (Setting of UUT) | Mean Value (error of measurement) | Specification Limit(dB) |
|-----------------------------|-----------------------------------|-------------------------|
| 94dB | -0.3 dB | ±0.4dB |
| 114dB | -0.3 dB | |

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The equipment does comply with the specification limit.
4. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

Checked by : William Date : 21-7-2020 Certified by : Leung Kwok Tai Date : 21-7-2020
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report No. : 212769CA211145

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER**Client Supplied Information**

Client : Fugro Technical Services Limited

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Anemometer

Manufacturer : SENSOR

Model No. : AR816

Serial No. : 2136513

Equipment ID.: NA

Next Calibration Date : 30-May-2022

Laboratory Information

Details of Reference Equipment –

Description : Reference Anemometer

Equipment ID.: R-101-4

Date of Calibration : 31-May-2021 Ambient Temperature : 22 °C

Calibration Location : Calibration Laboratory of FTS

Method Used : In-house Method R-C-279

Calibration Results :

| Reference Reading (m/s) | UUT Reading (m/s) | Error (m/s) |
|----------------------------|----------------------|----------------|
| 1.99 | 2.0 | 0.0 |
| 4.00 | 4.3 | 0.3 |
| 6.01 | 6.3 | 0.3 |
| 7.99 | 8.2 | 0.2 |
| 10.03 | 9.9 | -0.1 |

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The reported readings in this calibration are an average from 10 trials.
3. The expanded uncertainty is 0.5 m/s with a coverage factor of 2 at a confidence level of 95%.

Checked by : Lillian Date : 2-6-2021 Certified by : P.T. Leung Date : 2-6-2021

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

** End of Report **

Water Quality Monitoring Equipment

Report No. : 142626WA210725



Page 1 of 3

Report on Calibration of YSI EXO-3 Multi-parameter Water Quality Meter**Information Supplied by Client**

Client : Fugro Technical Services Limited (MCL)

Client's address : Rm. 723-726, 7/F, Profit Industrial Building, No. 1-15,
Kwai Fung Crescent, Kwai Chung, N.T.

Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter

Client sample ID : Serial No. 19E100634

Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA210725/1

Date sample received : 30/03/2021

Date of calibration : 19/04/2021

Next calibration date : 18/07/2021

Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA210725

Page 2 of 3

Results :
A. pH calibration

| pH reading at 24°C for Q.C. solution(6.86) and at 24°C for Q.C. solution(9.18) | | |
|--|----------|-----------|
| Theoretical | Measured | Deviation |
| 9.18 | 9.16 | -0.02 |
| 6.86 | 6.83 | -0.03 |

B. Salinity calibration


| Salinity, ppt | | | |
|---------------|----------|-----------|------------------------------|
| Theoretical | Measured | Deviation | Maximum acceptable Deviation |
| 10 | 10.10 | +0.10 | ± 0.5 |
| 20 | 20.08 | +0.08 | ± 1.0 |
| 30 | 30.09 | +0.09 | ± 1.5 |
| 40 | 40.37 | +0.37 | ± 2.0 |

C. Dissolved Oxygen calibration

| Trial No. | Dissolved oxygen content, mg/L | |
|-----------|--------------------------------|---------------|
| | By Titration | By D.O. meter |
| 1 | 8.51 | 8.47 |
| 2 | 8.48 | 8.44 |
| 3 | 8.51 | 8.48 |
| Average | 8.50 | 8.46 |

Differences of D.O. Content between Wrinkler Titration and D.O. meter should be less than 0.2 mg/L

Certified by


 Approved Signatory : CHAN Hoi Yan, Winnie
 Assistant Manager

Date



Note : This report refers only to the sample(s) tested.

Report No. : 142626WA210725

Page 3 of 3

Results :
D. Temperature calibration

| Thermometer reading, °C | Meter reading, °C |
|-------------------------|-------------------|
| 23.8 | 23.312 |


E. Turbidity calibration

| Turbidity, N.T.U. | | | |
|-------------------|----------|-----------|------------------------------|
| Theoretical | Measured | Deviation | Maximum acceptable Deviation |
| 0 | - | - | ± 0.5 |
| 4 | 4.47 | +0.47 | ± 0.6 |
| 8 | 8.36 | +0.36 | ± 0.8 |
| 40 | 40.28 | +0.28 | ± 3.0 |
| 80 | 79.42 | -0.58 | ± 4.0 |

F. Chlorophyll calibration


| Chlorophyll reading at 24.247°C for Std. solution (62.5ug/L) | | |
|--|----------|-----------|
| Theoretical (ug/L) (Temp.-compensated) | Measured | Deviation |
| 62.5 | 63.45 | +0.95 |

Certified by :


Approved Signatory : CHAN Hoi Yan, Winnie
Assistant Manager

Date :

** End of Report **


7-5-2017

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA210725(1)



Page 1 of 3

Report on Calibration of YSI EXO-3 Multi-parameter Water Quality Meter**Information Supplied by Client**

Client : Fugro Technical Services Limited (MCL)

Client's address : Rm. 723-726, 7/F, Profit Industrial Building, No. 1-15,
Kwai Fung Crescent, Kwai Chung, N.T.

Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter

Client sample ID : Serial No. 19E100633

Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA210725/2

Date sample received : 30/03/2021

Date of calibration : 19/04/2021

Next calibration date : 18/07/2021

Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA210725(1)

Page 2 of 3

Results :
A. pH calibration

| pH reading at 24°C for Q.C. solution(6.86) and at 24°C for Q.C. solution(9.18) | | |
|--|----------|-----------|
| Theoretical | Measured | Deviation |
| 9.18 | 9.13 | -0.05 |
| 6.86 | 6.83 | -0.03 |

B. Salinity calibration

| Salinity, ppt | | | |
|---------------|----------|-----------|------------------------------|
| Theoretical | Measured | Deviation | Maximum acceptable Deviation |
| 10 | 10.05 | +0.05 | ± 0.5 |
| 20 | 20.02 | +0.02 | ± 1.0 |
| 30 | 29.95 | -0.05 | ± 1.5 |
| 40 | 40.10 | +0.10 | ± 2.0 |

C. Dissolved Oxygen calibration


| Trial No. | Dissolved oxygen content, mg/L | |
|-----------|--------------------------------|---------------|
| | By Titration | By D.O. meter |
| 1 | 8.56 | 8.45 |
| 2 | 8.11 | 8.30 |
| 3 | 8.19 | 8.27 |
| Average | 8.29 | 8.34 |

Differences of D.O. Content between Wrinkler Titration and D.O. meter should be less than 0.2 mg/L

Certified by


 Approved Signatory : CHAN Hoi Yan, Winnie
 Assistant Manager

Date


 7-5-2011

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA210725(1)

Page 3 of 3


Results :**D. Temperature calibration**

| Thermometer reading, °C | Meter reading, °C |
|-------------------------|-------------------|
| 21.5 | 20.979 |

E. Turbidity calibration


| Turbidity, N.T.U. | | | |
|-------------------|----------|-----------|------------------------------|
| Theoretical | Measured | Deviation | Maximum acceptable Deviation |
| 0 | - | - | ± 0.5 |
| 4 | 4.41 | +0.41 | ± 0.6 |
| 8 | 8.09 | +0.09 | ± 0.8 |
| 40 | 40.25 | +0.25 | ± 3.0 |
| 80 | 80.34 | +0.34 | ± 4.0 |

Certified by

: 
Approved Signatory : CHAN Hoi Yan, Winnie
Assistant Manager

Date

** End of Report **

: *Note : This report refers only to the sample(s) tested.*

CALIBRATION CERTIFICATE

This document certifies that the instrument detailed below has been calibrated according to Valeport Limited's Standard Procedures, using equipment with calibrations traceable to UKAS or National Standards.

Calibration Certificate Number:

61134

Instrument Type:

MODEL 106

Instrument Serial Number:

67738


Calibrated By:

N.PADDON

Date:

11TH NOVEMBER 2019

Signed:

A handwritten signature in black ink, appearing to read 'N. PADDON'.

Full details of the results from the calibration procedure applied to each fitted sensor are available, on request, via email. This summary certificate should be kept with the instrument.

A large, stylized number '50' in a dark blue font, with a small square graphic element at the top right of the '0'.

Valeport Limited
St. Peter's Quay, Totnes,
Devon TQ9 5EW UK

+44 (0) 1803 869292
sales@valeport.co.uk
www.valeport.co.uk

VAT No: CB 165 8753 67
Registered in England No: 1950444





9940 Summers Ridge Road
San Diego, CA 92121
Tel: (858) 546-8327
support@sontek.com

Certificate of Calibration

TEST REPORT

| | |
|--------------------------|------------|
| Serial Number | 5906 |
| System Type | M9 |
| System Orientation | Down |
| Compass Type | Sontek |
| Compass Offset (degrees) | N/A |
| Communications Output | RS232 |
| Recorder Size (GB) | 14.9 |
| Firmware Version | 4.02 |
| Date Tested | 05/23/2017 |

POWER TEST

| | | |
|----------------------|------|---------------------|
| Command Mode (W): | 0.17 | Range : 0.00 – 0.30 |
| Sleep Mode (W): | N/A | Range : N/A |
| Ping Mode - 18V (W): | 2.67 | Range : 1.50 – 3.50 |
| Power Check | | PASS |

NOISE TEST

| | |
|---------------------------------|------|
| Beam 1 – 3.0 MHz (counts) | 95 |
| Beam 2 – 1.0 MHz (counts) | 96 |
| Beam 3 – 3.0 MHz (counts) | 95 |
| Beam 4 – 1.0 MHz (counts) | 101 |
| Beam 5 – 3.0 MHz (counts) | 93 |
| Beam 6 – 1.0 MHz (counts) | 95 |
| Beam 7 – 3.0 MHz (counts) | 91 |
| Beam 8 – 1.0 MHz (counts) | 100 |
| Beam Vertical – 500KHz (counts) | 88 |
| Noise Test | PASS |

VERIFICATION

| | |
|-------------------------|------|
| Velocity Check | PASS |
| Transmit Output | PASS |
| Sensitivity | PASS |
| Temperature Sensor | PASS |
| Compass Heading Check | PASS |
| Compass Level Check | PASS |
| Burn-in (24 hrs) | PASS |
| Load Default Parameters | DONE |

OPTIONS

| | |
|-----------------------------|-----------|
| Bottom Track | Installed |
| SmartPulse HD TM | Enabled |
| Stationary | Disabled |
| GPS Compass Integration | Disabled |
| RiverSurveyor | Enabled |
| HydroSurveyor | Disabled |

Verified by: **ainthasane**

This report was generated on 5/24/2017.

ATTENTION: New Warranty Terms as of March 4, 2013:

This system is covered under a two year limited warranty that extends to all parts and labor for any malfunction due to workmanship or errors in the manufacturing process. The warranty is valid only if you properly maintain and operate this system under normal use as outlined in the User's Manual. The warranty does not cover shortcomings that are due to the design, or any incidental damages as a result of errors in the measurements.

SonTek will repair and/or replace, at its sole option, any product established to be defective with a product of like type. CLAIMS FOR LABOR COSTS AND/OR OTHER CHARGES RESULTING FROM THE USE OF SonTek GOODS AND/OR PRODUCTS ARE NOT COVERED BY THIS LIMITED WARRANTY.

SonTek DISCLAIMS ALL EXPRESS WARRANTIES OTHER THAN THOSE CONTAINED ABOVE AND ALL IMPLIED WARRANTIES, INCLUDING BUT NOT LIMITED TO WARRANTIES OF MERCHANTABILITY AND/OR FITNESS FOR A PARTICULAR PURPOSE. SonTek DISCLAIMS AND WILL NOT BE LIABLE, UNDER ANY CIRCUMSTANCE, IN CONTRACT, TORT OR WARRANTY, FOR ANY SPECIAL, INDIRECT, INCIDENTAL OR CONSEQUENTIAL DAMAGES OF ANY KIND, INCLUDING BUT NOT LIMITED TO LOST PROFITS, BUSINESS INTERRUPTION LOSSES, LOSS OF GOODWILL, OR LOSS OF BUSINESS OR CUSTOMER RELATIONSHIPS.

If your system is not functioning properly, first try to identify the source of the problem. If additional support is required, we encourage you to contact us immediately. We will work to resolve the problem as quickly as possible.

If the system needs to be returned to the factory, please contact SonTek to obtain a Service Request (SR) number. We reserve the right to refuse receipt of shipments without SRs. We require the system to be shipped back in the original shipping container using the original packing material with all delivery costs covered by the customer (including all taxes and duties). If the system is returned without appropriate packing, the customer will be required to cover the cost of a new packaging crate and material.

The warranty for repairs performed at an authorized SonTek Service Center is one year.

Appendix E

Environmental Monitoring Schedule

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (June 2021)_Rev.1

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|----------------------|--|----------------------|---|-------------------------------|--|
| | | 1 WQM Mid Flood(10:54) Mid Ebb(06:14) | 2 | 3 WQM Mid Flood(13:57) Mid Ebb(09:15) | 4 AQM, NM, | 5 WQM Mid Flood(04:41) Mid Ebb(11:03) |
| 6 | 7 | 8 WQM Mid Flood(05:47) Mid Ebb(12:34) | 9 | 10 AQM, NM, WQM Mid Flood(06:34) Mid Ebb(13:43) | 11 ANRM | 12 WQM Mid Flood(07:31) Mid Ebb(14:56) |
| 13 | 14 | 15 EMB (Day Time), WQM Mid Flood(09:18) Mid Ebb(16:51) | 16 AQM, NM | 17 WQM Mid Flood(11:14) Mid Ebb(06:27) | 18 EMB (Night Time) | 19 WQM Mid Flood(14:05) Mid Ebb(08:51) |
| 20 | 21 | 22 AQM, NM WQM Mid Flood(18:28) Mid Ebb(11:31) | 23 | 24 WQM Mid Flood(06:12) Mid Ebb(13:15) | 25 | 26 WQM Mid Flood(07:29) Mid Ebb(14:54) |
| 27 | 28 AQM, NM | 29 WQM Mid Flood(09:52) Mid Ebb(17:08) | 30 | | | |

Remarks

1. Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
2. Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
3. Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
4. Ecological Monitoring of Birds (**EMB**): Once per month.
5. Ardeid Night Roost Monitoring (**ANRM**): Once per month.
6. Air Quality Location: AM1 and AM2
7. Noise Monitoring Location: CM1, CM2 and CM3
8. Water Quality Monitoring Location: M1, M2, M3

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (July 2021)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|-----|--|----------------------|---|---|---|
| | | | | 1 WQM Mid Flood(11:55) Mid Ebb(07:03) | 2 | 3 AQM WQM Mid Flood(14:24) Mid Ebb(09:13) |
| 4 | 5 | 6 WQM Mid Flood(18:27) Mid Ebb(11:26) | 7 | 8 WQM Mid Flood(05:23) Mid Ebb(12:46) | 9 AQM, NM, ANRM, EMB (Night Time) | 10 WQM Mid Flood(06:35) Mid Ebb(14:06) |
| 11 | 12 | 13 EMB (Day Time), WQM Mid Flood(08:36) Mid Ebb(16:00) | 14 | 15 AQM, NM, WQM Mid Flood(10:18) Mid Ebb(17:16) | 16 | 17 WQM Mid Flood(06:47) Mid Ebb(12:21) |
| 18 | 19 | 20 WQM Mid Flood(17:28) Mid Ebb(10:06) | 21 AQM, NM | 22 WQM Mid Flood(04:59) Mid Ebb(12:11) | 23 | 24 WQM Mid Flood(06:34) Mid Ebb(13:56) |
| 25 | 26 | 27 AQM, NM WQM Mid Flood(09:03) Mid Ebb(16:04) | 28 | 29 WQM Mid Flood(10:37) Mid Ebb(17:10) | 30 | 31 WQM Mid Flood(12:16) Mid Ebb(06:32) |

Remarks

- Actual monitoring may be subjected to change due to any safety concern or adverse weather condition.
- Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
- Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
- Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
- Ecological Monitoring of Birds (**EMB**): Once per month.
- Ardeid Night Roost Monitoring (**ANRM**): Once per month.
- Air Quality Location: AM1 and AM2
- Noise Monitoring Location: CM1, CM2 and CM3
- Water Quality Monitoring Location: M1, M2, M3

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (August 2021)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|---------------------|--|----------------------|---|----------------------|--|
| 1 | 2 AQM, NM | 3 WQM Mid Flood(17:23) Mid Ebb(09:55) | 4 | 5 WQM Mid Flood(19:10) Mid Ebb(11:42) | 6 | 7 AQM, WQM Mid Flood(05:41) Mid Ebb(13:09) |
| 8 | 9 | 10 WQM Mid Flood(07:58) Mid Ebb(15:07) | 11 | 12 WQM Mid Flood(09:36) Mid Ebb(16:17) | 13 AQM, NM | 14 WQM Mid Flood(05:15) Mid Ebb(11:12) |
| 15 | 16 | 17 WQM Mid Flood(16:14) Mid Ebb(08:19) | 18 | 19 AQM, NM, WQM Mid Flood(18:51) Mid Ebb(10:58) | 20 | 21 WQM Mid Flood(05:48) Mid Ebb(12:55) |
| 22 | 23 | 24 WQM Mid Flood(08:19) Mid Ebb(15:02) | 25 AQM, NM | 26 WQM Mid Flood(09:39) Mid Ebb(16:02) | 27 | 28 WQM Mid Flood(11:00) Mid Ebb(16:55) |
| 29 | 30 | 31 AQM, NM WQM Mid Flood(12:59) Mid Ebb(06:14) | | | | |

Remarks

1. Actual monitoring may be subjected to change due to any safety concern or adverse weather condition.
2. Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
3. Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
4. Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
5. Ecological Monitoring of Birds (**EMB**): Once per month.
6. Ardeid Night Roost Monitoring (**ANRM**): Once per month.
7. Air Quality Location: AM1 and AM2
8. Noise Monitoring Location: CM1, CM2 and CM3
9. Water Quality Monitoring Location: M1, M2, M3

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (September 2021)

| Sun | Mon | Tue | Wed | Thur | Fri | Sat |
|-----|---------------------|--|----------------------|--|----------------------|--|
| | | | 1 | 2 WQM Mid Flood(18:14) Mid Ebb(10:13) | 3 | 4 WQM Mid Flood(04:44) Mid Ebb(12:02) |
| 5 | 6 AQM, NM | 7 WQM Mid Flood(07:19) Mid Ebb(14:07) | 8 | 9 WQM Mid Flood(08:52) Mid Ebb(15:19) | 10 | 11 AQM WQM Mid Flood(10:20) Mid Ebb(04:07) |
| 12 | 13 | 14 WQM Mid Flood(14:43) Mid Ebb(06:33) | 15 | 16 WQM Mid Flood(17:45) Mid Ebb(09:27) | 17 AQM, NM | 18 WQM Mid Flood(04:59) Mid Ebb(11:50) |
| 19 | 20 | 21 WQM Mid Flood(07:28) Mid Ebb(13:58) | 22 | 23 AQM, NM WQM Mid Flood(08:47) Mid Ebb(14:58) | 24 | 25 WQM Mid Flood(10:03) Mid Ebb(15:51) |
| 26 | 27 | 28 WQM Mid Flood(13:04) Mid Ebb(05:23) | 29 AQM, NM | 30 WQM Mid Flood(20:31) Mid Ebb(07:23) | | |

Remarks

- Actual monitoring may be subjected to change due to any safety concern or adverse weather condition.
- Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
- Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
- Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
- Ecological Monitoring of Birds (**EMB**): Once per month.
- Ardeid Night Roost Monitoring (**ANRM**): Once per month.
- Air Quality Location: AM1 and AM2
- Noise Monitoring Location: CM1, CM2 and CM3
- Water Quality Monitoring Location: M1, M2, M3

Appendix F

Monitoring Results

Air Quality Monitoring Results

1-hour TSP Monitoring Result for**Contract No. SPW 07/2020****Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1****AM1 - Topfine Machinery (China) Co. Ltd.**



| | | | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|-----------|-------------------|------------|---|-----------------|-----------------|---|--|
| Date | Weather Condition | Start Time | 1st Measurement | 2nd Measurement | 3rd Measurement | | |
| 4-Jun-21 | Fine | 10:02 | 41 | 33 | 42 | 291 | 500 |
| 10-Jun-21 | Fine | 10:44 | 27 | 36 | 42 | | |
| 16-Jun-21 | Fine | 10:57 | 74 | 86 | 68 | | |
| 22-Jun-21 | Cloudy | 12:23 | 48 | 56 | 45 | | |
| 28-Jun-21 | Cloudy | 13:06 | 47 | 54 | 53 | | |
| | | | Min | 27 | | | |
| | | | Max | 86 | | | |
| | | | Average | 50 | | | |

AM2 - Squatter house at the west of Yuen Long STW

| | | | 1-hour TSP ($\mu\text{g}/\text{m}^3$) | | | Action Level ($\mu\text{g}/\text{m}^3$) | Limit Level ($\mu\text{g}/\text{m}^3$) |
|-----------|-------------------|------------|---|-----------------|-----------------|---|--|
| Date | Weather Condition | Start Time | 1st Measurement | 2nd Measurement | 3rd Measurement | | |
| 4-Jun-21 | Fine | 09:44 | 51 | 57 | 45 | 296 | 500 |
| 10-Jun-21 | Fine | 10:08 | 41 | 36 | 44 | | |
| 16-Jun-21 | Fine | 11:20 | 87 | 72 | 75 | | |
| 22-Jun-21 | Cloudy | 11:34 | 59 | 65 | 54 | | |
| 28-Jun-21 | Cloudy | 13:27 | 51 | 57 | 62 | | |
| | | | Min | 36 | | | |
| | | | Max | 87 | | | |
| | | | Average | 57 | | | |

Note:

Underline: Exceedance of Action Level**Underline and Bold**: Exceedance of Limit Level



Noise Monitoring Results

Noise Impact Monitoring Result for
Contract No. SPW 07/2020
Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

CM1 - Squatter house to the north of YLSTW

| Date | Start Time | L _{eq} 30min dB(A) | L ₁₀ dB(A) | L ₉₀ dB(A) | Wind Speed (m/s) | Weather | Limit Level dB(A) |
|-----------|------------|--------------------------------|--------------------------|--------------------------|---------------------|---------|----------------------|
| 4-Jun-21 | 12:17 | 52 | 54 | 48 | 0.3 | Fine | 75 |
| 10-Jun-21 | 12:24 | 52 | 58 | 50 | 0.2 | Fine | 75 |
| 16-Jun-21 | 09:14 | 57 | 59 | 53 | 0.7 | Fine | 75 |
| 22-Jun-21 | 14:02 | 57 | 59 | 55 | 0.2 | Cloudy | 75 |
| 28-Jun-21 | 14:49 | 56 | 58 | 54 | 0.4 | Cloudy | 75 |
| | Max | 57 | | | | | |
| | Min | 52 | | | | | |

CM2 - Squatter house to the west of YLSTW

| Date | Start Time | L _{eq} 30min dB(A) | L ₁₀ dB(A) | L ₉₀ dB(A) | Wind Speed (m/s) | Weather | Limit Level dB(A) |
|-----------|------------|--------------------------------|--------------------------|--------------------------|---------------------|---------|----------------------|
| 4-Jun-21 | 09:50 | 62 | 65 | 58 | 0.2 | Fine | 75 |
| 10-Jun-21 | 10:24 | 61 | 64 | 59 | 0.5 | Fine | 75 |
| 16-Jun-21 | 11:24 | 60 | 63 | 56 | 0.8 | Fine | 75 |
| 22-Jun-21 | 11:46 | 65 | 68 | 62 | 0.3 | Cloudy | 75 |
| 28-Jun-21 | 13:38 | 65 | 67 | 62 | 0.3 | Cloudy | 75 |
| | Max | 65 | | | | | |
| | Min | 60 | | | | | |




CM3 - Squatter house to the east of YLSTW

| Date | Start Time | L _{eq} 30min dB(A) | L ₁₀ dB(A) | L ₉₀ dB(A) | Wind Speed (m/s) | Weather | Limit Level dB(A) |
|-----------|------------|--------------------------------|--------------------------|--------------------------|---------------------|---------|----------------------|
| 4-Jun-21 | 11:23 | 56 | 59 | 53 | 0.1 | Fine | 75 |
| 10-Jun-21 | 11:27 | 60 | 63 | 58 | 0.4 | Fine | 75 |
| 16-Jun-21 | 10:03 | 52 | 58 | 49 | 0.6 | Fine | 75 |
| 22-Jun-21 | 15:41 | 67 | 71 | 63 | 0.3 | Cloudy | 75 |
| 28-Jun-21 | 15:57 | 66 | 69 | 62 | 0.5 | Cloudy | 75 |
| | Max | 67 | | | | | |
| | Min | 52 | | | | | |

Note:

CM1, CM2 and CM3: Free-field measurement (+3dB(A) correction has been applied).

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



Water Quality Monitoring Results

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 1/6/2021 | Mid-Flood | Cloudy | Calm | 11:20 | 1 | M | 0.5 | 1 | 0.044 | 168 | 7.18 | 7.19 | 3.10 | 3.10 | 29.55 | 29.55 | 24.9 | 25.0 | 1.88 | 1.89 | 40.8 | 40.7 | 51 | 55 |
| M1 | 1/6/2021 | Mid-Flood | Cloudy | Calm | 11:20 | 1 | M | 0.5 | 2 | | | 7.19 | | 3.10 | | 29.54 | | 25.1 | | 1.89 | | 40.5 | | 59 | |
| M2 | 1/6/2021 | Mid-Flood | Cloudy | Calm | 11:00 | 0.8 | M | 0.4 | 1 | 0.057 | 145 | 7.19 | 7.19 | 3.09 | 3.09 | 29.78 | 29.79 | 30.9 | 30.6 | 2.54 | 2.56 | 24.7 | 24.6 | 23 | 26 |
| M2 | 1/6/2021 | Mid-Flood | Cloudy | Calm | 11:00 | 0.8 | M | 0.4 | 2 | | | 7.19 | | 3.09 | | 29.79 | | 30.3 | | 2.57 | | 24.5 | | 29 | |
| M3 | 1/6/2021 | Mid-Flood | Cloudy | Calm | 11:26 | 0.8 | M | 0.4 | 1 | 0.103 | 74 | 7.14 | 7.15 | 2.23 | 2.23 | 29.26 | 29.27 | 53.7 | 53.7 | 4.06 | 4.06 | 41.6 | 41.5 | 19 | 20 |
| M3 | 1/6/2021 | Mid-Flood | Cloudy | Calm | 11:26 | 0.8 | M | 0.4 | 2 | | | 7.15 | | 2.23 | | 29.27 | | 53.6 | | 4.05 | | 41.4 | | 20 | |
| M1 | 1/6/2021 | Mid-Ebb | Cloudy | Calm | 06:40 | 1.2 | M | 0.6 | 1 | 0.087 | 260 | 7.51 | 7.51 | 7.54 | 7.57 | 27.88 | 27.86 | 80.5 | 81.0 | 6.52 | 6.59 | 33.6 | 33.3 | 25 | 27 |
| M1 | 1/6/2021 | Mid-Ebb | Cloudy | Calm | 06:40 | 1.2 | M | 0.6 | 2 | | | 7.51 | | 7.60 | | 27.84 | | 81.4 | | 6.66 | | 33.0 | | 29 | |
| M2 | 1/6/2021 | Mid-Ebb | Cloudy | Calm | 07:00 | 0.8 | M | 0.4 | 1 | 0.076 | 253 | 7.50 | 7.50 | 6.99 | 7.01 | 28.10 | 28.08 | 75.3 | 75.2 | 5.73 | 5.72 | 26.1 | 26.4 | 24 | 24 |
| M2 | 1/6/2021 | Mid-Ebb | Cloudy | Calm | 07:00 | 0.8 | M | 0.4 | 2 | | | 7.50 | | 7.03 | | 28.06 | | 75.0 | | 5.70 | | 26.6 | | 24 | |
| M3 | 1/6/2021 | Mid-Ebb | Cloudy | Calm | 06:52 | 0.4 | M | 0.2 | 1 | 0.095 | 255 | 7.06 | 7.06 | 0.22 | 0.22 | 29.26 | 29.27 | 53.7 | 53.7 | 4.06 | 4.06 | 41.6 | 41.5 | 52 | 50 |
| M3 | 1/6/2021 | Mid-Ebb | Cloudy | Calm | 06:52 | 0.4 | M | 0.2 | 2 | | | 7.06 | | 0.22 | | 29.27 | | 53.6 | | 4.05 | | 41.4 | | 47 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 48.8 | 52.8 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 3/6/2021 | Mid-Flood | Fine | Calm | 14:15 | 1 | M | 0.5 | 1 | 0.055 | 278 | 7.15 | 7.15 | 1.06 | 1.06 | 29.63 | 29.66 | 33.7 | 33.1 | 2.73 | 2.73 | 45.4 | 45.5 | 43 | 43 |
| M1 | 3/6/2021 | Mid-Flood | Fine | Calm | 14:15 | 1 | M | 0.5 | 2 | | | 7.15 | 7.15 | 1.06 | 1.06 | 29.69 | 29.66 | 32.5 | 33.1 | 2.73 | 2.73 | 45.5 | 45.5 | 43 | 43 |
| M2 | 3/6/2021 | Mid-Flood | Fine | Calm | 14:00 | 0.9 | M | 0.45 | 1 | 0.05 | 209 | 7.20 | 7.20 | 0.93 | 0.93 | 30.27 | 30.28 | 34.7 | 34.7 | 2.60 | 2.60 | 31.8 | 32.3 | 52 | 55 |
| M2 | 3/6/2021 | Mid-Flood | Fine | Calm | 14:00 | 0.9 | M | 0.45 | 2 | | | 7.20 | 7.20 | 0.93 | 0.93 | 30.29 | 30.28 | 34.7 | 34.7 | 2.59 | 2.60 | 32.7 | 32.3 | 58 | 55 |
| M3 | 3/6/2021 | Mid-Flood | Fine | Calm | 14:05 | 0.5 | M | 0.25 | 1 | 0.139 | 261 | 7.24 | 7.24 | 0.82 | 0.82 | 33.83 | 33.84 | 51.8 | 51.8 | 3.65 | 3.65 | 38.9 | 39.0 | 62 | 66 |
| M3 | 3/6/2021 | Mid-Flood | Fine | Calm | 14:05 | 0.5 | M | 0.25 | 2 | | | 7.24 | 7.24 | 0.82 | 0.82 | 33.84 | 33.84 | 51.7 | 51.8 | 3.65 | 3.65 | 39.1 | 39.0 | 69 | 66 |
| M1 | 3/6/2021 | Mid-Ebb | Fine | Calm | 09:28 | 0.9 | M | 0.45 | 1 | 0.054 | 136 | 7.15 | 7.15 | 0.91 | 0.91 | 29.94 | 29.94 | 36.0 | 36.3 | 3.00 | 3.01 | 29.6 | 29.6 | 41 | 41 |
| M1 | 3/6/2021 | Mid-Ebb | Fine | Calm | 09:28 | 0.9 | M | 0.45 | 2 | | | 7.15 | 7.15 | 0.91 | 0.91 | 29.94 | 29.94 | 36.5 | 36.3 | 3.02 | 3.01 | 29.5 | 29.6 | 41 | 41 |
| M2 | 3/6/2021 | Mid-Ebb | Fine | Calm | 10:00 | 0.7 | M | 0.35 | 1 | 0.053 | 182 | 7.15 | 7.15 | 0.85 | 0.85 | 29.66 | 29.66 | 28.9 | 29.1 | 2.51 | 2.53 | 25.1 | 25.1 | 26 | 25 |
| M2 | 3/6/2021 | Mid-Ebb | Fine | Calm | 10:00 | 0.7 | M | 0.35 | 2 | | | 7.15 | 7.15 | 0.85 | 0.85 | 29.65 | 29.66 | 29.2 | 29.1 | 2.55 | 2.53 | 25.1 | 25.1 | 23 | 25 |
| M3 | 3/6/2021 | Mid-Ebb | Fine | Calm | 09:25 | 0.8 | M | 0.4 | 1 | 0.108 | 77 | 7.03 | 7.04 | 0.92 | 0.92 | 28.50 | 28.50 | 40.9 | 40.0 | 3.38 | 3.31 | 18.5 | 18.2 | 26 | 25 |
| M3 | 3/6/2021 | Mid-Ebb | Fine | Calm | 09:25 | 0.8 | M | 0.4 | 2 | | | 7.05 | 7.05 | 0.92 | 0.92 | 28.50 | 28.50 | 39.1 | 40.0 | 3.24 | 3.31 | 17.8 | 18.2 | 24 | 25 |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 54.5 | 59.1 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 5/6/2021 | Mid-Flood | Fine | Smooth | 04:50 | 1.2 | M | 0.6 | 1 | 0.071 | 277 | 7.32 | 7.32 | 1.21 | 1.21 | 28.88 | 28.89 | 51.0 | 51.3 | 3.90 | 3.88 | 36.5 | 36.5 | 54 | 52 |
| M1 | 5/6/2021 | Mid-Flood | Fine | Smooth | 04:50 | 1.2 | M | 0.6 | 2 | | | 7.31 | | 1.21 | | 28.89 | | 51.6 | | 3.86 | | 36.4 | | 50 | |
| M2 | 5/6/2021 | Mid-Flood | Fine | Smooth | 05:08 | 1 | M | 0.5 | 1 | 0.082 | 237 | 7.40 | 7.40 | 1.22 | 1.22 | 28.98 | 29.00 | 55.3 | 57.0 | 4.46 | 4.56 | 39.3 | 38.9 | 52 | 51 |
| M2 | 5/6/2021 | Mid-Flood | Fine | Smooth | 05:08 | 1 | M | 0.5 | 2 | | | 7.40 | | 1.22 | | 29.02 | | 58.6 | | 4.66 | | 38.5 | | 49 | |
| M3 | 5/6/2021 | Mid-Flood | Fine | Calm | 05:30 | 1.8 | M | 0.9 | 1 | 0.041 | 115 | 7.28 | 7.26 | 1.03 | 1.04 | 28.59 | 28.59 | 50.7 | 50.6 | 4.01 | 3.97 | 16.0 | 16.0 | 24 | 24 |
| M3 | 5/6/2021 | Mid-Flood | Fine | Calm | 05:30 | 1.8 | M | 0.9 | 2 | | | 7.24 | | 1.04 | | 28.59 | | 50.4 | | 3.92 | | 15.9 | | 23 | |
| M1 | 5/6/2021 | Mid-Ebb | Fine | Smooth | 11:30 | 1 | M | 0.5 | 1 | 0.049 | 178 | 7.31 | 7.31 | 1.00 | 1.00 | 28.85 | 28.88 | 42.7 | 42.6 | 3.18 | 3.16 | 41.7 | 41.1 | 33 | 37 |
| M1 | 5/6/2021 | Mid-Ebb | Fine | Smooth | 11:30 | 1 | M | 0.5 | 2 | | | 7.31 | | 1.00 | | 28.90 | | 42.4 | | 3.14 | | 40.5 | | 40 | |
| M2 | 5/6/2021 | Mid-Ebb | Fine | Smooth | 11:11 | 0.8 | M | 0.4 | 1 | 0.042 | 151 | 7.34 | 7.34 | 0.94 | 0.94 | 29.34 | 29.34 | 41.9 | 41.7 | 3.15 | 3.14 | 26.8 | 26.9 | 44 | 43 |
| M2 | 5/6/2021 | Mid-Ebb | Fine | Smooth | 11:11 | 0.8 | M | 0.4 | 2 | | | 7.34 | | 0.94 | | 29.34 | | 41.4 | | 3.12 | | 27.0 | | 42 | |
| M3 | 5/6/2021 | Mid-Ebb | Fine | Calm | 11:45 | 0.3 | M | 0.15 | 1 | 0.013 | 50 | 7.27 | 7.27 | 0.49 | 0.49 | 30.31 | 30.31 | 46.2 | 46.3 | 3.72 | 3.74 | 26.7 | 26.4 | 28 | 28 |
| M3 | 5/6/2021 | Mid-Ebb | Fine | Calm | 11:45 | 0.3 | M | 0.15 | 2 | | | 7.26 | | 0.48 | | 30.31 | | 46.4 | | 3.75 | | 26.1 | | 27 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.7 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|-------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:13 | 1.2 | M | 0.6 | 1 | 0.026 | 113 | 7.99 | 7.99 | 3.20 | 3.20 | 30.11 | 30.12 | 116.3 | 116.2 | 8.60 | 8.60 | 37.6 | 37.6 | 33 | 32 |
| M1 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:13 | 1.2 | M | 0.6 | 2 | | | 7.98 | | 3.19 | | 30.12 | | 116.0 | | 8.59 | | 37.6 | | 30 | |
| M2 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:33 | 0.9 | M | 0.45 | 1 | 0.028 | 105 | 7.73 | 7.74 | 1.91 | 1.92 | 30.63 | 30.64 | 107.0 | 107.1 | 7.94 | 7.94 | 36.8 | 37.0 | 37 | 38 |
| M2 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:33 | 0.9 | M | 0.45 | 2 | | | 7.74 | | 1.92 | | 30.64 | | 107.1 | | 7.93 | | 37.1 | | 39 | |
| M3 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:20 | 0.8 | M | 0.4 | 1 | 0.107 | 280 | 7.33 | 7.33 | 2.61 | 2.61 | 29.20 | 29.25 | 69.3 | 68.4 | 5.23 | 5.12 | 56.2 | 57.9 | 87 | 85 |
| M3 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:20 | 0.8 | M | 0.4 | 2 | | | 7.33 | | 2.61 | | 29.30 | | 67.4 | | 5.01 | | 59.6 | | 82 | |
| M1 | 8/6/2021 | Mid-Ebb | Fine | Calm | 13:00 | 1 | M | 0.5 | 1 | 0.019 | 72 | 7.70 | 7.70 | 2.38 | 2.38 | 30.93 | 30.94 | 103.1 | 103.3 | 7.59 | 7.61 | 41.0 | 41.1 | 83 | 87 |
| M1 | 8/6/2021 | Mid-Ebb | Fine | Calm | 13:00 | 1 | M | 0.5 | 2 | | | 7.69 | | 2.37 | | 30.94 | | 103.4 | | 7.63 | | 41.2 | | 90 | |
| M2 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:41 | 0.8 | M | 0.4 | 1 | 0.02 | 58 | 8.05 | 8.05 | 2.00 | 2.00 | 32.01 | 32.02 | 124.5 | 123.6 | 9.26 | 9.22 | 39.3 | 39.2 | 59 | 58 |
| M2 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:41 | 0.8 | M | 0.4 | 2 | | | 8.04 | | 1.99 | | 32.02 | | 122.7 | | 9.17 | | 39.1 | | 56 | |
| M3 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:58 | 0.5 | M | 0.25 | 1 | 0.085 | 90 | 7.53 | 7.54 | 2.44 | 2.44 | 31.50 | 31.40 | 115.1 | 115.9 | 8.46 | 8.48 | 25.0 | 25.0 | 35 | 33 |
| M3 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:58 | 0.5 | M | 0.25 | 2 | | | 7.54 | | 2.44 | | 31.30 | | 116.6 | | 8.49 | | 25.0 | | 31 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 45.1 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|-------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:07 | 1.1 | M | 0.55 | 1 | 0.021 | 144 | 7.88 | 7.85 | 5.87 | 5.88 | 29.85 | 29.87 | 131.2 | 131.5 | 9.64 | 9.65 | 24.2 | 24.3 | 56 | 58 |
| M1 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:07 | 1.1 | M | 0.55 | 2 | | | 7.81 | | 5.88 | | 29.88 | | 131.7 | | 9.66 | | 24.4 | | 59 | |
| M2 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:20 | 0.9 | M | 0.45 | 1 | 0.029 | 81 | 7.74 | 7.75 | 3.49 | 3.49 | 29.99 | 30.00 | 94.5 | 94.6 | 6.99 | 6.99 | 33.1 | 33.1 | 39 | 42 |
| M2 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:20 | 0.9 | M | 0.45 | 2 | | | 7.75 | | 3.48 | | 30.00 | | 94.6 | | 6.98 | | 33.1 | | 45 | |
| M3 | 10/6/2021 | Mid-Flood | Fine | Calm | 07:25 | 1 | M | 0.5 | 1 | 0.101 | 268 | 7.21 | 7.22 | 3.38 | 3.38 | 29.40 | 29.40 | 54.2 | 53.6 | 4.06 | 4.01 | 63.0 | 63.3 | 90 | 90 |
| M3 | 10/6/2021 | Mid-Flood | Fine | Calm | 07:25 | 1 | M | 0.5 | 2 | | | 7.22 | | 3.38 | | 29.40 | | 52.9 | | 3.96 | | 63.5 | | 89 | |
| M1 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 14:04 | 0.9 | M | 0.45 | 1 | 0.042 | 156 | 7.54 | 7.59 | 3.65 | 3.65 | 30.41 | 30.41 | 82.4 | 82.7 | 6.06 | 6.12 | 44.9 | 44.9 | 76 | 73 |
| M1 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 14:04 | 0.9 | M | 0.45 | 2 | | | 7.63 | | 3.64 | | 30.40 | | 82.9 | | 6.17 | | 44.9 | | 70 | |
| M2 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 13:50 | 0.7 | M | 0.35 | 1 | 0.037 | 217 | 7.44 | 7.45 | 3.58 | 3.59 | 30.29 | 30.30 | 66.8 | 66.8 | 4.92 | 4.91 | 42.9 | 42.8 | 77 | 77 |
| M2 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 13:50 | 0.7 | M | 0.35 | 2 | | | 7.46 | | 3.59 | | 30.30 | | 66.7 | | 4.90 | | 42.6 | | 76 | |
| M3 | 10/6/2021 | Mid-Ebb | Fine | Calm | 14:00 | 0.3 | M | 0.15 | 1 | 0.108 | 86 | 7.15 | 7.16 | 2.19 | 2.20 | 29.30 | 29.30 | 59.7 | 59.2 | 4.52 | 4.47 | 26.7 | 27.2 | 41 | 40 |
| M3 | 10/6/2021 | Mid-Ebb | Fine | Calm | 14:00 | 0.3 | M | 0.15 | 2 | | | 7.16 | | 2.20 | | 29.30 | | 58.6 | | 4.41 | | 27.6 | | 39 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limti Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limti Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 70 | 76 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 12/6/2021 | Mid-Flood | Fine | Moderate | 07:53 | 2.4 | M | 1.2 | 1 | 0.103 | 227 | 7.78 | 7.79 | 8.05 | 8.05 | 29.22 | 29.23 | 89.7 | 90.0 | 6.58 | 6.60 | 21.9 | 22.2 | 31 | 31 |
| M1 | 12/6/2021 | Mid-Flood | Fine | Moderate | 07:53 | 2.4 | M | 1.2 | 2 | | | 7.79 | | 8.04 | | 29.24 | | 90.2 | | 6.62 | | 22.4 | | 30 | |
| M2 | 12/6/2021 | Mid-Flood | Fine | Moderate | 08:09 | 1.6 | M | 0.8 | 1 | | | 7.80 | 7.80 | 7.35 | 7.35 | 29.27 | 29.28 | 84.9 | 84.7 | 6.22 | 6.21 | 23.1 | 22.9 | 30 | 31 |
| M2 | 12/6/2021 | Mid-Flood | Fine | Moderate | 08:09 | 1.6 | M | 0.8 | 2 | 0.166 | 311 | 7.80 | | 7.34 | | 29.28 | | 84.4 | | 6.19 | | 22.7 | | 32 | |
| M3 | 12/6/2021 | Mid-Flood | Fine | Calm | 08:10 | 1.2 | M | 0.6 | 1 | | | 7.19 | 7.19 | 5.31 | 5.31 | 29.60 | 29.61 | 61.0 | 61.5 | 4.51 | 4.55 | 36.1 | 36.1 | 40 | 41 |
| M3 | 12/6/2021 | Mid-Flood | Fine | Calm | 08:10 | 1.2 | M | 0.6 | 2 | 0.023 | 224 | 7.19 | | 5.30 | | 29.61 | | 61.9 | | 4.59 | | 36.1 | | 41 | |
| M1 | 12/6/2021 | Mid-Ebb | Fine | Moderate | 15:21 | 2 | M | 1 | 1 | | | 7.34 | 7.34 | 4.36 | 4.36 | 28.89 | 28.90 | 55.2 | 55.1 | 4.13 | 4.12 | 29.7 | 29.9 | 34 | 33 |
| M1 | 12/6/2021 | Mid-Ebb | Fine | Moderate | 15:21 | 2 | M | 1 | 2 | 0.158 | 262 | 7.33 | | 4.35 | | 28.91 | | 55.0 | | 4.11 | | 30.0 | | 31 | |
| M2 | 12/6/2021 | Mid-Ebb | Fine | Moderate | 15:06 | 1.4 | M | 0.7 | 1 | | | 7.30 | 7.30 | 3.20 | 3.25 | 29.43 | 29.43 | 44.6 | 44.8 | 3.34 | 3.36 | 27.7 | 27.8 | 28 | 30 |
| M2 | 12/6/2021 | Mid-Ebb | Fine | Moderate | 15:06 | 1.4 | M | 0.7 | 2 | 0.093 | 79 | 7.29 | | 3.30 | | 29.42 | | 44.9 | | 3.37 | | 27.8 | | 32 | |
| M3 | 12/6/2021 | Mid-Ebb | Fine | Calm | 15:17 | 0.8 | M | 0.4 | 1 | | | 7.05 | 7.05 | 1.20 | 1.20 | 28.79 | 28.79 | 59.6 | 59.3 | 4.50 | 4.50 | 21.0 | 21.0 | 20 | 20 |
| M3 | 12/6/2021 | Mid-Ebb | Fine | Calm | 15:17 | 0.8 | M | 0.4 | 2 | 0.017 | 163 | 7.05 | | 1.20 | | 28.79 | | 59.0 | | 4.49 | | 21.0 | | 20 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|-------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 15/6/2021 | Mid-Flood | Fine | Calm | 09:36 | 0.9 | M | 0.45 | 1 | 0.062 | 122 | 7.40 | 7.40 | 6.23 | 6.23 | 29.66 | 29.66 | 69.8 | 69.9 | 5.14 | 5.14 | 44.2 | 44.3 | 71 | 69 |
| M1 | 15/6/2021 | Mid-Flood | Fine | Calm | 09:36 | 0.9 | M | 0.45 | 2 | | | 7.40 | | 6.22 | | 29.66 | | 69.9 | | 5.13 | | 44.3 | | 66 | |
| M2 | 15/6/2021 | Mid-Flood | Fine | Calm | 09:56 | 1.2 | M | 0.6 | 1 | 0.043 | 72 | 7.47 | 7.47 | 6.18 | 6.18 | 29.89 | 29.89 | 72.2 | 72.2 | 5.27 | 5.28 | 41.9 | 41.9 | 75 | 69 |
| M2 | 15/6/2021 | Mid-Flood | Fine | Calm | 09:56 | 1.2 | M | 0.6 | 2 | | | 7.46 | | 6.18 | | 29.89 | | 72.1 | | 5.28 | | 41.9 | | 62 | |
| M3 | 15/6/2021 | Mid-Flood | Fine | Calm | 09:30 | 1.2 | M | 0.6 | 1 | 0.028 | 181 | 7.11 | 7.12 | 4.26 | 4.26 | 30.09 | 30.10 | 64.5 | 64.7 | 4.76 | 4.77 | 45.1 | 45.3 | 33 | 30 |
| M3 | 15/6/2021 | Mid-Flood | Fine | Calm | 09:30 | 1.2 | M | 0.6 | 2 | | | 7.12 | | 4.26 | | 30.10 | | 64.8 | | 4.78 | | 45.4 | | 27 | |
| M1 | 15/6/2021 | Mid-Ebb | Fine | Calm | 17:14 | 0.7 | M | 0.35 | 1 | 0.021 | 71 | 7.44 | 7.46 | 7.99 | 7.96 | 30.29 | 30.25 | 71.2 | 71.0 | 5.12 | 5.11 | 32.1 | 31.7 | 23 | 23 |
| M1 | 15/6/2021 | Mid-Ebb | Fine | Calm | 17:14 | 0.7 | M | 0.35 | 2 | | | 7.48 | | 7.93 | | 30.20 | | 70.7 | | 5.09 | | 31.2 | | 22 | |
| M2 | 15/6/2021 | Mid-Ebb | Fine | Calm | 16:58 | 0.8 | M | 0.4 | 1 | 0.041 | 111 | 7.53 | 7.54 | 6.53 | 6.54 | 32.94 | 32.97 | 77.6 | 77.5 | 5.60 | 5.59 | 32.9 | 33.0 | 35 | 36 |
| M2 | 15/6/2021 | Mid-Ebb | Fine | Calm | 16:58 | 0.8 | M | 0.4 | 2 | | | 7.54 | | 6.54 | | 32.99 | | 77.4 | | 5.58 | | 33.0 | | 36 | |
| M3 | 15/6/2021 | Mid-Ebb | Fine | Calm | 16:59 | 0.8 | M | 0.4 | 1 | 0.019 | 261 | 7.62 | 7.62 | 4.43 | 4.43 | 30.54 | 30.54 | 109.1 | 109.1 | 7.97 | 7.97 | 23.0 | 23.1 | 25 | 24 |
| M3 | 15/6/2021 | Mid-Ebb | Fine | Calm | 16:59 | 0.8 | M | 0.4 | 2 | | | 7.62 | | 4.43 | | 30.54 | | 109.0 | | 7.96 | | 23.1 | | 22 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 53.1 | 57.5 | 82 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 17/6/2021 | Mid-Flood | Fine | Calm | 11:50 | 1.3 | M | 0.65 | 1 | 0.026 | 173 | 7.38 | 7.38 | 3.11 | 3.11 | 31.09 | 31.09 | 58.5 | 58.7 | 4.29 | 4.30 | 53.1 | 53.2 | 29 | 28 |
| M1 | 17/6/2021 | Mid-Flood | Fine | Calm | 11:50 | 1.3 | M | 0.65 | 2 | | | 7.38 | | 3.11 | | 31.09 | | 58.8 | | 4.31 | | 53.2 | | 27 | |
| M2 | 17/6/2021 | Mid-Flood | Fine | Calm | 11:30 | 1 | M | 0.5 | 1 | 0.024 | 179 | 7.31 | 7.31 | 3.23 | 3.23 | 30.79 | 30.80 | 47.4 | 47.4 | 3.17 | 3.17 | 36.2 | 36.2 | 35 | 36 |
| M2 | 17/6/2021 | Mid-Flood | Fine | Calm | 11:30 | 1 | M | 0.5 | 2 | | | 7.30 | | 3.23 | | 30.80 | | 47.3 | | 3.17 | | 36.1 | | 36 | |
| M3 | 17/6/2021 | Mid-Flood | Fine | Calm | 12:04 | 0.6 | M | 0.3 | 1 | 0.128 | 260 | 7.31 | 7.31 | 3.03 | 3.04 | 31.40 | 31.45 | 63.6 | 64.0 | 4.62 | 4.65 | 36.0 | 38.7 | 33 | 35 |
| M3 | 17/6/2021 | Mid-Flood | Fine | Calm | 12:04 | 0.6 | M | 0.3 | 2 | | | 7.30 | | 3.04 | | 31.50 | | 64.4 | | 4.67 | | 41.4 | | 36 | |
| M1 | 17/6/2021 | Mid-Ebb | Fine | Calm | 06:35 | 0.9 | M | 0.45 | 1 | 0.029 | 252 | 7.63 | 7.63 | 2.79 | 2.79 | 31.96 | 31.97 | 94.4 | 94.5 | 6.82 | 6.80 | 50.0 | 50.7 | 54 | 56 |
| M1 | 17/6/2021 | Mid-Ebb | Fine | Calm | 06:35 | 0.9 | M | 0.45 | 2 | | | 7.62 | | 2.79 | | 31.97 | | 94.5 | | 6.78 | | 51.4 | | 57 | |
| M2 | 17/6/2021 | Mid-Ebb | Fine | Calm | 07:00 | 0.7 | M | 0.35 | 1 | 0.022 | 244 | 7.56 | 7.56 | 2.81 | 2.81 | 31.73 | 31.74 | 82.9 | 83.3 | 6.07 | 6.09 | 49.6 | 50.2 | 82 | 80 |
| M2 | 17/6/2021 | Mid-Ebb | Fine | Calm | 07:00 | 0.7 | M | 0.35 | 2 | | | 7.56 | | 2.81 | | 31.74 | | 83.6 | | 6.10 | | 50.7 | | 78 | |
| M3 | 17/6/2021 | Mid-Ebb | Fine | Calm | 07:15 | 0.1 | M | 0.05 | 1 | 0.097 | 78 | 7.24 | 7.24 | 2.03 | 2.04 | 30.10 | 30.10 | 61.7 | 62.3 | 4.50 | 4.54 | 38.4 | 40.3 | 66 | 68 |
| M3 | 17/6/2021 | Mid-Ebb | Fine | Calm | 07:15 | 0.1 | M | 0.05 | 2 | | | 7.23 | | 2.04 | | 30.10 | | 62.9 | | 4.58 | | 42.2 | | 70 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 63.8 | 69.1 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|------|------|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 54.3 | 58.8 | 88.8 | 96.2 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 19/6/2021 | Mid-Flood | Fine | Calm | 14:22 | 1.6 | M | 0.8 | 1 | 0.021 | 234 | 7.41 | 7.43 | 1.67 | 1.67 | 31.71 | 31.71 | 66.3 | 66.2 | 4.82 | 4.81 | 40.6 | 40.7 | 56 | 55 |
| M1 | 19/6/2021 | Mid-Flood | Fine | Calm | 14:22 | 1.6 | M | 0.8 | 2 | | | 7.44 | | 1.66 | | 31.70 | | 66.1 | | 4.79 | | 40.7 | | 54 | |
| M2 | 19/6/2021 | Mid-Flood | Fine | Calm | 14:13 | 1.4 | M | 0.7 | 1 | 0.03 | 77 | 7.35 | 7.36 | 1.42 | 1.43 | 31.75 | 31.75 | 66.8 | 66.8 | 4.87 | 4.87 | 42.8 | 42.5 | 52 | 50 |
| M2 | 19/6/2021 | Mid-Flood | Fine | Calm | 14:13 | 1.4 | M | 0.7 | 2 | | | 7.36 | | 1.44 | | 31.75 | | 66.7 | | 4.86 | | 42.1 | | 48 | |
| M3 | 19/6/2021 | Mid-Flood | Fine | Calm | 14:35 | 1.2 | M | 0.6 | 1 | 0.094 | 107 | 6.92 | 6.93 | 0.81 | 0.81 | 33.90 | 33.91 | 54.8 | 54.8 | 4.00 | 4.00 | 34.2 | 35.0 | 35 | 35 |
| M3 | 19/6/2021 | Mid-Flood | Fine | Calm | 14:35 | 1.2 | M | 0.6 | 2 | | | 6.93 | | 0.81 | | 33.91 | | 54.7 | | 3.99 | | 35.7 | | 34 | |
| M1 | 19/6/2021 | Mid-Ebb | Fine | Calm | 09:17 | 1.1 | M | 0.55 | 1 | 0.025 | 165 | 7.27 | 7.27 | 2.00 | 2.01 | 31.24 | 31.24 | 51.7 | 51.3 | 3.83 | 3.79 | 42.2 | 42.1 | 59 | 58 |
| M1 | 19/6/2021 | Mid-Ebb | Fine | Calm | 09:17 | 1.1 | M | 0.55 | 2 | | | 7.26 | | 2.01 | | 31.24 | | 50.8 | | 3.74 | | 41.9 | | 56 | |
| M2 | 19/6/2021 | Mid-Ebb | Fine | Calm | 09:30 | 1.3 | M | 0.65 | 1 | 0.023 | 91 | 7.24 | 7.24 | 1.54 | 1.55 | 31.28 | 31.26 | 42.1 | 42.1 | 3.04 | 3.04 | 41.3 | 41.6 | 26 | 27 |
| M2 | 19/6/2021 | Mid-Ebb | Fine | Calm | 09:30 | 1.3 | M | 0.65 | 2 | | | 7.23 | | 1.55 | | 31.24 | | 42.0 | | 3.03 | | 41.8 | | 27 | |
| M3 | 19/6/2021 | Mid-Ebb | Fine | Calm | 09:20 | 1.2 | M | 0.6 | 1 | 0.083 | 104 | 7.21 | 7.23 | 0.76 | 0.76 | 30.25 | 30.25 | 49.9 | 49.5 | 3.62 | 3.59 | 27.3 | 27.4 | 25 | 25 |
| M3 | 19/6/2021 | Mid-Ebb | Fine | Calm | 09:20 | 1.2 | M | 0.6 | 2 | | | 7.24 | | 0.76 | | 30.24 | | 49.1 | | 3.56 | | 27.4 | | 24 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 48.8 | 52.8 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 22/6/2021 | Mid-Flood | Cloudy | Calm | 18:55 | 1.1 | M | 0.55 | 1 | 0.019 | 99 | 7.52 | 7.52 | 2.63 | 2.64 | 28.60 | 28.60 | 75.7 | 75.7 | 5.85 | 5.85 | 39.4 | 39.5 | 38 | 38 |
| M1 | 22/6/2021 | Mid-Flood | Cloudy | Calm | 18:55 | 1.1 | M | 0.55 | 2 | | | 7.52 | | 2.64 | | 28.60 | | 75.6 | | 5.84 | | 39.6 | | 38 | |
| M2 | 22/6/2021 | Mid-Flood | Cloudy | Calm | 18:36 | 1 | M | 0.5 | 1 | 0.013 | 172 | 7.37 | 7.34 | 2.60 | 2.60 | 28.59 | 28.59 | 76.6 | 76.5 | 5.92 | 5.92 | 40.8 | 40.9 | 39 | 39 |
| M2 | 22/6/2021 | Mid-Flood | Cloudy | Calm | 18:36 | 1 | M | 0.5 | 2 | | | 7.31 | | 2.59 | | 28.59 | | 76.4 | | 5.91 | | 40.9 | | 38 | |
| M3 | 22/6/2021 | Mid-Flood | Cloudy | Calm | 18:50 | 0.6 | M | 0.3 | 1 | 0.092 | 74 | 7.36 | 7.37 | 1.68 | 1.69 | 28.55 | 28.55 | 54.2 | 54.3 | 4.17 | 4.18 | 58.4 | 59.2 | 54 | 56 |
| M3 | 22/6/2021 | Mid-Flood | Cloudy | Calm | 18:50 | 0.6 | M | 0.3 | 2 | | | 7.38 | | 1.69 | | 28.54 | | 54.4 | | 4.18 | | 59.9 | | 58 | |
| M1 | 22/6/2021 | Mid-Ebb | Cloudy | Calm | 11:48 | 0.6 | M | 0.3 | 1 | 0.035 | 144 | 7.45 | 7.45 | 0.36 | 0.37 | 28.58 | 28.59 | 75.7 | 75.7 | 5.86 | 5.86 | 43.0 | 43.0 | 24 | 24 |
| M1 | 22/6/2021 | Mid-Ebb | Cloudy | Calm | 11:48 | 0.6 | M | 0.3 | 2 | | | 7.44 | | 0.37 | | 28.59 | | 75.6 | | 5.85 | | 43.0 | | 23 | |
| M2 | 22/6/2021 | Mid-Ebb | Cloudy | Calm | 12:08 | 0.8 | M | 0.4 | 1 | 0.039 | 198 | 7.52 | 7.52 | 0.48 | 0.46 | 28.62 | 28.62 | 68.8 | 68.6 | 5.44 | 5.43 | 40.9 | 40.9 | 35 | 35 |
| M2 | 22/6/2021 | Mid-Ebb | Cloudy | Calm | 12:08 | 0.8 | M | 0.4 | 2 | | | 7.51 | | 0.44 | | 28.61 | | 68.4 | | 5.41 | | 40.9 | | 34 | |
| M3 | 22/6/2021 | Mid-Ebb | Cloudy | Calm | 11:52 | 0.3 | M | 0.15 | 1 | 0.06 | 251 | 7.29 | 7.29 | 0.82 | 0.82 | 26.32 | 26.33 | 51.4 | 51.3 | 3.97 | 3.96 | 62.5 | 62.1 | 51 | 50 |
| M3 | 22/6/2021 | Mid-Ebb | Cloudy | Calm | 11:52 | 0.3 | M | 0.15 | 2 | | | 7.28 | | 0.82 | | 26.34 | | 51.1 | | 3.95 | | 61.7 | | 48 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 47.4 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 61.8 | 67.0 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|-------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 24/6/2021 | Mid-Flood | Rainy | Moderate | 06:38 | 1.1 | M | 0.55 | 1 | 0.136 | 235 | 7.18 | 7.18 | 1.02 | 1.02 | 27.19 | 27.27 | 29.2 | 29.0 | 2.31 | 2.30 | 42.9 | 43.4 | 120 | 115 |
| M1 | 24/6/2021 | Mid-Flood | Rainy | Moderate | 06:38 | 1.1 | M | 0.55 | 2 | | | 7.18 | 7.18 | 1.02 | 1.02 | 27.35 | 27.27 | 28.8 | 29.0 | 2.28 | 2.30 | 43.9 | 43.4 | 110 | 115 |
| M2 | 24/6/2021 | Mid-Flood | Rainy | Moderate | 06:57 | 1 | M | 0.5 | 1 | | | 7.15 | 7.15 | 1.12 | 1.12 | 27.37 | 27.38 | 29.5 | 29.4 | 2.32 | 2.32 | 46.3 | 46.9 | 50 | 49 |
| M2 | 24/6/2021 | Mid-Flood | Rainy | Moderate | 06:57 | 1 | M | 0.5 | 2 | 0.202 | 252 | 7.15 | 7.15 | 1.12 | 1.12 | 27.38 | 27.38 | 29.3 | 29.4 | 2.31 | 2.32 | 47.4 | 46.9 | 47 | 49 |
| M3 | 24/6/2021 | Mid-Flood | Rainy | Calm | 06:39 | 1 | M | 0.5 | 1 | | | 7.15 | 7.15 | 1.11 | 1.11 | 27.39 | 27.39 | 43.6 | 43.2 | 3.97 | 3.98 | 55.6 | 55.7 | 77 | 72 |
| M3 | 24/6/2021 | Mid-Flood | Rainy | Calm | 06:39 | 1 | M | 0.5 | 2 | | | 7.15 | 7.15 | 1.11 | 1.11 | 27.39 | 27.39 | 42.8 | 43.2 | 3.99 | 3.98 | 55.7 | 55.7 | 67 | 72 |
| M1 | 24/6/2021 | Mid-Ebb | Rainy | Moderate | 13:26 | 1 | M | 0.5 | 1 | 0.249 | 179 | 7.24 | 7.24 | 0.82 | 0.82 | 26.95 | 26.95 | 39.1 | 38.9 | 3.11 | 3.10 | 78.9 | 79.5 | 78 | 76 |
| M1 | 24/6/2021 | Mid-Ebb | Rainy | Moderate | 13:26 | 1 | M | 0.5 | 2 | | | 7.23 | 7.24 | 0.82 | 0.82 | 26.95 | 26.95 | 38.7 | 38.9 | 3.09 | 3.10 | 80.0 | 79.5 | 73 | 76 |
| M2 | 24/6/2021 | Mid-Ebb | Rainy | Moderate | 13:40 | 0.9 | M | 0.45 | 1 | | | 7.18 | 7.18 | 0.81 | 0.81 | 27.30 | 27.30 | 26.3 | 26.2 | 1.96 | 1.96 | 106.1 | 107.1 | 110 | 110 |
| M2 | 24/6/2021 | Mid-Ebb | Rainy | Moderate | 13:40 | 0.9 | M | 0.45 | 2 | 0.201 | 189 | 7.18 | 7.18 | 0.81 | 0.81 | 27.29 | 27.30 | 26.1 | 26.2 | 1.95 | 1.96 | 108.1 | 107.1 | 110 | 110 |
| M3 | 24/6/2021 | Mid-Ebb | Rainy | Calm | 13:15 | 0.7 | M | 0.35 | 1 | | | 7.39 | 7.39 | 0.13 | 0.13 | 26.76 | 26.76 | 80.6 | 80.6 | 6.44 | 6.44 | 69.1 | 69.0 | 96 | 93 |
| M3 | 24/6/2021 | Mid-Ebb | Rainy | Calm | 13:15 | 0.7 | M | 0.35 | 2 | | | 7.39 | 7.39 | 0.13 | 0.13 | 26.76 | 26.76 | 80.5 | 80.6 | 6.43 | 6.44 | 68.9 | 69.0 | 89 | 93 |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 52.1 | 56.4 | 138 | 150 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 138 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|-------|-------|-------|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 105.7 | 114.5 | 121.5 | 132 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 26/6/2021 | Mid-Flood | Fine | Calm | 07:45 | 1.3 | M | 0.65 | 1 | 0.043 | 261.9 | 7.22 | 7.22 | 5.47 | 5.47 | 28.09 | 28.09 | 40.8 | 40.8 | 3.11 | 3.11 | 26.8 | 26.8 | 26 | 27 |
| M1 | 26/6/2021 | Mid-Flood | Fine | Calm | 07:45 | 1.3 | M | 0.65 | 2 | | | 7.22 | | 5.47 | | 28.09 | | 40.7 | | 3.10 | | 26.8 | | 28 | |
| M2 | 26/6/2021 | Mid-Flood | Fine | Calm | 08:12 | 0.7 | M | 0.35 | 1 | 0.034 | 284.1 | 7.23 | 7.23 | 5.50 | 5.53 | 28.11 | 28.11 | 38.5 | 38.5 | 2.92 | 2.92 | 22.6 | 22.6 | 21 | 21 |
| M2 | 26/6/2021 | Mid-Flood | Fine | Calm | 08:12 | 0.7 | M | 0.35 | 2 | | | 7.23 | | 5.56 | | 28.11 | | 38.5 | | 2.92 | | 22.6 | | 20 | |
| M3 | 26/6/2021 | Mid-Flood | Fine | Calm | 07:54 | 1.3 | M | 0.65 | 1 | 0.025 | 139 | 7.12 | 7.13 | 1.49 | 1.48 | 27.50 | 27.50 | 56.3 | 56.0 | 4.41 | 4.40 | 21.5 | 21.5 | 22 | 24 |
| M3 | 26/6/2021 | Mid-Flood | Fine | Calm | 07:54 | 1.3 | M | 0.65 | 2 | | | 7.14 | | 1.46 | | 27.50 | | 55.7 | | 4.38 | | 21.5 | | 26 | |
| M1 | 26/6/2021 | Mid-Ebb | Fine | Calm | 15:15 | 1.1 | M | 0.55 | 1 | 0.037 | 136 | 7.29 | 7.29 | 3.15 | 3.16 | 27.94 | 27.94 | 35.8 | 35.8 | 2.74 | 2.73 | 23.7 | 23.7 | 26 | 26 |
| M1 | 26/6/2021 | Mid-Ebb | Fine | Calm | 15:15 | 1.1 | M | 0.55 | 2 | | | 7.29 | | 3.16 | | 27.94 | | 35.7 | | 2.72 | | 23.6 | | 26 | |
| M2 | 26/6/2021 | Mid-Ebb | Fine | Calm | 15:00 | 0.8 | M | 0.4 | 1 | 0.052 | 117 | 7.29 | 7.29 | 2.30 | 2.30 | 27.99 | 28.04 | 33.1 | 33.1 | 2.50 | 2.50 | 26.8 | 26.8 | 22 | 24 |
| M2 | 26/6/2021 | Mid-Ebb | Fine | Calm | 15:00 | 0.8 | M | 0.4 | 2 | | | 7.29 | | 2.30 | | 28.08 | | 33.0 | | 2.50 | | 26.8 | | 26 | |
| M3 | 26/6/2021 | Mid-Ebb | Fine | Calm | 15:21 | 0.9 | M | 0.45 | 1 | 0.018 | 88 | 7.14 | 7.15 | 1.49 | 1.49 | 27.79 | 27.79 | 52.8 | 53.1 | 4.12 | 4.19 | 24.0 | 24.0 | 28 | 28 |
| M3 | 26/6/2021 | Mid-Ebb | Fine | Calm | 15:21 | 0.9 | M | 0.45 | 2 | | | 7.15 | | 1.48 | | 27.79 | | 53.4 | | 4.26 | | 24.0 | | 28 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | | | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 29/6/2021 | Mid-Flood | Fine | Calm | 10:15 | 1.2 | M | 0.6 | 1 | 0.023 | 75 | 7.26 | 7.27 | 1.03 | 1.04 | 27.96 | 27.96 | 45.8 | 45.7 | 3.48 | 3.49 | 40.3 | 40.0 | 45 | 46 |
| M1 | 29/6/2021 | Mid-Flood | Fine | Calm | 10:15 | 1.2 | M | 0.6 | 2 | | | 7.27 | 7.27 | 1.04 | 1.04 | 27.96 | 27.96 | 45.6 | 45.7 | 3.50 | 3.49 | 39.7 | 40.0 | 46 | 46 |
| M2 | 29/6/2021 | Mid-Flood | Fine | Calm | 10:27 | 1.4 | M | 0.7 | 1 | 0.046 | 122 | 7.06 | 7.06 | 0.65 | 0.66 | 27.96 | 27.96 | 26.8 | 26.8 | 2.34 | 2.34 | 44.1 | 43.7 | 35 | 39 |
| M2 | 29/6/2021 | Mid-Flood | Fine | Calm | 10:27 | 1.4 | M | 0.7 | 2 | | | 7.05 | 7.06 | 0.66 | 0.66 | 27.96 | 27.96 | 26.7 | 26.8 | 2.33 | 2.34 | 43.3 | 43.7 | 42 | 39 |
| M3 | 29/6/2021 | Mid-Flood | Fine | Calm | 10:15 | 1.2 | M | 0.6 | 1 | 0.117 | 275 | 6.93 | 6.92 | 0.60 | 0.60 | 28.47 | 28.47 | 41.6 | 41.5 | 3.30 | 3.29 | 50.5 | 49.7 | 43 | 47 |
| M3 | 29/6/2021 | Mid-Flood | Fine | Calm | 10:15 | 1.2 | M | 0.6 | 2 | | | 6.91 | 6.92 | 0.60 | 0.60 | 28.46 | 28.47 | 41.4 | 41.5 | 3.27 | 3.29 | 48.8 | 49.7 | 50 | 47 |
| M1 | 29/6/2021 | Mid-Ebb | Fine | Calm | 17:33 | 0.8 | M | 0.4 | 1 | 0.043 | 84 | 7.18 | 7.17 | 1.12 | 1.12 | 28.23 | 28.26 | 38.6 | 38.4 | 3.10 | 3.01 | 44.3 | 44.3 | 26 | 29 |
| M1 | 29/6/2021 | Mid-Ebb | Fine | Calm | 17:33 | 0.8 | M | 0.4 | 2 | | | 7.16 | 7.17 | 1.11 | 1.12 | 28.28 | 28.26 | 38.1 | 38.4 | 2.92 | 3.01 | 44.3 | 44.3 | 31 | 29 |
| M2 | 29/6/2021 | Mid-Ebb | Fine | Calm | 17:16 | 0.7 | M | 0.35 | 1 | 0.032 | 122 | 7.18 | 7.19 | 1.16 | 1.16 | 28.34 | 28.34 | 37.8 | 37.8 | 2.93 | 2.92 | 40.6 | 40.6 | 26 | 25 |
| M2 | 29/6/2021 | Mid-Ebb | Fine | Calm | 17:16 | 0.7 | M | 0.35 | 2 | | | 7.19 | 7.19 | 1.15 | 1.16 | 28.34 | 28.34 | 37.7 | 37.8 | 2.91 | 2.92 | 40.6 | 40.6 | 24 | 25 |
| M3 | 29/6/2021 | Mid-Ebb | Fine | Calm | 17:20 | 1.1 | M | 0.55 | 1 | 0.123 | 265 | 7.06 | 7.06 | 0.28 | 0.28 | 28.26 | 28.26 | 48.8 | 48.7 | 3.80 | 3.79 | 30.2 | 31.0 | 30 | 27 |
| M3 | 29/6/2021 | Mid-Ebb | Fine | Calm | 17:20 | 1.1 | M | 0.55 | 2 | | | 7.06 | 7.06 | 0.28 | 0.28 | 28.25 | 28.26 | 48.6 | 48.7 | 3.78 | 3.79 | 31.8 | 31.0 | 23 | 27 |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.


For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 48.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |


For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |


Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Dissolved Oxygen at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide



Ecology Monitoring Results

Appendix F.1 Supplemental Discussion

F.1.1 Active Ardeid Night Roost

For the final night roost, all three individuals utilized the canopy to emergent layers of the roosting substrate *Sonneratia apetala* and *S. caseolaris*. The night roost (ANR2) located at the northeast of the Project boundary, as noted to be active last April 2021, was not used by the ardeids during the current monitoring period, similar with the May 2021 results. This was, however, not caused by the Project's construction activities as the recorded noise level ((59.0 dB(A)) near ANR2 was lower with respect to the action limit level of 65.5 dB(A) which more likely to cause behavioural responses of some kind by the ardeids (Wright et al. 2010). Furthermore, ardeid night roosts are known for their highly changeable locations and roosting population. These roosting locations can change in temporal basis and even change from day to day on a small scale. In Hong Kong, fluctuation of roosting population, abandonment or change in locations of roosting site without major nearby environmental change has been observed in roosts and locations (HKJC, 2005; Lee et al., 2004; MTRC, 2010).

F.1.2 Ecological Monitoring of Birds

F.1.2.1 Abundance

F.1.2.1.1 All Avifauna Species

Point Count

Among the different species recorded, the Chinese Pond Heron *Ardeola bacchus* was noted with the highest abundance (88 ind.), followed by Barn Swallow *Hirundo rustica* (15 ind.) and Eurasian Tree Sparrow *Passer montanus* (15 ind.). The high abundance of Chinese Pond Heron was due to its concurrent breeding period. On the other hand, two species were noted with low abundances (only one ind.), these include the Black-collared Starling *Gracupica nigricollis* and Red-whiskered Bulbul *Pycnonotus jocosus*.

Transect Walk

Among the different species recorded, the Chinese Pond Heron was noted with the highest abundance (43 ind.), followed by Azure-winged Magpie *Cyanopica cyanus* (15 ind.) and Barn Swallow (13 ind.).

F.1.2.1.2 Avifauna Species of Conservation Importance

Point Count

Among the different species recorded, the Chinese Pond Heron was noted with the highest abundance (88 ind.) while the remaining species such as the Little Egret (12 ind.) followed by the Great Egret *Ardea alba* (5 ind.) and Little Grebe *Tachybaptus ruficollis* (3 ind.) were noted with low abundances.

Transect Walk

Among the different species recorded, the Chinese Pond Heron was noted with the highest abundance (43 ind.). The remaining species such as the Little Egret (6 ind.), Great Egret (4 ind.) and Black Kite *Milvus migrans* (2 ind.) were noted with low abundances.

F.1.2.2 Diversity (Species Richness and Shannon Diversity Index)

F.1.2.2.1 All Avifauna Species

Point Count

A significant current decline in the Shannon diversity index was noted relative to the baseline results of $H' = 3.93$ at $\alpha = 0.05$. However, the significant decline was not caused by the construction works of the Project as noise levels (47.5 to 65.9 dB(A)) recorded from the different point count locations during the ecological bird monitoring are mostly low. The generally low noise levels are unlikely to cause significant impact to birds as behavioral response of some kind are more likely to occur at above 65.5 dB(A) (Wright et al. 2010). Only two stations, SP/NSW3 with 65.9 dB(A) and SP/NSW2 with 65.7 dB(A), have readings slightly above 65.5 dB(A). These stations are located across the Shan Pui River, relatively far from the construction works area; and are close to the roadsides with low to moderate traffic. During the monitoring period passing vehicles, barking dogs, and noisy insects were noted. The lower diversity during this period with respect to the baseline data could be due to the current dominance of Chinese Pond Heron in the community. The current dominance of this species was due to its concurrent breeding period. This dominant species could have decreased the performance of co-occurring species (Gilbert et al. 2009) and forced them to utilize other areas outside the survey area, thus, made the area less diverse. Furthermore, low diversity index usually results from high dominance in the community as these are inversely related (Shaukat et al., 1978).

Appendix F.2 Ecological Bird Monitoring Results (15 & 18 June 2021)

| Date (dd/mm/yyyy) | Daytime/Night time | Season | Area | Transect/Point Count | Point Count (Location)/Transect Impact | Common Name | Scientific Name | Abundance | Habitat | Distribution in Hong Kong ² | Principal Status ³ | Level of Concern ⁴ | Protection Status in China ⁵ | China Red Data Book ⁶ | Red List of China's Vertebrates ¹⁰ | IUCN Red List ⁷ (v.2020- 3) | Species of Conservation Importance | Wetland Dependent | Remarks |
|----------------------|-----------------------|--------|------|-------------------------|--|-------------------------|----------------------------------|-----------|---------------------------------------|--|----------------------------------|----------------------------------|---|---|---|---|--|----------------------|---------|
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Azure-winged Magpie | <i>Cyanopica cyanus</i> | 10 | Developed Area (Chinese Banyan Trees) | Introduced | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 38 | Developed Area (Chinese Banyan Trees) | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Plain Prinia | <i>Prinia inornata</i> | 2 | Grassland-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Yellow-bellied Prinia | <i>Prinia flaviventris</i> | 2 | Grassland-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Black Kite | <i>Milvus migrans</i> | 1 | In-flight | Common | R,WV | (RC) | Class II | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | YLIE-CW | Little Egret | <i>Egretta garzetta</i> | 1 | Modified Watercourse | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | YLIE-CW | White-breasted Waterhen | <i>Amaurornis phoenicurus</i> | 1 | Modified Watercourse | Common | R | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Great Egret | <i>Ardea alba</i> | 2 | Modified Watercourse | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Barn Swallow | <i>Hirundo rustica</i> | 7 | Modified Watercourse | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Little Egret | <i>Egretta garzetta</i> | 5 | Modified Watercourse | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Great Egret | <i>Ardea alba</i> | 1 | Modified Watercourse | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | White Wagtail | <i>Motacilla alba</i> | 1 | Modified Watercourse | Common | PM,WV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Modified Watercourse | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | White Wagtail | <i>Motacilla alba</i> | 3 | Modified Watercourse | Common | PM,WV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Azure-winged Magpie | <i>Cyanopica cyanus</i> | 5 | Plantation-FLW | Introduced | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Black-collared Starling | <i>Gracupica nigricollis</i> | 5 | Plantation-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Chinese Bulbul | <i>Pycnonotus sinensis</i> | 5 | Plantation-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Crested Myna | <i>Acridotheres cristatellus</i> | 2 | Plantation-NSW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Masked Laughingthrush | <i>Garrulax perspicillatus</i> | 11 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | SP/NSW1 | Masked Laughingthrush | <i>Garrulax perspicillatus</i> | 4 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Red-whiskered Bulbul | <i>Pycnonotus jocosus</i> | 4 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | SP/NSW1 | Red-whiskered Bulbul | <i>Pycnonotus jocosus</i> | 1 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Spotted Dove | <i>Spilopelia chinensis</i> | 2 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |

| | | | | | | | | | | | | | | | | | | | |
|------------|---------|-----|-----|-------------|------|---------------------------|----------------------------------|----|----------|------------|-------|----------|----------|---|----|----|---|---|--|
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Azure-winged Magpie | <i>Cyanopica cyanus</i> | 6 | Pond-FLW | Introduced | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Barn Swallow | <i>Hirundo rustica</i> | 6 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Barn Swallow | <i>Hirundo rustica</i> | 2 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Barn Swallow | <i>Hirundo rustica</i> | 2 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Barn Swallow | <i>Hirundo rustica</i> | 5 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Barn Swallow | <i>Hirundo rustica</i> | 6 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Black Kite | <i>Milvus migrans</i> | 1 | Pond-FLW | Common | R,WV | (RC) | Class II | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW3 | Black-crowned Night Heron | <i>Nycticorax nycticorax</i> | 1 | Pond-FLW | Common | R,WV | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW2 | Chinese Bulbul | <i>Pycnonotus sinensis</i> | 2 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 20 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 12 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 11 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW3 | Crested Myna | <i>Acridotheres cristatellus</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Crested Myna | <i>Acridotheres cristatellus</i> | 1 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Crested Myna | <i>Acridotheres cristatellus</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Eurasian Tree Sparrow | <i>Passer montanus</i> | 9 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 4 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 3 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Great Egret | <i>Ardea alba</i> | 1 | Pond-FLW | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Great Egret | <i>Ardea alba</i> | 2 | Pond-FLW | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Great Egret | <i>Ardea alba</i> | 3 | Pond-FLW | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Little Egret | <i>Egretta garzetta</i> | 3 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Little Grebe | <i>Tachybaptus ruficollis</i> | 1 | Pond-FLW | Common | R | LC | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Little Grebe | <i>Tachybaptus ruficollis</i> | 1 | Pond-FLW | Common | R | LC | - | - | LC | LC | Y | Y | |

| | | | | | | | | | | | | | | | | | | | |
|------------|-----------|-----|-----|-------------|---------|---------------------------|--------------------------------|----|---------------------------------------|----------|-------|----------|---|---|----|----|---|---|-------------------|
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Little Grebe | <i>Tachybaptus ruficollis</i> | 1 | Pond-FLW | Common | R | LC | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Masked Laughingthrush | <i>Garrulax perspicillatus</i> | 5 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Plain Prinia | <i>Prinia inornata</i> | 1 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Spotted Dove | <i>Spilopelia chinensis</i> | 3 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Spotted Dove | <i>Spilopelia chinensis</i> | 5 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Spotted Dove | <i>Spilopelia chinensis</i> | 3 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW3 | Spotted Dove | <i>Spilopelia chinensis</i> | 2 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Spotted Dove | <i>Spilopelia chinensis</i> | 1 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Spotted Dove | <i>Spilopelia chinensis</i> | 6 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | White Wagtail | <i>Motacilla alba</i> | 2 | Pond-FLW | Common | PM,WV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | White-breasted Waterhen | <i>Amaurornis phoenicurus</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Yellow-bellied Prinia | <i>Prinia flaviventris</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Black-collared Starling | <i>Gracupica nigricollis</i> | 1 | Pond-NSW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Black-collared Starling | <i>Gracupica nigricollis</i> | 1 | Pond-NSW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Black-crowned Night Heron | <i>Nycticorax nycticorax</i> | 1 | Pond-NSW | Common | R,WV | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 2 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 5 | Pond-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 3 | Pond-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | SP/NSW1 | Little Egret | <i>Egretta garzetta</i> | 1 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Oriental Magpie Robin | <i>Copsychus saularis</i> | 4 | Pond-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | White-shouldered Starling | <i>Sturnia sinensis</i> | 2 | Pond-NSW | Common | PM | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Reedbed | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Plain Prinia | <i>Prinia inornata</i> | 1 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Plain Prinia | <i>Prinia inornata</i> | 2 | Reedbed | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Yellow-bellied Prinia | <i>Prinia flaviventris</i> | 1 | Reedbed | Common | R | - | - | - | LC | LC | N | N | |
| 18/06/2021 | Nighttime | Wet | FLW | Point Count | FLW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 40 | Developed Area (Chinese Banyan Trees) | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | Probably roosting |

| | | | | | | | | | | | | | | | | | | | |
|------------|-----------|-----|-----|-------------|---------|--------------------|-------------------------|---|---------------------------------------|--------|---|----------|---|---|----|----|---|---|-------------------|
| 18/06/2021 | Nighttime | Wet | FLW | Point Count | FLW1 | Little Egret | <i>Egretta garzetta</i> | 6 | Developed Area (Chinese Banyan Trees) | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | Probably roosting |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | SP/NSW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | In-flight | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | SP/NSW2 | Little Egret | <i>Egretta garzetta</i> | 2 | In-flight | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Transect | NSW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 2 | Mangrove | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | NSW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | SP/NSW2 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |

Notes:

- (1) All wild birds are protected under Wild Animals Protection Ordinance (Cap. 170).
- (2) AFCD (2021). Hong Kong Biodiversity Database.
- (3) Carey et al. (2001): R=resident; WV=winter visitor; SV=summer visitor; PM=passage migrant; Sp=spring; A=autumn;
- (4) Fellowes et al. (2002): GC=Global Concern; LC=Local Concern; RC=Regional Concern; PRC=Potential Regional Concern; PGC: Potential Global Concern. Letters in parentheses indicate that the assessment is on the basis of restrictedness in nesting and/or roosting sites rather than in general occurrence.
- (5) List of Wild Animals Under State Protection (promulgated by State Forestry Administration and Ministry of Agriculture on 14 January, 1989).
- (6) Zheng, G. M. and Wang, Q. S. (1998). China Red Data Book
- (7) IUCN 2021. The IUCN Red List of Threatened Species. Version 2020-3.
- (9) Wetland-dependent species (including wetland-dependent species and waterbirds).
- (10) Jiang et al. (2016). Red List of China's Vertebrates

Appendix F.3.1 Ecological Bird Monitoring Diversity (All avifauna species in Point Count Method) in All Habitats (15 & 18 June 2021)

| Scientific Name | Count | P | Ln(P) | P*Ln(P) | P*Ln(P) ² |
|----------------------------------|-------|----------|----------|----------|----------------------|
| <i>Ardeola bacchus</i> | 60 | 0.31746 | -1.1474 | -0.36425 | 0.417947 |
| <i>Cyanopica cyanus</i> | 6 | 0.031746 | -3.44999 | -0.10952 | 0.377854 |
| <i>Egretta garzetta</i> | 6 | 0.031746 | -3.44999 | -0.10952 | 0.377854 |
| <i>Hirundo rustica</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Spilopelia chinensis</i> | 3 | 0.015873 | -4.14313 | -0.06576 | 0.272469 |
| <i>Pycnonotus sinensis</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Acridotheres cristatellus</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Nycticorax nycticorax</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Spilopelia chinensis</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Ardeola bacchus</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Hirundo rustica</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Prinia flaviventris</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Prinia inornata</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Spilopelia chinensis</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Tachybaptus ruficollis</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Acridotheres cristatellus</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Amaurornis phoenicurus</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Ardea alba</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Garrulax perspicillatus</i> | 5 | 0.026455 | -3.63231 | -0.09609 | 0.349039 |
| <i>Passer montanus</i> | 4 | 0.021164 | -3.85545 | -0.0816 | 0.314593 |
| <i>Spilopelia chinensis</i> | 6 | 0.031746 | -3.44999 | -0.10952 | 0.377854 |
| <i>Tachybaptus ruficollis</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Ardea alba</i> | 3 | 0.015873 | -4.14313 | -0.06576 | 0.272469 |
| <i>Ardeola bacchus</i> | 12 | 0.063492 | -2.75684 | -0.17504 | 0.48255 |
| <i>Hirundo rustica</i> | 5 | 0.026455 | -3.63231 | -0.09609 | 0.349039 |
| <i>Tachybaptus ruficollis</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Acridotheres cristatellus</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Ardeola bacchus</i> | 11 | 0.058201 | -2.84385 | -0.16552 | 0.470701 |
| <i>Egretta garzetta</i> | 3 | 0.015873 | -4.14313 | -0.06576 | 0.272469 |
| <i>Gracupica nigricollis</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Hirundo rustica</i> | 6 | 0.031746 | -3.44999 | -0.10952 | 0.377854 |
| <i>Passer montanus</i> | 3 | 0.015873 | -4.14313 | -0.06576 | 0.272469 |
| <i>Ardeola bacchus</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Copsychus saularis</i> | 4 | 0.021164 | -3.85545 | -0.0816 | 0.314593 |
| <i>Nycticorax nycticorax</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Passer montanus</i> | 8 | 0.042328 | -3.16231 | -0.13385 | 0.423288 |
| <i>Prinia flaviventris</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Prinia inornata</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |
| <i>Ardeola bacchus</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Egretta garzetta</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Garrulax perspicillatus</i> | 4 | 0.021164 | -3.85545 | -0.0816 | 0.314593 |
| <i>Pycnonotus jocosus</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Ardeola bacchus</i> | 1 | 0.005291 | -5.24175 | -0.02773 | 0.145375 |
| <i>Egretta garzetta</i> | 2 | 0.010582 | -4.5486 | -0.04813 | 0.218939 |

| | | | | | |
|---------|----------|--|--|--|--|
| Total | 189 | | | | |
| SS | 10.9191 | | | | |
| SQ | 8.944876 | | | | |
| H | 2.9908 | | | | |
| S^2_H | 0.011048 | | | | |

Appendix F.3.2 Ecological Bird Monitoring Diversity (Avifauna species of conservation importance in Point Count Method) in All Habitats (15 & 18 June 2021)

| Scientific Name | Count | P | Ln(P) | P*Ln(P) | P*Ln(P) ² |
|-------------------------------|----------|----------|----------|----------|----------------------|
| <i>Ardeola bacchus</i> | 60 | 0.555556 | -0.58779 | -0.32655 | 0.191941 |
| <i>Egretta garzetta</i> | 6 | 0.055556 | -2.89037 | -0.16058 | 0.464125 |
| <i>Ardeola bacchus</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Tachybaptus ruficollis</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Ardea alba</i> | 2 | 0.018519 | -3.98898 | -0.07387 | 0.294667 |
| <i>Tachybaptus ruficollis</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Ardea alba</i> | 3 | 0.027778 | -3.58352 | -0.09954 | 0.356711 |
| <i>Ardeola bacchus</i> | 12 | 0.111111 | -2.19722 | -0.24414 | 0.536422 |
| <i>Tachybaptus ruficollis</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Ardeola bacchus</i> | 11 | 0.101852 | -2.28424 | -0.23265 | 0.531436 |
| <i>Egretta garzetta</i> | 3 | 0.027778 | -3.58352 | -0.09954 | 0.356711 |
| <i>Ardeola bacchus</i> | 2 | 0.018519 | -3.98898 | -0.07387 | 0.294667 |
| <i>Ardeola bacchus</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Egretta garzetta</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Ardeola bacchus</i> | 1 | 0.009259 | -4.68213 | -0.04335 | 0.202985 |
| <i>Egretta garzetta</i> | 2 | 0.018519 | -3.98898 | -0.07387 | 0.294667 |
| Total | 108 | | | | |
| SS | 4.742239 | | | | |
| SQ | 2.849615 | | | | |
| H | 1.68808 | | | | |
| S^2_H | 0.018167 | | | | |

Appendix F.3.3 Appendix F.2c Ecological Bird Monitoring Diversity (All avifauna species in Transect Walk Method) in All Habitats (15 & 18 June 2021)


| Scientific Name | Count | P | Ln(P) | P*Ln(P) | P*Ln(P) ² |
|------------------------------|-------|----------|----------|----------|----------------------|
| <i>Ardea alba</i> | 1 | 0.006993 | -4.96284 | -0.03471 | 0.172237 |
| <i>Ardeola bacchus</i> | 38 | 0.265734 | -1.32526 | -0.35217 | 0.466712 |
| <i>Cyanopica cyanus</i> | 15 | 0.104895 | -2.25479 | -0.23652 | 0.533297 |
| <i>Gracupica nigricollis</i> | 5 | 0.034965 | -3.35341 | -0.11725 | 0.393194 |
| <i>Hirundo rustica</i> | 6 | 0.041958 | -3.17109 | -0.13305 | 0.421921 |
| <i>Milvus migrans</i> | 1 | 0.006993 | -4.96284 | -0.03471 | 0.172237 |
| <i>Motacilla alba</i> | 2 | 0.013986 | -4.2697 | -0.05972 | 0.254969 |
| <i>Passer montanus</i> | 9 | 0.062937 | -2.76562 | -0.17406 | 0.481384 |
| <i>Prinia flaviventris</i> | 2 | 0.013986 | -4.2697 | -0.05972 | 0.254969 |
| <i>Prinia inornata</i> | 2 | 0.013986 | -4.2697 | -0.05972 | 0.254969 |
| <i>Pycnonotus sinensis</i> | 5 | 0.034965 | -3.35341 | -0.11725 | 0.393194 |
| <i>Spilopelia chinensis</i> | 8 | 0.055944 | -2.8834 | -0.16131 | 0.46512 |

| | | | | | |
|----------------------------------|----------|----------|----------|----------|----------|
| <i>Acridotheres cristatellus</i> | 2 | 0.013986 | -4.2697 | -0.05972 | 0.254969 |
| <i>Ardea alba</i> | 3 | 0.020979 | -3.86423 | -0.08107 | 0.313265 |
| <i>Ardeola bacchus</i> | 5 | 0.034965 | -3.35341 | -0.11725 | 0.393194 |
| <i>Egretta garzetta</i> | 5 | 0.034965 | -3.35341 | -0.11725 | 0.393194 |
| <i>Garrulax perspicillatus</i> | 11 | 0.076923 | -2.56495 | -0.1973 | 0.506074 |
| <i>Gracupica nigricollis</i> | 1 | 0.006993 | -4.96284 | -0.03471 | 0.172237 |
| <i>Hirundo rustica</i> | 7 | 0.048951 | -3.01693 | -0.14768 | 0.445547 |
| <i>Milvus migrans</i> | 1 | 0.006993 | -4.96284 | -0.03471 | 0.172237 |
| <i>Motacilla alba</i> | 4 | 0.027972 | -3.57655 | -0.10004 | 0.35781 |
| <i>Pycnonotus jocosus</i> | 4 | 0.027972 | -3.57655 | -0.10004 | 0.35781 |
| <i>Spilopelia chinensis</i> | 2 | 0.013986 | -4.2697 | -0.05972 | 0.254969 |
| <i>Sturnia sinensis</i> | 2 | 0.013986 | -4.2697 | -0.05972 | 0.254969 |
| <i>Amaurornis phoenicurus</i> | 1 | 0.006993 | -4.96284 | -0.03471 | 0.172237 |
| <i>Egretta garzetta</i> | 1 | 0.006993 | -4.96284 | -0.03471 | 0.172237 |
| Total | 143 | | | | |
| SS | 8.48495 | | | | |
| SQ | 7.391771 | | | | |
| H | 2.71878 | | | | |
| S ² _H | 0.008256 | | | | |


Appendix F.3.4 Appendix F.2d Ecological Bird Monitoring Diversity (Avifauna species of conservation importance in Transect Walk Method) in All Habitats (15 & 18 June 2021)

| Scientific Name | Count | P | Ln(P) | P*Ln(P) | P*Ln(P) ² |
|-----------------------------|----------|----------|----------|----------|----------------------|
| <i>Ardea alba</i> | 1 | 0.018182 | -4.00733 | -0.07286 | 0.291977 |
| <i>Ardeola bacchus</i> | 38 | 0.690909 | -0.36975 | -0.25546 | 0.094456 |
| <i>Milvus migrans</i> | 1 | 0.018182 | -4.00733 | -0.07286 | 0.291977 |
| <i>Ardea alba</i> | 3 | 0.054545 | -2.90872 | -0.15866 | 0.46149 |
| <i>Ardeola bacchus</i> | 5 | 0.090909 | -2.3979 | -0.21799 | 0.522718 |
| <i>Egretta garzetta</i> | 5 | 0.090909 | -2.3979 | -0.21799 | 0.522718 |
| <i>Milvus migrans</i> | 1 | 0.018182 | -4.00733 | -0.07286 | 0.291977 |
| <i>Egretta garzetta</i> | 1 | 0.018182 | -4.00733 | -0.07286 | 0.291977 |
| Total | 55 | | | | |
| SS | 2.76929 | | | | |
| SQ | 1.303119 | | | | |
| H | 1.14154 | | | | |
| S ² _H | 0.027815 | | | | |


Appendix F.4.1 Abundance of all avifauna species throughout the monitoring period




Appendix F.4.2 Abundance of avifauna species with conservation importance throughout the monitoring period




Appendix F.5.1 Species richness of all avifauna species throughout the monitoring period




Appendix F.5.2 Species richness of avifauna species with conservation importance throughout the monitoring period



Appendix F.6.1 Shannon Diversity Index values of all avifauna species throughout the monitoring period



Appendix F.6.2 Shannon Diversity Index values of avifauna species with conservation importance throughout the monitoring period



Appendix F.7 Hutcheson t-test testing method and output

Formula:

$$t = \frac{H_a - H_b}{\sqrt{s_{H_a}^2 + s_{H_b}^2}}$$

Appendix F.7.1 Species diversity of all avifauna species – Point Count Method

| Months | June 2017 | June 2021 |
|---------|-----------|-----------|
| Total | 121 | 189 |
| H | 3.93844 | 2.9908 |
| S^2_H | 0.006478 | 0.011048 |
| t | 7.15822 | |
| df | 309 | |
| Crit | 1.967671 | |
| p | 5.99E-12 | |
| CI | 0.160975 | 0.210214 |

Appendix F.7.2 Species diversity of avifauna species with conservation importance – Point Count Method

| Months | June 2017 | June 2021 |
|---------|-----------|-----------|
| Total | 45 | 108 |
| H | 2.6933 | 1.68808 |
| S^2_H | 0.015166 | 0.018167 |
| t | 5.50581 | |
| df | 136 | |
| Crit | 1.977561 | |
| p | 1.77E-07 | |
| CI | 0.246303 | 0.269572 |

Appendix G

Wind Data

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 01/06/2021 00:00 | 0.1 | NE |
| 01/06/2021 01:00 | 0.0 | NEN |
| 01/06/2021 02:00 | 0.0 | NEN |
| 01/06/2021 03:00 | 0.1 | NW |
| 01/06/2021 04:00 | 0.0 | NWN |
| 01/06/2021 05:00 | 0.0 | NE |
| 01/06/2021 06:00 | 0.0 | SE |
| 01/06/2021 07:00 | 0.0 | S |
| 01/06/2021 08:00 | 0.0 | SEE |
| 01/06/2021 09:00 | 0.0 | SEE |
| 01/06/2021 10:00 | 0.1 | S |
| 01/06/2021 11:00 | 0.3 | SES |
| 01/06/2021 12:00 | 0.0 | S |
| 01/06/2021 13:00 | 0.1 | SES |
| 01/06/2021 14:00 | 0.5 | SES |
| 01/06/2021 15:00 | 0.1 | S |
| 01/06/2021 16:00 | 0.0 | SE |
| 01/06/2021 17:00 | 0.0 | SES |
| 01/06/2021 18:00 | 0.2 | SE |
| 01/06/2021 19:00 | 0.6 | W |
| 01/06/2021 20:00 | 0.0 | SES |
| 01/06/2021 21:00 | 0.0 | SE |
| 01/06/2021 22:00 | 0.0 | SW |
| 01/06/2021 23:00 | 0.0 | SE |
| 01/06/2021 00:00 | 0.0 | NEN |
| 02/06/2021 01:00 | 0.0 | NE |
| 02/06/2021 02:00 | 0.0 | NE |
| 02/06/2021 03:00 | 0.0 | NE |
| 02/06/2021 04:00 | 0.0 | E |
| 02/06/2021 05:00 | 0.0 | E |
| 02/06/2021 06:00 | 0.0 | NEN |
| 02/06/2021 07:00 | 0.0 | NEE |
| 02/06/2021 08:00 | 0.0 | S |
| 02/06/2021 09:00 | 0.1 | SE |
| 02/06/2021 10:00 | 0.4 | SES |
| 02/06/2021 11:00 | 0.1 | SE |
| 02/06/2021 12:00 | 0.1 | SE |
| 02/06/2021 13:00 | 0.0 | S |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 02/06/2021 14:00 | 0.2 | SES |
| 02/06/2021 15:00 | 0.0 | SW |
| 02/06/2021 16:00 | 0.3 | SWS |
| 02/06/2021 17:00 | 0.0 | SWS |
| 02/06/2021 18:00 | 0.0 | SWS |
| 02/06/2021 19:00 | 0.0 | SWS |
| 02/06/2021 20:00 | 0.0 | SE |
| 02/06/2021 21:00 | 0.0 | SE |
| 02/06/2021 22:00 | 0.0 | SE |
| 02/06/2021 23:00 | 0.0 | S |
| 02/06/2021 00:00 | 0.0 | SES |
| 03/06/2021 01:00 | 0.0 | SES |
| 03/06/2021 02:00 | 0.0 | NE |
| 03/06/2021 03:00 | 0.0 | NE |
| 03/06/2021 04:00 | 0.0 | NE |
| 03/06/2021 05:00 | 0.0 | N |
| 03/06/2021 06:00 | 0.1 | SEE |
| 03/06/2021 07:00 | 0.0 | SEE |
| 03/06/2021 08:00 | 0.1 | SWS |
| 03/06/2021 09:00 | 0.1 | SE |
| 03/06/2021 10:00 | 0.1 | SE |
| 03/06/2021 11:00 | 0.3 | SES |
| 03/06/2021 12:00 | 0.1 | SWS |
| 03/06/2021 13:00 | 0.4 | SEE |
| 03/06/2021 14:00 | 0.3 | SE |
| 03/06/2021 15:00 | 1.0 | S |
| 03/06/2021 16:00 | 0.4 | SE |
| 03/06/2021 17:00 | 0.6 | SES |
| 03/06/2021 18:00 | 0.0 | S |
| 03/06/2021 19:00 | 0.1 | SES |
| 03/06/2021 20:00 | 0.6 | SES |
| 03/06/2021 21:00 | 0.1 | SES |
| 03/06/2021 22:00 | 0.2 | S |
| 03/06/2021 23:00 | 0.3 | SES |
| 03/06/2021 00:00 | 0.0 | SE |
| 04/06/2021 01:00 | 0.0 | SES |
| 04/06/2021 02:00 | 0.0 | SES |
| 04/06/2021 03:00 | 0.0 | SES |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 04/06/2021 04:00 | 0.0 | E |
| 04/06/2021 05:00 | 0.0 | SE |
| 04/06/2021 06:00 | 0.0 | SES |
| 04/06/2021 07:00 | 0.1 | SEE |
| 04/06/2021 08:00 | 0.2 | SWS |
| 04/06/2021 09:00 | 0.0 | SW |
| 04/06/2021 10:00 | 0.0 | SWS |
| 04/06/2021 11:00 | 0.2 | NW |
| 04/06/2021 12:00 | 0.1 | W |
| 04/06/2021 13:00 | 0.1 | NWN |
| 04/06/2021 14:00 | 0.0 | NWW |
| 04/06/2021 15:00 | 0.0 | W |
| 04/06/2021 16:00 | 0.1 | W |
| 04/06/2021 17:00 | 0.0 | N |
| 04/06/2021 18:00 | 0.0 | NEN |
| 04/06/2021 19:00 | 0.3 | N |
| 04/06/2021 20:00 | 0.0 | N |
| 04/06/2021 21:00 | 0.1 | NEN |
| 04/06/2021 22:00 | 0.0 | NWN |
| 04/06/2021 23:00 | 0.4 | N |
| 04/06/2021 00:00 | 0.0 | NWN |
| 05/06/2021 01:00 | 0.1 | N |
| 05/06/2021 02:00 | 0.0 | NWN |
| 05/06/2021 03:00 | 0.0 | NEN |
| 05/06/2021 04:00 | 0.0 | NWN |
| 05/06/2021 05:00 | 0.1 | NWN |
| 05/06/2021 06:00 | 0.0 | NW |
| 05/06/2021 07:00 | 0.0 | NW |
| 05/06/2021 08:00 | 0.0 | NWW |
| 05/06/2021 09:00 | 0.0 | N |
| 05/06/2021 10:00 | 0.0 | SW |
| 05/06/2021 11:00 | 0.1 | NWN |
| 05/06/2021 12:00 | 0.0 | NWW |
| 05/06/2021 13:00 | 0.1 | NWW |
| 05/06/2021 14:00 | 0.1 | SES |
| 05/06/2021 15:00 | 0.3 | W |
| 05/06/2021 16:00 | 0.0 | N |
| 05/06/2021 17:00 | 0.1 | SWW |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 05/06/2021 18:00 | 0.1 | SWW |
| 05/06/2021 19:00 | 0.0 | SWW |
| 05/06/2021 20:00 | 0.0 | SES |
| 05/06/2021 21:00 | 0.0 | SE |
| 05/06/2021 22:00 | 0.0 | SE |
| 05/06/2021 23:00 | 0.0 | SE |
| 06/06/2021 00:00 | 0.0 | SE |
| 06/06/2021 01:00 | 0.0 | SE |
| 06/06/2021 02:00 | 0.0 | SE |
| 06/06/2021 03:00 | 0.0 | SE |
| 06/06/2021 04:00 | 0.0 | SE |
| 06/06/2021 05:00 | 0.0 | SWS |
| 06/06/2021 06:00 | 0.0 | SWS |
| 06/06/2021 07:00 | 0.1 | N |
| 06/06/2021 08:00 | 0.1 | N |
| 06/06/2021 09:00 | 0.1 | SWW |
| 06/06/2021 10:00 | 0.0 | N |
| 06/06/2021 11:00 | 0.0 | W |
| 06/06/2021 12:00 | 0.0 | NWN |
| 06/06/2021 13:00 | 0.2 | SWS |
| 06/06/2021 14:00 | 0.2 | SWW |
| 06/06/2021 15:00 | 0.1 | SE |
| 06/06/2021 16:00 | 0.5 | SES |
| 06/06/2021 17:00 | 0.0 | SE |
| 06/06/2021 18:00 | 0.0 | E |
| 06/06/2021 19:00 | 0.1 | NEE |
| 06/06/2021 20:00 | 0.0 | NE |
| 06/06/2021 21:00 | 0.1 | NE |
| 06/06/2021 22:00 | 0.0 | NE |
| 06/06/2021 23:00 | 0.0 | NE |
| 07/06/2021 00:00 | 0.2 | NEE |
| 07/06/2021 01:00 | 0.1 | NEE |
| 07/06/2021 02:00 | 0.1 | N |
| 07/06/2021 03:00 | 0.2 | NEN |
| 07/06/2021 04:00 | 0.0 | NEN |
| 07/06/2021 05:00 | 0.0 | NE |
| 07/06/2021 06:00 | 0.0 | SWS |
| 07/06/2021 07:00 | 0.0 | N |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 07/06/2021 08:00 | 0.1 | NEE |
| 07/06/2021 09:00 | 0.0 | NEE |
| 07/06/2021 10:00 | 0.1 | NEE |
| 07/06/2021 11:00 | 0.8 | NEN |
| 07/06/2021 12:00 | 0.6 | NEN |
| 07/06/2021 13:00 | 0.2 | NE |
| 07/06/2021 14:00 | 0.3 | NEE |
| 07/06/2021 15:00 | 0.5 | SEE |
| 07/06/2021 16:00 | 0.2 | N |
| 07/06/2021 17:00 | 0.1 | NE |
| 07/06/2021 18:00 | 0.0 | NE |
| 07/06/2021 19:00 | 0.0 | NE |
| 07/06/2021 20:00 | 0.1 | NE |
| 07/06/2021 21:00 | 0.1 | NEE |
| 07/06/2021 22:00 | 0.0 | E |
| 07/06/2021 23:00 | 0.0 | NE |
| 08/06/2021 00:00 | 0.0 | NEN |
| 08/06/2021 01:00 | 0.0 | NE |
| 08/06/2021 02:00 | 0.0 | NE |
| 08/06/2021 03:00 | 0.1 | NEN |
| 08/06/2021 04:00 | 0.0 | E |
| 08/06/2021 05:00 | 0.1 | NE |
| 08/06/2021 06:00 | 0.0 | NEE |
| 08/06/2021 07:00 | 0.3 | N |
| 08/06/2021 08:00 | 0.3 | NEE |
| 08/06/2021 09:00 | 0.3 | NEE |
| 08/06/2021 10:00 | 0.2 | N |
| 08/06/2021 11:00 | 0.1 | NE |
| 08/06/2021 12:00 | 0.1 | SES |
| 08/06/2021 13:00 | 0.1 | SEE |
| 08/06/2021 14:00 | 0.0 | SE |
| 08/06/2021 15:00 | 0.1 | S |
| 08/06/2021 16:00 | 0.1 | E |
| 08/06/2021 17:00 | 0.0 | E |
| 08/06/2021 18:00 | 0.1 | NEE |
| 08/06/2021 19:00 | 0.0 | NEN |
| 08/06/2021 20:00 | 0.0 | NE |
| 08/06/2021 21:00 | 0.1 | NE |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 08/06/2021 22:00 | 0.1 | NEN |
| 08/06/2021 23:00 | 0.0 | NEN |
| 09/06/2021 00:00 | 0.0 | NEN |
| 09/06/2021 01:00 | 0.0 | NEN |
| 09/06/2021 02:00 | 0.0 | NEE |
| 09/06/2021 03:00 | 0.0 | NEE |
| 09/06/2021 04:00 | 0.0 | NEE |
| 09/06/2021 05:00 | 0.1 | NE |
| 09/06/2021 06:00 | 0.0 | NE |
| 09/06/2021 07:00 | 0.0 | NEE |
| 09/06/2021 08:00 | 0.4 | E |
| 09/06/2021 09:00 | 0.3 | N |
| 09/06/2021 10:00 | 0.2 | SEE |
| 09/06/2021 11:00 | 0.0 | NE |
| 09/06/2021 12:00 | 0.2 | N |
| 09/06/2021 13:00 | 0.2 | NEN |
| 09/06/2021 14:00 | 0.0 | SES |
| 09/06/2021 15:00 | 0.0 | SES |
| 09/06/2021 16:00 | 0.0 | E |
| 09/06/2021 17:00 | 0.0 | E |
| 09/06/2021 18:00 | 0.0 | NE |
| 09/06/2021 19:00 | 0.0 | SE |
| 09/06/2021 20:00 | 0.0 | NE |
| 09/06/2021 21:00 | 0.0 | E |
| 09/06/2021 22:00 | 0.1 | NEN |
| 09/06/2021 23:00 | 0.0 | NE |
| 10/06/2021 00:00 | 0.0 | NE |
| 10/06/2021 01:00 | 0.0 | NE |
| 10/06/2021 02:00 | 0.1 | N |
| 10/06/2021 03:00 | 0.0 | NE |
| 10/06/2021 04:00 | 0.0 | NWN |
| 10/06/2021 05:00 | 0.0 | NE |
| 10/06/2021 06:00 | 0.1 | NE |
| 10/06/2021 07:00 | 0.2 | NE |
| 10/06/2021 08:00 | 0.3 | NEE |
| 10/06/2021 09:00 | 0.3 | SEE |
| 10/06/2021 10:00 | 0.6 | NEE |
| 10/06/2021 11:00 | 0.1 | SEE |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 10/06/2021 12:00 | 0.1 | NE |
| 10/06/2021 13:00 | 0.1 | SEE |
| 10/06/2021 14:00 | 0.1 | SEE |
| 10/06/2021 15:00 | 0.2 | SEE |
| 10/06/2021 16:00 | 0.1 | SE |
| 10/06/2021 17:00 | 0.1 | NEE |
| 10/06/2021 18:00 | 0.2 | NEE |
| 10/06/2021 19:00 | 0.3 | NEE |
| 10/06/2021 20:00 | 0.1 | SEE |
| 10/06/2021 21:00 | 0.1 | NEE |
| 10/06/2021 22:00 | 0.5 | NE |
| 10/06/2021 23:00 | 0.2 | NE |
| 11/06/2021 00:00 | 0.0 | N |
| 11/06/2021 01:00 | 0.2 | NE |
| 11/06/2021 02:00 | 0.1 | NE |
| 11/06/2021 03:00 | 0.0 | NEN |
| 11/06/2021 04:00 | 0.0 | N |
| 11/06/2021 05:00 | 0.1 | N |
| 11/06/2021 06:00 | 0.1 | NE |
| 11/06/2021 07:00 | 0.1 | NEN |
| 11/06/2021 08:00 | 0.2 | N |
| 11/06/2021 09:00 | 0.4 | NEE |
| 11/06/2021 10:00 | 0.1 | SE |
| 11/06/2021 11:00 | 0.2 | NE |
| 11/06/2021 12:00 | 1.5 | NE |
| 11/06/2021 13:00 | 0.4 | N |
| 11/06/2021 14:00 | 1.0 | E |
| 11/06/2021 15:00 | 0.6 | NEN |
| 11/06/2021 16:00 | 0.2 | NEE |
| 11/06/2021 17:00 | 0.3 | NEE |
| 11/06/2021 18:00 | 0.0 | NEE |
| 11/06/2021 19:00 | 0.1 | NEN |
| 11/06/2021 20:00 | 0.1 | NE |
| 11/06/2021 21:00 | 0.0 | NE |
| 11/06/2021 22:00 | 0.9 | NEE |
| 11/06/2021 23:00 | 0.4 | NEE |
| 12/06/2021 00:00 | 0.6 | NE |
| 12/06/2021 01:00 | 0.1 | NE |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 12/06/2021 02:00 | 0.1 | NE |
| 12/06/2021 03:00 | 0.3 | NE |
| 12/06/2021 04:00 | 0.0 | NEE |
| 12/06/2021 05:00 | 0.0 | SEE |
| 12/06/2021 06:00 | 0.0 | SE |
| 12/06/2021 07:00 | 0.0 | S |
| 12/06/2021 08:00 | 0.0 | SEE |
| 12/06/2021 09:00 | 0.0 | SEE |
| 12/06/2021 10:00 | 0.2 | NE |
| 12/06/2021 11:00 | 0.1 | SEE |
| 12/06/2021 12:00 | 0.0 | SE |
| 12/06/2021 13:00 | 0.2 | SEE |
| 12/06/2021 14:00 | 0.0 | SE |
| 12/06/2021 15:00 | 0.0 | SE |
| 12/06/2021 16:00 | 0.0 | E |
| 12/06/2021 17:00 | 0.0 | SE |
| 12/06/2021 18:00 | 0.0 | NEN |
| 12/06/2021 19:00 | 0.1 | NE |
| 12/06/2021 20:00 | 0.0 | NEE |
| 12/06/2021 21:00 | 0.0 | NE |
| 12/06/2021 22:00 | 0.0 | NE |
| 12/06/2021 23:00 | 0.0 | SE |
| 13/06/2021 00:00 | 0.0 | SES |
| 13/06/2021 01:00 | 0.0 | NWW |
| 13/06/2021 02:00 | 0.1 | NEN |
| 13/06/2021 03:00 | 0.0 | NEN |
| 13/06/2021 04:00 | 0.0 | NEN |
| 13/06/2021 05:00 | 0.0 | N |
| 13/06/2021 06:00 | 0.0 | NEN |
| 13/06/2021 07:00 | 0.0 | SE |
| 13/06/2021 08:00 | 0.0 | SES |
| 13/06/2021 09:00 | 0.0 | SE |
| 13/06/2021 10:00 | 0.3 | SEE |
| 13/06/2021 11:00 | 0.2 | SE |
| 13/06/2021 12:00 | 0.4 | SE |
| 13/06/2021 13:00 | 0.0 | SE |
| 13/06/2021 14:00 | 0.6 | SES |
| 13/06/2021 15:00 | 0.3 | SES |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 13/06/2021 16:00 | 0.2 | SES |
| 13/06/2021 17:00 | 0.2 | SES |
| 13/06/2021 18:00 | 0.0 | SEE |
| 13/06/2021 19:00 | 0.1 | SEE |
| 13/06/2021 20:00 | 0.0 | SE |
| 13/06/2021 21:00 | 0.0 | NE |
| 13/06/2021 22:00 | 0.0 | SEE |
| 13/06/2021 23:00 | 0.0 | SES |
| 14/06/2021 00:00 | 0.0 | SE |
| 14/06/2021 01:00 | 0.0 | SES |
| 14/06/2021 02:00 | 0.0 | SE |
| 14/06/2021 03:00 | 0.1 | SE |
| 14/06/2021 04:00 | 0.0 | S |
| 14/06/2021 05:00 | 0.0 | SE |
| 14/06/2021 06:00 | 0.1 | SES |
| 14/06/2021 07:00 | 0.1 | SWS |
| 14/06/2021 08:00 | 0.3 | SW |
| 14/06/2021 09:00 | 0.2 | SE |
| 14/06/2021 10:00 | 0.1 | SES |
| 14/06/2021 11:00 | 0.2 | SE |
| 14/06/2021 12:00 | 0.1 | S |
| 14/06/2021 13:00 | 0.8 | SES |
| 14/06/2021 14:00 | 0.4 | SES |
| 14/06/2021 15:00 | 0.2 | SE |
| 14/06/2021 16:00 | 0.1 | SES |
| 14/06/2021 17:00 | 0.2 | SES |
| 14/06/2021 18:00 | 0.0 | SWS |
| 14/06/2021 19:00 | 0.1 | SES |
| 14/06/2021 20:00 | 0.0 | SE |
| 14/06/2021 21:00 | 0.0 | S |
| 14/06/2021 22:00 | 0.2 | SES |
| 14/06/2021 23:00 | 0.0 | SES |
| 15/06/2021 00:00 | 0.2 | SES |
| 15/06/2021 01:00 | 0.5 | SES |
| 15/06/2021 02:00 | 0.0 | SES |
| 15/06/2021 03:00 | 0.0 | S |
| 15/06/2021 04:00 | 0.0 | SE |
| 15/06/2021 05:00 | 0.0 | SE |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 15/06/2021 06:00 | 0.4 | SES |
| 15/06/2021 07:00 | 0.2 | SES |
| 15/06/2021 08:00 | 0.0 | SE |
| 15/06/2021 09:00 | 0.2 | SE |
| 15/06/2021 10:00 | 0.3 | SE |
| 15/06/2021 11:00 | 0.2 | SWS |
| 15/06/2021 12:00 | 0.1 | SW |
| 15/06/2021 13:00 | 0.5 | SWS |
| 15/06/2021 14:00 | 0.2 | SW |
| 15/06/2021 15:00 | 0.1 | SWS |
| 15/06/2021 16:00 | 0.6 | SES |
| 15/06/2021 17:00 | 0.5 | SWS |
| 15/06/2021 18:00 | 0.0 | S |
| 15/06/2021 19:00 | 0.0 | SE |
| 15/06/2021 20:00 | 0.1 | SES |
| 15/06/2021 21:00 | 0.2 | SES |
| 15/06/2021 22:00 | 0.0 | SES |
| 15/06/2021 23:00 | 0.4 | S |
| 16/06/2021 00:00 | 0.0 | S |
| 16/06/2021 01:00 | 0.0 | S |
| 16/06/2021 02:00 | 0.0 | S |
| 16/06/2021 03:00 | 0.0 | S |
| 16/06/2021 04:00 | 0.0 | SES |
| 16/06/2021 05:00 | 0.0 | S |
| 16/06/2021 06:00 | 0.1 | S |
| 16/06/2021 07:00 | 0.3 | S |
| 16/06/2021 08:00 | 0.1 | SE |
| 16/06/2021 09:00 | 0.9 | S |
| 16/06/2021 10:00 | 0.1 | SE |
| 16/06/2021 11:00 | 0.8 | SW |
| 16/06/2021 12:00 | 0.4 | SES |
| 16/06/2021 13:00 | 0.1 | SWS |
| 16/06/2021 14:00 | 0.3 | SWS |
| 16/06/2021 15:00 | 0.1 | SES |
| 16/06/2021 16:00 | 0.1 | SW |
| 16/06/2021 17:00 | 0.2 | S |
| 16/06/2021 18:00 | 0.2 | SE |
| 16/06/2021 19:00 | 0.4 | SES |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 16/06/2021 20:00 | 0.0 | SES |
| 16/06/2021 21:00 | 0.7 | SES |
| 16/06/2021 22:00 | 0.0 | SES |
| 16/06/2021 23:00 | 0.2 | SES |
| 17/06/2021 00:00 | 0.0 | SES |
| 17/06/2021 01:00 | 0.1 | S |
| 17/06/2021 02:00 | 0.0 | SES |
| 17/06/2021 03:00 | 0.0 | SES |
| 17/06/2021 04:00 | 0.0 | SES |
| 17/06/2021 05:00 | 0.0 | SES |
| 17/06/2021 06:00 | 0.0 | W |
| 17/06/2021 07:00 | 0.0 | SWW |
| 17/06/2021 08:00 | 0.1 | SES |
| 17/06/2021 09:00 | 0.0 | W |
| 17/06/2021 10:00 | 0.1 | SES |
| 17/06/2021 11:00 | 0.4 | SWS |
| 17/06/2021 12:00 | 0.8 | SES |
| 17/06/2021 13:00 | 0.0 | SE |
| 17/06/2021 14:00 | 0.3 | SES |
| 17/06/2021 15:00 | 0.3 | W |
| 17/06/2021 16:00 | 0.2 | SES |
| 17/06/2021 17:00 | 0.1 | SES |
| 17/06/2021 18:00 | 0.2 | SES |
| 17/06/2021 19:00 | 0.1 | SES |
| 17/06/2021 20:00 | 0.0 | SWS |
| 17/06/2021 21:00 | 0.0 | SWS |
| 17/06/2021 22:00 | 0.1 | SWS |
| 17/06/2021 23:00 | 0.1 | SWS |
| 18/06/2021 00:00 | 0.3 | S |
| 18/06/2021 01:00 | 0.2 | SWS |
| 18/06/2021 02:00 | 0.1 | SE |
| 18/06/2021 03:00 | 0.4 | SWS |
| 18/06/2021 04:00 | 0.1 | S |
| 18/06/2021 05:00 | 0.1 | S |
| 18/06/2021 06:00 | 0.1 | S |
| 18/06/2021 07:00 | 0.0 | SWW |
| 18/06/2021 08:00 | 0.1 | NWW |
| 18/06/2021 09:00 | 0.1 | W |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 18/06/2021 10:00 | 0.0 | NWN |
| 18/06/2021 11:00 | 0.1 | SWS |
| 18/06/2021 12:00 | 0.5 | S |
| 18/06/2021 13:00 | 0.7 | S |
| 18/06/2021 14:00 | 0.5 | SWS |
| 18/06/2021 15:00 | 0.1 | S |
| 18/06/2021 16:00 | 0.6 | SWS |
| 18/06/2021 17:00 | 0.1 | S |
| 18/06/2021 18:00 | 0.0 | S |
| 18/06/2021 19:00 | 0.0 | SW |
| 18/06/2021 20:00 | 0.0 | SES |
| 18/06/2021 21:00 | 0.3 | SES |
| 18/06/2021 22:00 | 0.0 | S |
| 18/06/2021 23:00 | 0.0 | SW |
| 19/06/2021 00:00 | 0.0 | SWS |
| 19/06/2021 01:00 | 0.6 | NWW |
| 19/06/2021 02:00 | 0.0 | SWS |
| 19/06/2021 03:00 | 0.0 | SES |
| 19/06/2021 04:00 | 0.0 | SWS |
| 19/06/2021 05:00 | 0.2 | SWW |
| 19/06/2021 06:00 | 0.3 | S |
| 19/06/2021 07:00 | 0.1 | SWS |
| 19/06/2021 08:00 | 0.5 | SW |
| 19/06/2021 09:00 | 0.5 | SW |
| 19/06/2021 10:00 | 0.6 | SW |
| 19/06/2021 11:00 | 0.3 | SW |
| 19/06/2021 12:00 | 0.8 | SW |
| 19/06/2021 13:00 | 0.8 | SW |
| 19/06/2021 14:00 | 0.3 | S |
| 19/06/2021 15:00 | 0.0 | S |
| 19/06/2021 16:00 | 0.1 | SE |
| 19/06/2021 17:00 | 0.4 | SWW |
| 19/06/2021 18:00 | 0.3 | SES |
| 19/06/2021 19:00 | 0.0 | SWS |
| 19/06/2021 20:00 | 0.2 | SES |
| 19/06/2021 21:00 | 0.0 | SES |
| 19/06/2021 22:00 | 0.3 | SE |
| 19/06/2021 23:00 | 0.4 | SW |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 20/06/2021 00:00 | 0.1 | SWS |
| 20/06/2021 01:00 | 0.1 | S |
| 20/06/2021 02:00 | 0.1 | SWS |
| 20/06/2021 03:00 | 0.3 | S |
| 20/06/2021 04:00 | 0.0 | S |
| 20/06/2021 05:00 | 0.0 | SWS |
| 20/06/2021 06:00 | 0.0 | SWS |
| 20/06/2021 07:00 | 0.0 | SW |
| 20/06/2021 08:00 | 0.3 | S |
| 20/06/2021 09:00 | 0.0 | SWS |
| 20/06/2021 10:00 | 0.1 | SE |
| 20/06/2021 11:00 | 0.3 | S |
| 20/06/2021 12:00 | 0.6 | SE |
| 20/06/2021 13:00 | 0.1 | SWS |
| 20/06/2021 14:00 | 0.7 | SWS |
| 20/06/2021 15:00 | 0.8 | SES |
| 20/06/2021 16:00 | 0.2 | SES |
| 20/06/2021 17:00 | 0.4 | SWS |
| 20/06/2021 18:00 | 0.1 | S |
| 20/06/2021 19:00 | 0.1 | SES |
| 20/06/2021 20:00 | 0.1 | S |
| 20/06/2021 21:00 | 0.0 | SES |
| 20/06/2021 22:00 | 0.0 | S |
| 20/06/2021 23:00 | 0.0 | SWS |
| 21/06/2021 00:00 | 0.0 | SE |
| 21/06/2021 01:00 | 0.0 | SWS |
| 21/06/2021 02:00 | 0.0 | SEE |
| 21/06/2021 03:00 | 0.0 | SW |
| 21/06/2021 04:00 | 0.3 | SES |
| 21/06/2021 05:00 | 0.1 | SWS |
| 21/06/2021 06:00 | 0.3 | SWS |
| 21/06/2021 07:00 | 0.3 | SWS |
| 21/06/2021 08:00 | 0.5 | SWS |
| 21/06/2021 09:00 | 0.1 | SWS |
| 21/06/2021 10:00 | 0.3 | SW |
| 21/06/2021 11:00 | 0.6 | SW |
| 21/06/2021 12:00 | 0.9 | S |
| 21/06/2021 13:00 | 0.3 | S |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 21/06/2021 14:00 | 0.0 | NEE |
| 21/06/2021 15:00 | 0.0 | SE |
| 21/06/2021 16:00 | 0.1 | SES |
| 21/06/2021 17:00 | 0.0 | S |
| 21/06/2021 18:00 | 0.1 | SES |
| 21/06/2021 19:00 | 0.1 | SWS |
| 21/06/2021 20:00 | 0.1 | SES |
| 21/06/2021 21:00 | 0.0 | SEE |
| 21/06/2021 22:00 | 0.1 | SES |
| 21/06/2021 23:00 | 0.0 | SES |
| 22/06/2021 00:00 | 0.0 | S |
| 22/06/2021 01:00 | 0.0 | SWW |
| 22/06/2021 02:00 | 0.0 | SWS |
| 22/06/2021 03:00 | 0.0 | SWS |
| 22/06/2021 04:00 | 0.1 | SES |
| 22/06/2021 05:00 | 0.0 | NEN |
| 22/06/2021 06:00 | 0.0 | NW |
| 22/06/2021 07:00 | 0.0 | SWW |
| 22/06/2021 08:00 | 0.0 | SEE |
| 22/06/2021 09:00 | 0.0 | SE |
| 22/06/2021 10:00 | 0.0 | SE |
| 22/06/2021 11:00 | 0.2 | SES |
| 22/06/2021 12:00 | 0.0 | W |
| 22/06/2021 13:00 | 0.0 | NW |
| 22/06/2021 14:00 | 0.0 | N |
| 22/06/2021 15:00 | 0.0 | N |
| 22/06/2021 16:00 | 0.0 | NWW |
| 22/06/2021 17:00 | 0.0 | SES |
| 22/06/2021 18:00 | 0.7 | SW |
| 22/06/2021 19:00 | 0.6 | SW |
| 22/06/2021 20:00 | 0.0 | SES |
| 22/06/2021 21:00 | 0.0 | SE |
| 22/06/2021 22:00 | 0.0 | SE |
| 22/06/2021 23:00 | 0.0 | SE |
| 23/06/2021 00:00 | 0.0 | SE |
| 23/06/2021 01:00 | 0.0 | SE |
| 23/06/2021 02:00 | 0.0 | SE |
| 23/06/2021 03:00 | 0.0 | SE |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 23/06/2021 04:00 | 0.0 | SE |
| 23/06/2021 05:00 | 0.0 | SE |
| 23/06/2021 06:00 | 0.0 | SE |
| 23/06/2021 07:00 | 0.0 | SW |
| 23/06/2021 08:00 | 0.0 | NEN |
| 23/06/2021 09:00 | 0.0 | N |
| 23/06/2021 10:00 | 0.0 | N |
| 23/06/2021 11:00 | 0.5 | NWW |
| 23/06/2021 12:00 | 0.2 | S |
| 23/06/2021 13:00 | 0.3 | SES |
| 23/06/2021 14:00 | 0.0 | S |
| 23/06/2021 15:00 | 0.2 | SES |
| 23/06/2021 16:00 | 0.1 | S |
| 23/06/2021 17:00 | 0.0 | NW |
| 23/06/2021 18:00 | 0.1 | NE |
| 23/06/2021 19:00 | 0.0 | NE |
| 23/06/2021 20:00 | 0.0 | SEE |
| 23/06/2021 21:00 | 0.0 | SW |
| 23/06/2021 22:00 | 0.0 | S |
| 23/06/2021 23:00 | 0.0 | SES |
| 24/06/2021 00:00 | 0.0 | S |
| 24/06/2021 01:00 | 0.0 | NEN |
| 24/06/2021 02:00 | 0.0 | NEN |
| 24/06/2021 03:00 | 0.0 | NE |
| 24/06/2021 04:00 | 0.0 | NEE |
| 24/06/2021 05:00 | 0.0 | NEE |
| 24/06/2021 06:00 | 0.0 | N |
| 24/06/2021 07:00 | 0.0 | SEE |
| 24/06/2021 08:00 | 0.0 | N |
| 24/06/2021 09:00 | 0.1 | NEE |
| 24/06/2021 10:00 | 0.1 | NEN |
| 24/06/2021 11:00 | 0.0 | SEE |
| 24/06/2021 12:00 | 0.0 | NE |
| 24/06/2021 13:00 | 0.0 | SE |
| 24/06/2021 14:00 | 0.0 | SES |
| 24/06/2021 15:00 | 0.0 | SWW |
| 24/06/2021 16:00 | 0.0 | E |
| 24/06/2021 17:00 | 0.0 | NEN |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 24/06/2021 18:00 | 0.0 | NEN |
| 24/06/2021 19:00 | 0.0 | NEN |
| 24/06/2021 20:00 | 0.0 | NEN |
| 24/06/2021 21:00 | 0.0 | N |
| 24/06/2021 22:00 | 0.0 | NEE |
| 24/06/2021 23:00 | 0.0 | NEE |
| 25/06/2021 00:00 | 0.0 | NEE |
| 25/06/2021 01:00 | 0.0 | N |
| 25/06/2021 02:00 | 0.0 | N |
| 25/06/2021 03:00 | 0.0 | NE |
| 25/06/2021 04:00 | 0.0 | NEN |
| 25/06/2021 05:00 | 0.0 | NEN |
| 25/06/2021 06:00 | 0.0 | NE |
| 25/06/2021 07:00 | 0.1 | NEE |
| 25/06/2021 08:00 | 0.0 | SE |
| 25/06/2021 09:00 | 0.3 | NEE |
| 25/06/2021 10:00 | 0.3 | SW |
| 25/06/2021 11:00 | 0.3 | SES |
| 25/06/2021 12:00 | 0.2 | SES |
| 25/06/2021 13:00 | 0.0 | SWS |
| 25/06/2021 14:00 | 1.1 | SES |
| 25/06/2021 15:00 | 0.6 | SES |
| 25/06/2021 16:00 | 0.1 | SES |
| 25/06/2021 17:00 | 0.2 | SES |
| 25/06/2021 18:00 | 0.1 | SE |
| 25/06/2021 19:00 | 0.0 | SES |
| 25/06/2021 20:00 | 0.0 | SES |
| 25/06/2021 21:00 | 0.0 | SES |
| 25/06/2021 22:00 | 0.0 | SES |
| 25/06/2021 23:00 | 0.0 | E |
| 26/06/2021 00:00 | 0.0 | NEN |
| 26/06/2021 01:00 | 0.0 | S |
| 26/06/2021 02:00 | 0.0 | N |
| 26/06/2021 03:00 | 0.0 | N |
| 26/06/2021 04:00 | 0.1 | NWN |
| 26/06/2021 05:00 | 0.0 | NE |
| 26/06/2021 06:00 | 0.0 | NE |
| 26/06/2021 07:00 | 0.0 | NE |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 26/06/2021 08:00 | 0.0 | N |
| 26/06/2021 09:00 | 0.1 | NEN |
| 26/06/2021 10:00 | 0.0 | NE |
| 26/06/2021 11:00 | 0.0 | SW |
| 26/06/2021 12:00 | 0.1 | SWS |
| 26/06/2021 13:00 | 0.0 | SES |
| 26/06/2021 14:00 | 0.0 | SE |
| 26/06/2021 15:00 | 0.0 | SES |
| 26/06/2021 16:00 | 0.1 | SES |
| 26/06/2021 17:00 | 0.0 | S |
| 26/06/2021 18:00 | 0.0 | SE |
| 26/06/2021 19:00 | 0.0 | SE |
| 26/06/2021 20:00 | 0.1 | SES |
| 26/06/2021 21:00 | 0.0 | SWS |
| 26/06/2021 22:00 | 0.0 | S |
| 26/06/2021 23:00 | 0.0 | S |
| 27/06/2021 00:00 | 0.0 | SES |
| 27/06/2021 01:00 | 0.0 | SES |
| 27/06/2021 02:00 | 0.0 | SEE |
| 27/06/2021 03:00 | 0.2 | S |
| 27/06/2021 04:00 | 0.0 | SES |
| 27/06/2021 05:00 | 0.0 | S |
| 27/06/2021 06:00 | 0.1 | SES |
| 27/06/2021 07:00 | 0.0 | SWS |
| 27/06/2021 08:00 | 0.4 | SW |
| 27/06/2021 09:00 | 0.4 | SWS |
| 27/06/2021 10:00 | 0.7 | S |
| 27/06/2021 11:00 | 0.0 | SES |
| 27/06/2021 12:00 | 0.0 | NEE |
| 27/06/2021 13:00 | 0.0 | S |
| 27/06/2021 14:00 | 0.3 | SWW |
| 27/06/2021 15:00 | 0.0 | S |
| 27/06/2021 16:00 | 0.0 | S |
| 27/06/2021 17:00 | 0.0 | SES |
| 27/06/2021 18:00 | 0.0 | SES |
| 27/06/2021 19:00 | 0.0 | SWS |
| 27/06/2021 20:00 | 0.0 | SE |
| 27/06/2021 21:00 | 0.0 | SES |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 27/06/2021 22:00 | 0.1 | S |
| 27/06/2021 23:00 | 0.0 | S |
| 28/06/2021 00:00 | 0.0 | SES |
| 28/06/2021 01:00 | 0.1 | SE |
| 28/06/2021 02:00 | 0.0 | SES |
| 28/06/2021 03:00 | 0.0 | SE |
| 28/06/2021 04:00 | 0.1 | SWS |
| 28/06/2021 05:00 | 0.0 | SES |
| 28/06/2021 06:00 | 0.0 | SES |
| 28/06/2021 07:00 | 0.1 | SWW |
| 28/06/2021 08:00 | 0.0 | S |
| 28/06/2021 09:00 | 0.0 | SEE |
| 28/06/2021 10:00 | 0.0 | SES |
| 28/06/2021 11:00 | 0.0 | E |
| 28/06/2021 12:00 | 0.4 | SES |
| 28/06/2021 13:00 | 0.2 | S |
| 28/06/2021 14:00 | 0.0 | SE |
| 28/06/2021 15:00 | 0.0 | SES |
| 28/06/2021 16:00 | 0.2 | SES |
| 28/06/2021 17:00 | 0.0 | E |
| 28/06/2021 18:00 | 0.0 | SES |
| 28/06/2021 19:00 | 0.0 | SES |
| 28/06/2021 20:00 | 0.1 | SE |
| 28/06/2021 21:00 | 0.3 | S |
| 28/06/2021 22:00 | 0.0 | S |
| 28/06/2021 23:00 | 0.0 | SES |
| 29/06/2021 00:00 | 0.2 | SES |
| 29/06/2021 01:00 | 0.0 | SES |
| 29/06/2021 02:00 | 0.0 | S |
| 29/06/2021 03:00 | 0.0 | S |
| 29/06/2021 04:00 | 0.0 | SWS |
| 29/06/2021 05:00 | 0.0 | SES |
| 29/06/2021 06:00 | 0.2 | S |
| 29/06/2021 07:00 | 0.3 | S |
| 29/06/2021 08:00 | 0.1 | S |
| 29/06/2021 09:00 | 0.2 | S |
| 29/06/2021 10:00 | 0.1 | SWS |
| 29/06/2021 11:00 | 0.2 | SW |

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

| Date | Wind Speed | Wind Direction |
|------------------|------------|----------------|
| 29/06/2021 12:00 | 0.0 | S |
| 29/06/2021 13:00 | 0.1 | S |
| 29/06/2021 14:00 | 0.6 | SWS |
| 29/06/2021 15:00 | 0.1 | SW |
| 29/06/2021 16:00 | 0.0 | SE |
| 29/06/2021 17:00 | 0.0 | SWS |
| 29/06/2021 18:00 | 0.0 | SES |
| 29/06/2021 19:00 | 0.4 | SES |
| 29/06/2021 20:00 | 0.1 | SEE |
| 29/06/2021 21:00 | 0.0 | SWS |
| 29/06/2021 22:00 | 0.0 | SE |
| 29/06/2021 23:00 | 0.1 | S |
| 30/06/2021 00:00 | 0.0 | SES |
| 30/06/2021 01:00 | 0.0 | SE |
| 30/06/2021 02:00 | 0.2 | SES |
| 30/06/2021 03:00 | 0.0 | S |
| 30/06/2021 04:00 | 0.4 | SES |
| 30/06/2021 05:00 | 0.3 | SE |
| 30/06/2021 06:00 | 0.1 | SES |
| 30/06/2021 07:00 | 0.1 | SE |
| 30/06/2021 08:00 | 0.4 | SE |
| 30/06/2021 09:00 | 0.2 | S |
| 30/06/2021 10:00 | 0.3 | SWS |
| 30/06/2021 11:00 | 0.3 | S |
| 30/06/2021 12:00 | 0.8 | SES |
| 30/06/2021 13:00 | 0.4 | S |
| 30/06/2021 14:00 | 1.4 | SWS |
| 30/06/2021 15:00 | 1.0 | S |
| 30/06/2021 16:00 | 0.3 | SE |
| 30/06/2021 17:00 | 0.3 | S |
| 30/06/2021 18:00 | 0.0 | SE |
| 30/06/2021 19:00 | 0.0 | S |
| 30/06/2021 20:00 | 0.3 | SES |
| 30/06/2021 21:00 | 0.0 | SE |
| 30/06/2021 22:00 | 0.0 | SES |
| 30/06/2021 23:00 | 0.0 | SES |
| 01/07/2021 00:00 | 0.1 | NEE |

Appendix H

Event and Action Plan

Event and Action Plan for Air Quality (Construction Dust)

| EVENT | ACTION | | | |
|---|--|---|---|---|
| | ET | IEC | ER | Contractor |
| Action level being exceeded by one sampling | <ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform Contractor, IEC and ER; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. | <ol style="list-style-type: none"> 1. Notify Contractor. | <ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate. |
| Action level being exceeded by two or more consecutive sampling | <ol style="list-style-type: none"> 1. Identify source; 2. Inform Contractor, IEC and ER; 3. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with Contractor, IEC and ER; and 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | <ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate. |
| Limit level being exceeded by one sampling | <ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. | <ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate. |
| Limit level being exceeded by two or more consecutive sampling | <ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Event and Action Plan for Noise (Construction)

| EVENT | ACTION | | | |
|--------------|--|---|--|---|
| | ET | IEC | ER | Contractor |
| Action Level | <ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals. |
| Limit Level | <ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Event and Action Plan for Water Quality Monitoring

| EVENT | ACTION | | | |
|--|---|--|--|--|
| | ET | IEC | ER | Contractor |
| Action level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice |
| Action level being exceeded by two or more consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Consider changes of working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures. |

| EVENT | ACTION | | | |
|---|---|--|--|---|
| | ET | IEC | ER | Contractor |
| Limit level being exceeded by one sampling day | <ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures. |
| Limit level being exceeded by two or more consecutive sampling days | <ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. | <ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures. |

Event and Action Plan for Ecology Monitoring

| Event | Action | | | |
|--------------|--|--|--|---|
| | ET | IEC | ER | Contractor |
| Action Level | <ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. | <ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. | <ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals. |
| Limit Level | <ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. | <ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. | <ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. | <ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated. |

Appendix I

Waste Flow Table

| Waste Flow Table for Year 2021 | | | | | | | | | | | |
|--------------------------------|--------------------------|--|------------------------|--------------------------|-------------------------|---------------|---|----------------------------|-----------------------|----------------|-----------------------------|
| Monthly Ending | Total Quantity Generated | Actual Quantities of Inert C&D Materials Generated Monthly | | | | | Actual Quantities of Non-inert C&D Wastes Generated Monthly | | | | |
| | | Hard Rock and Large Broken Concrete | Reused in the Contract | Reused in other Projects | Disposed as Public Fill | Imported Fill | Metals | Paper/ cardboard packaging | Plastics (see Note 2) | Chemical Waste | Others, e.g. general refuse |
| | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) | (in tonnes) |
| 2021 Jan | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil |
| 2021 Feb | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil |
| 2021 Mar | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil | Nil |
| 2021 Apr | 216.92 | Nil | Nil | Nil | 152.94 | Nil | Nil | Nil | Nil | Nil | 63.98 |
| 2021 May | 277.74 | Nil | Nil | Nil | 268.92 | Nil | Nil | 0.11 | Nil | Nil | 8.71 |
| 2021 Jun | 715.93 | Nil | Nil | Nil | 551.41 | Nil | 146.74 | 0.11 | Nil | Nil | 17.67 |
| 2021 Jul | | | | | | | | | | | |
| 2021 Aug | | | | | | | | | | | |
| 2021 Sep | | | | | | | | | | | |
| 2021 Oct | | | | | | | | | | | |
| 2021 Nov | | | | | | | | | | | |
| 2021 Dec | | | | | | | | | | | |
| Total | 1210.59 | 0 | 0 | 0 | 972.35 | 0 | 0 | 0.22 | 0 | 0 | 90.36 |

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Appendix J

Implementation Status of Environment

Mitigation Measures

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|---------------------------|--|--|-----------------------|
| Air Quality Impact | | | |
| Construction Phase | | | |
| 3.6.1.6 | Watering once per every two hours on active works areas to reduce dust emission. | All active works areas during construction phase | N/A |
| 3.8.1.1 | <p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices listed below shall be carried out to further minimize construction dust impact:</p> <ul style="list-style-type: none"> • Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads. • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. • Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. | Construction Sites | Implemented |
| Operation Phase | | | |
| 3.5.2.4 | Biogas generated will be stored in the biogas holders. The stored biogas will go through the sulphur absorption vessels to remove the hydrogen sulphide (H ₂ S) before passing to the combined heat and power (CHP) generator. | YLEPP / Operation Phase | N/A |
| 3.6.3.2 – 3.6.3.5 | Install selective catalytic reduction (SCR) to control Nitrogen Dioxide (NO ₂) emission at the exhausts of the CHP, boiler and ammonia stripping unit. | YLEPP / Operation Phase | N/A |
| 3.6.2.9 and 3.7.2.1 | Install an activated carbon filter with odour (ammonia) removal efficiency of at least 70% at the ammonia stripping unit exhaust. | YLEPP / Operation Phase | N/A |
| 3.7.2.1 | All the odour sources in YLEPP should be covered and all odourous gas should be treated at the deodourizers (DOs) with 90% - 95% odour removal efficiency before venting to the atmosphere. | YLEPP / Operation Phase | N/A |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|-----------------------------|--|--|-----------------------|
| Noise Impact | | | |
| Construction Phase | | | |
| 4.8.1 | <p>Movable noise barriers are recommended for hydraulic breakers mounted on excavators to be adopted during construction. Good site practices listed below and the noise control requirements stated in EPD's "Recommended Pollution Control Clauses for Construction Contracts" should be included in the Contract Specification for the Contractors to follow and should be implemented to further minimize the potential noise impacts during the construction phase of the Project.</p> <ul style="list-style-type: none"> • Quiet PME, such that those listed in EPD's Quality Powered Mechanical Equipment, should be considered for construction works to further minimize the potential construction noise impact. • Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme. • Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme. • Mobile plant, if any, should be sited as far away from noise sensitive receivers (NSRs) as possible. • Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. • Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs • Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. | Construction Sites | N/A |
| Operation Phase | | | |
| 4.8.2 | Fixed plant noise sources (except extraction fans) should be located within plantroom with silencers at air inlet and outlet and a sound proof door. Ventilation fans should be installed with silencers. Commissioning test should be conducted to ensure fixed plant noise impact would comply with the relevant noise standards | YLEPP / Operation Phase | N/A |
| Water Quality Impact | | | |
| Construction Phase | | | |
| 5.8.1.2 | Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities | Construction Sites / Construction Phase | Implemented |
| 5.8.1.3 | All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains. | Construction Sites / Construction Phase | N/A |
| 5.8.1.4 | Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis. | Construction Sites / Construction Phase | N/A |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|-------------------|---|--|-----------------------|
| 5.8.1.5 – 5.8.1.6 | The site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be followed where applicable to minimise surface run-off and the chance of erosion. Surface run-off from construction sites should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks. | Construction Sites / Construction Phase | Partially Implemented |
| 5.8.1.7 | Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding. | Construction Sites / Construction Phase | N/A |
| 5.8.1.8 | Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces. | Construction Sites / Construction Phase | N/A |
| 5.8.1.9 | Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary | Construction Sites / Construction Phase | N/A |
| 5.8.1.10 | Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities. | Construction Sites / Construction Phase | Implemented |
| 5.8.1.11 | Construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms | Construction Sites / Construction Phase | Implemented |
| 5.8.1.12 | Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system. | Construction Sites / Construction Phase | N/A |
| 5.8.1.13 | The practices outlined in Environment, Transport and Works Bureau (ETWB) TC (Works) No. 5/2005 Protection of natural streams/rivers from adverse impacts arising from construction works” should also be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems. | Construction Sites / Construction Phase | N/A |
| 5.8.1.14 | Sufficient chemical toilets should be provided in the works areas. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis. | Construction Sites / Construction Phase | Implemented |
| 5.8.1.15 | Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment. | Construction Sites / Construction Phase | N/A |
| 5.8.1.16 | Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The WDO (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes. | Construction Sites / Construction Phase | Implemented |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|------------------------------|--|--|-----------------------|
| 5.8.1.17 | Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges. | Construction Sites / Construction Phase | N/A |
| 5.8.1.18 | Disposal of chemical wastes should be carried out in compliance with the WDO. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be followed to avoid leakage or spillage of chemicals. | Construction Sites / Construction Phase | N/A |
| 5.8.1.19 | All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS). | Construction Sites / Construction Phase | N/A |
| Design and Operation Phases | | | |
| 5.8.2 | <p>Best Management Practices (BMPs) to reduce storm water and non-point source pollution are also proposed as follows:</p> <p><u>Design Measures</u></p> <ul style="list-style-type: none"> •Exposed surface shall be avoided within the the proposed development to minimise soil erosion. Development site shall be either hard paved or covered by landscaping area where appropriate to reduce soil erosion. •The existing watercourses in adjacent to the Project site will be retained to maintain the original flow path. The drainage system will be designed to avoid flooding. <p><u>Devices/ Facilities to Control Pollution</u></p> <ul style="list-style-type: none"> •Screening facilities such as standard gully grating and trash grille, with spacing which is capable of screening off large substances such as fallen leaves and rubbish should be provided at the inlet of drainage system. •Road gullies with standard design and silt traps should be provided to remove particles present in stormwater runoff, where appropriate. <p><u>Administrative Measures</u></p> <ul style="list-style-type: none"> •Good management measures such as regular cleaning and sweeping of road surface/ open areas are suggested. The road surface/open area cleaning should also be carried out prior to occurrence rainstorm. •Manholes, as well as stormwater gullies, ditches provided at the Project site should be regularly inspected and cleaned (e.g. monthly). Additional inspection and cleansing should be carried out before forecast heavy rainfall. | Project site / Design and Operation Phase | Partially Implemented |
| 5.8.2.11 | Chemical should be stored on site at bunded area and separate drainage system as appropriate should be provided to avoid any spilled chemicals from entering the storm drain in case of accidental spillage. Also, adequate tools for cleanup of spilled chemicals should be stored on site and appropriate training shall be provided to staffs to further prevent potential adverse water quality impacts from happening. | Project site / Design and Operation Phase | Implemented |
| Waste Management Implication | | | |
| Construction Phase | | | |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|----------|--|--|-----------------------|
| 6.6.1.3 | <p><u>Good Site Practices</u></p> <p>Recommendations for good site practices during the construction phase include:</p> <ul style="list-style-type: none"> • Nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; • Training of site personnel in proper waste management and chemical waste handling procedures; • Provision of sufficient waste reception/ disposal points, of a suitable vermin-proof design that minimises windblown litter; • Arrangement for regular collection of waste for transport off-site and final disposal; • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and • A WMP should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 19/2005 for details. | Construction Sites | Implemented |
| 6.6.1.5 | <p><u>Waste Reduction Measures</u></p> <p>Recommendations to achieve waste reduction include:</p> <ul style="list-style-type: none"> • Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; • Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; • Any unused chemicals or those with remaining functional capacity shall be recycled; • Maximising the use of reusable steel formwork to reduce the amount of C&D material; • Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; • Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials; • Plan the delivery and stock of construction materials carefully to minimise the amount of surplus waste generated; • Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as much as possible; and • Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering. | Construction Sites | Implemented |
| 6.6.1.7 | <p><u>Storage of Waste</u></p> <p>Recommendations to minimise the impacts include:</p> <ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; • Maintain and clean storage areas routinely; • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and • Different locations should be designated to stockpile each material to enhance reuse. | Construction Sites | Implemented |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|----------|---|--|-----------------------|
| 6.6.1.8 | <p><u>Collection of Waste</u></p> <p>Licensed waste haulers should be employed for the collection and transportation of waste generated. The following measures should be enforced to minimise the potential adverse impacts:</p> <ul style="list-style-type: none"> • Remove waste in timely manner; • Waste collectors should only collect wastes prescribed by their permits; • Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; • Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the WDO (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); • Waste should be disposed of at licensed waste disposal facilities; and • Maintain records of quantities of waste generated, recycled and disposed. | Construction Sites | Implemented |
| 6.6.1.10 | <p><u>Transportation of Waste</u></p> <p>In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip-ticket system should be established in accordance with DEVB TCW No. 6/2010. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should be installed at the vehicular entrance and exit of the site as additional measures to prevent fly-tipping.</p> | Transportation Route of Waste / Construction Phase | N/A |
| 6.6.1.12 | <p><u>Construction and Demolition Material</u></p> <p>Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to maximize the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse</p> | Construction Sites | N/A |
| 6.6.1.13 | <p>The excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> • A WMP, which becomes part of the EMP, should be prepared in accordance with ETWB TCW No.19/2005; • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and • In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to DEVB TCW 06/2010). | Construction Sites | Implemented |
| 6.6.1.14 | <p>It is recommended that specific areas should be provided by the Contractors for sorting and to provide temporary storage areas (if required) for the sorted materials. Control measures for temporary stockpiles on-site should be taken in order to minimise the noise, generation of dust and pollution of water. These measures include:</p> <ul style="list-style-type: none"> • Surface of stockpiled soil should be regularly wetted with water especially during dry season; • Disturbance of stockpile soil should be minimised; • Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and • Stockpiling areas should be enclosed where space is available. | Construction Sites | Implemented |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|---------------------|---|---|-----------------------|
| 6.6.1.15 | The Contactor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site-specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis. | Construction Sites | Implemented |
| 6.6.1.16 | The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site. | Construction Sites | N/A |
| 6.6.1.17 – 6.6.1.18 | The sediment should be excavated, handled, transported and disposed of in a manner that would minimise adverse environmental impacts. To minimise sediment disposal, it is proposed to reuse the Type 1 sediment generated (e.g. as backfilling materials) as far as possible. Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during excavation, transportation and disposal of the sediment. | Construction Sites | N/A |
| 6.6.1.19 | Workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site. | Construction Sites | N/A |
| 6.6.1.20 | For off-site disposal, the basic requirements and procedures specified under ETWB TC(W) No. 34/2002 shall be followed. | Transportation Route of Waste / Construction Phase | N/A |
| 6.6.1.24 | Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO). | Construction Sites | N/A |
| 6.6.1.25 | In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water. | Construction sites & transportation route of waste / Construction phase | N/A |
| 6.6.1.26 | The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP. | Transportation route of waste / Construction phase | N/A |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|--------------------|--|--|-----------------------|
| 6.6.1.27 | Suitable containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to the licensed CWTC, or other licensed facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation. | Construction and Operation Phases | N/A |
| 6.6.1.28 | It is recommended to place clearly labelled recycling bins at designated locations with convenient access. Other general refuse should be separated from chemical and industrial waste by providing separated bins or skips for storage to maximise the recyclable volume. A reputable licensed waste collector should be employed to remove general refuse on a daily basis to minimise odour, pest and litter impacts. | Construction and Operation Phases | Implemented |
| 6.6.1.29 | Should buildings are found with potential ACM, sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work. | Demolition | N/A |
| Operation Phase | | | |
| 6.6.2.2 | <p>The below good housekeeping practices for the proposed YLEPP should be followed to further ameliorate any odour impact from handling, collection, transportation and disposal of screenings, grits and sludge:</p> <ul style="list-style-type: none"> • Screens should be cleaned regularly to remove any accumulated organic debris; • Screening and grit transfer systems should be flushed regularly with water to remove organic debris and grit; • Grit and screened materials should be transferred to closed containers; • Scum and grease collection wells and troughs should be emptied and flushed regularly to prevent putrefaction of accumulated organics; • Skim and remove floating solids and grease from primary clarifiers regularly; • Frequent sludge withdrawal from tanks is necessary to prevent the production of gases; • Organic waste should be transported to YLEPP by fully enclosed pipes or trucks to avoid odour nuisance; • Sludge should be transported to the STF by water-tight containers to avoid H₂S/odour emission and ingress of water into the containers which would lower the sludge dryness during transportation; • Sludge cake should be transferred to closed containers ; • Sludge containers should be flushed with water regularly; and • Sludge trucks and containers should be washed thoroughly before leaving the YLEPP to avoid any odour nuisance during transportation. | Operation Phase | N/A |
| Land Contamination | | | |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|--|---|---|-----------------------|
| 7.8.1.2 - 7.8.1.3; 7.8.2.1 | <p>Prior to the commencement of the SI works, a review of the Contamination Assessment Plan (CAP) should be conducted to confirm whether the proposed SI works (e.g. sampling locations, testing parameters etc.) are still valid. Supplementary CAP(s), presenting findings of the review, the latest site conditions and updated sampling strategy and testing protocol, should be submitted to EPD for endorsement. The SI works should be carried out according to EPD's agreed supplementary CAP(s).</p> <p>SI works should be carried out according to the supplementary CAP endorsed by EPD. Following completion of SI works and receipt of laboratory test results, Contamination Assessment Report(s) ((CAR)(s)) should be prepared to present the findings of the SI works and to discuss the presence, nature and extent of contamination.</p> <p>If contamination is identified, Remedial Action Plan(s) ((RAP)(s)) which provides details of the remedial actions for the identified contaminated soil and / or groundwater should be endorsed by EPD. The possible remediation methods are detailed in Section 5.2 of the CAP provided in Appendix 7.1 of the EIA Report.</p> <p>Remediation action, if necessary, will be carried out according to EPD endorsed RAP(s) and Remediation Report(s) (RR(s)) will be submitted after completion of the remediation action. The RR(s) should be endorsed by EPD prior to the commencement of construction works at the respective identified contaminated areas (if any).</p> | Existing YLSTW / Construction Phase (after decommissioning of the concerned facilities / areas but prior to the construction works at the concerned facilities / areas) | N/A |
| 7.8.3.1 | <p>The mitigation measures will be recommended in the RAP and would typically include the following:</p> <ul style="list-style-type: none"> • Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material (or treated soil) after excavation; • Stockpiling site(s) shall be lined with impermeable sheeting and bunded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission. If this is not practicable due to frequent usage, regular watering shall be applied. However, watering shall be avoided on stockpiles of contaminated soil to minimise contaminated runoff. • Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; • Speed control for the trucks carrying contaminated materials shall be enforced; • Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and • Pollution control measures for air emissions (e.g. from biopile blower and handling of cement), noise emissions (e.g. from blower or earthmoving equipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant regulations and guidelines. | Project Site / Construction Phase | N/A |
| Ecological Impact (Terrestrial and Aquatic) | | | |
| Construction Phase | | | |
| 8.10.2.1 | <p><u>Avoidance of Recognised Site of Conservation Importance</u></p> <p>Construction works are designed to be confined to the boundary of the existing YLSTW that direct impacts on all other sites of conservation importance within the assessment area, including the Ramsar Site, Priority Site, WCA, WBA, SSSI and CA would be avoided.</p> | Project site / Construction Phase | N/A |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|----------------------------|---|--|-----------------------|
| 8.10.2.3 – 8.10.2.4 | <u>Avoidance of Demolition Works Using Breakers Mounted on Excavators and Percussive Piling during Dry Season</u> In order to minimise the construction noise disturbance on overwintering waterbirds, the noisy construction works, i.e. all percussive piling works and demolition using breakers mounted on excavators, would therefore be scheduled outside the dry season (i.e. November to March, which is the peak overwintering period of waterbirds). | Construction sites / Construction Phase | N/A |
| 8.10.2.5 | <u>Restriction of Construction Hours</u> No construction activities with the use of PME should be conducted within 100m from any night roost confirmed by the pre-construction survey after 18:00 during wet season and 17:30 during dry season to avoid disturbance to the nearby ardeids night roosts. | Construction sites / Construction Phase | N/A |
| 8.10.3.2 – 8.10.3.3 | <u>Minimising Construction Noise Disturbance Impacts through Consideration of Alternative Construction Methods</u> Demolition using concrete crusher is quieter than demolition using breaker that its construction noise level is comparable to other general construction activities and concrete crusher would be used for demolition works to be undertaken during dry season months. The quieter foundation methods, including bored piling, raft foundation and shallow foundation, would be adopted as far as possible. | Construction sites / Construction Phase | N/A |
| 8.10.3.4 – 8.10.3.5 | <u>Minimising Construction Noise Disturbance Impacts Through Careful Phasing of Construction Activities</u> Percussive piling works and demolition using breakers mounted on excavators would typically be completed over two wet seasons and not be undertaken in the same construction zone at the same time to localise the construction disturbance and to reduce the duration of high level of disturbances on sensitive wetland habitats and associated waterbirds nearby each construction zone. Facilities in the eastern side of the Project site (i.e. Phase 1A and Phase 1B) are scheduled to be developed first that the new structures could screen the works in the middle and western parts of the site in later stage of the construction phase after the structures in Phase 1A and Phase 1B are completed, hence minimising the construction noise and human disturbance on sensitive wetland habitats adjacent to the Project site in Shan Pui River, including the confluence of Shan Pui River and Kam Tin River and ardeid night roost to the immediate east of the Project site. | Project site / Construction Phase | N/A |
| 8.10.3.6 – 8.10.3.8 | <u>Minimising Construction Noise Disturbance Impacts through Use of Noise Barriers</u> Noise barriers with absorptive materials of about 4m high will be erected along the northern, eastern and western sides of the site, throughout the construction phase to screen the construction noise and human disturbance to the waterbirds foraging in ponds in Fung Lok Wai and Shan Pui River during construction phase. Adequate noise barriers should also be provided for demolition works using breakers mounted on excavators and percussive piling works, to further minimise the construction noise disturbance from these construction activities. Movable noise barriers should be provided to breaker mounted on excavator used for demolition works as discussed in Section 4.8 and acoustic mat should be provided to the piling plants around the rig. The contractor should provide enclosure for construction equipment, especially static plants, as appropriate to minimise the noise disturbance as far as practicable. | Construction sites / Construction Phase | Implemented |
| 8.10.3.9 | <u>Use of Quality Powered Mechanical Equipment</u> The contractor should source QPMEs for construction as far as practicable to further minimise the overall construction noise and other disturbance to the nearby wetland habitats and associated waterbirds to the maximum practical extent. | Construction sites / Construction Phase | N/A |
| Ecology & Fisheries Impact | | | |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|------------------------------------|--|--|-----------------------|
| 8.12.1.4, 9.7 | Groundwater observation wells and recharge wells will be provided at the northern and western side of the site. Groundwater table will be closely monitored at the observation well. In case of any unlikely events of abnormal drawdown of groundwater table near the excavation area, groundwater dewatering will stop and water will be pumped into the recharge wells to recover the normal groundwater table as necessary. | Construction Phase | N/A |
| Fisheries Impact | | | |
| 9.7 | The implementation of good site practices during construction could minimise the potential water quality impacts from the land-based construction works. Mitigation measures recommended in the Water Quality Impact Assessment (Section 5) for controlling water quality impact would also serve to protect fisheries resources and activities from indirect impacts. | Construction and Operation Phase | N/A |
| Landscape and Visual Impact | | | |
| Table 10.11 | <u>Preservation of Existing Vegetation (CM1)</u> All the existing Trees to be retained and not to be affected by the Project shall be carefully protected during construction accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTM Section of DevB. Any existing vegetation in landscaped areas and natural terrain not to be affected by the Project shall be carefully preserved. | Project site / Construction Phase | Implemented |
| Table 10.11 | <u>Transplanting of Affected Trees (CM2)</u> Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Transplanting issued by GLTM Section of DevB. | Project site / Construction Phase | Implemented |
| Table 10.11 | <u>Compensatory Tree Planting (CM3)</u> Any trees to be felled under the Project shall be compensated in accordance with DEVB TCW No. 7/2015 - Tree Preservation. For trees to be compensated on slopes, the guidelines for tree planting stipulated in GEO Publication No. 1/2011 will be followed. | Project site / Construction Phase | N/A |
| Table 10.11 | <u>Control of Night-time Lighting Glare (CM4)</u> All the night time lighting shall be avoided except for safety purpose. No light glare shall illuminate directly outside the site. | Project site / Construction Phase | N/A |
| Table 10.11 | <u>Erection of Decorative Screen Hoarding (CM5)</u> Site hoardings, if any, shall be painted in dull green colour | Project site / Construction Phase | N/A |
| Table 10.11 | <u>Management of Construction Activities and Facilities (CM6)</u> Construction activities shall be well scheduled and avoid powered mechanical equipment's operating simultaneously. All stockpiling areas and idled area shall be covered by tarpaulin sheet or hydroseeded as far as possible. | Project site / Construction Phase | N/A |
| Table 10.12 | <u>Roadside and Amenity Planting (OM1)</u> Roadside amenity trees and understory planting to be planted along EVA and access roads within YLEPP | YLEPP / Operational Phase | N/A |
| Table 10.12 | <u>Infill Planting Proposals (OM2)</u> Infill planting of trees, shrubs and/ or groundcovers shall be incorporated into the YLEPP layout where space is available. | YLEPP / Operational Phase | N/A |
| Table 10.12 | <u>Enhancement of Landscape Buffer (OM3)</u> With the retained existing trees surrounding the YLSTW perimeter, thickening of understory plantings and/ or moundings in YLEPP will be created as landscape buffer to the surroundings as much as possible. | YLEPP / Operational Phase | N/A |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|---|---|--|-----------------------|
| Table 10.12 | <u>Control of Night-time Lighting Glare (OM4)</u> All the night time lighting shall be avoided except for safety purpose. No light glare shall illuminate directly outside the YLEPP. | YLEPP / Operational Phase | N/A |
| Table 10.12 | Responsive Design of Building (OM5) Aesthetically pleasing design as regard to the form, material and finishes shall be incorporated to all buildings, engineering structures and associated infrastructure facilities so as to blend in the buildings and structures to the adjacent landscape and visual context. | YLEPP | N/A |
| Hazard to Life Construction Phase | | | |
| 11.5.6.9- 11.5.6.12 | <ul style="list-style-type: none"> • Implementation of those major construction works and movement of plants and vehicles would be stringently controlled to have a setback of at least 15m clear distance, or physical barrier with an empty digester / gas holder from the digesters / gas holders in operation; • For those construction works to be carried out in close proximity to the 15m zone from digesters / gas holders in operation, the height of plants for those major construction shall be limited to 15m such that the plants would not damage digesters /gas holders in such incident as plant collapse or overturning; • Whenever practicable, the construction sequence shall be arranged with empty unit(s) for separating the major construction works from these digesters / gas holders in use; and • Physical barriers such as concrete blocks shall be set up at the 15m zone in order to avoid those construction plants or vehicles from colliding to the digester / gas holder units in use. | Project site / Construction Phase | N/A |
| 11.5.8 | <ul style="list-style-type: none"> • Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work • All work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements; • Work permit system, on-site pre-work risk assessment and emergency response procedure shall be in place before commencement of work; • All construction workers shall equip with appropriate personal protective equipment (PPE) when working at the Project Site; • Safety training and briefings shall be provided to all construction workers; • Regular site safety inspections shall be conducted during the construction phase of the Project; | Project site / Construction Phase | Implemented |

Construction of Yuen Long Effluent Polishing Plant Stage 1

| EIA Ref. | Environmental Protection Measures | Location / Duration of Measures / Timing of Completion of Measures | Implementation Status |
|-----------------|---|--|-----------------------|
| 11.9.1.2 | <ul style="list-style-type: none"> • Ensure speed limit enforcement is specified in the contractor's method statement to limit the speed of construction vehicles onsite; • Conduct speed checks to ensure enforcement of speed limits and to ensure adequate site access control ; • A lifting plan, with detailed risk assessment, should be prepared and endorsed for heavy lifting of large equipment; • Vehicle crash barriers should be provided between the construction site and the operating biogas facilities; • Ensure that a hazardous are classification study is conducted and hazardous area maps are updated before the start of the construction activities to ensure ignition sources are controlled during both construction and operation phases; • Ensure work permit system for hot work activities within the Project Site is specified in the contractor's method statement to minimize and control the ignition sources during the construction phase; • Ensure effective communication system / protocol is in place between the contractors and the operation staff; • Ensure the Project Construction Emergency Response Plan is integrated with the Emergency Response Plan for the YLEPP during construction phase. The plan should address stop work instructions to be promptly communicated to all construction workers performing hot works in case a confirmed biogas detection at the Project Site; • Ensure that the construction activities do not impede the functions of fire and gas detection system, fire protection system, muster areas, fire-fighting vehicle access and escape routes; • Ensure a Job Safety Analysis is conducted for construction activities of the Project during the construction phase, to identify and analyze hazards associated with the construction activities (e.g. lifting operations by cranes) onto the operating biogas facilities. Potential risks of the construction activities shall be assessed, and risk precautionary measures shall be implemented in Contractor's works procedures. | Project site / Construction Phase | Implemented |
| Operation Phase | | | |
| 11.9.1.1 | <ul style="list-style-type: none"> • Process plant building should be provided with adequate number of gas detectors distributed over various areas of potential leak sources to provide adequate coverage. • All electrical equipment inside the building should be classified in accordance with the electrical area classification requirements. No unclassified electrical equipment should be used during operations or maintenance. • All safety valves should be designed to discharge the released fluid to a safe location and stop misdirection of fluid flows in order to avoid hazardous outcome. • Safety markings and crash barriers should be provided to the aboveground piping, digesters and gas holders near the entrance. • Fixed crash barriers should be provided in areas where process equipment is adjacent to the internal roadway to protect against vehicle collision. Adequate warning signage and lighting should also be provided and maximum speed limit should also be in place. • Lightning protection installations should be installed following IEC 62305, BS EN 62305, AS/NZS 1768, NFPA 780 or equivalent standards. • Suitable fire extinguishers should be provided within the site. An External Water Spray System (EWSS) should be installed in appropriate areas, such as around the gasholders, digester and sulphur removal vessels. The facilities should also be equipped with fire and gas detection system and fire suppression system. • Stringent procedures should be implemented to prohibit smoking or naked flames to be used on-site. | YLEPP / Operational Phase | N/A |

Note:

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable (N/A)

Appendix K

Weather and Meteorological
Conditions

May 2021 Weather

Station: Wetland Park

| Date | Mean Pressure (hPa) | Air Temperature | | | Mean Relative Humidity (%) | Total Rainfall (mm) |
|----------|---------------------|------------------|---------------|------------------|----------------------------|---------------------|
| | | Maximum (deg. C) | Mean (deg. C) | Minimum (deg. C) | | |
| May 2021 | | | | | | |
| 01 | 1012.1 | 31.1 | 26.0 | 21.9 | 77 | 0.0 |
| 02 | 1012.9 | 31.7 | 25.6 | 21.2 | 83 | 4.5 |
| 03 | 1012.3 | 26.9# | 24.0 | 20.7# | 88 | 3.0 |
| 04 | 1011.0 | 32.5 | 26.4 | 22.2 | 85 | 34.0 |
| 05 | 1013.0 | 31.9 | 26.6 | 22.5 | 83 | 4.0 |
| 06 | 1015.0 | 29.9# | 25.6 | 22.7# | 79 | 0.0 |
| 07 | 1013.1 | 31.1# | 26.4 | 22.0# | 81 | 0.0 |
| 08 | 1009.6 | 32.8 | 27.7 | 23.4 | 81 | 0.0 |
| 09 | 1008.7 | 32.8 | 28.1 | 25.0 | 83 | 0.0 |
| 10 | 1008.5 | 33.0# | 28.2 | 24.6# | 79 | 0.0 |
| 11 | 1008.1 | 32.9# | 28.9 | 26.5# | 78 | 0.0 |
| 12 | 1008.2 | 32.8# | 29.3 | 26.5# | 82 | 0.0 |
| 13 | 1008.3 | 32.4 | 29.4 | 27.2 | 81 | 0.0 |
| 14 | 1008.8 | 31.8 | 28.6 | 26.9 | 86 | 7.5 |
| 15 | 1008.7 | 33.7# | 29.3 | 26.3# | 79 | 0.0 |
| 16 | 1008.8 | 34.3 | 29.8 | 26.7 | 76 | 0.0 |
| 17 | 1009.5 | 34.6# | 30.0 | 27.1# | 79 | 0.0 |
| 18 | 1008.9 | 33.2# | 30.1 | 27.5# | 76 | 0.0 |
| 19 | 1007.6 | 34.0# | 30.1 | 27.5# | 76 | 0.0 |
| 20 | 1007.8 | 35.1# | 30.3 | 27.5# | 75 | 0.0 |
| 21 | 1007.5 | 34.3# | 30.3 | 27.7# | 76 | 0.0 |
| 22 | 1006.6 | 34.2 | 30.2 | 27.1 | 78 | 0.0 |
| 23 | 1007.5 | 35.5 | 30.6 | 27.3 | 76 | 0.0 |
| 24 | 1009.5 | 31.9# | 29.2 | 27.7# | 84 | 1.5 |
| 25 | 1010.1 | 31.9 | 27.8 | 24.3 | 90 | 55.5 |
| 26 | 1009.3 | 32.3 | 28.4 | 25.9 | 87 | 8.0 |
| 27 | 1009.4 | 33.8 | 30.0 | 26.3 | 78 | 0.0 |
| 28 | 1009.4 | 33.7# | 30.4 | 27.5# | 77 | 0.0 |
| 29 | 1006.8 | 33.3 | 30.3 | 28.8 | 79 | 0.0 |
| 30 | 1004.7 | 33.3 | 30.6 | 29.0 | 80 | 0.0 |
| 31 | 1003.9 | 33.2 | 29.5 | 25.1 | 84 | 4.0 |

Note (From Hong Kong Observatory):

1. # Data incomplete
2. Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Source: Hong Kong Observatory

June 2021 Weather

Station: Hong Kong Observatory

| Date | Mean Pressure (hPa) | Air Temperature | | | Mean Relative Humidity (%) | Total Rainfall (mm) |
|-----------|---------------------|------------------|---------------|------------------|----------------------------|---------------------|
| | | Maximum (deg. C) | Mean (deg. C) | Minimum (deg. C) | | |
| June 2021 | | | | | | |
| 01 | 1006.6 | 29.3 | 26.5 | 24.1 | 91 | 45.8 |
| 02 | 1006.9 | 31.3 | 28.3 | 25.0 | 85 | 2.4 |
| 03 | 1006.3 | 34.0 | 30.3 | 27.9 | 77 | 0.0 |
| 04 | 1004.7 | 29.8 | 28.4 | 26.7 | 84 | 7.5 |
| 05 | 1004.3 | 29.2 | 27.3 | 25.6 | 73 | Trace |
| 06 | 1004.6 | 31.4 | 28.2 | 26.4 | 74 | Trace |
| 07 | 1007.3 | 32.2 | 28.7 | 26.6 | 78 | Trace |
| 08 | 1008.0 | 33.5 | 29.3 | 26.5 | 79 | 0.9 |
| 09 | 1007.2 | 29.9 | 27.9 | 26.4 | 87 | 48.6 |
| 10 | 1005.6 | 32.8 | 28.8 | 25.5 | 83 | 29.4 |
| 11 | 1005.4 | 32.9 | 29.1 | 26.7 | 82 | 31.2 |
| 12 | 1007.5 | 29.5 | 27.7 | 26.2 | 89 | 30.3 |
| 13 | 1008.5 | 32.0 | 28.9 | 26.0 | 85 | 2.8 |
| 14 | 1006.1 | 31.1 | 29.3 | 27.8 | 81 | 0.3 |
| 15 | 1004.4 | 31.8 | 29.6 | 27.2 | 79 | 6.2 |
| 16 | 1006.3 | 33.3 | 30.6 | 29.1 | 76 | 0.0 |
| 17 | 1007.7 | 32.8 | 30.4 | 27.7 | 77 | 9.6 |
| 18 | 1006.9 | 32.8 | 30.6 | 29.0 | 77 | 3.9 |
| 19 | 1004.8 | 33.0 | 30.6 | 29.5 | 77 | Trace |
| 20 | 1003.0 | 32.8 | 30.7 | 29.4 | 78 | 0.0 |
| 21 | 1003.1 | 32.4 | 30.4 | 29.4 | 80 | 1.2 |
| 22 | 1005.1 | 30.2 | 27.0 | 24.7 | 87 | 75.3 |
| 23 | 1005.9 | 29.0 | 26.4 | 25.1 | 88 | 66.4 |
| 24 | 1006.0 | 26.7 | 26.0 | 25.1 | 91 | 20.8 |
| 25 | 1006.3 | 29.0 | 27.1 | 26.0 | 87 | 6.8 |
| 26 | 1007.2 | 29.9 | 27.9 | 25.9 | 90 | 61.3 |
| 27 | 1006.4 | 30.0 | 29.4 | 28.4 | 84 | 5.8 |
| 28 | 1005.2 | 29.6 | 27.7 | 24.0 | 89 | 166.5 |
| 29 | 1005.2 | 30.7 | 29.6 | 28.8 | 82 | 4.6 |
| 30 | 1006.1 | 32.6 | 30.1 | 29.0 | 79 | 0.4 |

Note (From Hong Kong Observatory):
Trace means rainfall less than 0.05 mm

Source: Hong Kong Observatory

Remark: The corresponding weather station at Wetland Park were unavailable at the time of preparation of this report. The corresponding month's weather will be provided in the next reporting month.

Appendix L

Cumulative Statistics on Environmental
Complaints, Notifications of Summons and
Successful Prosecutions

Environmental Complaints Log

| Reference No. | Date of Complaint Received | Received From | Received By | Nature of Complaint | Date of Investigation | Outcome | Date of Reply |
|---------------|----------------------------|---------------|-------------|---------------------|-----------------------|---------|---------------|
| | | | | | | | |

Cumulative Statistics on Complaints

| Environmental Parameters | Cumulative No. Brought Forward | No. of Complaints This Month | Cumulative Project-to-Date |
|--------------------------|--------------------------------|------------------------------|----------------------------|
| Air | 0 | 0 | 0 |
| Noise | 0 | 0 | 0 |
| Water | 0 | 0 | 0 |
| Waste | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

Cumulative Statistics on Notification of Summons and Successful Prosecutions

| Environmental Parameters | Cumulative No. Brought Forward | No. of Notification of Summons and Prosecutions This Month | Cumulative Project-to-Date |
|--------------------------|--------------------------------|--|----------------------------|
| Air | 0 | 0 | 0 |
| Noise | 0 | 0 | 0 |
| Water | 0 | 0 | 0 |
| Waste | 0 | 0 | 0 |
| Total | 0 | 0 | 0 |

Appendix M

Summary of Observations and Findings in the
Report Month

Summary of Observations and Findings in the Reporting Month

| Parameters | Date | Observations and Recommendations | Follow-up |
|-------------------------------|--------------|--|-------------|
| Air Quality | NA | | |
| Noise | 2 June 2021 | Reminder 2: The contractor was reminded to properly maintain the function of the noise barrier. (Portion 1) | NA |
| Water Quality | 2 June 2021 | Observation: Mitigation measures (eg. sandbags / coverings) should be provided to prevent runoff from the temporary administration building works area flowing out to the nullah. (Portion 1) | 3 June 2021 |
| | 2 June 2021 | Reminder 1: Mitigation measure (eg. sandbags) should be provided at inlet / outlet of channel at catchpit to prevent discharge of water. (Portion 1- Piling Area) | NA |
| | 16 June 2021 | Reminder: Enhance the mitigation measure to prevent runoff flowing out to the nullah at area near temporary administration building. (Portion 1) | NA |
| | 30 June 2021 | Reminder: The contractor is reminded to provide mitigation measure to prevent silt / silty runoff getting into storm drain and / or checking the existing pipe network for temporarily sealing up manhole at excavation near piling area. (Portion 1) | NA |
| Chemical and Waste Management | NA | | |
| Land Contamination | NA | | |
| Landscape and Visual Impact | 16 June 2021 | Recommendation: Establish protective barrier for retain trees T250 & T251. (Portion 1) | NA |
| | 30 June 2021 | Recommendation: Retain trees T252, T253 – Trench work within tree protection zone has to be reviewed and follow specification of works and exercise care when doing Work. (Portion 1 near temporary workshop) | NA |
| Permit / Licenses | NA | | |
| Others | NA | | |

Appendix N

Outstanding Issues and Deficiencies


Summary of Outstanding Issues and Deficiencies in the Reporting Month

| Parameters | Outstanding Issues | Deficiencies |
|-------------------------------|--------------------|--|
| Air Quality | NA | Any items of deficiencies can be referred to Appendix M . |
| Noise | NA | |
| Water Quality | NA | |
| Chemical and Waste Management | NA | |
| Land Contamination | NA | |
| Landscape and Visual Impact | NA | |
| Permit / Licenses | NA | |
| Others | NA | |

Appendix O

Active Night Roost Monitoring Area and Vantage
Points; and Noise Monitoring Stations

O.1 Map of the Monitoring Area, Vantage Points for Observation of Active Night Roost and Noise Monitoring Stations



Appendix O.1: Monitoring Area, Vantage Points for Observation of Active Night Roost and Noise Monitoring Stations

O.2 Survey Photos

O.2.1 Pre-roosting Aggregate



Appendix O.2.1a: Pre-roost aggregate of the Little Egret in the mudflat area east of the Project boundary observed on 11 June 2021 around 18:22



Appendix O.2.1b: Pre-roost aggregate of the Little Egret in the mudflat area northeast of the Project boundary observed on 11 June 2021 around 18:22


O.2.2 Active Night Roosting Site and Roosting Substrates



Appendix O.2.2: Active night roost on *Sonneratia apetala* and *S. caseolaris* mangrove roosting substrate located east of the Project boundary observed on 11 June 2021 around 18:50

Appendix P

Ecological Bird Monitoring Area with Locations
of Point Count Sites and Transect Routes



Appendix P: Ecological bird monitoring area with the locations of point count sites and transect routes

Appendix Q

Notification of Exceedance

Notification of Water Quality Monitoring Exceedance

Incident Report on Action/ Limit Level Exceedance

| | | | | | | | |
|---|--|--------------------------|-----------|------------------------|-----------------------|------------------|-----------|
| Reference No.: | IR20210608_M1_SS | | | | | | |
| Project: | Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 | | | | | | |
| Date: | 2021/06/08 | | | | | | |
| Time: (hh:mm) | (Ebb Tide) M1: <u>13:00</u> M2: M3: | | | | | | |
| Action level / Limit level: (For Flood Tide) | | DO (mg/L) | | Turbidity (NTU) | | SS (mg/L) | |
| | | AL | LL | AL | LL | AL | LL |
| | M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| | M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| | M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |
| Measured level of exceeded parameter: (fill in / circle as appropriate) | M1 | DO (AL / LL) : _____ | | M3 | DO (AL / LL) : _____ | | |
| | | NTU (AL / LL) : _____ | | | NTU (AL / LL) : _____ | | |
| | | SS (AL / LL) : <u>87</u> | | | SS (AL / LL) : _____ | | |
| | M2 | DO (AL / LL) : _____ | | | _____ | | |
| | | NTU (AL / LL) : _____ | | | _____ | | |
| | | SS (AL / LL) : _____ | | | _____ | | |
| Action taken / to be taken: (tick / circle / fill in as appropriate) | Inspection : <input checked="" type="checkbox"/> ER / IEC / Contractor is/are informed. <input checked="" type="checkbox"/> Monitoring equipment & monitoring data are checked and confirmed without problem. <input type="checkbox"/> In-situ measurement is repeated. <input type="checkbox"/> Other _____ | | | | | | |
| | _____ | | | | | | |
| Possible reason for action or Limit level Non-compliance: (tick / fill in as appropriate) | | | DO | Turbidity | SS | | |
| | Finding / Evidences | | | | | | |
| | <input type="checkbox"/> Upstream Control Station exceeded AL/LL | | | | | | |
| | <input type="checkbox"/> Station was polluted by the inflow of other construction site | | | | | | |
| | <input type="checkbox"/> Station was polluted by the inflow of residential discharge | | | | | | |
| | <input type="checkbox"/> Station was polluted by the inflow of surface runoff from rainstorm and storm water drainage | | | | | | |
| | <input checked="" type="checkbox"/> No construction activities were carried out in the vicinity of station | | | | | M1 | |
| | <input type="checkbox"/> Other _____ | | | | | | |


Notification of Water Quality Monitoring Exceedance

Incident Report on Action/ Limit Level Exceedance

| | | | | |
|--|--|---------------------------------|------------------|-----------|
| Reference No.: | IR20210608_M1_SS | | | |
| Project: | Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 | | | |
| Date: | 2021/06/08 | | | |
| Conclusion: | | DO | Turbidity | SS |
| | <input checked="" type="checkbox"/> Due to change or/and influences of ambient condition in the vicinity, not Project related <input type="checkbox"/> Due to influences of construction activities under this project in the vicinity, considered to be Project related | | | M1 |
| Mitigation Measures: | The following mitigation measures have been taken: 1. Channels, earth bunds or sand bag barriers were provided on site to properly direct stormwater to silt removal facilities; 2. The surfaces of construction site areas near the drainages were paved; 3. Manholes were adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and; 4. Channels and manholes were maintained and the deposited silt and grit were removed after rainstorm to prevent overflows and localised flooding. | | | |
| Remarks: (tick / fill in as appropriate) | <input type="checkbox"/> Repeat in-situ measurement was done. | | | |
| | M1 DO : _____ NTU : _____ | M3 DO : _____ NTU : _____ | | |
| Attachment | M2 DO : _____ NTU : _____ | | | |
| | <input checked="" type="checkbox"/> No major observation of upstream area was found Annex A – Location of Water Quality Monitoring Stations Annex B – Water Quality Monitoring Results Annex C – Photo of Investigation | | | |

Note: The box is checked ☒ to represent the statement is applicable, and vice versa.


Prepared by: Toby Wan

Signature: 

Date (dd/mm/yyyy): 22/6/2021

Certified by: David Hung

Designation: Environmental Team Leader

Signature: 

Date (dd/mm/yyyy): 22/6/2021

Notes:

- Abbreviation:

DO – Dissolved Oxygen

NTU – Turbidity

SS – Suspended Solids

AL – Action Level


LL – Limit Level

ER – Engineer's Representative

IEC – Independent Checker

Annex A – Location of Water Quality Monitoring Stations

ISO A1 594mm x 841mm
Approved:
Checked:
Designer:
Project Management Initials:
Plot File by: GeoYU 12/18
PATH: P:\PROJECTS\6050578\DRAWING\REPORT\EM&EM&A_704.dgn



- LEGEND:**
- SITE BOUNDARY
 - 500m ASSESSMENT AREA
 - PONDS
 - WATER BODIES
 - EXISTING AND PLANNED SEWAGE OUTFALL
 - MONITORING STATION

CLIENT
渠務署
Drainage Services Department

SHEET TITLE
LOCATIONS OF WATER QUALITY MONITORING STATIONS FOR CONSTRUCTION PHASE

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Annex B – Water Quality Monitoring Results

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|-------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:13 | 1.2 | M | 0.6 | 1 | 0.026 | 113 | 7.99 | 7.99 | 3.20 | 3.20 | 30.11 | 30.12 | 116.3 | 116.2 | 8.60 | 8.60 | 37.6 | 37.6 | 33 | 32 |
| M1 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:13 | 1.2 | M | 0.6 | 2 | | | 7.98 | | 3.19 | | 30.12 | | 116.0 | | 8.59 | | 37.6 | | 30 | |
| M2 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:33 | 0.9 | M | 0.45 | 1 | 0.028 | 105 | 7.73 | 7.74 | 1.91 | 1.92 | 30.63 | 30.64 | 107.0 | 107.1 | 7.94 | 7.94 | 36.8 | 37.0 | 37 | 38 |
| M2 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:33 | 0.9 | M | 0.45 | 2 | | | 7.74 | | 1.92 | | 30.64 | | 107.1 | | 7.93 | | 37.1 | | 39 | |
| M3 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:20 | 0.8 | M | 0.4 | 1 | 0.107 | 280 | 7.33 | 7.33 | 2.61 | 2.61 | 29.20 | 29.25 | 69.3 | 68.4 | 5.23 | 5.12 | 56.2 | 57.9 | 87 | 85 |
| M3 | 8/6/2021 | Mid-Flood | Fine | Calm | 06:20 | 0.8 | M | 0.4 | 2 | | | 7.33 | | 2.61 | | 29.30 | | 67.4 | | 5.01 | | 59.6 | | 82 | |
| M1 | 8/6/2021 | Mid-Ebb | Fine | Calm | 13:00 | 1 | M | 0.5 | 1 | 0.019 | 72 | 7.70 | 7.70 | 2.38 | 2.38 | 30.93 | 30.94 | 103.1 | 103.3 | 7.59 | 7.61 | 41.0 | 41.1 | 83 | 87 |
| M1 | 8/6/2021 | Mid-Ebb | Fine | Calm | 13:00 | 1 | M | 0.5 | 2 | | | 7.69 | | 2.37 | | 30.94 | | 103.4 | | 7.63 | | 41.2 | | 90 | |
| M2 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:41 | 0.8 | M | 0.4 | 1 | 0.02 | 58 | 8.05 | 8.05 | 2.00 | 2.00 | 32.01 | 32.02 | 124.5 | 123.6 | 9.26 | 9.22 | 39.3 | 39.2 | 59 | 58 |
| M2 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:41 | 0.8 | M | 0.4 | 2 | | | 8.04 | | 1.99 | | 32.02 | | 122.7 | | 9.17 | | 39.1 | | 56 | |
| M3 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:58 | 0.5 | M | 0.25 | 1 | 0.085 | 90 | 7.53 | 7.54 | 2.44 | 2.44 | 31.50 | 31.40 | 115.1 | 115.9 | 8.46 | 8.48 | 25.0 | 25.0 | 35 | 33 |
| M3 | 8/6/2021 | Mid-Ebb | Fine | Calm | 12:58 | 0.5 | M | 0.25 | 2 | | | 7.54 | | 2.44 | | 31.30 | | 116.6 | | 8.49 | | 25.0 | | 31 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limti Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limti Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 45.1 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Annex C – Photo of investigation

Date of investigation: 08 June 2021 (**Ebb Tide**)

Monitoring Station: M1



Annex D – Site Inspection



Date of site inspection: 8 June 2021

Gullies were banded by sand bags to prevent surface runoff.



Date of site inspection: 8 June 2021

The surrounding of the construction site areas were covered by impermeable sheeting to prevent surface runoff.

Notification of Water Quality Monitoring Exceedance

Incident Report on Action/ Limit Level Exceedance

| | | | | | | | |
|---|--|--------------------------|-----------|------------------------|-----------------------|------------------|-----------|
| Reference No.: | IR20210610_M1_SS | | | | | | |
| Project: | Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 | | | | | | |
| Date: | 2021/06/10 | | | | | | |
| Time: (hh:mm) | (Ebb Tide) M1: <u>14:04</u> M2: M3: | | | | | | |
| Action level / Limit level: (For Flood Tide) | | DO (mg/L) | | Turbidity (NTU) | | SS (mg/L) | |
| | | AL | LL | AL | LL | AL | LL |
| | M1 | 2.25 | 1.91 | 48.4 | 50.4 | 70 | 76 |
| | M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| | M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |
| Measured level of exceeded parameter: (fill in / circle as appropriate) | M1 | DO (AL / LL) : _____ | | M3 | DO (AL / LL) : _____ | | |
| | | NTU (AL / LL) : _____ | | | NTU (AL / LL) : _____ | | |
| | | SS (AL / LL) : <u>73</u> | | | SS (AL / LL) : _____ | | |
| | M2 | DO (AL / LL) : _____ | | | _____ | | |
| | | NTU (AL / LL) : _____ | | | _____ | | |
| | | SS (AL / LL) : _____ | | | _____ | | |
| Action taken / to be taken: (tick / circle / fill in as appropriate) | Inspection : <input checked="" type="checkbox"/> ER / IEC / Contractor is/are informed. <input checked="" type="checkbox"/> Monitoring equipment & monitoring data are checked and confirmed without problem. <input type="checkbox"/> In-situ measurement is repeated. <input type="checkbox"/> Other _____ | | | | | | |
| | | | | | | | |
| Possible reason for action or Limit level Non-compliance: (tick / fill in as appropriate) | | | DO | Turbidity | SS | | |
| | Finding / Evidences | | | | | | |
| | <input type="checkbox"/> Upstream Control Station exceeded AL/LL | | | | | | |
| | <input type="checkbox"/> Station was polluted by the inflow of other construction site | | | | | | |
| | <input type="checkbox"/> Station was polluted by the inflow of residential discharge | | | | | | |
| | <input type="checkbox"/> Station was polluted by the inflow of surface runoff from rainstorm and storm water drainage | | | | | | |
| | <input checked="" type="checkbox"/> No construction activities were carried out in the vicinity of station | | | | | M1 | |
| | <input type="checkbox"/> Other _____ | | | | | | |


Notification of Water Quality Monitoring Exceedance

Incident Report on Action/ Limit Level Exceedance

| | | | | |
|--|--|---------------------------------|------------------|-----------|
| Reference No.: | IR20210610_M1_SS | | | |
| Project: | Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 | | | |
| Date: | 2021/06/10 | | | |
| Conclusion: | | DO | Turbidity | SS |
| | <input checked="" type="checkbox"/> Due to change or/and influences of ambient condition in the vicinity, not Project related <input type="checkbox"/> Due to influences of construction activities under this project in the vicinity, considered to be Project related | | | M1 |
| Mitigation Measures: | The following mitigation measures have been taken: 1. Channels, earth bunds or sand bag barriers were provided on site to properly direct stormwater to silt removal facilities; 2. The surfaces of construction site areas near the drainages were paved; 3. Manholes were adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and; 4. Channels and manholes were maintained and the deposited silt and grit were removed after rainstorm to prevent overflows and localised flooding. | | | |
| Remarks: (tick / fill in as appropriate) | <input type="checkbox"/> Repeat in-situ measurement was done. | | | |
| | M1 DO : _____ NTU : _____ | M3 DO : _____ NTU : _____ | | |
| Attachment | M2 DO : _____ NTU : _____ | | | |
| | <input checked="" type="checkbox"/> No major observation of upstream area was found Annex A – Location of Water Quality Monitoring Stations Annex B – Water Quality Monitoring Results Annex C – Photo of Investigation | | | |

Note: The box is checked ☒ to represent the statement is applicable, and vice versa.


Prepared by: Toby Wan

Signature: 

Date (dd/mm/yyyy): 22/6/2021

Certified by: David Hung

Designation: Environmental Team Leader

Signature: 

Date (dd/mm/yyyy): 22/6/2021

Notes:

- Abbreviation:

DO – Dissolved Oxygen

NTU – Turbidity

SS – Suspended Solids

AL – Action Level


LL – Limit Level

ER – Engineer's Representative

IEC – Independent Checker

Annex A – Location of Water Quality Monitoring Stations

ISO A1 594mm x 841mm
Approved:
Checked:
Designer:
Project Management Initials:
Plot File by: GeoYU 12/18
PATH: P:\PROJECTS\6050578\DRAWING\REPORT\EM&A\EM&A_704.dgn



- LEGEND:**
- SITE BOUNDARY
 - 500m ASSESSMENT AREA
 - PONDS
 - WATER BODIES
 - EXISTING AND PLANNED SEWAGE OUTFALL
 - MONITORING STATION

CLIENT
渠務署
Drainage Services Department

SHEET TITLE
LOCATIONS OF WATER QUALITY MONITORING STATIONS FOR CONSTRUCTION PHASE

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Annex B – Water Quality Monitoring Results

| Monitoring Location | Date | Tide Mode | Weather | Sea Condition | Time | Water Depth (m) | Monitoring Level | Monitoring Level (m) | Replicate | In-situ Measurement | | | | | | | | | | | | | | Laboratory Analysis | |
|---------------------|-----------|-----------|---------|---------------|-------|-----------------|------------------|----------------------|-----------|---------------------|-----------------------|-------|------|----------------|------|------------------------|-------|-------------------|-------|-----------|------|-----------------|------|-------------------------------|------|
| | | | | | | | | | | Current Speed (m/s) | Current Direction (°) | pH | | Salinity (ppt) | | Temperature (degree C) | | DO Saturation (%) | | DO (mg/L) | | Turbidity (NTU) | | Total Suspended Solids (mg/L) | |
| | | | | | | | | | | Value | Value | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. | Value | Ave. |
| M1 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:07 | 1.1 | M | 0.55 | 1 | 0.021 | 144 | 7.88 | 7.85 | 5.87 | 5.88 | 29.85 | 29.87 | 131.2 | 131.5 | 9.64 | 9.65 | 24.2 | 24.3 | 56 | 58 |
| M1 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:07 | 1.1 | M | 0.55 | 2 | | | 7.81 | | 5.88 | | 29.88 | | 131.7 | | 9.66 | | 24.4 | | 59 | |
| M2 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:20 | 0.9 | M | 0.45 | 1 | 0.029 | 81 | 7.74 | 7.75 | 3.49 | 3.49 | 29.99 | 30.00 | 94.5 | 94.6 | 6.99 | 6.99 | 33.1 | 33.1 | 39 | 42 |
| M2 | 10/6/2021 | Mid-Flood | Fine | Moderate | 07:20 | 0.9 | M | 0.45 | 2 | | | 7.75 | | 3.48 | | 30.00 | | 94.6 | | 6.98 | | 33.1 | | 45 | |
| M3 | 10/6/2021 | Mid-Flood | Fine | Calm | 07:25 | 1 | M | 0.5 | 1 | 0.101 | 268 | 7.21 | 7.22 | 3.38 | 3.38 | 29.40 | 29.40 | 54.2 | 53.6 | 4.06 | 4.01 | 63.0 | 63.3 | 90 | 90 |
| M3 | 10/6/2021 | Mid-Flood | Fine | Calm | 07:25 | 1 | M | 0.5 | 2 | | | 7.22 | | 3.38 | | 29.40 | | 52.9 | | 3.96 | | 63.5 | | 89 | |
| M1 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 14:04 | 0.9 | M | 0.45 | 1 | 0.042 | 156 | 7.54 | 7.59 | 3.65 | 3.65 | 30.41 | 30.41 | 82.4 | 82.7 | 6.06 | 6.12 | 44.9 | 44.9 | 76 | 73 |
| M1 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 14:04 | 0.9 | M | 0.45 | 2 | | | 7.63 | | 3.64 | | 30.40 | | 82.9 | | 6.17 | | 44.9 | | 70 | |
| M2 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 13:50 | 0.7 | M | 0.35 | 1 | 0.037 | 217 | 7.44 | 7.45 | 3.58 | 3.59 | 30.29 | 30.30 | 66.8 | 66.8 | 4.92 | 4.91 | 42.9 | 42.8 | 77 | 77 |
| M2 | 10/6/2021 | Mid-Ebb | Fine | Moderate | 13:50 | 0.7 | M | 0.35 | 2 | | | 7.46 | | 3.59 | | 30.30 | | 66.7 | | 4.90 | | 42.6 | | 76 | |
| M3 | 10/6/2021 | Mid-Ebb | Fine | Calm | 14:00 | 0.3 | M | 0.15 | 1 | 0.108 | 86 | 7.15 | 7.16 | 2.19 | 2.20 | 29.30 | 29.30 | 59.7 | 59.2 | 4.52 | 4.47 | 26.7 | 27.2 | 41 | 40 |
| M3 | 10/6/2021 | Mid-Ebb | Fine | Calm | 14:00 | 0.3 | M | 0.15 | 2 | | | 7.16 | | 2.20 | | 29.30 | | 58.6 | | 4.41 | | 27.6 | | 39 | |

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limti Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limti Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 59 | 68 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

For Ebb Tide

| Monitoring Location | DO | | NTU | | SS | |
|---------------------|------|------|------|------|-----|-----|
| | AL | LL | AL | LL | AL | LL |
| M1 | 2.25 | 1.91 | 48.4 | 50.4 | 70 | 76 |
| M2 | 1.88 | 1.79 | 43.0 | 52.4 | 81 | 112 |
| M3 | 3.28 | 3.14 | 74.3 | 78.0 | 104 | 167 |

Annex C – Photo of investigation

Date of investigation: 10 June 2021 (**Ebb Tide**)

Monitoring Station: M1



Annex D – Site Inspection



Date of site inspection: 16 June 2021

Gullies were bunded by sand bags to prevent surface runoff.



Date of site inspection: 16 June 2021

The surrounding of gullies near the construction site areas were temporarily sealed.

Notification of Ecological Monitoring of Birds Exceedance

Incident Report on Action/ Limit Level Exceedance

| | | | | |
|---|--|--|--|---|
| Reference No.: | IR202106_Species Diversity_Rev2 | | | |
| Project: | Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1 | | | |
| Survey Date: | 15/06/2021 (Daytime survey) and 18/06/2021 (Nighttime survey) | | | |
| Action level / Limit level: (For Avifauna Communities) | Method | Parameters | Action Level | Limit Level |
| | Transect | Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community | Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey | Significant decline in any of these parameters for three consecutive months |
| | | Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community | | |
| | | Abundance of species with conservation importance only | | |
| | | Species diversity of species with conservation importance only | | |
| | Point Count | Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community | | |
| | | Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community | | |
| | | Abundance of species with conservation importance only | | |
| | | Species diversity of species with conservation importance only | | |
| Measured significant decline in abundance and/or species diversity (fill in as appropriate) | Transect | Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community | <input type="checkbox"/> | <input type="checkbox"/> |
| | | Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community | <input type="checkbox"/> | <input type="checkbox"/> |
| | | Abundance of species with conservation importance only | <input type="checkbox"/> | <input type="checkbox"/> |
| | | Species diversity of species with conservation importance only | <input type="checkbox"/> | <input type="checkbox"/> |
| | Point Count | Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community | <input type="checkbox"/> | <input type="checkbox"/> |
| | | Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| | | Abundance of species with conservation importance only | <input type="checkbox"/> | <input type="checkbox"/> |
| | | Species diversity of species with conservation importance only | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| Action taken / to be taken ³ : (tick / circle / fill in as appropriate) | Responses: <input checked="" type="checkbox"/> Informed IEC, ER, and Contractor. <input checked="" type="checkbox"/> Reviewed monitoring data. <input checked="" type="checkbox"/> Investigated possible causes of decline and identified possible source (s) of impact. Recorded in notification. <input checked="" type="checkbox"/> Check Contractor's working methods. | | | |

| | |
|--|--|
| | <input type="checkbox"/> Other |
| Possible reason/s ⁴ for action or limit level Non-compliance: (tick / fill in as appropriate) | Findings / Evidences <input type="checkbox"/> Construction noise disturbance <input type="checkbox"/> Vibration disturbance from potential percussive piling works <input type="checkbox"/> Construction lighting/glare disturbance <input type="checkbox"/> Increased human activities <input type="checkbox"/> Construction dust disturbance <input checked="" type="checkbox"/> Others: The lower diversity during this period with respect to the baseline data could be due to the current dominance of Chinese Pond Heron in the community. The current dominance of this species was due to its concurrent breeding period. This dominant species could have decreased the performance of co-occurring species (Gilbert et al. 2009) ⁵ and forced them to utilize other areas outside the survey area, thus, made the area less diverse. Furthermore, low diversity index usually results from high dominance in the community as these are inversely related (Shaukat et al., 1978) ⁶ . |
| Observations | <input checked="" type="checkbox"/> Noise levels (47.5 to 65.9 dB(A)) recorded from the different point count locations during the ecological bird monitoring are mostly low. The generally low noise levels are unlikely to cause significant impact to birds as behavioral response of some kind are more likely to occur at above 65.5 dB(A) (Wright et al. 2010) ⁷ . Only two stations, SP/NSW3 with 65.9 dB(A) and SP/NSW2 with 65.7 dB(A), have readings slightly above 65.5. dB(A). These stations are located across the Shan Pui River, relatively far from the construction works area; and are close to the roadsides with low to moderate traffic. During the monitoring period passing vehicles, barking dogs, and noisy insects were noted. <input checked="" type="checkbox"/> Environmental site audits indicated that the recommended environmental protection measures/mitigation measures to mitigate ecological impacts have been implemented. <input checked="" type="checkbox"/> Increase in abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community was observed for <u>Transect/Point Count</u> survey. <input checked="" type="checkbox"/> Increase in species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community was observed for <u>Transect/Point Count</u> survey. <input checked="" type="checkbox"/> Increase in abundance of species with conservation importance only was observed for <u>Transect/Point Count</u> survey. <input checked="" type="checkbox"/> Increase in number and dominance of Chinese Pond Heron due to breeding activities |
| Conclusion | <input checked="" type="checkbox"/> Due to influences of external factors/ other threats, not Project related <input type="checkbox"/> Due to influences of construction activities under this project in the vicinity, considered to be Project related |
| Mitigation measures | <input checked="" type="checkbox"/> Avoidance of recognized site of conservation importance <input checked="" type="checkbox"/> Restriction of construction hours <input checked="" type="checkbox"/> Minimizing construction noise disturbance impacts through the use of noise barriers <input checked="" type="checkbox"/> Establishment of bird curtain |
| Attachment | Annex A – Ecological Monitoring of Birds Transect Routes and Point Count Locations Annex B – Ecological Monitoring of Birds Results the Different Transect Routes and Point Count Locations (June 2021) Annex C – Shannon Diversity Index Values in the Different Transect Routes and Point Count Locations (June 2021) Annex D – Hutcheson T-test Analyses (June 2021) Annex E – Abundance Tables Annex F – Noise Monitoring Results in Point Count Locations during the Ecological Monitoring of Birds (June 2021) Annex G – Site Photos showing no project-related disturbance during the Ecological Monitoring of Birds (June 2021) |
| Notes: 1. Significant decline in abundance determined using two-tailed t-test, $\alpha = 0.05$ 2. Significant decline in species diversity determined using the Hutcheson t-test, two-tailed 3. In accordance with Table 4.2 “Responses to Alert and Action Level for Avifauna Communities” of the Baseline Bird Survey Report 4. With reference to Table 8.34 “Summary of Potential Impacts and Mitigation Measures Requirements of the Construction of the Project” of the approved EIA Report | |


5. Benjamin, G., Turkington, R. and Diane S. Srivastava, D.S. 2009. Dominant Species and Diversity: Linking Relative Abundance to Controls of Species Establishment. Am. Nat. 174: 850–862.
6. Shaukat, S.S, Khairi. M.A and Khan M.A. 1978. The relationship amongst dominance, diversity and community maturity in a desert vegetation. Pak. J. Bot. 10(2):183-196
7. Wright, M.D., Goodman, P. and Cameron, T. 2010. Exploring behavioural responses of shorebirds to impulsive noise. Wildfowl. 60:150-167

The box is checked ☒ to represent the statement is applicable, and vice versa

Abbreviation: ER – Engineer’s Representative, IEC – Independent Checker

Prepared by: Fenelyn Nabuab


Designation: Ecologist

Signature: 

Date (dd/mm/yyyy): 13/07/2021


Certified by: David Hung

Designation: Environmental Team Leader

Signature: 

Date (dd/mm/yyyy): 13/07/2021

Annex A – Ecological Monitoring of Birds Transect Routes and Point Count Locations



Annex B – Ecological Monitoring of Birds Results the Different Transect Routes and Point Count Locations
(June 2021)

| Date (dd/mm/yyyy) | Daytime/Night time | Season | Area | Transect/Point Count | Point Count (Location)/Transect Impact | Common Name | Scientific Name | Abundance | Habitat | Distribution in Hong Kong ² | Principal Status ³ | Level of Concern ⁴ | Protection Status in China ⁵ | China Red Data Book ⁶ | Red List of China's Vertebrates ¹⁰ | IUCN Red List ⁷ (v.2020- 3) | Species of Conservation Importance | Wetland Dependent | Remarks |
|----------------------|-----------------------|--------|------|-------------------------|--|-------------------------|----------------------------------|-----------|---------------------------------------|--|----------------------------------|----------------------------------|---|---|---|---|--|----------------------|---------|
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Azure-winged Magpie | <i>Cyanopica cyanus</i> | 10 | Developed Area (Chinese Banyan Trees) | Introduced | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 38 | Developed Area (Chinese Banyan Trees) | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Plain Prinia | <i>Prinia inornata</i> | 2 | Grassland-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Yellow-bellied Prinia | <i>Prinia flaviventris</i> | 2 | Grassland-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Black Kite | <i>Milvus migrans</i> | 1 | In-flight | Common | R,WV | (RC) | Class II | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | YLIE-CW | Little Egret | <i>Egretta garzetta</i> | 1 | Modified Watercourse | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | YLIE-CW | White-breasted Waterhen | <i>Amaurornis phoenicurus</i> | 1 | Modified Watercourse | Common | R | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Great Egret | <i>Ardea alba</i> | 2 | Modified Watercourse | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Barn Swallow | <i>Hirundo rustica</i> | 7 | Modified Watercourse | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Little Egret | <i>Egretta garzetta</i> | 5 | Modified Watercourse | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Great Egret | <i>Ardea alba</i> | 1 | Modified Watercourse | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | White Wagtail | <i>Motacilla alba</i> | 1 | Modified Watercourse | Common | PM,WV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Modified Watercourse | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | White Wagtail | <i>Motacilla alba</i> | 3 | Modified Watercourse | Common | PM,WV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Azure-winged Magpie | <i>Cyanopica cyanus</i> | 5 | Plantation-FLW | Introduced | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Black-collared Starling | <i>Gracupica nigricollis</i> | 5 | Plantation-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Chinese Bulbul | <i>Pycnonotus sinensis</i> | 5 | Plantation-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Crested Myna | <i>Acridotheres cristatellus</i> | 2 | Plantation-NSW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Masked Laughingthrush | <i>Garrulax perspicillatus</i> | 11 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | SP/NSW1 | Masked Laughingthrush | <i>Garrulax perspicillatus</i> | 4 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Red-whiskered Bulbul | <i>Pycnonotus jocosus</i> | 4 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | SP/NSW1 | Red-whiskered Bulbul | <i>Pycnonotus jocosus</i> | 1 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Spotted Dove | <i>Spilopelia chinensis</i> | 2 | Plantation-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Azure-winged Magpie | <i>Cyanopica cyanus</i> | 6 | Pond-FLW | Introduced | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Barn Swallow | <i>Hirundo rustica</i> | 6 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |

| | | | | | | | | | | | | | | | | | | | |
|------------|---------|-----|-----|-------------|------|---------------------------|----------------------------------|----|----------|----------|-------|----------|----------|---|----|----|---|---|--|
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Barn Swallow | <i>Hirundo rustica</i> | 2 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Barn Swallow | <i>Hirundo rustica</i> | 2 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Barn Swallow | <i>Hirundo rustica</i> | 5 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Barn Swallow | <i>Hirundo rustica</i> | 6 | Pond-FLW | Abundant | PM,SV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Black Kite | <i>Milvus migrans</i> | 1 | Pond-FLW | Common | R,WV | (RC) | Class II | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW3 | Black-crowned Night Heron | <i>Nycticorax nycticorax</i> | 1 | Pond-FLW | Common | R,WV | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW2 | Chinese Bulbul | <i>Pycnonotus sinensis</i> | 2 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 20 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 12 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 11 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW3 | Crested Myna | <i>Acridotheres cristatellus</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Crested Myna | <i>Acridotheres cristatellus</i> | 1 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Crested Myna | <i>Acridotheres cristatellus</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Eurasian Tree Sparrow | <i>Passer montanus</i> | 9 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 4 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 3 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Great Egret | <i>Ardea alba</i> | 1 | Pond-FLW | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Great Egret | <i>Ardea alba</i> | 2 | Pond-FLW | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Great Egret | <i>Ardea alba</i> | 3 | Pond-FLW | Common | R,WV | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Little Egret | <i>Egretta garzetta</i> | 3 | Pond-FLW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Little Grebe | <i>Tachybaptus ruficollis</i> | 1 | Pond-FLW | Common | R | LC | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Little Grebe | <i>Tachybaptus ruficollis</i> | 1 | Pond-FLW | Common | R | LC | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW6 | Little Grebe | <i>Tachybaptus ruficollis</i> | 1 | Pond-FLW | Common | R | LC | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Masked Laughingthrush | <i>Garrulax perspicillatus</i> | 5 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Plain Prinia | <i>Prinia inornata</i> | 1 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |

| | | | | | | | | | | | | | | | | | | | |
|------------|-----------|-----|-----|-------------|---------|---------------------------|-------------------------------|----|---------------------------------------|----------|-------|----------|---|---|----|----|---|---|-------------------|
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Spotted Dove | <i>Spilopelia chinensis</i> | 3 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | Spotted Dove | <i>Spilopelia chinensis</i> | 5 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW1 | Spotted Dove | <i>Spilopelia chinensis</i> | 3 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW3 | Spotted Dove | <i>Spilopelia chinensis</i> | 2 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Spotted Dove | <i>Spilopelia chinensis</i> | 1 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | Spotted Dove | <i>Spilopelia chinensis</i> | 6 | Pond-FLW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Transect | FLW | White Wagtail | <i>Motacilla alba</i> | 2 | Pond-FLW | Common | PM,WV | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW5 | White-breasted Waterhen | <i>Amaurornis phoenicurus</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Yellow-bellied Prinia | <i>Prinia flaviventris</i> | 2 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW7 | Black-collared Starling | <i>Gracupica nigricollis</i> | 1 | Pond-NSW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Black-collared Starling | <i>Gracupica nigricollis</i> | 1 | Pond-NSW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Black-crowned Night Heron | <i>Nycticorax nycticorax</i> | 1 | Pond-NSW | Common | R,WV | - | - | - | LC | LC | N | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 2 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 5 | Pond-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Eurasian Tree Sparrow | <i>Passer montanus</i> | 3 | Pond-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | SP/NSW1 | Little Egret | <i>Egretta garzetta</i> | 1 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Oriental Magpie Robin | <i>Copsychus saularis</i> | 4 | Pond-NSW | Abundant | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Transect | NSW | White-shouldered Starling | <i>Sturnia sinensis</i> | 2 | Pond-NSW | Common | PM | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Reedbed | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 15/06/2021 | Daytime | Wet | FLW | Point Count | FLW4 | Plain Prinia | <i>Prinia inornata</i> | 1 | Pond-FLW | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Plain Prinia | <i>Prinia inornata</i> | 2 | Reedbed | Common | R | - | - | - | LC | LC | N | N | |
| 15/06/2021 | Daytime | Wet | NSW | Point Count | NSW1 | Yellow-bellied Prinia | <i>Prinia flaviventris</i> | 1 | Reedbed | Common | R | - | - | - | LC | LC | N | N | |
| 18/06/2021 | Nighttime | Wet | FLW | Point Count | FLW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 40 | Developed Area (Chinese Banyan Trees) | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | Probably roosting |
| 18/06/2021 | Nighttime | Wet | FLW | Point Count | FLW1 | Little Egret | <i>Egretta garzetta</i> | 6 | Developed Area (Chinese Banyan Trees) | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | Probably roosting |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | SP/NSW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | In-flight | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | SP/NSW2 | Little Egret | <i>Egretta garzetta</i> | 2 | In-flight | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Transect | NSW | Chinese Pond Heron | <i>Ardeola bacchus</i> | 2 | Mangrove | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |

| | | | | | | | | | | | | | | | | | | | |
|------------|-----------|-----|-----|-------------|---------|--------------------|------------------------|---|----------|--------|---|----------|---|---|----|----|---|---|--|
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | NSW1 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |
| 18/06/2021 | Nighttime | Wet | NSW | Point Count | SP/NSW2 | Chinese Pond Heron | <i>Ardeola bacchus</i> | 1 | Pond-NSW | Common | R | PRC (RC) | - | - | LC | LC | Y | Y | |

Notes:

(1) All wild birds are Protected under Wild Animals Protection Ordinance (Cap. 170).

(2) AFCD (2021). Hong Kong Biodiversity Database.

(3) Carey et al. (2001): R=resident; WV=winter visitor; SV=summer visitor; PM=passage migrant; Sp=spring; A=autumn;

(4) Fellowes et al. (2002): GC=Global Concern; LC=Local Concern; RC=Regional Concern; PRC=Potential Regional Concern; PGC: Potential Global Concern. Letters in parentheses indicate that the assessment is on the basis of restrictedness in nesting and/or roosting sites rather than in general occurrence.

(5) List of Wild Animals Under State Protection (promulgated by State Forestry Administration and Ministry of Agriculture on 14 January, 1989).

(6) Zheng, G. M. and Wang, Q. S. (1998). China Red Data Book

(7) IUCN 2021. The IUCN Red List of Threatened Species. Version 2020-3.

(9) Wetland-dependent species (including wetland-dependent species and waterbirds).

(10) Jiang et al. (2016). Red List of China's Vertebrates

Species of conservation importance is in bold type face

Annex C – Shannon Diversity Index Values in the Different Transect Routes and Point Count Locations
(June 2021)

Annex C.1. Shannon Diversity Index Values of All Avifauna Species in the Different Transect Routes and Point Count Locations

| Shannon Diversity Index Value of all Avifauna Species | | | | |
|---|----------------|--------|--------|---------|
| Point Count Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| P1 | FLW1 | 1.04 | 0.81 | - |
| P2 | FLW2 | 0.64 | 0 | - |
| P3 | FLW3 | 1.28 | 1.05 | - |
| P4 | FLW4 | 2.20 | 1.74 | - |
| P5 | FLW5 | 2.39 | 1.75 | - |
| P6 | FLW6 | 0.87 | 1.08 | + |
| P7 | FLW7 | 1.89 | 1.52 | - |
| P9 | SP/NSW3 | 1.09 | ** | - |
| P10 | SP/NSW2 | 1.17 | 0.64 | - |
| P11 | NSW1 | 1.85 | 1.50 | - |
| P12 | SP/NSW1 | 1.49 | 1.15 | - |
| | | | | |
| Transect Walk Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| Fung Lok Wai | FLW | 1.99 | 1.92 | - |
| Nam Sang Wai | NSW | 0.69 | 2.26 | + |
| YLIE-CW | YLIE-CW | ** | 0.69 | + |

Note:

** no species recorded

Annex C.2. Shannon Diversity Index Values of Avifauna Species with Conservation Importance in the Different Transect Routes and Point Count Locations

| Shannon Diversity Index Value of Species with Conservation Importance | | | | |
|---|----------------|--------|--------|---------|
| Point Count Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| P1 | FLW1 | 0.69 | 0.30 | - |
| P2 | FLW2 | ** | ** | = |
| P3 | FLW3 | ** | ** | = |
| P4 | FLW4 | 0.64 | 0.69 | + |
| P5 | FLW5 | 0.95 | 0.64 | - |
| P6 | FLW6 | 0.50 | 0.70 | + |

| Shannon Diversity Index Value of Species with Conservation Importance | | | | |
|---|----------------|--------|--------|---------|
| P7 | FLW7 | 0 | 0.52 | + |
| P9 | SP/NSW3 | 0.68 | ** | - |
| P10 | SP/NSW2 | 0.95 | 0.64 | - |
| P11 | NSW1 | 0 | 0 | = |
| P12 | SP/NSW1 | 1.01 | 0.69 | - |
| | | | | |
| Transect Walk Method | | | | |
| EIA Report ID | EM&A Manual ID | Jun-17 | Jun-21 | Remarks |
| Fung Lok Wai | FLW | 1.04 | 0.69 | - |
| Nam Sang Wai | NSW | ** | 0.23 | + |
| YLIE-CW | YLIE-CW | ** | 0 | + |

Note:

** no species recorded

Annex D – Summary of Hutcheson T-test Analyses (June 2021)

Hutcheson T-test formula:

$$t = \frac{H_a - H_b}{\sqrt{S_{H_a}^2 + S_{H_b}^2}}$$

Annex D.1 Species Diversity of All Avifauna Species – Point Count Method

| Months | June 2017 | June 2021 |
|-----------------------------|-----------|-----------|
| Total | 121 | 189 |
| H | 3.93844 | 2.9908 |
| S ² _H | 0.006478 | 0.011048 |
| t | 7.15822 | |
| df | 309 | |
| Crit | 1.967671 | |
| p | 5.99E-12 | |
| CI | 0.160975 | 0.210214 |

Annex D.2 Species Diversity of Avifauna Species with Conservation Importance – Point Count Method

| Months | June 2017 | June 2021 |
|-----------------------------|-----------|-----------|
| Total | 45 | 108 |
| H | 2.6933 | 1.68808 |
| S ² _H | 0.015166 | 0.018167 |
| t | 5.50581 | |
| df | 136 | |
| Crit | 1.977561 | |
| p | 1.77E-07 | |
| CI | 0.246303 | 0.269572 |

Annex E – Abundance Tables

Annex E.1 Baseline (June 2017) consolidated abundance data of all avifauna species for point count method

| Scientific Name | Abundance |
|----------------------------------|------------|
| <i>Acridotheres cristatellus</i> | 3 |
| <i>Alcedo atthis</i> | 1 |
| <i>Amaurornis phoenicurus</i> | 2 |
| <i>Ardea alba</i> | 7 |
| <i>Ardeola bacchus</i> | 11 |
| <i>Bubulcus coromandus</i> | 2 |
| <i>Caprimulgus affinis</i> | 1 |
| <i>Copsychus saularis</i> | 2 |
| <i>Dicrurus macrocercus</i> | 4 |
| <i>Egretta garzetta</i> | 18 |
| <i>Gracupica nigricollis</i> | 1 |
| <i>Hirundo rustica</i> | 4 |
| <i>Lanius schach</i> | 3 |
| <i>Milvus migrans</i> | 2 |
| <i>Motacilla alba</i> | 2 |
| <i>Nycticorax nycticorax</i> | 2 |
| <i>Parus cinereus</i> | 1 |
| <i>Passer montanus</i> | 4 |
| <i>Prinia flaviventris</i> | 15 |
| <i>Prinia inornata</i> | 3 |
| <i>Pycnonotus sinensis</i> | 7 |
| <i>Spilopelia chinensis</i> | 12 |
| <i>Streptopelia decaocto</i> | 3 |
| <i>Sturnia sinensis</i> | 4 |
| <i>Tachybaptus ruficollis</i> | 7 |
| Grand Total | 121 |

Annex E.2 Impact monitoring (June 2021) consolidated abundance data of all avifauna species for point count method

| Scientific Name | Abundance |
|----------------------------------|-----------|
| <i>Acridotheres cristatellus</i> | 5 |
| <i>Amaurornis phoenicurus</i> | 2 |
| <i>Ardea alba</i> | 5 |
| <i>Ardeola bacchus</i> | 88 |
| <i>Copsychus saularis</i> | 4 |
| <i>Cyanopica cyanus</i> | 6 |

| Scientific Name | Abundance |
|--------------------------------|------------|
| <i>Egretta garzetta</i> | 12 |
| <i>Garrulax perspicillatus</i> | 9 |
| <i>Gracupica nigricollis</i> | 1 |
| <i>Hirundo rustica</i> | 15 |
| <i>Nycticorax nycticorax</i> | 2 |
| <i>Passer montanus</i> | 15 |
| <i>Prinia flaviventris</i> | 3 |
| <i>Prinia inornata</i> | 4 |
| <i>Pycnonotus jocosus</i> | 1 |
| <i>Pycnonotus sinensis</i> | 2 |
| <i>Spilopelia chinensis</i> | 12 |
| <i>Tachybaptus ruficollis</i> | 3 |
| Grand Total | 189 |

Annex E.3 Baseline (June 2017) consolidated abundance data of conservation important avifauna species for point count method

| Scientific Name | Abundance |
|-------------------------------|-----------|
| <i>Ardea alba</i> | 7 |
| <i>Ardeola bacchus</i> | 11 |
| <i>Egretta garzetta</i> | 18 |
| <i>Milvus migrans</i> | 2 |
| <i>Tachybaptus ruficollis</i> | 7 |
| Grand Total | 45 |

Annex E.4 Impact monitoring (June 2021) consolidated abundance data of conservation important avifauna species for point count method

| Scientific Name | Abundance |
|-------------------------------|------------|
| <i>Ardea alba</i> | 5 |
| <i>Ardeola bacchus</i> | 88 |
| <i>Egretta garzetta</i> | 12 |
| <i>Tachybaptus ruficollis</i> | 3 |
| Grand Total | 108 |

Annex E.5 Baseline (June 2017) consolidated abundance data of all avifauna species for transect walk method

| Scientific Name | Abundance |
|----------------------------------|-----------|
| <i>Acridotheres cristatellus</i> | 1 |

| Scientific Name | Abundance |
|--------------------------------|-----------|
| <i>Amaurornis phoenicurus</i> | 2 |
| <i>Ardea alba</i> | 20 |
| <i>Ardeola bacchus</i> | 10 |
| <i>Bubulcus coromandus</i> | 1 |
| <i>Cyanopica cyanus</i> | 10 |
| <i>Dicrurus macrocercus</i> | 1 |
| <i>Egretta garzetta</i> | 10 |
| <i>Garrulax perspicillatus</i> | 1 |
| <i>Gracupica nigricollis</i> | 6 |
| <i>Prinia flaviventris</i> | 2 |
| <i>Pycnonotus jocosus</i> | 1 |
| <i>Spilopelia chinensis</i> | 4 |
| Grand Total | 69 |

Annex E.6 Impact monitoring (June 2021) consolidated abundance data of all avifauna species for transect walk method

| Scientific Name | Abundance |
|----------------------------------|------------|
| <i>Acridotheres cristatellus</i> | 2 |
| <i>Amaurornis phoenicurus</i> | 1 |
| <i>Ardea alba</i> | 4 |
| <i>Ardeola bacchus</i> | 43 |
| <i>Cyanopica cyanus</i> | 15 |
| <i>Egretta garzetta</i> | 6 |
| <i>Garrulax perspicillatus</i> | 11 |
| <i>Gracupica nigricollis</i> | 6 |
| <i>Hirundo rustica</i> | 13 |
| <i>Milvus migrans</i> | 2 |
| <i>Motacilla alba</i> | 6 |
| <i>Passer montanus</i> | 9 |
| <i>Prinia flaviventris</i> | 2 |
| <i>Prinia inornata</i> | 2 |
| <i>Pycnonotus jocosus</i> | 4 |
| <i>Pycnonotus sinensis</i> | 5 |
| <i>Spilopelia chinensis</i> | 10 |
| <i>Sturnia sinensis</i> | 2 |
| Grand Total | 143 |

Annex E.7 Baseline (June 2017) consolidated abundance data of conservation important avifauna species for transect walk method

| Scientific Name | Abundance |
|-------------------------|-----------|
| <i>Ardea alba</i> | 20 |
| <i>Ardeola bacchus</i> | 10 |
| <i>Egretta garzetta</i> | 10 |
| Grand Total | 40 |

Annex E.8 Impact monitoring (June 2021) consolidated abundance data of conservation important avifauna species for transect walk method

| Scientific Name | Abundance |
|-------------------------|-----------|
| <i>Ardea alba</i> | 4 |
| <i>Ardeola bacchus</i> | 43 |
| <i>Egretta garzetta</i> | 6 |
| <i>Milvus migrans</i> | 2 |
| Grand Total | 55 |

Annex F – Noise Monitoring Results in Point Count Locations during the Ecological Monitoring of Birds
(June 2021)

| Frequency and Period | Location | Daytime (15/06/2021) | | Night time (18/06/2021) | |
|--|----------|----------------------|---------------------------------|-------------------------|---------------------------------|
| | | Start Time | L _{Aeq} (30 min) dB(A) | Start Time | L _{Aeq} (30 min) dB(A) |
| Monthly in concurrence with the ecological monitoring of birds | FLW1 | 0940 | 47.8 | 2110 | 48.9 |
| | FLW2 | 0930 | 53 | 2120 | 49.3 |
| | FLW3 | 0930 | 57.4 | 2120 | 51.1 |
| | FLW4 | 1015 | 52 | 2001 | 51.3 |
| | FLW5 | 1015 | 57.1 | 2046 | 56.4 |
| | FLW6 | 1004 | 47.5 | 2055 | 48.9 |
| | FLW7 | 1004 | 52.4 | 2055 | 51.2 |
| | SP/NSW3 | 0740 | 65.9 ¹ | 1917 | 57.3 |
| | SP/NSW2 | 0740 | 50.6 | 1925 | 65.7 ¹ |
| | NSW1 | 0810 | 55 | 1925 | 52.9 |
| | SP/NSW1 | 0745 | 51.6 | 1917 | 62 |
| Note: | | | | | |
| 1. Close to the roadsides with low to moderate traffic. Passing vehicles, barking dogs, and noisy insects were noted during the monitoring period. | | | | | |

Annex G – Site Photos showing no project-related disturbance during the Ecological Monitoring of Birds
(June 2021)



Annex F.1. Active Pond at Fung Lok Wai, north of the Project Site



Annex F.2. Active Pond at Fung Lok Wai, west of the Project Site



Annex F.3. Mangrove habitat and modified watercourse east of the Project Site



Annex F.4. Active Pond at Nam Sang Wai, far east of the Project Site