



Monthly EM&A Report (September 2021)

0120/20/ED/0398 02

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Ref.: DSDYLSTWEM00_0_0209L.21

18 October 2021
By E-mail and by Hand

AECOM
12/F Grand Central Plaza, Tower 2
138 Shatin Rural Committee Road
Shatin, Hong Kong.

Attention: Mr YEUNG H. M. Simon

Dear Mr YEUNG,

**Re: Contract No. SPW 08/2020
Independent Environmental Checker for
Construction of Yuen Long Effluent Polishing Plant Stage 1**

Verification of the Monthly EM&A Report (September 2021)

Reference is made to the Monthly EM&A Report (September 2021) by the ET with Fugro Document No. 0120/20/ED/0398 02 (the Report), which was received via e-mail dated 18 October 2021.

Having reminded that, in accordance with the Condition 3.6 of the EP-565/2019, it is the ET's responsibility to ensure all submitted EM&A data shall be true, valid and correct, we have no further comments and herewith verify that the Report has fulfilled the EP Condition 3.4 as having complied with the requirements set out in the EM&A Manual.

Please contact the undersigned or our Mr. Y.H. HUI should you have any questions on the matter.

Yours sincerely,

For and on behalf of
Ramboll Hong Kong Limited



WONG Fu Nam
Independent Environmental Checker

c.c.

DSD	Mr LAM Yu Wang
Fugro	Mr YU Lap Bong

Document Control




Document Information

Project Title	Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1
Document Title	Monthly EM&A Report (September 2021)
Fugro Project No.	0120/20
Fugro Document No.	0120/20/ED/0398
Issue Number	02

Client Information

Client	Drainage Services Department
Client Address	45/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong 45/F, Revenue Tower, 5 Gloucester Road, Wan Chai, Hong Kong
Client Contact	Mr. LAM Yu Wang

Environmental Team

Initials	Name	Role	Signature
LB	Alvin L.B. Yu	Environmental Team Leader	
CY	Cyrus C.Y. Lai	Senior Environmental Consultant	
KH	Toby K.H. Wan	Assistant Environmental Consultant	

EXECUTIVE SUMMARY

- i. This Monthly Environmental Monitoring and Audit (EM&A) Report is prepared for Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1". Drainage Services Department (DSD) has appointed Fugro Technical Services Limited (FTS) to undertake the Environmental Team services for the project and implement the EM&A works.
- ii. This is the 6th Monthly EM&A Report for the Contract which summaries findings of the EM&A programme during the reporting period from 1 September 2021 to 30 September 2021. As informed by the Contractor, major activities in the reporting month were:
 - Site formation works at PST no. 7 & 8;
 - Removal of existing pipes at PST no. 7 & 8;
 - Driven H-pile at IW stage 1 by 4 rigs;
 - Demolition of Workshop and Detritor 3C by crusher and breaker;
 - Trial pit for Zone 2A & 3 diversion; and
 - Removal of sludge at FST no. 7 & 8.

Breaches of Action and Limit Levels

- iii. No Action and Limit Level exceedance was recorded for air quality monitoring and construction noise monitoring in the reporting month.
- iv. No Action and Limit Level exceedance was recorded for water quality monitoring in the reporting month.
- v. No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roost. One active ardeid night roost site (ANR1) was observed within the Survey Area during the September 2021 monitoring period, while the other night roost site (ANR2) was not currently used by the ardeids.
- vi. One exceedance in Action Level was recorded for the ecological monitoring of birds in the reporting month. This was the significant decline in species abundance of all avifauna species (point count method). However, the exceedance was not project-related.

Land Contamination

- vii. Regular site inspection was carried out to ensure the recommended mitigation measures are properly implemented.

Complaint Log

- viii. No complaints were received in the reporting period.

Notifications of any Summons and Successful Prosecutions

- ix. No notifications of summons and prosecutions were received in the reporting period.

Reporting Change

- x. There were no reporting changes during the reporting month.

Future Key Issues

- xi. The main works will be anticipated in the next three months are as follow:
- Demolition of FST no. 5-8 Changing Room & Waste Storage Area;
 - Demolition of carpark;
 - Sheet pile installation at IW & PST;
 - Driven H-pile at IW & PST;
 - Zone 2A, 2B & 3 diversion work; and
 - Enviro. GI at workshop & Air Flootation Thickener.

Contents

1. INTRODUCTION	7
1.1 Background	7
1.2 Project Organization	8
1.3 Construction Programme and Activities	8
1.4 Works undertaken during the month	8
1.5 Status of Environmental Licences, Notification and Permits	9
2. AIR QUALITY	10
2.1 Monitoring Requirement	10
2.2 Monitoring Equipment	10
2.3 Monitoring Methodology for Direct Reading Dust Meter	10
2.4 Maintenance and Calibration for Direct Reading Dust Meter	11
2.5 Monitoring Locations	11
2.6 Monitoring Results	11
2.7 Comparison of 1-hr TSP Monitoring Results with EIA Predictions	12
3. NOISE	13
3.1 Monitoring Requirement	13
3.2 Monitoring Equipment	13
3.3 Monitoring Parameters and Frequency	13
3.4 Monitoring Methodology	14
3.5 Maintenance and Calibration	14
3.6 Monitoring Locations	15
3.7 Monitoring Results	15
3.8 Comparison of Noise Monitoring data with EIA Predictions	16
4. WATER QUALITY	17
4.1 Monitoring Requirement	17
4.2 Monitoring Equipment	17
4.3 Equipment Calibration	18
4.4 Monitoring Parameters	18
4.5 Monitoring Operation	18
4.6 Laboratory Measurement / Analysis	19
4.7 Monitoring Locations	19
4.8 Monitoring Results	20
5. ECOLOGY MONITORING	21
5.1 Ardeid Night Roost Monitoring	21
5.2 Ecological Monitoring of Birds	25
6. LANDSCAPE AND VISUAL	35

6.1	Audit Requirements	35
6.2	Results and Observations	35
7.	Land Contamination	36
7.1	Contamination Assessment Report	36
8.	SITE INSPECTION AND AUDIT	37
8.1	Site Inspection	37
8.2	Advice on the Solid and Liquid Waste Management Status	37
9.	ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE	38
9.1	Environmental Exceedance	38
9.2	Complaints, Notification of Summons and Prosecution	38
10.	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE	39
10.1	Implementation Status	39
11.	FUTURE KEY ISSUES	40
11.1	Construction Programme for the Next Three Month	40
11.2	Key Issues for the Coming Month	40
11.3	Monitoring Schedules for the Next Three Month	40
12.	CONCLUSION AND RECOMMENDATION	41
12.1	Conclusions	41
12.2	Comment and Recommendations	42

Tables

[Table 1.1 Contact Information of Key Personnel](#)

[Table 1.2 Environmental Licenses, Notification and Permits Summary](#)

[Table 2.1 Air Quality Monitoring Equipment](#)

[Table 2.2 Air Quality Monitoring Location](#)

[Table 2.3 Summary of Air Quality Monitoring Results](#)

[Table 2.4 Comparison of 1-hr TSP data with EIA predictions](#)

[Table 3.1 Construction Noise Monitoring Equipment](#)

[Table 3.2 Monitoring Parameters and Frequencies of Noise Monitoring](#)

[Table 3.3 Construction Noise Monitoring Location](#)

[Table 3.4 Summary of Construction Noise Monitoring Results](#)

[Table 3.5 Comparison of Noise monitoring data with EIA predictions](#)

[Table 4.1 Water Quality Monitoring and Sampling Equipment](#)

[Table 4.2 Monitoring Parameters and Frequency](#)

[Table 4.3 Coordinates of Water Quality Monitoring Locations](#)

[Table 4.4 Summary of Water Quality Exceedance](#)

[Table 5.1 Noise Monitoring Parameters \(For Active Ardeid Night Roost Survey\)](#)

[Table 5.2 Active Ardeid Night Roost Survey Findings](#)

[Table 5.3 Noise Monitoring Results \(For Active Ardeid Night Roost Survey\)](#)

[Table 5.4 Noise Monitoring Parameters](#)

[Table 5.5 Abundance of all Avifauna Species](#)

[Table 5.6 Abundance of Species of Conservation Importance](#)

[Table 5.7 Shannon Diversity Index Value of all Avifauna Species](#)

[Table 5.8 Shannon Diversity Index Value of Species with Conservation Importance](#)

[Table 5.9 Wetland habitat utilization of all avifauna species](#)

[Table 5.10 Wetland habitat utilization of avifauna species of conservation importance](#)

[Table 5.11 Wetland habitat utilization of overwintering avifauna species](#)

[Table 5.12 Noise Monitoring Results \(For Ecological Monitoring of Birds\)](#)

[Table 7.1 – Waste Generated by the Construction and Disposal Ground](#)

[Table 10.1 – Summary of EP Submissions Status](#)

Figures

Figure 1 Location of Proposed Yuen Long Effluent Polishing Plant

Figure 2 Air Quality Monitoring Locations

Figure 3 Noise Monitoring Locations

Figure 4 Water Quality Monitoring Locations

Figure 5 Ecology Monitoring Locations

Appendices

Appendix A Construction Programme

Appendix B Project Organization Chart

Appendix C Action and Limit Levels

Appendix D Calibration Certificate of Monitoring Equipment

Appendix E Environmental Monitoring Schedule

Appendix F Monitoring Results

Appendix G Wind Data

Appendix H Event and Action Plan

Appendix I Waste Flow Table

Appendix J Implementation Status of Environment Mitigation Measures

Appendix K Weather and Meteorological Conditions

Appendix L Cumulative statistics on Environmental Complaints, Notifications of Summons and Successful Prosecutions

Appendix M Summary of the ET Leader's Site Environmental Audit in the Reporting Month

Appendix N Outstanding Issues and Deficiencies

Appendix O Active Night Roost Monitoring Area and Vantage Points; and Noise Monitoring Stations

Appendix P Ecological Bird Monitoring Area with Locations of Point Count Sites and Transect Route

Appendix Q Notification of Exceedance

1. INTRODUCTION

1.1 Background

- 1.1.1 The existing Yuen Long Sewage Treatment Works (YLSTW) is a secondary sewage treatment works, located at Yuen Long Industrial Estate serves Yuen Long Town, Yuen Long Industrial Estate and Kam Tin areas with a design capacity of 70,000 m³ per day. Based on the latest planning data, the volume of sewage generation from the YLSTW catchment is estimated to increase to 150,000 m³ per day after 20 years. In addition, since YLSTW has been operating for over 30 years and most of its facilities are of out-dated design and reaching the end of their design life, the environmental facilities of the plant will also be upgraded and hence improving the adjacent environment through upgrading the YLSTW to Yuen Long Effluent Polishing Plant (YLEPP). The Location of Proposed Yuen Long Effluent Polishing Plant is given in **Figure 1**.
- 1.1.2 YLSTW will be reconstructed in two stages to increase its capacity to 150,000 m³ per day. The proposed works, as Stage 1 of the project, will firstly increase the treatment capacity to 100,000 m³ per day. In the course of Stage 1 construction, about half of the existing facilities of YLSTW would be demolished, while the other half would be kept in operation to maintain the sewage treatment service for Yuen Long area.
- 1.1.3 The Project is a designated project under Schedule 2 of the Environmental Impact Assessment Ordinance (EIAO) (Cap. 499) for which Environmental Impact Assessment (EIA) report and Environmental Monitoring and Audit (EM&A) Manual was approved by EPD (Register No.: AEIAR-220/2019) on 25 April 2019. The Environmental Permit (EP) (EP No. EP-565/2019) was issued by EPD on 26 April 2019.
- 1.1.4 Fugro Technical Services Limited (FTS) has been appointed as the Environmental Team (ET) by Drainage Services Department (DSD) to undertake the Environmental Team services for the Project and implement the EM&A works under the Contract No. DC/2019/10 Yuen Long Effluent Polishing Plant -Main Works for Stage 1 (hereinafter referred as "the Contract").
- 1.1.5 This is the 6th Monthly EM&A report to document the findings of site inspection activities and EM&A programme for this project from 1 September 2021 to 30 September 2021 (reporting period) and is submitted to fulfil Condition 3.4 of the EP and Section 12.4.1 of the EM&A Manual. According to Condition 4 of the EP, electronic reporting is provided on the internet website to facilitate public inspection of the report.

1.2 Project Organization

1.2.1 The Project Organization structure is shown in **Appendix B**. The key personnel contact names and numbers are summarized in **Table 1.1**.

Table 1.1 – Contact Information of Key Personnel

Party	Position	Name	Telephone
Project Proponent (Drainage Services Department)	Engineer	Mr. Lam Yu Wang	2594 7473
Engineer's Representative (AECOM Asia Co. Ltd.)	Chief Resident Engineer	Mr. Simon Yeung	9075 7172
	Senior Resident Engineer	Mr. Patrick Leung	6124 8838
Independent Environmental Checker (Ramboll Hong Kong Limited)	Independent Environmental Checker (IEC)	Mr. F.N. Wong	3465 2805
Contractor (Paul Y. - CREC Joint Venture)	Environmental Officer	Ms. Iris Ho	5490 5271
Environmental Team (Fugro Technical Services Limited)	Environmental Team Leader (ETL)	Mr. Alvin Yu	3565 4373

1.3 Construction Programme and Activities

1.3.1 The site layout plan of the project is shown in **Figure 1**.

1.3.2 The construction programme of this project is shown in **Appendix A**.

1.4 Works undertaken during the month

1.4.1 The main construction works carried out in the reporting period were as follow:

- Site formation works at PST no. 7 & 8;
- Removal of existing pipes at PST no. 7 & 8;
- Driven H-pile at IW stage 1 by 4 rigs;
- Demolition of Workshop and Detritor 3C by crusher and breaker;
- Trial pit for Zone 2A & 3 diversion; and
- Removal of sludge at FST no. 7 & 8.

1.4.2 The environmental protection and mitigation measures corresponding to the main construction works implemented in the reporting period can be referred to **Appendix J**.

1.5 Status of Environmental Licences, Notification and Permits

1.5.1 A summary of the relevant permits, licenses and/or notifications on environmental protection for this project is presented in **Table 1.2**.

Table 1.2 – Environmental Licenses, Notification and Permits Summary

Permit/ Notification/ License	Reference No	Valid From	Valid Till
Environmental Permit	EP-565/2019	26-Apr-2019	NA
Notification of Works under APCO	461616	6-Nov-2020	NA
Construction Waste Disposal Billing Account	7038933	20-Nov-2020	NA
Registration as Chemical Waste Producer under WDO	WPN5213-528-P2796-03	4-Feb-2021	NA
Construction Noise Permit	GW-RN0218-21	18-Apr-2021	17-Oct-2021
Construction Noise Permit	GW-RN0529-21	1-Aug-2021	31-Oct-2021
Construction Noise Permit (Percussive Pilling)	PP-RN0051-21	1-Sep-2021	30-Oct-2021
Construction Noise Permit	GW-RN0720-21	18-Oct-2021	17-Apr-2022
Admission Ticket for Disposal of Special Waste at Landfill	Admission Ticket No. 16225	3-May-2021	2-Nov-2021 (Superseded by Admission Ticket No. 16485)
Admission Ticket for Disposal of Special Waste at Landfill	Admission Ticket No. 16331	25-Jun-2021	31-Oct-2021 (Superseded by Admission Ticket No. 16485)
Admission Ticket for Disposal of Special Waste at Landfill	Admission Ticket No. 16485	18-Sep-2021	15-Oct-2021
Water Pollution Control Ordinance (CAP. 358) Licence pursuant to Section 20	WT00038102-2021	4-Aug-2021	31-Aug-2026
Marine Dumping Permit	Ref. Number: 468850, 468851 and 468852	Under Application	NA

2. AIR QUALITY

2.1 Monitoring Requirement

2.1.1 In accordance with the EM&A Manual, 1-hour Total Suspended Particulates (TSP) levels should be measured at the designated air quality monitoring stations to ensure that any deteriorating air quality could be readily detected and timely action shall be undertaken to rectify such situation. Impact 1-hour TSP monitoring was conducted for at least three times every 6 days when the highest dust impact occurs.

2.2 Monitoring Equipment

2.2.1 A portable direct reading dust meter was used to carry out the 1-hour TSP monitoring at the designated monitoring stations.

2.2.2 Wind data monitoring equipment is provided at the conspicuous locations for logging wind speed and wind direction near to the dust monitoring locations. The equipment installation location is agreed with the ER and the IEC.

2.2.3 The model of the air quality monitoring equipment used is summarized in **Table 2.1**.

Table 2.1 – Air Quality Monitoring Equipment

Item	Location	Brand	Model	Equipment	Serial No.
1	AM1	Sibata	Model LD-5R	SIBATA LD-5R Digital Dust Indicator	761105
2	AM2		Model LD-5R		882149
3		Global Water	GL500-7-2	Wind Station	2012000974

2.3 Monitoring Methodology for Direct Reading Dust Meter

2.3.1 SIBATA LD-5R Digital Dust Indicator complete with appropriate sampling inlets are employed for 1-hour TSP measurement.

Measuring Procedures

- a) Pulling up the air sampling inlet cover
- b) Changing the Mode 0 to BG
- c) Pressing Start/Stop switch
- d) Turning the knob to SENSI.ADJ and press it
- e) Pressing Start/Stop switch again
- f) Returning the knob to the position MEASURE slowly
- g) Pressing the timer set switch to set measuring time
- h) Removing the cap and start the measurement

Equipment Calibration

1-hour dust meter should be calibrated at 1 year intervals. The calibration certificates are presented in **Appendix D**.

2.4 Maintenance and Calibration for Direct Reading Dust Meter

2.4.1 ET shall submit sufficient information to the IEC to prove that the instrument is capable of achieving comparable results to the HVS. The instrument should also be calibrated regularly, and the 1-hour sampling shall be determined periodically by the HVS to check the validity and accuracy of the results measured by direct reading method. The calibration certificate for the direct reading dust meter is provided in **Appendix D**.

2.5 Monitoring Locations

2.5.1 In accordance with the EM&A Manual, two air quality monitoring locations, namely AM1, AM2 are covered under Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1".

2.5.2 The most updated locations are summarized in **Table 2.2** and the locations of the air monitoring stations shown in **Figure 2**.

Table 2.2 – Air Quality Monitoring Location

Monitoring Station	Location
AM1	Topfine Machinery (China) Co. Ltd
AM2	Squatter house at the west of YLSTW

2.6 Monitoring Results

2.6.1 The schedule of air quality monitoring in reporting month is provided in **Appendix E**.

2.6.2 No Action / Limit Level exceedance was recorded for 1-hr TSP at AM1 and AM2.

2.6.3 No effect that arose from the other special phenomena and work progress of the concerned site was noted during the current monitoring month.

2.6.4 The weather conditions during the monitoring are provided in **Appendix K**.

2.6.5 The monitoring data of 1-hr TSP are summarized in **Table 2.3**. Detailed monitoring data are presented in **Appendix F**.

Table 2.3 – Summary of Air Quality Monitoring Results

Monitoring Station	Average ($\mu\text{g}/\text{m}^3$)	Range ($\mu\text{g}/\text{m}^3$)	Action Level ($\mu\text{g}/\text{m}^3$)	Limit Level ($\mu\text{g}/\text{m}^3$)
1-hour TSP				
AM1	42	24-59	291	500
AM2	48	21-63	296	

2.6.6 The Action and Limit Levels for air quality monitoring have been set and are presented in **Appendix C**.

2.6.7 The Event and Action Plan for air quality is given in **Appendix H**.

2.6.8 The wind data obtained from the on-site wind station during the reporting period is provided in **Appendix G**.

2.7 Comparison of 1-hr TSP Monitoring Results with EIA Predictions

2.7.1 The monitoring data of 1-hr TSP was compared with the EIA predictions as summarized in **Table 2.4**.

Table 2.4 – Comparison of 1-hr TSP data with EIA predictions

Monitoring Station	EIA ID	Predicted Maximum Hourly Average TSP Concentration ($\mu\text{g}/\text{m}^3$)	Maximum 1-hr TSP Monitoring Results in September 2021 ($\mu\text{g}/\text{m}^3$)
1-hour TSP			
AM1	ASR09	205-451	59
AM2	ASR11		63

Notes:

Predicted TSP Concentration extracted from Table 3.20 of EIA Report, AEIAR-220/2019

2.7.2 The 1-hr TSP monitoring results at AM1 and AM2 were below the Predicted Maximum Hourly Average TSP Concentration in the approved Environmental Impact Assessment (EIA) Report.

3. NOISE

3.1 Monitoring Requirement

3.1.1 In accordance with the EM&A Manual, Leq (30min) monitoring is conducted at least once a week when there are Project-related construction activities being undertaken within a radius of 300 m from the monitoring stations. The monitoring is conducted during the construction phase between 0700 and 1900 on normal weekdays at the designated monitoring locations.

3.2 Monitoring Equipment

3.2.1 As referred to the requirements of the Technical Memorandum (TM) issued under the NCO, the sound level meters in compliance with the International Electro technical Commission Publications 651: 1979 (Type 1) and 804: 1985 (Type 1) specifications should be used for carrying out the noise monitoring. Immediately prior to and following each noise measurement, the accuracy of the sound level meter should be checked using an acoustic calibrator generating a known sound pressure level at a known frequency. The measurements may be accepted as valid only if the difference between calibration levels obtained before and after the noise measurement is less than 1.0 dB (94 dB \pm 0.1 dB).

3.2.2 The model of the noise monitoring equipment used is summarized in **Table 3.1**.

Table 3.1 – Construction Noise Monitoring Equipment

Item	Brand	Model	Equipment	Serial No.
1	Casella	CEL-63X Series	Casella 63x Digital Sound Level Meter	0873599
2	Casella	CEL-63X Series	Casella 63x Digital Sound Level Meter	1488304
3	Casella	CEL-120/1	Casella 120 Acoustic Calibrator	4358251
4	Casella	CEL-120/1	Casella 120 Acoustic Calibrator	2383707
5	SENSOR	AR816	Anemometer	2136513

3.3 Monitoring Parameters and Frequency

3.3.1 The parameters and frequencies of impact noise monitoring is summarized in **Table 3.2**.

Table 3.2 – Monitoring Parameters and Frequencies of Noise Monitoring

Parameter	Frequency
L _{Aeq} (30 min) (L ₁₀ and L ₉₀ will be recorded for reference)	At each station at 0700-1900 hours on normal weekdays at a frequency of once a week when construction activities are underway

3.4 Monitoring Methodology

3.4.1 Noise measurement should be conducted as the following procedures:

- The monitoring station will set at a point 1m from the exterior of the sensitive receivers building façade and set at a position 1.2m above the ground. (In case façade measurement is not feasible on-site, a free field correction of +3dB(A) will be applied.)
- The battery condition was checked to ensure good functioning of the meter.
- Parameters such as frequency weighting, the time weighting and the measurement time will set as follows:
 - frequency weighting : A
 - time weighting : Fast
 - measurement time: 30 minutes
- Prior to and after noise measurement, the meter shall be calibrated using the calibrator for 94.0 dB at 1000 Hz. If the difference in the calibration level before and after measurement is more than 1.0 dB, the measurement will considered invalid and repeat of noise measurement is required after re-calibration or repair of the equipment.
- Noise measurement should be paused during periods of high intrusive noise if possible and observation shall be recorded when intrusive noise is not avoided.
- Noise measurements shall not be made in fog, rain, wind with a steady speed exceeding 5 m/s or wind with gusts exceeding 10 m/s. The wind speed shall be checked with a portable wind speed meter capable of measuring the wind speed in m/s. Calibration certificate of the anemometer is provided in **Appendix D**.

3.5 Maintenance and Calibration

3.5.1 Maintenance and calibration procedures should also be carried out, including:

- The microphone head of the sound level meter and calibrator should be cleaned with a soft cloth at quarterly intervals.
- The sound level meter and calibrator should be calibrated annually by a HOKLAS laboratory.
- Relevant calibration certificates are provided in **Appendix D**.

3.6 Monitoring Locations

- 3.6.1 In accordance with the EM&A Manual, three noise monitoring locations, namely CM1, CM2 and CM3 are covered under Contract No. SPW 07/2020 "Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1".
- 3.6.2 The most updated locations are summarized in **Table 3.3** and the locations of the noise monitoring stations shown in **Figure 3**.

Table 3.3 – Construction Noise Monitoring Location

Monitoring Station ID	Location	Measurements
CM1	Squatter house at the north of YLSTW	Free Field
CM2	Squatter house at the west of YLSTW	Free Field
CM3	Squatter house at the east of YLSTW	Free Field

Note: Correction of +3 dB(A) shall be made to the free field measurements.

3.7 Monitoring Results

- 3.7.1 The schedule of noise monitoring in reporting month is provided in **Appendix E**.
- 3.7.2 No Action / Limit Level exceedance of location CM1, CM2 and CM3 was recorded for construction noise in the reporting month.
- 3.7.3 During the monitoring month, at CM2, road traffic from the squatter house at the west of Yuen Long STW was observed, at CM3, road traffic from the Nam Sang Wai Road was observed. No effect that arose from the other special phenomena and work progress of the concerned site for CM1 was noted during the current monitoring month.
- 3.7.4 No raining and wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation. The weather conditions during the monitoring month are provided in **Appendix K**.
- 3.7.5 The noise monitoring data are summarized in **Table 3.4**. Detailed monitoring data are presented in **Appendix F**.

Table 3.4 – Summary of Construction Noise Monitoring Results

Time Period	Noise Monitoring Stations	L_{eq} (30min) dB(A) (Range)	Action Level	Limit Level dB(A)
0700-1900 hrs on normal weekdays	CM1	53-55	When one documented complaint is received	75
	CM2	59-64		75
	CM3	59-70		75

Remark:

CM1, CM2 and CM3: Free-field measurement (+3 dB(A) correction has been applied).

- 3.7.6 The Action and Limit Levels for noise impact monitoring have been set and are presented in **Appendix C**.
- 3.7.7 The Event and Action Plan for noise is given in **Appendix H**.

3.8 Comparison of Noise Monitoring data with EIA Predictions

3.8.1 The noise monitoring data was compared with the EIA predictions as summarized in **Table 3.5**.

Table 3.5 – Comparison of Noise monitoring data with EIA predictions

Monitoring Station	EIA ID	Maximum Predicted Mitigated Construction Noise Level L_{eq} (30min) dB(A)	Maximum Construction Noise Level in September 2021 L_{eq} (30min) dB(A)
CM1	NSR1	72	55
CM2	NSR2	74	64
CM3	NSR3	75	70

Notes:

Predicted TSP Concentration extracted from Table 4.9 of EIA Report, AEIAR-220/2019

3.8.2 The construction noise monitoring results at CM1, CM2 and CM3 were below the Maximum Predicted mitigated Construction Noise Level in the approved Environmental Impact Assessment (EIA) Report (Register No.: AEIAR-220/2019).

4. WATER QUALITY

4.1 Monitoring Requirement

4.1.1 In accordance with the EM&A Manual, impact monitoring is conducted for three days per week at mid-flood and mid-ebb with sampling and measurement at the designated monitoring stations.

4.2 Monitoring Equipment

4.2.1 Equipment used for in-situ measurement and water sampling during impact water quality monitoring is summarised in **Table 4.1**. The equipment is in compliance with the requirements set out in the EM&A Manual. All in-situ monitoring instruments were calibrated by a HOKLAS-accredited laboratory. Calibration of temperature, DO, salinity, pH and turbidity is conducted in three month interval. Calibration certificates for the water quality monitoring equipment are attached in **Appendix D**.

Table 4.1 – Water Quality Monitoring and Sampling Equipment

Parameter	Equipment	Model	Range	Equipment Accuracy	Serial No.
Temperature, Dissolved Oxygen, Salinity, pH, Turbidity	YSI Water Quality Multipara meter Sonde	Xylem EXO 3	Temp: -5 to 50°C DO: 0-50mg/L DO%: 0-500% Sal: 0 to 70ppt pH: 0 to 14 pH units Turb: 0- 4000NTU	Temp: $\pm 0.2^{\circ}\text{C}$ DO: $\pm 0.1\text{mg/L}$ or 1% for 0-20mg/L; $\pm 5\%$ for 20-50mg/L Sal: $\pm 2\%$ of the reading or 0.2 ppt (whichever greater) pH: ± 0.2 units Turb: $\pm 3\%$ or 0.3NTU (FNU) (whichever greater)	19A105807
					19A105808
					19E100633
					19E100634
Current Velocity and Direction	Current Meter	Valeport Model 106	Speed: 0.03 to 5 m/s Direction: 0 to 360	Speed: $\pm 1.5\%$ of reading above 0.15m/s, ± 0.004 m/s below 0.15m/s Direction: $\pm 2.5^{\circ}$	67738
		River Surveyor M9	Water Depth: 0- 80m	Water Depth: 1% Current speed: $\pm 0.25\%$ of measured velocity or $\pm 0.2\text{cm/s}$ Current direction: $\pm 2^{\circ}$ degree magnetic	5906
Water Sampling	Water Sampler	Acrylic Beta Water Bottle Kit,	NA	NA	NA

Parameter	Equipment	Model	Range	Equipment Accuracy	Serial No.
		Horizontal, 3.2L / 4.2L			
Positioning	DGPS	Simrad MX521B Smart Antenna with Simrad MX610 CDU	NA	GPS: ±1m	NA
Water Depth	Echo Sounder	Garmin ECHO 101	Maximum depth: 457.2 m	0.1 m	NA

4.3 Equipment Calibration

- 4.3.1 All in-situ monitoring instruments shall be checked, calibrated and certified by a laboratory accredited under HOKLAS before use and subsequently re-calibrated at three monthly intervals throughout all stages of the water quality monitoring programme. Responses of sensors and electrodes shall be checked with certified standard solutions before each use. Wet bulb calibration for a DO meter shall be carried out before measurement at each monitoring location.
- 4.3.2 Sufficient stocks of spare parts shall be maintained for replacements when necessary. Backup monitoring equipment shall also be made available so that monitoring is uninterrupted even when some equipment is under maintenance or calibration etc.

4.4 Monitoring Parameters

The monitoring parameters and frequency for both in-situ measurement and laboratory analysis are summarised in **Table 4.2**.

Table 4.2 – Monitoring Parameters and Frequency

Parameters	Monitoring Frequency
<u>In-situ Measurement</u> Turbidity (in NTU), pH, DO (in mg/L and % of saturation), Temperature (in °C), Salinity (in ppt)	3 days per week, at mid-flood and mid-ebb tides (The interval between two sets of monitoring shall not be less than 36 hours.)
<u>Laboratory Analysis</u> Suspended Solids	

4.5 Monitoring Operation

- 4.5.1 The position of water monitoring station will be located by the Differential Global Positioning System (DGPS) or equivalent. The water depth of water monitoring station will be determined by the echo sounder affixed to the bottom of the monitoring vessel or a portable echo sounder depth detector.
- 4.5.2 Once the location and water depth are confirmed, water samples shall be collected at 3 depths (1m below the surface, mid-depth, and 1m above the seabed) of the water column at each location, except where water depth is less than 6m, the mid-depth will be omitted and if the

water depth is less than 3m only the mid-depth station will be monitored. Duplicate marine samples will be collected in each sampling event. The water samples are decanted from the water sampler into the water sample bottles. The bottles are labelled, tightly sealed, placed into a cool-box and packed with ice ready for delivery to the laboratory.

- 4.5.3 Two consecutive measurements of water quality data, including pH, salinity, dissolved oxygen and turbidity will be recorded according to the monitoring locations. Separate deployment of the monitoring instruments and water samplers will be conducted for the consecutive measurements or samplings. The monitoring location / position, time, water depth, sampling depth, tidal stages, weather conditions, sea condition and any special phenomena or work underway nearby shall also be recorded. If the difference in value between the first and second measurement of DO or turbidity parameters is more than 25% of the value of the first reading, the reading shall be discarded and further readings should be taken.

4.6 Laboratory Measurement / Analysis

Background

- 4.6.1 Fugro Technical Services Limited (HOKLAS Reg: No.015) has been appointed to conduct the laboratory measurement or analysis of water sample in this project.

Quality Assurance / Quality Control

- 4.6.2 The laboratory incorporates a variety of QA/QC monitoring programme into their testing system. Where applicable or available, the quality of the analysis will be monitored by conducting the following QC analysis:

For each batch of 20 samples:

- A minimal of 1 laboratory method blank will be analyzed;
- A minimal of 1 sample duplicate will be analyzed;
- A minimal of 1 sample matrix spike will be analyzed.

4.7 Monitoring Locations

- 4.7.1 In accordance with the EM&A Manual, water quality monitoring should be carried out at 3 designated monitoring locations.

- 4.7.2 The coordinates of the monitoring location stated in the EM&A Manual is summarised in **Table 4.3** and the locations of the water quality monitoring stations shown in **Figure 4**.

Table 4.3 – Coordinates of Water Quality Monitoring Locations

Sampling Location		Easting	Northing
M1	Serve as the control station at upstream location of construction site (Flood Tide) / Serve as the impact station at downstream location of construction site (Ebb Tide)	821 086	836 656
M2	Serve as the impact station at downstream location of construction site (Flood Tide)/ Serve as the control station at upstream location of construction site (Ebb Tide)	820 996	836 246

Sampling Location		Easting	Northing
M3	Serve as the impact station at downstream location of construction site (Flood Tide) / Serve as the control station at upstream location of construction site (Ebb Tide)	820 645	836 335

4.8 Monitoring Results

- 4.8.1 The schedule of water quality monitoring in reporting month is provided in **Appendix E**.
- 4.8.2 Impact water quality monitoring was conducted at all designated monitoring stations in the reporting month. Impact water quality monitoring results and graphical presentations are provided in **Appendix F**.
- 4.8.3 The weather conditions during the monitoring are provided in **Appendix K**.
- 4.8.4 Number of exceedance recorded in the reporting month at each impact stations is summarized in **Table 4.4**.

Table 4.4 – Summary of Water Quality Exceedance

Sampling Location	Exceedance Level	DO		Turbidity		Suspended Solids		Total	
		Flood	Ebb	Flood	Ebb	Flood	Ebb	Flood	Ebb
M1	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M2	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
M3	Action	0	0	0	0	0	0	0	0
	Limit	0	0	0	0	0	0	0	0
Total	Action	0	0	0	0	0	0	0	
	Limit	0	0	0	0	0	0	0	

- 4.8.5 During the reporting period, no Action and Limit Level exceedance was recorded for water quality monitoring.
- 4.8.6 The Event and Action Plan for water quality is given in **Appendix H**.

5. ECOLOGY MONITORING

5.1 Ardeid Night Roost Monitoring

5.1.1 Monitoring Requirement

With reference to the Pre-construction Ardeid Night Roost survey (January 2021) findings that identified two active ardeid night roosts within 100 m from the Project boundary (one approximately 40 m east of the Project boundary and the other one approximately 45 m northeast of the Project boundary), consequent monthly monitoring of these active ardeid night roosts was done in accordance to the **EM&A Manual Sections 7.3.10 and 7.3.11**; and **EIA Report Section 8.12.1.3**.

The survey was conducted with the following objectives :

- Check the status and location of any active ardeid night roosts within 100 m from the Project boundary with reference to **EM&A Manual Section 7.3.10**;
- Monitor the effectiveness of proposed mitigation measures and detect any unpredicted indirect ecological impacts arising from the proposed Project as specified in **EIA Report Section 8.12.1.3**; and
- Recommend remedial actions, where appropriate, based on the impact monitoring results (**EIA Report Section 8.12.1.3**) for the implementation of the contractor as only necessary.

5.1.2 Monitoring Methodology

5.1.2.1 Monitoring Area

With reference from **Section 7.3.10 of the approved EM&A Manual**, the monitoring was conducted in areas within 100 m from the Project boundary. The monitoring area and vantage points for direct observation of any active night roosts are shown in **Appendix O**.

5.1.2.2 Monitoring Activity

5.1.2.2.1 Active Ardeid Night Roost

Current Survey focused on the two active night roosts within the Survey Area that were previously confirmed during the pre-construction Survey. These roosts include one that was approximately 40 m east of the Project boundary and another one around 45 m northeast of the mentioned boundary (**Section 3 of the approved Pre-construction Survey Report of Ardeid Night Roost**). Primary data collection with the use of 7x and 10x binoculars; and field guides including the Avifauna of Hong Kong (Carey et al., 2001) and The Birds of Hong Kong and South China (Viney et al., 2005), was from about one hour before sunset time until one hour after sunset with reference to **Section 7.3.10 of the approved EM&A Manual**. Sunset time was according to Hong Kong Observatory (HKO). The survey was conducted on 20 September 2021.

Species composition, abundance and locations of night roosts were recorded. Species composition, abundance and location of pre-roosting aggregations (PRA) were also noted. PRAs are gatherings of avian individuals prior to flying into a night roost (Moore and Switzer, 1998). The time of return of the ardeids to the pre-roost and the final night roost were also recorded. Direct observations were made from vantage points adjacent the Project site with clear and unobstructed view of any active roosting location (s) within the Survey Area. However, aside from the established vantage points for the focused mangrove strips along Shan Pui River, observations were also conducted throughout the whole 100 m study site to cover other areas aside from the mangrove strips.

Observations such any changes in site condition or disturbances detected or observed at the monitoring locations, including both construction and non-construction related activities, during the monitoring activity was recorded with reference to **Section 7.3.10 of the approved EM&A Manual**. Additionally, other observations such as bird droppings on the ground which may possibly indicate presence of night roosts were noted in addition to noting of the roosting substrate (i.e. substrate species and approximate height). Any breeding activity usage of the roosting locations within the Survey Area was also noted.

5.1.2.2.2 Noise Monitoring

Monitoring Locations, Frequency, Time and Parameters

The noise monitoring locations were established at 22°28'4.25"N, 114°1'41.32"E; and 22°28'10.43"N, 114°1'42.17"E for NMS1 and NMS2 stations, respectively. Monitoring frequency was only once a month in concurrence with the construction phase monthly monitoring of the active night roosts for correlation. Monitoring time for both stations started around 18:26, the earliest final night roost period recorded during the survey, and lasted for 30 minutes. **Table 5.1** presents the monitoring parameters.

Table 5.1 – Noise Monitoring Parameters (For Active Ardeid Night Roost Survey)

Parameter	Frequency and Period
LAeq (30 min) (L10 and L90 will be recorded for reference)	Monthly in concurrence with the construction phase monthly monitoring of the active night roosts

The Action and Limit Levels for Active Ardeid Night Roost Survey have been set and are presented in **Appendix C**.

However, exceedances to the limit level were endeavoured to be prevented by the full implementation of mitigation measures (**Section 4.2 of the approved Pre-construction Survey Report of Ardeid Night Roost and Sections 5.2.1-5.2.2 of this Report**) during the construction phase.

Event and Action Plan

In instances of exceedance/s in the action and/or limit levels, the different measures as specified in **Table 3.3 Event and Action Plan for Construction Noise** of the approved EM&A

Manual and likewise presented in **Appendix H** of this report shall be implemented as responses.

5.1.3 **Monitoring Results**

5.1.3.1 **Active Ardeid Night Roost**

The monitoring activity was conducted on 20 September 2021 and started around 17:22 (one hour before sunset) on a low tide condition. During the pre-roost period (PRP), the period when avian individuals (ind.) gather first before flying into a night roost, individuals of Little Egret *Egretta garzetta* (13 ind.) were observed in pre-roost aggregate (PRA) around 17:28 on the exposed mudflat east side (ANR1) of the Project boundary. No PRA was noted at the exposed mudflat northeast (ANR2) of the Project boundary during the period (**Table 5.2**). For the final night roost at around 18:26, Chinese Pond Heron (9 ind.) were observed at ANR1 while no night roost was observed at ANR2. No disturbances (construction related and/or otherwise) to the active night roost areas was observed during the period. Bird droppings were observed within the vicinity of the roosting area located east of the Project boundary.

Table 5.2 – Active Ardeid Night Roost Survey Findings

Date: 20 September 2021			Sunset Time: 18:22		
			Tidal Condition: Low Tide		
Pre-roost Period			Final roost Period		
Time of Return:	Little Egret <i>Egretta garzetta</i> (17:28)		Time of Return:	Chinese Pond Heron <i>Ardeola bacchus</i> (18:26)	
Parameters	Location		Parameters	Location	
	ANR1	ANR2		ANR1	ANR2
Pre-roost Aggregation (Y/N):	Y	N	Substrate Species:	<i>Sonneratia apetala</i> and <i>S. caseolaris</i>	<i>Sonneratia apetala</i> and <i>S. caseolaris</i>
Substrate Species:	<i>Sonneratia apetala</i> and <i>S. caseolaris</i>	<i>Sonneratia apetala</i> and <i>S. caseolaris</i>	Substrate Height (m):	Approx. 5 m.	Approx. 3-4 m.
Substrate Height (m):	Approx. 5 m.	Approx. 3-4 m.			
Ardeid Species Composition	Abundance (individuals)		Ardeid Species Composition	Abundance (individuals)	
	ANR1	ANR2		ANR1	ANR2
Little Egret <i>Egretta garzetta</i> *	13	-	Chinese Pond Heron <i>Ardeola bacchus</i>	9	-
Breeding Activity (Y/N):	ANR1	N			
	ANR2	N			

Notes:

Pre-roost Period: Period when avian individuals gather first before flying into a night roost

ANR1: Active ardeid night roost area east of the Project boundary

ANR2: Active ardeid night roost area northeast of the Project boundary

*: individuals aggregated on the exposed mudflat

-: not recorded

5.1.3.2 Noise Monitoring

Noise monitoring activities were conducted on 20 September 2021 in concurrence with the construction phase monthly monitoring of the pre-identified active night roosts. Noise monitoring started at 18:26 and lasted for 30 minutes, until 18:56.

Current survey results showed noise levels (L_{Aeq} (30 min.)) at both monitoring stations to be well below the action and limit levels as presented in **Table 5.3**.

Table 5.3 – Noise Monitoring Results

Frequency and Period	Location	Start Time	L_{Aeq} (30 min.)	Action Level	Limit Level
Monthly in concurrence with the construction phase monthly monitoring of the active night roosts	NMS1	18:26	51.6	65.5 dB(A) ¹	72.2 dB(A) ²
	NMS2	18:26	42.4		

Notes:

NMS1= Noise monitoring station 1 located east of the Project boundary

NMS2= Noise monitoring station 2 located northeast of the Project boundary

1= Behavioural response of some kind more likely to occur (Wright et al. 2010)

2= Flight with abandonment of the site becomes the most likely outcome of the disturbance (Wright et al. 2010)

5.1.4 Detection of Any Unpredicted Indirect Ecological Impacts Arising from the Project

No unpredicted indirect ecological impacts that arose from the project was noted during the current monitoring period.

5.1.5 Summary

5.1.5.1 Status and Location of Any Active Ardeid Night Roost

One active ardeid night roost site (ANR1) was observed within the Survey Area during the September 2021 monitoring period. This roost was located at the mangrove strip in the east portion of the Project boundary. This was used by individuals of Chinese Pond Heron. The other night roost site (ANR2) was not used during the period.

5.1.5.2 Noise Monitoring Results

Both noise levels at each of the monitoring stations were below the action and limit levels.

5.2 Ecological Monitoring of Birds

5.2.1 Monitoring Requirement

With reference to **Section 7.3.6** of the **EM&A Manual**, monthly ecological monitoring of birds, focusing on avifauna species of conservation interest, and overwintering waterbirds utilising wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within the monitoring area (500 m from the Project Boundary) in addition to monitoring on the utilization of wetland habitats by birds also within the same monitoring area as required by **Section 7.3.1** of the **EM&A Manual**.

5.2.2 Monitoring Methodology

5.2.2.1 Monitoring Area

The monitoring area include wetland habitats in Fung Lok Wai and Nam Sang Wai as well as along Shan Pui River and Kam Tin River within 500m from the Project boundary with reference to **Section 7.3.6** of the **EM&A Manual**. The location of point count sites and transect routes is shown in **Appendix P**.

5.2.2.2 Monitoring Activity

Avifauna survey on the different wetland habitats using the transect count and point count methods was conducted on 15 September 2021 (day time survey) which started around 07:30 while the night time survey was conducted on 20 September 2021 starting around 18:25. The survey overlooking the mudflats and mangroves in the Shan Pui River was concurrently conducted on the same date with the day time survey during the low tide (generally 1.5m or below) period at around 11:05. The methodology for the monitoring activity followed **Sections 8.3.3.6** and **8.3.3.7** of the **EIA Report (AEIAR-220/2019)** and as detailed below.

For the transect count and point count methods, the presence and relative abundance of avifauna species at various wetland habitats were recorded visually and aurally .

Avifauna species were detected either by direct sighting or by their call and identified to species level. Any notable behaviours such as feeding, roosting and breeding were also recorded. Bird species encountered outside the point count locations and walk transects were also recorded. A comprehensive list of species recorded from the Assessment Area was prepared, with wetland-dependence, conservation and/or protection status indicated. Ornithological nomenclature in this report follows Carey et al. (2001), Viney et al. (2005) and the most recent updated list from Hong Kong Bird Watching Society (HKBWS).

Noise levels were recorded with the methodology and equipment as mentioned in **Section 3.4 and Section 3.2**, respectively, of this EM&A report. The parameter as shown in was recorded at each of the point count locations.

Table 5.4 - Noise Monitoring Parameters

Parameter	Frequency and Location
L _{Aeq} (30 min) (L ₁₀ and L ₉₀ will be recorded for reference)	Monthly in concurrence with the monthly ecological bird monitoring at the different point count locations

In addition to recording of noise levels, any changes in site condition or disturbances detected or observed at the monitoring locations, including both construction and non-construction related activities with reference to **Section 7.3.7** of the **EM&A Manual** were also noted.

5.2.2.3 Data Analysis

For the bird communities, the monitoring results were compared to pre-construction baseline condition during the dry and wet seasons as summarized in the Baseline Bird Survey Report

with reference to **Section 7.3.8** of the **EM&A Manual**. However, to further account the seasonality, monitoring results of the current month was compared to the results of the corresponding month of the baseline data.

The data for point count method and transect walk method were presented separately to account for the difference in the survey effort of the two methods. For each method, abundance and species composition of the avifauna communities during the monitoring month were summarized.

To check the presence of variation in bird abundance between baseline and impact monitoring, t-test was applied ($\alpha = 0.05$). Moreover, to check the presence of variation in bird species diversity, the two-sided Hutcheson t-test was also used. The two-sided Hutcheson t-test was developed as a method to compare the diversity of two community samples using the Shannon diversity index (Hutcheson 1970). Shannon diversity index will be computed using the formula,

$$H' = - \sum_{i=1}^s p_i \ln p_i$$

where, H' = Shannon Diversity Index; P_i = proportion of the population of species; i ; number of species in sample; \ln = natural logarithm. Shannon diversity index is used as it accounts the proportion (relative abundance) of each species; thus, it gives a better description of diversity than a plain number of species (species richness).

The Action and Limit Levels for ecological monitoring of birds have been set and are presented in **Appendix C**.

Wetland habitat utilization during the construction phase monitoring shall only be compared seasonally, hence the comparison shall only be done after all the data (dry season and wet season) were collected with reference to **Appendix 8.5** of the approved **EIA Report**.

5.2.3 Monitoring Results

Results of the avifauna survey on the different habitats within the monitoring area using the transect count and point count methods as conducted last 15 September 2021 (day time survey) and 20 September 2021 (night time survey) are presented in **Sections 5.2.3.1** and **5.2.3.2**. Meanwhile, results for the surveys overlooking the mudflats and mangroves in the Shan Pui River, with monitoring activities conducted on similar date with the day time survey during the low tide (generally 1.5m or below) period which started around 11:05 had results presented in **Section 5.2.3.3**.

5.2.3.1 Abundance

5.2.3.1.1 All Avifauna Species

An overall total of 202 avifauna ind. was recorded in the monitoring area during the September 2021 monitoring period, of which 99 ind. were recorded from the point count method and 103 ind. from the transect walk method. Relative to the September 2016 baseline data, a significant current decrease in total abundance from point count method (t-value = 2.40; p-value = 0.02;

$\alpha = 0.05$) was noted while an insignificant decrease in transect walk method (t-value = -0.09; p-value = 0.93; $\alpha = 0.05$) was also observed. These findings are summarized in **Table 5.5**.

Table 5.5 – Abundance of all Avifauna Species

Abundance of all Avifauna Species				
Point Count Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
P1	FLW1	0	8	+
P2	FLW2	3	5	+
P3	FLW3	12	2	-
P4	FLW4	18	4	-
P5	FLW5	29	7	-
P6	FLW6	16	11	-
P7	FLW7	14	13	-
P9	SP/NSW3	71	14	-
P10	SP/NSW2	50	6	-
P11	NSW1	0	13	+
P12	SP/NSW1	9	16	+
Total		222	99	-
Mean		20.18	9	-
Transect Walk Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
Fung Lok Wai	FLW	109	57	-
Nam Sang Wai	NSW	2	26	+
YLIE-CW	YLIE-CW	8	20	+
Total		119	103	-
Mean		39.67	34.33	-

5.2.3.12 Avifauna Species of Conservation Importance

Of the 202 avifauna individuals recorded in the monitoring area during the September 2021 monitoring period, 106 ind. (point count method = 47 ind.; transect walk method = 59 ind.) were of conservation importance. With reference to September 2016 data, current results showed an insignificant decrease in total abundance of point count method (t-value = 1.27; p-value = 0.21; $\alpha = 0.05$) while an increase transect walk method was noted. These findings are summarized in **Table 5.6**.

Table 5.6 – Abundance of Species of Conservation Importance

Abundance of Species of Conservation Importance				
Point Count Method				

Abundance of Species of Conservation Importance				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
P1	FLW1	0	4	+
P2	FLW2	1	2	+
P3	FLW3	5	0	-
P4	FLW4	7	0	-
P5	FLW5	3	0	-
P6	FLW6	10	5	-
P7	FLW7	4	6	+
P9	SP/NSW3	64	12	-
P10	SP/NSW2	22	3	-
P11	NSW1	0	1	+
P12	SP/NSW1	3	14	+
Total		119	47	-
Mean		10.82	5.88	-
Transect Walk Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
Fung Lok Wai	FLW	36	24	-
Nam Sang Wai	NSW	1	17	+
YLIE-CW	YLIE-CW	8	18	+
Total		45	59	+
Mean		15	19.67	+

5.2.3.2 Diversity (Species Richness¹ and Shannon Diversity Index²)

5.2.3.2.1 All Avifauna Species

A total of 29 avifauna species (species richness) was recorded during the September 2021 monitoring period, of which, 25 spp. were recorded by the point count method while 21 spp. were noted by the transect walk method. Relative to the baseline data (point count method = 34 spp.; transect walk method = 27 spp.), decreases in total species richness were noted. In terms of Shannon diversity index (H'), insignificant decreases from baseline reference values were also observed both in point count method (t-value = 0.42; t-crit = 1.97; p-value = 0.67; α = 0.05), and transect walk method (t-value = 1.72; t-crit = 1.97; p-value = 0.09; α = 0.05). Details of these findings are summarized in **Table 5.7** and **Appendix F.8**.

¹ actual number of species

² use to account the proportion (in terms of relative abundance) of each species

Table 5.7 – Shannon Diversity Index Value of all Avifauna Species

Shannon Diversity Index Value of all Avifauna Species				
Point Count Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
P1	FLW1	**	1.32	+
P2	FLW2	1.10	1.61	+
P3	FLW3	1.14	0.69	-
P4	FLW4	2.11	1.04	-
P5	FLW5	1.48	1.28	-
P6	FLW6	1.91	2.15	+
P7	FLW7	1.83	1.50	-
P9	SP/NSW3	2.23	0.90	-
P10	SP/NSW2	1.98	1.01	-
P11	NSW1	**	1.82	+
P12	SP/NSW1	1.68	1.73	+
Overall H'		3.01	2.97	-
Species Richness		34	25	-
Transect Walk Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
Fung Lok Wai	FLW	2.62	2.37	-
Nam Sang Wai	NSW	0.69	1.98	+
YLIE-CW	YLIE-CW	1.49	1.68	+
Overall H'		2.95	2.77	-
Species Richness		27	21	-

Note:

** no species recorded

5.2.3.2.2 Avifauna Species of Conservation Importance

Of the 9 species of avifauna identified during the September 2021 monitoring period, seven species of conservation importance were identified from the point count method, while eight species from the transect walk method. Relative to the baseline values in September 2016, decreases in the number of species with conservation importance were both recorded from the point count method and transect walk method. In terms of H', no significant decline (t-value = 1.98; t-crit = 1.98; p-value = 0.05; $\alpha = 0.05$) was observed from the point count method, from H' = 2.04 in September 2016 to H' = 1.83 of the current period while an increase in the current H' was noted from the transect walk method with respect to the baseline value of H' = 1.79. Details of these findings are summarized in **Table 5.8** and **Appendix F.8**.

Table 5.8 – Shannon Diversity Index Value of Species with Conservation Importance

Shannon Diversity Index Value of Species with Conservation Importance				
Point Count Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
P1	FLW1	**	0.69	+
P2	FLW2	0	0.69	+
P3	FLW3	0	**	-
P4	FLW4	1.28	**	-
P5	FLW5	0.64	**	-
P6	FLW6	1.61	1.05	-
P7	FLW7	0.56	0.64	+
P9	SP/NSW3	1.92	0.45	-
P10	SP/NSW2	1.21	0.64	-
P11	NSW1	**	0	+
P12	SP/NSW1	1.10	1.55	+
Overall H'		2.04	1.83	-
Species Richness		12	7	-
Transect Walk Method				
EIA Report ID	EM&A Manual ID	Sept-16	Sept-21	Remarks
Fung Lok Wai	FLW	1.37	1.34	-
Nam Sang Wai	NSW	0	1.35	+
YLIE-CW	YLIE-CW	1.49	1.43	-
Overall H'		1.79	1.87	+
Species Richness		9	8	-

Note:

** no species recorded

5.2.3.3 Wetland Habitat Utilization

Avifauna communities were observed during the current monitoring period in the different wetland habitats, i.e. modified watercourse and ponds .

With reference to **Section 7.3.1** of the **EM&A Manual**, the utilization of the wetland habitats by birds within the monitoring area was recorded and monitored .

5.2.3.3.1 All Avifauna Species

During the current monitoring period, all of the wetland habitats were less utilized by avifauna communities as evident with the very low (VL) abundances in these areas. With regards to species richness, generally very low (VL) number of species was also noted in the different wetland habitats except in the Active Ponds adjacent to Project site in Fung Lok Wai and Active

Ponds North to Nullah 2 in Fung Lok Wai with low to moderate (L-M) species richness; and Upper course of Shan Pui River along YLIE with very low to low (VL-L) species richness (Table 5.9).

Table 5.9 – Wetland habitat utilization of all avifauna species

Wetland Habitats	Area Description	Abundance ¹	Species Richness ²
Modified Watercourse	Confluence of Shan Pui River and Kam Tin River	VL	VL
	Shan Pui River adjacent to Project site	VL	VL
	Upper course of Shan Pui River along YLIE	VL	VL-L
Ponds	Active Ponds adjacent to Project site in Fung Lok Wai	VL	L-M
	Active Ponds North to Nullah 2 in Fung Lok Wai	VL	L-M
	Inactive Ponds in Fung Lok Wai	VL	VL
	Active and Inactive Ponds in Nam Sang Wai	VL	VL
Mangrove	Mangrove within Assessment Area	-	-
Reedbed	Reedbed in Nam Sang Wai	-	-

Notes:

- Abundance of avifauna species of conservation importance amongst wetland habitats within the assessment area: VL = Very Low (~<50 individuals); L = Low (~100 individuals); M = Moderate (~300 individuals); H = High (~500 individuals), VH = Very High (>700 individuals)
- Species richness (total number of species) amongst wetland habitats within the assessment area: VL = Very Low (≤5 species); L = Low (~10 species); M = Moderate (~15 species); H = High (~20 species), VH = Very High (>25 species)

-: no recorded individuals

Source: approved EIA Report (AEIAR-220/2019)

5.2.3.3.2 Avifauna Species of Conservation Importance

All of the wetland habitats were noted with very low abundances (VL) of species with conservation importance during the current monitoring period which then indicated a generally very low utilization of these areas. In terms of species richness, majority of the wetland habitats were also utilized by very low number (VL) of species (Table 5.10).

Table 5.10 – Wetland habitat utilization of avifauna species of conservation importance

Wetland Habitats	Area Description	Abundance ¹	Species Richness ²
Modified Watercourse	Confluence of Shan Pui River and Kam Tin River	VL	VL
	Shan Pui River adjacent to Project site	VL	VL
	Upper course of Shan Pui River along YLIE	VL	VL-L

Ponds	Active Ponds adjacent to Project site in Fung Lok Wai	VL	VL
	Active Ponds North to Nullah 2 in Fung Lok Wai	VL	VL
	Inactive Ponds in Fung Lok Wai	VL	VL
	Active and Inactive Ponds in Nam Sang Wai	VL	VL
Mangrove	Mangrove within Assessment Area	-	-
Reedbed	Reedbed in Nam Sang Wai	-	-

Notes:

- Abundance of avifauna species of conservation importance amongst wetland habitats within the assessment area: VL = Very Low (~<50 individuals); L = Low (~100 individuals); M = Moderate (~300 individuals); H = High (~500 individuals), VH = Very High (>700 individuals)
 - Species richness (total number of species) of conservation important species amongst wetland habitats within the assessment area:
VL = Very Low (≤5 species); L = Low (~10 species); M = Moderate (~15 species); H = High (~20 species), VH = Very High (>25 species)
- : no recorded individuals
Source: approved EIA Report (AEIAR-220/2019)

5.2.3.3 Overwintering Avifauna Species

Two winter visitor species including the Pied Avocet *Recurvirostra avosetta* and Grey Heron *Ardea cinerea* were observed during this monitoring period. Very low (VL) abundances and species richness of overwintering avifauna species were observed in the different wetland habitats (Table 5.11) which could imply the start of their migration to the area relative to the coming dry season.

Table 5.11 – Wetland habitat utilization of overwintering avifauna species

Wetland Habitats	Area Description	Abundance ¹	Species Richness ²
Modified Watercourse	Confluence of Shan Pui River and Kam Tin River	VL	VL
	Shan Pui River adjacent to Project site	-	-
	Upper course of Shan Pui River along YLIE	VL	VL
Ponds	Active Ponds adjacent to Project site in Fung Lok Wai	VL	VL
	Active Ponds North to Nullah 2 in Fung Lok Wai	VL	VL
	Inactive Ponds in Fung Lok Wai	-	-
	Active and Inactive Ponds in Nam Sang Wai	-	-
Mangrove	Mangrove within Assessment Area	-	-
Reedbed	Reedbed in Nam Sang Wai	-	-

Notes:

- Abundance of avifauna species of conservation importance amongst wetland habitats within the assessment area: VL = Very Low (~<50 individuals); L = Low (~100 individuals); M = Moderate (~300 individuals); H = High (~500 individuals), VH = Very High (>700 individuals)

2. Species richness (total number of species) of conservation important species amongst wetland habitats within the assessment area:
 VL = Very Low (≤ 5 species); L = Low (~ 10 species); M = Moderate (~ 15 species); H = High (~ 20 species), VH = Very High (> 25 species)
 -: no recorded individuals
 Source: approved EIA Report (AEIAR-220/2019)

Source: approved EIA Report (AEIAR-220/2019)

5.2.3.4 Noise Levels

Noise levels L_{Aeq} (30 min) recorded on 15 September 2021 (daytime) and 20 September 2021 (night time) from each of the point count locations during the ecological bird monitoring are shown in **Table 5.12**.

Table 5.12 – Noise Monitoring Results (For Ecological Monitoring of Birds)

Frequency and Period	Location	Daytime (15/09/2021)		Night time (20/09/2021)	
		Start Time	L_{Aeq} (30 min) dB(A)	Start Time	L_{Aeq} (30 min) dB(A)
Monthly in concurrence with the ecological monitoring of birds	FLW1	07:50	51.9	18:36	42.3
	FLW2	07:35	49.4	18:25	42.1
	FLW3	07:35	56.3	18:25	45.2
	FLW4	08:30	47.2	18:45	48.3
	FLW5	08:45	43.7	18:52	46.2
	FLW6	09:50	55.9	18:59	48.8
	FLW7	09:50	54.8	19:14	52.4
	SP/NSW3	11:05	46.1	20:27	61.1
	SP/NSW2	11:17	52.6	20:10	59.9
	NSW1	11:17	46.7	20:17	56
	SP/NSW1	11:01	56.6	20:05	61.5

Note:
 1. Close to the roadsides with low to moderate traffic. Passing vehicles, barking dogs, and noisy insects were noted during the monitoring period.

6. LANDSCAPE AND VISUAL

6.1 Audit Requirements

6.1.1 According to the EM&A Manual, a Landscape Architect or related professional shall be employed to audit the implementation of landscape construction works particularly during site clearance operations when the proposed tree felling and transplanting will take place and subsequent maintenance operations. Site audits should be undertaken every week during the construction phase to check that the proposed landscape and visual mitigation measures are properly implemented and maintained as per their intended objectives. The mitigation measure recommended in the EIA Report as the audit requirements for landscape and visual, including: preservation of existing vegetation, transplanting of affected trees, compensatory tree planting, control of night-time lighting glare, erection of decorative screen hoarding and management of construction activities and facilities are summarized in **Appendix J**.

6.2 Results and Observations

- 6.2.1 To monitor and audit the implementation of landscape and visual mitigation measures, five weekly landscape and visual site audits were carried out on 1, 8, 14, 23 and 29 September 2021.
- 6.2.2 No outstanding issues were reported during the reporting month. The ET Leader's Site Environmental Audit are summarized in **Appendix M**.

7. Land Contamination

7.1 Contamination Assessment Report

- 7.1.1 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Main Storeroom & Workshops” and the laboratory results for the sampling works (conducted between 30 June 2021 to 16 July 2021) show that there are no exceedances of the adopted RBRGs for the “Main Storeroom & Workshops”. As no contaminated soil and groundwater was found within the “Main Storeroom & Workshops”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Main Storeroom & Workshops”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 13 August 2021. EPD had comments on 9 Sep 2021.
- 7.1.2 Risk-Based Remediation Goals (RBRGs) for Industrial have been adopted for the “Mechanical Workshop” and the laboratory results for the sampling works (conducted between 23 July 2021 to 4 August 2021) show that there are no exceedances of the adopted RBRGs for the “Mechanical Workshop”. As no contaminated soil and groundwater was found within the “Mechanical Workshop”, no remediation actions are required for contaminated soil and groundwater for the scheduled land use of the “Mechanical Workshop”. Their findings are summarized in Contamination Assessment Report (CAR) and submitted to EPD on 27 September 2021.

8. SITE INSPECTION AND AUDIT

8.1 Site Inspection

- 8.1.1 Site audits were carried out by ET on weekly basis to monitor the implementation of proper environmental management practices and mitigation measures in the Project site.
- 8.1.2 In the reporting month, five site inspections were carried out on 1, 8, 16, 23 and 29 September 2021.
- 8.1.3 No outstanding issues were reported during the reporting month. The ET Leader's Site Environmental Audit are summarized in **Appendix M**.

8.2 Advice on the Solid and Liquid Waste Management Status

- 8.2.1 The Contractor registered as a chemical waste producer for the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.
- 8.2.2 The waste generated by the construction and disposal ground is presented in **Table 8.1**.

Table 8.1 – Waste Generated by the Construction and Disposal Ground

Types of Waste	Disposal Ground
Inert C&D Waste (Excluding slurry and bentonite)	Tuen Mun Area 38
Inert C&D Waste (For slurry and bentonite)	Tseung Kwan O Area 137
Non-inert C&D Materials	North East New Territories Landfill (NENT)

- 8.2.3 The monthly summary of waste flow table is detailed in **Appendix I**.
- 8.2.4 If off-site disposal is required, the excavated marine mud from the land-based works shall be disposed of at the designated disposal sites within Hong Kong as allocated by the Marine Fill Committee or other locations as agreed by the Director. The Contractor shall ensure no spilling and overflowing of materials during loading / unloading / transportation is allowed.
- 8.2.5 The Contractor was reminded that chemical waste containers should be properly treated and stored temporarily in designated chemical waste storage area on site in accordance with the Code of Practice on the Packing, Labelling and Storage of Chemical Waste.

9. ENVIRONMENTAL COMPLAINT AND NON-COMPLIANCE

9.1 Environmental Exceedance

- 9.1.1 No Action / Limit Level exceedance was recorded for 1-hr TSP level at AM1 and AM2 in the reporting month.
- 9.1.2 No Action / Limit Level exceedance was recorded for construction noise at CM1, CM2 and CM3 in the reporting month.
- 9.1.3 No Action and Limit Level exceedance were recorded for water quality at M1, M2 and M3 in the reporting month.
- 9.1.4 No Action / Limit exceedance was recorded for noise levels at stations (NMS1 and NMS2) in close proximity to the active ardeid night roosts.
- 9.1.5 One exceedance in Action Level was recorded for the ecological monitoring of birds in the reporting month. This was the significant decline in species abundance of all avifauna species for the point count method. However, the exceedance was not project-related.

9.2 Complaints, Notification of Summons and Prosecution

- 9.2.1 No environmental complaint, notification of summons and successful prosecution were received in the reporting month.
- 9.2.2 Cumulative complaint log, summaries of complaints, notification of summons and successful prosecutions are presented in **Appendix L**.

10. IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURE

10.1 Implementation Status

The Contractor had implemented environmental mitigation measures and requirements as stated in the EIA Report, the EP and EM&A Manual. **Appendix J summarized the Implementation Status of Environment Mitigation Measures.**

The status of required submissions under the EP as of the reporting period are summarized in **Table 10.1.**

Table 10.1 – Summary of EP Submissions Status

EP Condition (EP-565/2019)	Submission	Submission Date	Required submissions under the EP
Condition 2.14	Contamination Assessment Report (CAR) for Main Storeroom & Workshops	The CAR for Main Storeroom & Workshops was submitted to EPD on 13 Aug 2021. EPD had comments on 9 Sep 2021.	CAR for Main Storeroom & Workshops will upload to the Project Website and the submission information will show in the internet website for public inspection when EPD’s comments are addressed and approved.
Condition 2.14	Contamination Assessment Report (CAR) for Mechanical Workshop	The CAR for Mechanical Workshop was submitted to EPD on 27 Sep 2021.	CAR for Mechanical Workshop will upload to the Project Website and the submission information will show in the internet website for public inspection when EPD approved.

11. FUTURE KEY ISSUES

11.1 Construction Programme for the Next Three Month

- Demolition of FST no. 5-8 Changing Room & Waste Storage Area;
- Demolition of carpark;
- Sheet pile installation at IW & PST;
- Driven H-pile at IW & PST;
- Zone 2A, 2B & 3 diversion work; and
- Enviro. GI at workshop & Air Floatation Thickener.

11.2 Key Issues for the Coming Month

11.2.1 Potential environmental impacts arising from the above construction activities are mainly associated with construction dust, construction noise, waste management, ecology, land contamination and landscape and visual impact issues.

11.3 Monitoring Schedules for the Next Three Month

11.3.1 The tentative schedule for environmental monitoring in the coming three month is provided in **Appendix E**.

12. CONCLUSION AND RECOMMENDATION

12.1 Conclusions

- 12.1.1 1-hour TSP impact monitoring were carried out in the reporting month. No Action / Limit Level exceedance at AM1 and AM2 was recorded during the period.
- 12.1.2 Construction noise monitoring were carried out in the reporting month. No Action / Limit Level exceedance at CM1, CM2 and CM3 was recorded during the period.
- 12.1.3 No Action and Limit Level exceedance were recorded for water quality at M1, M2 and M3 in the reporting month.
- 12.1.4 Ardeid night roost monitoring was carried out in the reporting month. Of the two confirmed ardeid night roosts during the pre-construction survey, only ANR 1 was observed to be active. No Action / Limit Level exceedance at NMS1 and NMS2 was recorded during the period.
- 12.1.5 Ecological bird monitoring was carried out in the reporting month. One exceedance in Action Level was recorded for the ecological monitoring of birds on 15 & 20 September 2021. This was the significant decline in species abundance of all avifauna species for the point count method. However, the exceedance was not project-related.
- 12.1.6 Five environmental site inspections were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 12.1.7 Five landscape and visual site audits were carried out in the reporting month. Recommendations on mitigation measures for Permit/ Licenses were given to the Contractor for remediating the deficiencies identified during the site inspections.
- 12.1.8 Referring to the Contractor's information, no environmental complaint, notification of summons and successful prosecution was received in the reporting month.

12.2 Comment and Recommendations

12.2.1 The recommended environmental mitigation measures, as proposed in the EIA report and EM&A Manual shall be effectively implemented to minimize the potential environmental impacts from the Project. The EM&A programme would effectively monitor the environmental impacts generated from the construction activities and ensure the proper implementation of mitigation measures.

12.2.2 According to the environmental site inspections performed in the reporting month, the following recommendations were provided:

Air Quality Impact

- The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission for trial pit.
- Wind blown dust is observed when the truck is leaving at site exit. The Contractor should provide mitigation measures to prevent dust emission from vehicle wheel & body.
- The Contractor is required to improve the mitigation at present wheel wash area at southern exit (e.g. provide better bedding of aggregates for preventing muddy water).

Construction Noise Impact

- No specific observation was identified in the reporting month.

Water Quality Impact

- The Contractor is reminded to provide MSDS information at WetSep.
- Mitigation measures should be provided to intercept silty runoff from the piling area.

Chemical and Waste Management

- The Contractor is reminded to provide drip tray for the chemicals to prevent accidental spillage.
- The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission.

Land Contamination

- No specific observation was identified in the reporting month.

Ecological Impact

- No specific observation was identified in the reporting month.

Landscape and Visual Impact

- No specific observation was identified in the reporting month.

Hazard to Life

- No specific observation was identified in the reporting month.


Permit/ Licenses


- No specific observation was identified in the reporting month.

Figure 1

Location of Proposed Yuen Long Effluent
Polishing Plant

Plot File by: Song YN 2018/02/27
 PATH: P:\PROJECTS\6056547\DRAWING\REPORT\EA\EA_425.dgn
 Project Management Initials: Designer: Checked: Approved: ISO A1 594mm x 841mm



LEGEND:
 PROPOSED YUEN LONG EFFLUENT POLISHING PLANT

AECOM
PROJECT
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 渠務署
 Drainage Services Department

CONSULTANT
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION

IR	DATE	DESCRIPTION	CHK.

STATUS
 擬定

SCALE
 1:2000
KEY PLAN
 索引圖

DIMENSION UNIT
 METRES

PROJECT NO.
 60505476

CONTRACT NO.
 CE 3/2015 (DS)

SHEET TITLE
 LOCATION OF PROPOSED YUEN LONG EFFLUENT POLISHING PLANT


SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the master dimensions.

Figure 2

Air Quality Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 836800 N
 836200 N
 P:\PROJECTS\6056576\DRAWING\REPORT\EM\EA\EA_703.dgn
 11/29
 P:\PROJECTS\6056576\DRAWING\REPORT\EM\EA\EA_703.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- AM1 CONSTRUCTION DUST MONITORING STATION



PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門工程顧問公司

ISSUE/REVISION
 修訂

I/R	DATE	DESCRIPTION	CHK.
號	日期	內容摘要	核

STATUS
 階段

SCALE
 比例
 A1 1 : 3000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60505476

CONTRACT NO.
 合約編號
 CE 3/2015 (DS)


SHEET TITLE
 圖紙名稱
 LOCATION OF CONSTRUCTION DUST MONITORING STATIONS

SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Figure 3

Noise Monitoring Locations



LEGEND:

- SITE BOUNDARY
- 300m ASSESSMENT AREA
- NOISE MONITORING POINT



PROJECT
項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
業主

渠務署
Drainage Services Department

CONSULTANT
工程顧問公司

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS
分判工程顧問公司

ISSUE/REVISION
修訂

I/R	DATE	DESCRIPTION	CHK.

STATUS
圖版

SCALE
比例

A1 1:2000

DIMENSION UNIT
尺寸單位

METRES

KEY PLAN
索引圖

PROJECT NO.
項目編號

60505476

CONTRACT NO.
合約編號

CE 3/2015 (DS)

SHEET TITLE
圖紙名稱

LOCATIONS OF NOISE MONITORING POINTS


SHEET NUMBER
圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM in writing. AECOM accepts no responsibility, and does not warrant, for any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the stated dimensions.

Figure 4

Water Quality Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 12/18
 P:\PROJECTS\60505476\DRAWING\REPORT\EMBA\6A_704.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- PONDS
- WATER BODIES
- EXISTING AND PLANNED SEWAGE OUTFALL
- MONITORING STATION

AECOM

PROJECT
 項目

YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主

渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司

AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分門工程顧問公司

ISSUE/REVISION
 修訂

I/R	DATE	DESCRIPTION	CHK.


STATUS
 階段

SCALE
 比例

A3 1: 8000

DIMENSION UNIT
 尺寸單位

METRES



PROJECT NO.
 項目編號

60505476

CONTRACT NO.
 合約編號

CE 3/2015 (DS)

SHEET TITLE
 圖名

LOCATIONS OF WATER QUALITY MONITORING STATIONS FOR CONSTRUCTION PHASE


SHEET NUMBER
 圖號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party, for loss or damage of any kind, arising from the use of this drawing without AECOM's express written consent. All measurements must be obtained from the stated dimensions.

Figure 5

Ecology Monitoring Locations

ISO A1 594mm x 841mm
 Approved:
 Checked:
 Designer:
 Project Management Initials:
 836800 N
 836200 N
 P:\PROJECTS\6056547\DRAWING\REPORT\EM\A\EM_A_702.dgn
 Pld File by: ZENGFX 2018/05/30
 PATH: P:\PROJECTS\6056547\DRAWING\REPORT\EM\A\EM_A_702.dgn



LEGEND:

- SITE BOUNDARY
- 500m ASSESSMENT AREA
- SURVEY TRANSECTS
- POINT COUNT LOCATIONS FOR AVIFAUNA SURVEY

AECOM

PROJECT
 項目
YUEN LONG EFFLUENT POLISHING PLANT - INVESTIGATION, DESIGN AND CONSTRUCTION

CLIENT
 業主
 渠務署
 Drainage Services Department

CONSULTANT
 工程顧問公司
 AECOM Asia Company Ltd.
 www.aecom.com

SUB-CONSULTANTS
 分判工程顧問公司

ISSUE/REVISION
 修訂

NO.	DATE	DESCRIPTION	CHK.

STATUS
 階段

SCALE
 比例
 A1 1 : 3000

DIMENSION UNIT
 尺寸單位
 METRES

KEY PLAN
 索引圖

PROJECT NO.
 項目編號
 60505476

CONTRACT NO.
 合約編號
 CE 3/2015 (DS)

SHEET TITLE
 圖紙名稱
 ECOLOGICAL MONITORING LOCATIONS

SHEET NUMBER
 圖紙編號

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or relied upon by third parties, except as required by law. AECOM accepts no responsibility, and disclaims any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the related dimensions.

Appendix A

Construction Programme

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022												2023												2024												2025												2026											
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																								
YL Effluent Polishing Plant - Main Works Stage 1 - Detailed Works Programme								2202	27-Oct-20 A	09-Nov-27	30-Aug-21	09-Nov-27	0																																																						
UPDATE	Data Date DWP Revision 5	0		31-Aug-21 A		07-Sep-21		Data Date DWP Revision 5																																																											
Contract Data Part 1								2569	27-Oct-20 A	09-Nov-27	30-Aug-21	09-Nov-27	0																																																						
Commencement Date								2569	27-Oct-20 A	09-Nov-27	31-Aug-21	09-Nov-27	0																																																						
CD1	Contract Date	0	27-Oct-20 A		31-Aug-21																																																														
CD2	Starting Date	0	09-Nov-20 A		31-Aug-21																																																														
CD3	Contract Completion	0	09-Nov-26		09-Nov-26		0																																																												
CD4	Establishment Period (12 months)	0	09-Nov-27		09-Nov-27		0																																																												
CD5	Defect Date (12 months)	0	09-Nov-27		09-Nov-27		0																																																												
Access Dates								1599	09-Nov-20 A	27-Mar-25	30-Aug-21	04-Jun-27	799																																																						
ADP1	Portion 1 (sd)	0	09-Nov-20 A		03-Sep-21																																																														
ADWA1	Work Area WA1 (sd)	0	09-Nov-20 A		04-Jun-27																																																														
ADWA2	Work Area WA2 (sd) (new site possession) validity for 12 months and subject to renewal	365	05-Mar-21 A	05-Mar-22*	30-Aug-21	04-Mar-22	0	Work Area WA2 (sd) (new site possession) validity for 12 months and subject to renewal																																																											
ADP2	Portion 2 (sd+211d)	0	08-Jun-21 A		08-Nov-21																																																														
ADP5	Portion 5 (sd+944d)	0	11-Jun-23*		11-Jun-23		0																																																												
ADP3	Portion 3 (sd+1218d)	0	11-Mar-24*		10-Mar-24		0																																																												
ADP4	Portion 4 (sd+1599d)	0	27-Mar-25*		27-Mar-25		0																																																												
Contract Key Dates								1765	07-Apr-21 A	05-Feb-26	08-Jan-24	09-Nov-27	641																																																						
CKD1	KD1 - Completion of Noise Barriers (sd+150d) (8 Apr 21)	0		07-Apr-21 A		09-Nov-27		Completion of Noise Barriers (sd+150d) (8 Apr 21)																																																											
CKD2	KD2 - Erection of Bird Curtain in vicinity of Mainstream Bioreactor, Ancillary facilities & Tertiary Treatment(6 May 21)	0		06-May-21 A		09-Nov-27		Erection of Bird Curtain in vicinity of Mainstream Bioreactor, Ancillary facilities & Tertiary Treatment(6 May 21)																																																											
CKD10	KD10 - Completion of Civil & Structural works of roof floor of sludge thickening bldg(8Jan24)	0		08-Jan-24*		08-Jan-24	0																																																												
CKD3	KD3 - Early Commissioning of Inlet Works100,000m3/d at ADWF,PST>54,000m3/d at ADWF, Civil, struct.,E&M & BS (11Mar 24)	0		11-Mar-24*		11-Mar-24	0																																																												
CKD5	KD5 - Completion of Civil & Structural works of R/F of Inlet works (separate contractor to install PV Panels) (8 Jan 25)	0		08-Jan-25*		08-Jan-25	0																																																												
CKD8	KD8 - Completion of Civil & Structural works of Sludge Dewatering Building (separate contractor E&M, BS & PV) (8 Jul 25)	0		08-Jul-25*		08-Jul-25	0																																																												
CKD9	KD9 - Completion of Civil & Structural works of Administration Building (separate contractor E&M & BS)(6 Nov 25)	0		06-Nov-25*		06-Nov-25	0																																																												
CKD7	KD7 - Completion of Civil & structural works of R/F of Mainstream Bioreactor system and Ancillary facilities (8 Jan 26)	0		08-Jan-26*		08-Jan-26	0																																																												
CKD4	KD4 - Early Commissioning of Sewage & Sludge Treatment Facilities >60,000m3/d at AWDF (5 Feb 26)	0		05-Feb-26*		05-Feb-26	0																																																												
CKD6	KD6 - Completion of Civil & Structural works of R/F of PST (separate contractor to install PV Panels) (5 Feb 26)	0		05-Feb-26*		05-Feb-26	0																																																												
Contract Section Completion								1494	06-Oct-22	08-Nov-26	06-Oct-22	08-Nov-26	0																																																						
CSC1	Section 1- Civil, Structural and Architectural works of CLP Substations No. 1 & 2 (for CLP install.) (sd+696d=06OCT2022)	0		06-Oct-22*		06-Oct-22	0																																																												
CSC2	Section 2 - Landscape Softworks except those Works under other sections (sd+2190d=08NOV2026)	0		08-Nov-26*		08-Nov-26	0																																																												
CSC3	Section 3 - Remainder of the Works, except Landscape Softworks & Establishment Works (sd+2190d=08NOV2026)	0		08-Nov-26*		08-Nov-26	0																																																												
Environmental Constraints								1969	09-Nov-20 A	31-Mar-26	31-Aug-21	09-Nov-27	587																																																						
NMM-2135	PS 1.105A Noise Mitigation Measures 2020-2021	143	09-Nov-20 A	31-Mar-21 A	09-Nov-27	09-Nov-27		PS 1.105A Noise Mitigation Measures 2020-2021																																																											
EBS-2145	Egrets Breeding Season 2021	184	01-Mar-21 A	31-Aug-21	31-Aug-21	31-Aug-21	0	Egrets Breeding Season 2021																																																											
EBS-2155	Egrets Breeding Season 2022	184	01-Mar-22*	31-Aug-22	01-Mar-22	31-Aug-22	0	Egrets Breeding Season 2022																																																											
NMM-2155	PS 1.105A Noise Mitigation Measures 2022-2023	151	01-Nov-22*	31-Mar-23	01-Nov-22	31-Mar-23	0	PS 1.105A Noise Mitigation Measures 2022-2023																																																											
EBS-2165	Egrets Breeding Season 2023	184	01-Mar-23*	31-Aug-23	01-Mar-23	31-Aug-23	0	Egrets Breeding Season 2023																																																											
NMM-2165	PS 1.105A Noise Mitigation Measures 2023-2024	152	01-Nov-23*	31-Mar-24	01-Nov-23	31-Mar-24	0	PS 1.105A Noise Mitigation Measures 2023-2024																																																											
EBS-2175	Egrets Breeding Season 2024	184	01-Mar-24*	31-Aug-24	01-Mar-24	31-Aug-24	0	Egrets Breeding Season 2024																																																											
NMM-2175	PS 1.105A Noise Mitigation Measures 2024-2025	151	01-Nov-24*	31-Mar-25	01-Nov-24	31-Mar-25	0	PS 1.105A Noise Mitigation Measures 2024-2025																																																											
EBS-2185	Egrets Breeding Season 2025	183	02-Mar-25*	31-Aug-25	02-Mar-25	31-Aug-25	0	Egrets Breeding Season 2025																																																											
NMM-2185	PS 1.105A Noise Mitigation Measures 2025-2026	151	01-Nov-25*	31-Mar-26	01-Nov-25	31-Mar-26	0	PS 1.105A Noise Mitigation Measures 2025-2026																																																											
Planned Completion								2041	07-Apr-21 A	08-Nov-26	06-Oct-22	09-Nov-27	365																																																						
Planned Key Dates								1765	07-Apr-21 A	05-Feb-26	08-Jan-24	09-Nov-27	641																																																						
PKD1	KD1 - Completion of Noise Barriers (sd+150d) (8 Apr 21)	0		07-Apr-21 A		09-Nov-27		Completion of Noise Barriers (sd+150d) (8 Apr 21)																																																											
PKD2	KD2 - Erection of Bird Curtain in vicinity of Mainstream Bioreactor, Ancillary facilities & Tertiary Treatment(6 May 21)	0		06-May-21 A		09-Nov-27		Erection of Bird Curtain in vicinity of Mainstream Bioreactor, Ancillary facilities & Tertiary Treatment(6 May 21)																																																											
PKD5	KD5 - Completion of Civil & Structural works of R/F of Inlet works (separate contractor to install PV Panels) (8 Jan 25)	0		19-Sep-23*		08-Jan-25	477																																																												
PKD10	KD10 - Completion of Civil & Structural works of roof floor of sludge thickening bldg(8Jan24)	0		01-Dec-23*		08-Jan-24	38																																																												
PPKD3	KD3 - Early Commissioning of Inlet Works100,000m3/d at ADWF,PST>54,000m3/d at ADWF, Civil, struct.,E&M & BS (11Mar 24)	0		11-Mar-24*		11-Mar-24	0																																																												
PKD7	KD7 - Completion of Civil & structural works of R/F of Mainstream Bioreactor system and Ancillary facilities (8 Jan 26)	0		16-Apr-25*		08-Jan-26	267																																																												
PKD8	KD8 - Completion of Civil & Structural works of Sludge Dewatering Building (separate contractor E&M, BS & PV) (8 Jul 25)	0		08-Jul-25*		08-Jul-25	0																																																												
PKD9	KD9 - Completion of Civil & Structural works of Administration Building (separate contractor E&M & BS)(6 Nov 25)	0		06-Sep-25*		06-Nov-25	61																																																												
PKD6	KD6 - Completion of Civil & Structural works of R/F of PST (separate contractor to install PV Panels) (5 Feb 26)	0		04-Feb-26*		05-Feb-26	1																																																												
PPKD4	KD4 - Early Commissioning of Sewage & Sludge Treatment Facilities >60,000m3/d at AWDF (5 Feb 26)	0		05-Feb-26*		05-Feb-26	0																																																												
Planned Section Completion								1507	23-Sep-22	08-Nov-26	06-Oct-22	08-Nov-26	0																																																						
PSC1	Section 1- Civil, Structural and Architectural works of CLP Substations No. 1 & 2 (for CLP install.) (sd+696d=06OCT2022)	0		23-Sep-22*		06-Oct-22	13																																																												
PSC2	Section 2 - Landscape Softworks except those Works under other sections (sd+2190d=08NOV2026)	0		02-Nov-26*		08-Nov-26	6																																																												
PSC3	Section 3 - Remainder of the Works, except Landscape Softworks & Establishment Works (sd+2190d=08NOV2026)	0		08-Nov-26*		08-Nov-26	0																																																												
Notification of Compensation Events								0	22-Jul-26	22-Jul-26	22-Jul-26	22-Jul-26	0																																																						
NCE5	Impacted KD4 due to NCE No. 005 (11 May 2021)	0		22-Jul-26*		22-Jul-26	0																																																												
Preliminary and Preparation Works								1443	27-Oct-20 A	05-Jun-25	31-Aug-21	09-Nov-27	759																																																						
Subletting								680	27-Oct-20 A	06-Sep-22	31-Aug-21	09-Nov-27	1889																																																						
SUB-110	Prebid - Ground Investigation Works	0		27-Oct-20 A		03-Sep-21		Investigation Works																																																											
SUB-120	Prebid - Demolition of existing building and structure	0		27-Oct-20 A		06-Sep-21		Demolition of existing building and structure																																																											
SUB-130	Prebid - Design, Supply and Installation of Noise Barrier and Bird Curtain	0		27-Oct-20 A		09-Nov-27		Design, Supply and Installation of Noise Barrier and Bird Curtain																																																											
SUB-140	Prebid - Piling works for Inlet works and PST	0		27-Oct-20 A		03-Sep-21		Piling works for Inlet works and PST																																																											
SUB-150	Prebid - E&M works	0		27-Oct-20 A		04-Apr-22		E&M works																																																											
SUB-160	Submit/Approve Sub-letting Procedures	60	09-Nov-20 A	07-Jan-21 A	31-Aug-21	31-Aug-21		Submit/Approve Sub-letting Procedures																																																											
SUB-180	Subletting for MIC works	40	08-Jan-21 A	16-Feb-21 A	23-Sep-21	23-Sep-21		Subletting for MIC works																																																											
SUB-190	Subletting for Landscaping works	30	08-Jan-21 A	06-Feb-21 A	03-Sep-21	03-Sep-21		Subletting for Landscaping works																																																											
SUB-200	Subletting for UU detection	44	08-Jan-21 A	20-Feb-21 A	08-Sep-21	08-Sep-21		Subletting for UU detection																																																											



- █ Remaining Level of Effort
- █ DWP Rev.4
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme

Project ID : DWP.DPr5_210831
Layout : DC201910 DWP rev.5
Page 1 of 27

Detailed Works Programme			
Date	Revision	Checked	Approved
31-Aug-21	Rev. 5		
31-Jul-21	Rev. 4		
30-Jun-21	Rev. 3		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	2022												2023												2024												2025												2026											
								Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																				
Administration Building								122	22-Apr-24	21-Aug-24	02-Jul-24	31-Oct-24	71																																																						
TWD-300	Open Cut Design - Prepare & Submission for PM's review	45	22-Apr-24	05-Jun-24	02-Jul-24	15-Aug-24	71																																																												
TWD-310	Open Cut Design - Review by PM's & ICE review (28 d + 7d)	35	06-Jun-24	10-Jul-24	16-Aug-24	19-Sep-24	71																																																												
TWD-320	Open Cut Design - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	11-Jul-24	24-Jul-24	20-Sep-24	03-Oct-24	71																																																												
TWD-590	ELS - Submit to GEO (Dewatering Proposal)	28	25-Jul-24	21-Aug-24	04-Oct-24	31-Oct-24	71																																																												
TWD-330	Open Cut Design - Obtain Approval	7	15-Aug-24	21-Aug-24	25-Oct-24	31-Oct-24	71																																																												
Walkway								122	22-Apr-24	21-Aug-24	20-Apr-25	19-Aug-25	363																																																						
TWD-600	Walkway - Prepare & Submission for PM's review	45	22-Apr-24	05-Jun-24	20-Apr-25	03-Jun-25	363																																																												
TWD-610	Walkway - Review by PM's & ICE review (28 d + 7d)	35	06-Jun-24	10-Jul-24	04-Jun-25	08-Jul-25	363																																																												
TWD-620	Walkway - Resubmission for PM's & ICE review (7d prep & resub. + 7d ICE)	14	11-Jul-24	24-Jul-24	09-Jul-25	22-Jul-25	363																																																												
TWD-630	ELS - Submit to GEO (Dewatering Proposal)	28	25-Jul-24	21-Aug-24	23-Jul-25	19-Aug-25	363																																																												
TWD-640	Walkway - Obtain Approval	7	15-Aug-24	21-Aug-24	13-Aug-25	19-Aug-25	363																																																												
Contractor's Permanent Works Design (include ATAL)								1562	30-Jan-21 A	10-May-25	31-Aug-21	09-Nov-27	912																																																						
AP								359	30-Jan-21 A	25-Oct-21	31-Aug-21	09-Nov-27	2205																																																						
Package 1A - Mainstream Bio-Reactor System (AGS)								101	30-Jan-21 A	28-May-21 A	30-Nov-21	30-Nov-21																																																							
AIP-420	E&M AIP Report for Mainstream Bio-Reactor System (AGS) - Prepare & Submission for PM's review	45	30-Jan-21 A	15-Mar-21 A	30-Nov-21	30-Nov-21																																																													
AIP-430	E&M AIP Report for Mainstream Bio-Reactor System (AGS) - Review by PM's & ICE review (28 d + 7d)	35	16-Mar-21 A	19-Apr-21 A	30-Nov-21	30-Nov-21																																																													
AIP-440	E&M AIP Report for Mainstream Bio-Reactor System (AGS) - Resubmission for further review	14	20-Apr-21 A	03-May-21 A	30-Nov-21	30-Nov-21																																																													
AIP-450	E&M AIP Report for Mainstream Bio-Reactor System (AGS) - Obtain Approval	7	04-May-21 A	28-May-21 A	30-Nov-21	30-Nov-21																																																													
Package 2A - Tertiary Treatment System (TTS)								80	28-Apr-21 A	16-Jul-21 A	19-Jan-22	19-Jan-22																																																							
AIP-460	E&M AIP Report for Tertiary Treatment System (TTS) - Prepare & Submission for PM's review	45	28-Apr-21 A	11-Jun-21 A	19-Jan-22	19-Jan-22																																																													
AIP-470	E&M AIP Report for Tertiary Treatment System (TTS) - Review by PM's & ICE review (28 d + 7d)	35	19-May-21 A	22-Jun-21 A	19-Jan-22	19-Jan-22																																																													
AIP-480	E&M AIP Report for Tertiary Treatment System (TTS) - Resubmission for further review	14	26-Jun-21 A	09-Jul-21 A	19-Jan-22	19-Jan-22																																																													
AIP-490	E&M AIP Report for Tertiary Treatment System (TTS) - Obtain Approval	7	10-Jul-21 A	16-Jul-21 A	19-Jan-22	19-Jan-22																																																													
Package 3A - Plant Service Water								105	03-Apr-21 A	16-Jul-21 A	03-Jun-22	16-Aug-23																																																							
AIP-500	E&M AIP Report for Plant Service Water - Prepare & Submission for PM's review	45	03-Apr-21 A	17-May-21 A	03-Jun-22	03-Jun-22																																																													
AIP-510	E&M AIP Report for Plant Service Water - Review by PM's & ICE review (28 d + 7d)	35	19-May-21 A	22-Jun-21 A	03-Jun-22	03-Jun-22																																																													
AIP-520	E&M AIP Report for Plant Service Water - Resubmission for further review	14	26-Jun-21 A	09-Jul-21 A	16-Aug-23	16-Aug-23																																																													
AIP-530	E&M AIP Report for Plant Service Water - Obtain Approval	7	10-Jul-21 A	16-Jul-21 A	16-Aug-23	16-Aug-23																																																													
Package 4A - E&M Report for Temp. Diversion Chamber and Pumping Station								67	23-Feb-21 A	28-May-21 A	15-Oct-21	15-Oct-21																																																							
AIP-540	Advance Works - E&M Report for Temporary Diversion Chamber and Pumping Station - Prepare & Submission for PM's review	35	23-Feb-21 A	29-Mar-21 A	15-Oct-21	15-Oct-21																																																													
AIP-550	Advance Works - E&M Report for Temporary Diversion Chamber and Pumping Station - Review by PM's & ICE review (28 d + 7d)	35	06-Mar-21 A	09-Apr-21 A	15-Oct-21	15-Oct-21																																																													
AIP-560	Advance Works - E&M Report for Temporary Diversion Chamber and Pumping Station - Resubmission for further review	14	10-Apr-21 A	23-Apr-21 A	15-Oct-21	15-Oct-21																																																													
AIP-570	Advance Works - E&M Report for Temporary Diversion Chamber and Pumping Station - Obtain Approval	7	24-Apr-21 A	28-May-21 A	15-Oct-21	15-Oct-21																																																													
Package 4B - E&M Report for SCADA Relocation								119	30-Jan-21 A	28-May-21 A	17-Jan-22	17-Jan-22																																																							
AIP-580	E&M AIP Report for Advance Works (SCADA Relocation) - Prepare & Submission for PM's review	63	30-Jan-21 A	02-Apr-21 A	17-Jan-22	17-Jan-22																																																													
AIP-590	E&M AIP Report for Advance Works (SCADA Relocation) - Review by PM's & ICE review (28 d + 7d)	35	03-Apr-21 A	07-May-21 A	17-Jan-22	17-Jan-22																																																													
AIP-600	E&M AIP Report for Advance Works (SCADA Relocation) - Resubmission for further review	14	08-May-21 A	21-May-21 A	17-Jan-22	17-Jan-22																																																													
AIP-610	E&M AIP Report for Advance Works (SCADA Relocation) - Obtain Approval	7	22-May-21 A	28-May-21 A	17-Jan-22	17-Jan-22																																																													
Package 4C - E&M Report for AGS Pilot Plant								89	01-Mar-21 A	28-May-21 A	24-Jun-23	24-Jun-23																																																							
AIP-630	E&M AIP Report for Advance Works (AGS) - Prepare & Submission for PM's review	33	01-Mar-21 A	02-Apr-21 A	24-Jun-23	24-Jun-23																																																													
AIP-640	E&M AIP Report for Advance Works (AGS) - Review by PM's & ICE review (28 d + 7d)	35	03-Apr-21 A	07-May-21 A	24-Jun-23	24-Jun-23																																																													
AIP-650	E&M AIP Report for Advance Works (AGS) - Resubmission for further review	14	08-May-21 A	21-May-21 A	24-Jun-23	24-Jun-23																																																													
AIP-660	E&M AIP Report for Advance Works (AGS) - Obtain Approval	7	22-May-21 A	28-May-21 A	24-Jun-23	24-Jun-23																																																													
Package 5A - Electrical Power Supply System for Advance Works								98	20-Feb-21 A	28-May-21 A	31-Oct-21	31-Oct-21																																																							
AIP-100	Electrical Power Supply System for Advance Works - Prepare & Submission for PM's review	42	20-Feb-21 A	02-Apr-21 A	31-Oct-21	31-Oct-21																																																													
AIP-110	Electrical Power Supply System for Advance Works - Review by PM's & ICE review (28 d + 7d)	35	03-Apr-21 A	07-May-21 A	31-Oct-21	31-Oct-21																																																													
AIP-120	Electrical Power Supply System for Advance Works - Resubmission for further review	14	08-May-21 A	21-May-21 A	31-Oct-21	31-Oct-21																																																													
AIP-130	Electrical Power Supply System for Advance Works - Obtain Approval	7	22-May-21 A	28-May-21 A	31-Oct-21	31-Oct-21																																																													
Package 5B - Electrical Power Supply System for YLEPP								39	20-Apr-21 A	28-May-21 A	08-Dec-23	08-Dec-23																																																							
AIP-140	Electrical Power Supply System for YLEPP - Prepare & Submission for PM's review	11	20-Apr-21 A	30-Apr-21 A	08-Dec-23	08-Dec-23																																																													
AIP-150	Electrical Power Supply System for YLEPP - Review by PM's review	14	01-May-21 A	14-May-21 A	08-Dec-23	08-Dec-23																																																													
AIP-160	Electrical Power Supply System for YLEPP - Resubmission for PM's review	14	08-May-21 A	21-May-21 A	08-Dec-23	08-Dec-23																																																													
AIP-170	Electrical Power Supply System for YLEPP - Obtain Approval	7	22-May-21 A	28-May-21 A	08-Dec-23	08-Dec-23																																																													
Package 6A - Control & Monitoring System								143	01-May-21 A	20-Sep-21	10-Feb-23	02-Mar-23	528																																																						
AIP-180	Control & Monitoring System - Prepare & Submission for PM's review	36	01-May-21 A	05-Jun-21 A	10-Feb-23	10-Feb-23																																																													
AIP-190	Control & Monitoring System - Review by PM's & ICE review (28 d + 7d)	35	06-Jun-21 A	10-Jul-21 A	10-Feb-23	10-Feb-23																																																													
AIP-200	Control & Monitoring System - Resubmission for further review	14	12-Jul-21 A	13-Sep-21	10-Feb-23	23-Feb-23	528																																																												
AIP-620	Control & Monitoring System - Obtain Approval	7	14-Sep-21	20-Sep-21	24-Feb-23	02-Mar-23	528																																																												
Package 7A - Building Services System								60	30-Mar-21 A	28-May-21 A	22-Jan-22	22-Jan-22																																																							
AIP-220	BS System - Prepare & Submission for PM's review	7	30-Mar-21 A	05-Apr-21 A	22-Jan-22	22-Jan-22																																																													
AIP-230	BS System - Review by PM's & ICE review (28 d + 7d)	35	06-Apr-21 A	10-May-21 A	22-Jan-22	22-Jan-22																																																													
AIP-240	BS System - Resubmission for further review	14	08-May-21 A	21-May-21 A	22-Jan-22	22-Jan-22																																																													
AIP-250	BS System - Obtain Approval	7	22-May-21 A	28-May-21 A	22-Jan-22	22-Jan-22																																																													
Package 8A - E&M AIP Report for Sludge Thickening Building & Chemical System								102	01-Mar-21 A	10-Jun-21 A	29-Oct-22	29-Oct-22																																																							
AIP-260	STB - Prepare & Submission for PM's review	46	01-Mar-21 A	15-Apr-21 A	29-Oct-22	29-Oct-22																																																													
AIP-270	STB - Review by PM's & ICE review (28 d + 7d)	35	16-Apr-21 A	20-May-21 A	29-Oct-22	29-Oct-22																																																													
AIP-280	STB - Resubmission for further review	14	21-May-21 A	03-Jun-21 A	29-Oct-22	29-Oct-22																																																													
AIP-290	STB - Obtain Approval	7	04-Jun-21 A	10-Jun-21 A	29-Oct-22	29-Oct-22																																																													
Package 9A - E&M AIP Report for Inlet Work (IW)								102	01-Mar-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27																																																							
AIP-670	IW - Prepare & Submission for PM's review	46	01-Mar-21 A	15-Apr-21 A	09-Nov-27	09-Nov-27																																																													
AIP-680	IW - Review by PM's & ICE review (28 d + 7d)	35	16-Apr-21 A	20-May-21 A	09-Nov-27	09-Nov-27																																																													
AIP-690	IW - Resubmission for further review	14	21-May-21 A	03-Jun-21 A	09-Nov-27	09-Nov-27																																																													
AIP-700	IW - Obtain Approval	7	04-Jun-21 A	10-Jun-21 A	09-Nov-27	09-Nov-27																																																													
Package 10A - E&M AIP Report for Primary Sedimentation Tank (PST)								113	01-Mar-21 A	21-Jun-21 A	09-Nov-27	09-Nov-27																																																							



保華-中國中鐵聯營體
PAUL Y.-CREC JOINT VENTURE

- Remaining Level of Effort
- DWP Rev.4
- Actual Work
- Remaining Work
- Critical Remaining Work

Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID :
DWP.DPr5_210831
Layout : DC201910 DWP rev.5
Page 3 of 27

Detailed Works Programme			
Date	Revision	Checked	Approved
31-Aug-21	Rev. 5		
31-Jul-21	Rev. 4		
30-Jun-21	Rev. 3		

Activity ID	Activity Name	Orig Dur	Early Start	Early Finish	Late Start	Late Finish	Total Float	Gantt Chart (2022-2026)																																															
								2022	2023	2024	2025	2026																																											
PMCA-240	Caving System Construction	75	31-Aug-21*	29-Nov-21	04-Jun-27	30-Aug-27	1700	[Gantt bar for Caving System Construction]																																															
PMCA-250	Caving System Installation	60	30-Nov-21	17-Feb-22	31-Aug-27	08-Nov-27	1700	[Gantt bar for Caving System Installation]																																															
Environmental Mitigation Measures for KD1 & 2																																																							
Noise Barrier																																																							
NB Northern Side																																																							
NBN-00	NB North - Concrete Block Laying (474 nos.)	12	09-Nov-20 A	21-Nov-20 A	09-Nov-27	09-Nov-27		[Gantt bar for NB North - Concrete Block Laying (474 nos.)]																																															
NBN-10	NB North - Steel Member Installation (1,150m)	30	23-Nov-20 A	29-Dec-20 A	09-Nov-27	09-Nov-27		[Gantt bar for NB North - Steel Member Installation (1,150m)]																																															
NBN-20	NB North - Rails Installation (Horizontal and Vertical)	30	23-Nov-20 A	29-Dec-20 A	09-Nov-27	09-Nov-27		[Gantt bar for NB North - Rails Installation (Horizontal and Vertical)]																																															
NBN-30	NB North - Noise Panel Installation (7077 nos.)	33	30-Dec-20 A	06-Feb-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB North - Noise Panel Installation (7077 nos.)]																																															
NB Eastern Side																																																							
NBE-00	NB East - Concrete Block Laying (681 nos.)	12	30-Dec-20 A	13-Jan-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB East - Concrete Block Laying (681 nos.)]																																															
NBE-10	NB East - Steel Member Installation (1,650m)	30	14-Jan-21 A	24-Feb-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB East - Steel Member Installation (1,650m)]																																															
NBE-20	NB East - Rails Installation (Horizontal and Vertical)	30	14-Jan-21 A	24-Feb-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB East - Rails Installation (Horizontal and Vertical)]																																															
NBE-30	NB East - Noise Panel Installation (1,057 nos.)	33	25-Feb-21 A	08-Apr-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB East - Noise Panel Installation (1,057 nos.)]																																															
NB Western Side																																																							
NBW-00B	NB West - Concrete Block Laying (225 nos.)	12	08-Feb-21 A	27-Feb-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB West - Concrete Block Laying (225 nos.)]																																															
NBW-10	NB West - Steel Member Installation (127m)	20	01-Mar-21 A	23-Mar-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB West - Steel Member Installation (127m)]																																															
NBW-20	NB West - Rails Installation (Horizontal and Vertical)	20	01-Mar-21 A	23-Mar-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB West - Rails Installation (Horizontal and Vertical)]																																															
NBW-30	NB North - Noise Panel Installation (385 nos.)	10	24-Mar-21 A	08-Apr-21 A	09-Nov-27	09-Nov-27		[Gantt bar for NB North - Noise Panel Installation (385 nos.)]																																															
Bird Curtain																																																							
BC-10	BC - Concrete Block Laying	24	30-Dec-20 A	18-Feb-21 A	09-Nov-27	09-Nov-27		[Gantt bar for BC - Concrete Block Laying]																																															
BC-20	BC - Installation of Post	32	18-Mar-21 A	29-Apr-21 A	09-Nov-27	09-Nov-27		[Gantt bar for BC - Installation of Post]																																															
BC-30	BC - Installation of Bird Curtain	19	26-Apr-21 A	06-May-21 A	09-Nov-27	09-Nov-27		[Gantt bar for BC - Installation of Bird Curtain]																																															
General Advance Works																																																							
NSWSPS Sensors																																																							
ATALGA-1130	CMS - NSWSPS Sensor	51	01-Jun-21 A	28-Dec-21	08-Nov-23	08-Nov-23	642	[Gantt bar for CMS - NSWSPS Sensor]																																															
ATALGA-1160	CGS - Method Statement for Installation	101	03-Aug-21 A	30-Nov-21	08-Nov-23	07-Feb-24	642	[Gantt bar for CGS - Method Statement for Installation]																																															
ATALGA-1170	Procurement & Delivery of Sensor	101	03-Aug-21 A	30-Nov-21	08-Nov-23	07-Feb-24	642	[Gantt bar for Procurement & Delivery of Sensor]																																															
ATALGA-1260	Installation of pressure sensors at NSWSPS	22	01-Dec-21	28-Dec-21	08-Feb-24	11-Mar-24	642	[Gantt bar for Installation of pressure sensors at NSWSPS]																																															
Air Blower House																																																							
ATALGA-1280	CMS - Air Blower System	127	01-Jun-22*	02-Nov-22	04-Jan-23	14-Jun-23	178	[Gantt bar for CMS - Air Blower System]																																															
ATALGA-1290	CGS - Method Statement for Installation	49	02-Nov-22	31-Dec-22	06-Sep-23	04-Nov-23	247	[Gantt bar for CGS - Method Statement for Installation]																																															
ATALGA-1300	Procurement & Delivery of Materials	121	02-Nov-22	03-Apr-23	15-Jun-23	08-Nov-23	178	[Gantt bar for Procurement & Delivery of Materials]																																															
ATALGA-1020	Civil Structural modification of air blower house	90	13-Jan-23*	11-May-23	17-Nov-23	11-Mar-24	247	[Gantt bar for Civil Structural modification of air blower house]																																															
ATALGA-1310	E&M installation	97	03-Apr-23	03-Aug-23	09-Nov-23	11-Mar-24	178	[Gantt bar for E&M installation]																																															
Disc Filter (DF) Pilot Plant																																																							
ATALGA-1080	CGS - Method Statement for Relocation	63	15-Jul-21 A	03-Aug-21 A	31-Aug-22	31-Aug-22		[Gantt bar for CGS - Method Statement for Relocation]																																															
ATALGA-1090	Procurement & Delivery of Materials	97	04-Aug-21 A	26-Nov-21	17-Dec-22	23-Mar-23	383	[Gantt bar for Procurement & Delivery of Materials]																																															
ATALGA-1000	Civil Structural Construction of DF Pilot Plant from STSTW c/w of relevant underground pipeworks	211	27-Nov-21*	19-Aug-22	23-Mar-23	07-Dec-23	383	[Gantt bar for Civil Structural Construction of DF Pilot Plant from STSTW c/w of relevant underground pipeworks]																																															
ATALGA-1140	E&M installation of DF Pilot Plant	51	20-Aug-22	21-Oct-22	07-Dec-23	07-Feb-24	383	[Gantt bar for E&M installation of DF Pilot Plant]																																															
ATALGA-1190	T&C	22	21-Oct-22	16-Nov-22	08-Feb-24	11-Mar-24	383	[Gantt bar for T&C]																																															
Dissolved Air Flotation (DAF) Pilot Plant																																																							
ATALGA-1100	CGS - Method Statement for Relocation	47	31-Aug-21	27-Oct-21	31-Aug-22	27-Oct-22	293	[Gantt bar for CGS - Method Statement for Relocation]																																															
ATALGA-1110	Procurement & Delivery of Materials	97	28-Oct-21	28-Feb-22	28-Oct-22	28-Feb-23	293	[Gantt bar for Procurement & Delivery of Materials]																																															
ATALGA-1070	Civil Structural Construction of DAF Pilot Plant from STSTW	97	01-Mar-22*	29-Jun-22	01-Mar-23	29-Jun-23	293	[Gantt bar for Civil Structural Construction of DAF Pilot Plant from STSTW]																																															
ATALGA-1150	E&M installation of DAF Pilot Plant	51	30-Jun-22	29-Aug-22	30-Jun-23	29-Aug-23	293	[Gantt bar for E&M installation of DAF Pilot Plant]																																															
ATALGA-1200	T&C	11	30-Aug-22	12-Sep-22	30-Aug-23	11-Sep-23	293	[Gantt bar for T&C]																																															
ATALGA-1220	Post-commissioning	144	13-Sep-22	11-Mar-23	12-Sep-23	11-Mar-24	293	[Gantt bar for Post-commissioning]																																															
Aerobic Granular Sludge (AGS) Pilot Plant																																																							
ATALGA-1030	AIP - AGS Pilot Plant	20	18-Feb-21 A	12-Mar-21 A	24-Nov-22	24-Nov-22		[Gantt bar for AIP - AGS Pilot Plant]																																															
ATALGA-1040	DDA - AGS Pilot Plant	21	13-Mar-21 A	10-Apr-21 A	05-Jun-23	05-Jun-23		[Gantt bar for DDA - AGS Pilot Plant]																																															
ATALGA-1050	CMS - AGS Pilot Plant	48	13-Mar-21 A	13-May-21 A	24-Nov-22	24-Nov-22		[Gantt bar for CMS - AGS Pilot Plant]																																															
ATALGA-1060	CGS - Method Statement for Installation	47	25-Mar-21 A	25-May-21 A	05-Jun-23	05-Jun-23		[Gantt bar for CGS - Method Statement for Installation]																																															
ATALGA-1120	Procurement & Delivery of Materials	100	28-Apr-21 A	31-Aug-21 A	24-Nov-22	24-Nov-22		[Gantt bar for Procurement & Delivery of Materials]																																															
ATALGA-1010	Civil Structural Construction of AGS Pilot Plant	150	31-Aug-21*	07-Mar-22	24-Nov-22	03-Jun-23	363	[Gantt bar for Civil Structural Construction of AGS Pilot Plant]																																															
ATALGA-1180	E&M installation of AGS Pilot Plant	36	08-Mar-22	22-Apr-22	05-Jun-23	18-Jul-23	363	[Gantt bar for E&M installation of AGS Pilot Plant]																																															
ATALGA-1210	Seeding, process start-up and T&C	52	23-Apr-22	25-Jun-22	19-Jul-23	16-Sep-23	363	[Gantt bar for Seeding, process start-up and T&C]																																															
ATALGA-1270	Post-commissioning	139	27-Jun-22	09-Dec-22	18-Sep-23	11-Mar-24	363	[Gantt bar for Post-commissioning]																																															
Zone 1 Construction																																																							
Demolition and Temporary Modification/Diversion Works																																																							
PST Overhaul Works																																																							
ATALPST-5130	Completion of Overhaul Works (Zone 1)	0		17-Jul-21 A		09-Nov-27		[Gantt bar for Completion of Overhaul Works (Zone 1)]																																															
PST Existing Primary Sedimentation Tanks (PST)																																																							
ATALPST-1000	Method Statement / PMAC Submission and Approval for PST	55	09-Nov-20 A	14-Jan-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Method Statement / PMAC Submission and Approval for PST]																																															
ATALPST-1030	Procurement of Wheels, Carbon Brush, Motor/Gearbox for PST No. 1 to No. 4	60	15-Jan-21 A	01-Apr-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Procurement of Wheels, Carbon Brush, Motor/Gearbox for PST No. 1 to No. 4]																																															
ATALPST-1040	Procurement of Scraper Frame Robs	32	15-Jan-21 A	27-Feb-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Procurement of Scraper Frame Robs]																																															
PST No. 2 & 4																																																							
ATALPST-1020	Isolation and Pre-test for PST 2 & 4	14	15-Jan-21 A	30-Jan-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Isolation and Pre-test for PST 2 & 4]																																															
ATALPST-1070	Construction of Bamboo Scaffolding	7	01-Feb-21 A	08-Feb-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Construction of Bamboo Scaffolding]																																															
ATALPST-1090	Replacement of Screws for the Rotatory Bridge	11	09-Feb-21 A	27-Feb-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Replacement of Screws for the Rotatory Bridge]																																															
ATALPST-1120	Replacement of Scraper Frame Robs	25	01-Mar-21 A	29-Mar-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Replacement of Scraper Frame Robs]																																															
ATALPST-1160	Disassembly of Scraper Drive Unit / Penstock Actuators / Valves	3	30-Mar-21 A	01-Apr-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Disassembly of Scraper Drive Unit / Penstock Actuators / Valves]																																															
ATALPST-1170	Disassembly, Condition Checking of Scraper Drive Units	17	07-Apr-21 A	26-Apr-21 A	04-Apr-22	04-Apr-22		[Gantt bar for Disassembly, Condition Checking of Scraper Drive Units]																																															



- █ Remaining Level of Effort
- █ DWP Rev.4
- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work


Contract DC/2019/10 - YLEPP - Main Works for Stage 1

Detailed Works Programme

Project ID : DWP.DPr5_210831
 Layout : DC201910 DWP rev.5
 Page 8 of 27

Detailed Works Programme			
Date	Revision	Checked	Approved
31-Aug-21	Rev. 5		
31-Jul-21	Rev. 4		
30-Jun-21	Rev. 3		

Main project schedule table with columns for Activity ID, Activity Name, Orig Dur, Early Start, Early Finish, Late Start, Late Finish, Total Float, and a Gantt chart spanning from 2022 to 2026. Activities include IW E&M Works, CLP Substations No. 1 & 2, Foundation, DSD 11kV Switchgear, Walkway & Master Meter Room, PST Stage 1 of Works, and PST Stage 1 - Foundation.



Contract DC/2019/10 - YLEPP - Main Works for Stage 1 Detailed Works Programme

Project ID : DWP.DPr5_210831
Layout : DC201910 DWP rev.5
Page 12 of 27

Date	Revision	Checked	Approved
31-Aug-21	Rev. 5		
31-Jul-21	Rev. 4		
30-Jun-21	Rev. 3		

Activity ID | Activity Name | Orig Dur | Early Start | Early Finish | Late Start | Late Finish | Total Float | Gantt Chart Columns (2022-2026) | Description



Legend for work status: Remaining Level of Effort (Green), DWP Rev.4 (Yellow), Actual Work (Blue), Remaining Work (Light Green), Critical Remaining Work (Red)

Contract DC/2019/10 - YLEPP - Main Works for Stage 1
Detailed Works Programme


Project ID: DWP.DPr5_210831
Layout: DC201910 DWP rev.5
Page 17 of 27

Detailed Works Programme table with columns: Date, Revision, Checked, Approved


Appendix B

Project Organization Chart

LEGEND:



LINE OF COMMUNICATION



PROJECT

YUEN LONG EFFLUENT
POLISHING PLANT -
INVESTIGATION, DESIGN
AND CONSTRUCTION

CLIENT

渠務署
Drainage Services Department

CONSULTANT

AECOM Asia Company Ltd.
www.aecom.com

SUB-CONSULTANTS

ISSUE/REVISION

I/R	DATE	DESCRIPTION	CHK.

STATUS

SCALE

A3 1 : 40000

DIMENSION UNIT

METRES

KEY PLAN

PROJECT NO.

60505476

CONTRACT NO.

CE 3/2015 (DS)

SHEET TITLE

PROJECT ORGANISATION

SHEET NUMBER

This drawing has been prepared for the use of AECOM's client. It may not be used, modified, reproduced or related upon by third parties, except as agreed by AECOM or as required by law. AECOM accepts no responsibility, and denies any liability whatsoever, to any party that uses or relies on this drawing without AECOM's express written consent. Do not scale this document. All measurements must be obtained from the master dimensions.

Appendix C

Action and Limit Level

Action / Limit Levels for Air Quality

Parameters	Action Level	Limit Level
1-hour TSP Level in $\mu\text{g}/\text{m}^3$	¹ For baseline level $\leq 384 \mu\text{g}/\text{m}^3$, Action level = $(\text{baseline level} * 1.3 + \text{Limit level})/2$; For baseline level $> 384 \mu\text{g}/\text{m}^3$, Action level = Limit level	500 $\mu\text{g}/\text{m}^3$

Notes:

1. The Action Level for 1-hour TSP Level:

a) AMS 2 = $(63 * 1.3 + 500) / 2 = 291 \mu\text{g}/\text{m}^3$;

b) AMS 3C = $(70 * 1.3 + 500) / 2 = 296 \mu\text{g}/\text{m}^3$.

Action and Limit Levels for Construction Noise

Time Period	Action Level	Limit Level
0700 - 1900 hours on normal weekdays	When one documented complaint is received	75 dB(A) *

Notes:

- If works are to be carried out during restricted hours, the conditions stipulated in the construction noise permit issued by the Noise Control Authority have to be followed.
- Correction of +3 dB(A) shall be made to the free field measurements.

Action and Limit Levels for Water Quality

Parameters	Action Levels	Limit Levels
<i>Construction Phase Water Quality Monitoring</i>		
DO in mg/L (Surface, Middle & Bottom) ²	<p>Surface & Middle 5%-ile of baseline data for surface and middle layer.</p> <p>Bottom 5%-ile of baseline data for bottom layer.</p>	<p>Surface & Middle 4 mg/L or 1%-ile of baseline data for surface and middle layer.</p> <p>Bottom 2 mg/L or 1%-ile of baseline data for bottom layer.</p>
SS in mg/L (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day	99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day
Turbidity in NTU (depth-averaged ¹) ³	95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day	99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day

Notes:

- "Depth-averaged" is calculated by taking the arithmetic means of reading of all three depths;
- For DO, non-compliance of the water quality limits occurs when monitoring result is lower than the limits;
- For SS and turbidity, non-compliance of the water quality limits occurs when monitoring result is higher than the limits.

Action and Limit Levels for Ecology

Active Ardeid Night Roost Survey

As there are no specific guidelines on noise thresholds for roosting ardeids, the Action and Limit levels specified in below table were based on study conducted on exploring behavioural responses of shorebirds to impulsive noise (Wright et al. 2010).

Time Period	Action Level	Limit Level
after 17:30 during dry season after 18:00 during wet season	65.5 dB(A) ¹	72.2 dB(A) ²

Notes:

1. Behavioural response of some kind more likely to occur
2. Flight with abandonment of the site becomes the most likely outcome of the disturbance

Ecological Monitoring of Birds

Method	Parameters	Action Level ³	Limit Level ³
Transect	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community	Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey.	Significant decline in any of these parameters for three consecutive months.
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		
Point Count	Abundance of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Species diversity of all avifauna species (including but not only limited to overwintering waterbirds) in the community		
	Abundance of species with conservation importance only		
	Species diversity of species with conservation importance only		

Notes:

1. Significant decline in abundance will be determined using two-tailed t-test, $\alpha = 0.05$.
2. Significant decline in species diversity will be determined using the Hutcheson t-test, two tailed.
3. Response will be triggered if any of the above level is reached for each parameter.

Appendix D

Calibration Certificate of Monitoring
Equipment

Air Quality Monitoring Equipment

Report no. : 940891CA202730(1)

Page 1 of 1

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor
 Manufacturer : SIBATA
 Model No. : LD-5R
 Serial No. : 761105
 Specification Limit : NA
 Next Calibration Date : 22-Nov-2021

Laboratory Information

Description : 1. Balance 2. TSP high volume air sampler
 Equipment ID. / Serial no. : 1. C-065-9 2. 4350
 Date of Calibration : 23-Nov-2020 Ambient Temperature : 25 ± 10 °C
 Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary
 Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

Reference concentration (mg/m ³)	Total count for 1 hour	CPM (Count per minute)
0.0915	3647	60.78
0.0469	3027	50.45
0.1172	3861	64.35

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x [UUT reading (CPM)], where K = 0.001456
3. Correlation coefficient (r) : 0.9928

 Checked by : Canny Date : 15-12-2020 Certified by : K.T. Leung Date : 15-12-2020

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no. : 940891CA202730(6)

Page 1 of 1

CALIBRATION CERTIFICATE OF DUST METER

Client : Fugro Technical Services Limited

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description : Laser dust monitor
Manufacturer : SIBATA
Model No. : LD-5R
Serial No. : 882149
Specification Limit : NA
Next Calibration Date : 22-Nov-2021

Laboratory Information

Description : 1. Balance 2. TSP high volume air sampler
Equipment ID. / Serial no. : 1. C-065-9 2. 4350
Date of Calibration : 23-Nov-2020 Ambient Temperature : 25 ± 10 °C
Calibration Location : General Chemical Laboratory of FTS and Ma Wan A1 Site Boundary
Method Used : By direct comparison the weight of dust particle trapped in a filter paper using high volume sampler (TSP method) for a certain period, with the reading of the UUT. They should be placed at the same location and powered on and off at the same time.

Calibration Results :

Reference concentration (mg/m ³)	Total count for 1 hour	CPM (Count per minute)
0.0915	3526	58.77
0.0469	2720	45.33
0.1172	3776	62.93

Remarks:

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The interpolation equation : Concentration (mg/m³) = K x [UUT reading (CPM)], where K = 0.001530
3. Correlation coefficient (r) : 0.9901

Checked by : Conny Date : 15-12-2020 Certified by : KT Leung Date : 15-12-2020
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

TSP SAMPLER CALIBRATION CALCULATION SPREADSHEET

Location : MaWTF, Ma Wan	Date of Calibration: 23-Oct-20
Location ID: A1 Site Boundary	Next Calibration Date: 22-Jan-21
	Technician: Felix

CONDITIONS

Sea Level Pressure (hPa):	1011.40	Corrected Pressure (mm Hg):	759
Temperature (°C):	24	Temperature (K):	297

CALIBRATION ORIFICE

Make: Tisch	Qstd Slope: 2.11508
Model: TE-5025A	Qstd Intercept: -0.02962
Calibration Date: 11/9/2020	Expiry Date: 11/9/2021

CALIBRATIONS

Plate No.	H2O (L) (in)	H2O (R) (in)	H2O (in)	Qstd (m ³ /min)	I (chart)	IC (corrected)	LINEAR REGRESSION
18	5.40	-6.00	11.400	1.613	61.00	61.10	Slope = 32.5454
13	4.30	-4.70	9.000	1.435	54.00	54.09	Intercept = 8.0074
10	3.30	-3.70	7.000	1.267	49.00	49.08	Corr. coeff.: 0.9991
7	2.00	-2.50	4.500	1.019	41.00	41.07	
5	1.10	-1.60	2.700	0.792	34.00	34.05	


Calculations:

$Qstd = 1/m[\text{Sqrt}(H2O(Pa/Pstd)(Tstd/Ta))-b]$
 $IC = I[\text{Sqrt}(Pa/Pstd)(Tstd/Ta)]$

Qstd = standard flow rate
 IC = corrected chart response
 I = actual chart response
 m = calibrator Qstd slope
 b = calibrator Qstd intercept
 Ta = actual temperature during calibration (deg K)
 Pa = actual pressure during calibration (mm Hg)
 Tstd = 298 deg K
 Pstd = 760 mm Hg

For subsequent calculation of sampler flow:
 $1/m((I)[\text{Sqrt}(298/Tav)(Pav/760)]-b)$

m = sampler slope
 b = sampler intercept
 I = chart response
 Tav = daily average temperature
 Pav = daily average pressure





CALIBRATION REPORT OF WIND METER

Project: Contract No. SPW 07/2020	Date of Calibration: 28-Mar-2021
Location: Yuen Long Sewage Treatment Works	Next Calibration Date: 27-Sep-2021
Brand: Global Water	Technician: Sam Fong
Model: GL500-7-2	Serial No: 2012000974
Anemometer	
Brand: Benetech	Equipment ID: 08
Model: GM816	
Procedures:	
1. Wind Still Test:	The wind speed sensor was held by hand until stabilized.
2. Wind Speed Test:	The wind meter was calibrated in-situ and compared with the Anemometer.
3. Wind Direction Test:	The wind meter was calibrated in-situ and compared with a marine compass from four directions.

Wind Still Test:

Wind Speed (m/s)
0.00

Wind Speed Test:

Global Water (m/s)	Anemometer (m/s)
1.2	1.0
1.5	1.4
2.8	3.0

Wind Direction Test:

	Marine Compass (o)
358	358
266	264
154	150
243	244

Wan Ka Ho
Project Consultant

Report Date: 1/4/2021

CALIBRATION REPORT OF WIND METER

Project: Contract No. SPW 07/2020	Date of Calibration: 27-Sep-2021
Location: Yuen Long Sewage Treatment Works	Next Calibration Date: 26-Mar-2022
Brand: Global Water	Technician: Sam Fong
Model: GL500-7-2	Serial No: 2012000974
Anemometer	
Brand: Benetech	Equipment ID: 08
Model: GM816	
Procedures:	
1. Wind Still Test:	The wind speed sensor was held by hand until stabilized.
2. Wind Speed Test:	The wind meter was calibrated in-situ and compared with the Anemometer.
3. Wind Direction Test:	The wind meter was calibrated in-situ and compared with a marine compass from four directions.

Wind Still Test:

Wind Speed (m/s)
0.00

Wind Speed Test:

Global Water (m/s)	Anemometer (m/s)
1.7	1.5
2.5	2.4
1.4	1.6

Wind Direction Test:

	Marine Compass (o)
137	135
98	96
205	204
314	316



Wan Ka Ho
 Project Consultant

Report Date: 29/9/2021

Noise Monitoring Equipment

Report no.: 203258CA211142

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter

Manufacturer : Casella

	Meter	Microphone	Preamplifier
Model No.	CEL-63X	CE-251	CEL-495
Serial No.	0873599	02374	003916

Equipment ID : N-45

Next Calibration Date : 27-May-2022

Specification Limit : EN 61672-1: 2003 Class 1

Laboratory Information

Details of Reference Equipment -

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Calibration : 28-May-2021

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison Relative Humidity : <80% R.H.

Calibration Results :

Parameters	Mean Value (dB)	Specification Limit(dB)
A-weighting frequency response	4000Hz	2.6 to -0.6
	2000Hz	2.8 to -0.4
	1000Hz	1.1 to -1.1
	500Hz	-1.8 to -4.6
	250Hz	-7.2 to -10.0
	125Hz	-14.6 to -17.6
	63Hz	-24.7 to -27.7
	31.5Hz	-37.4 to -41.4
Differential level linearity	94dB-104dB	± 0.6
	104dB-114dB	± 0.6

Remarks :

- The equipment used in this calibration is traceable to recognized National Standards.
- The mean value is the average of four measurements.
- For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast
- The UUT does comply with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
- The values given in this Calibration Certificate only relate to unit under test and the values measured at the time of the test. Any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

 Checked by : William Date : 1-6-2021 Certified by : K. T. Leung Date : 1-6-2021
 CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no.: 203258CA202302(2)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND LEVEL METER

Client Supplied Information

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Sound Level Meter

Manufacturer : Casella

Model No. :

Serial No. :

Equipment ID :

Next Calibration Date :

Specification Limit :

Meter	Microphone	Preamplifier
CEL-63X	CE-251	CEL-495
1488304	03876	002752

N-62

29-Oct-2021

EN 61672-1: 2003 Class 1

Laboratory Information

Details of Reference Equipment -

Description : B & K Acoustic Multifunction Calibrator 4226 (Traditional free field setting)

Equipment ID. : R-108-1

Date of Calibration : 30-Oct-2020

Calibration Location : Calibration Laboratory of FTS

Ambient Temperature : 20±2 °C

Method Used : By direct comparison

Relative Humidity : <80% R.H.

Calibration Results :

Parameters	Mean Value (dB)	Specification Limit(dB)
A-weighting frequency response	4000Hz	1.5
	2000Hz	1.3
	1000Hz	-0.1
	500Hz	-3.5
	250Hz	-8.9
	125Hz	-16.4
	63Hz	-26.4
	31.5Hz	-39.4
Differential level linearity	94dB-104dB	0.0
	104dB-114dB	0.0

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. For calibration: Reference SPL are 94, 104 & 114dB, range setting is 20-140dB & time weighting is fast.
4. The UUT does comply with EN 61672-1: 2003 Class 1 sound level meter for the above measurement.
5. The values given in this Calibration Certificate only relate to the values at the time of the test and any uncertainties will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling or the capability of any other laboratory to repeat the measurement.

 Checked by : K. L. Leung Date : 4-11-2020 Certified by : K. L. Leung Date : 4-11-2020

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

** End of Report **

Report no.: 203258CA210891

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description : Sound Calibrator
 Manufacturer : Casella (Model CEL-120/1)
 Serial No. : 4358251
 Equipment ID : N-34

Next Calibration Date : 10-May-2022

Specification Limit : EN 60942: 2003 Class 1

Laboratory Information

Details of Calibration Equipment

Description : Reference Sound level meter
 Equipment ID. : R-119-2

Date of Calibration : 11-May-2021

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison Relative Humidity : <80% R.H.

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.1 dB	±0.4dB
114dB	-0.1 dB	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The unit under test complies with the specification limit.
4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.

 Checked by : William Date : 12-5-2021 Certified by : R. T. Leung Date : 12-5-2021

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report no.: 212769CA212069(3)

Page 1 of 1

CALIBRATION CERTIFICATE OF SOUND CALIBRATOR

Client : Fugro Technical Services Ltd.

Project : Calibration Services

Client Supplied Information

Details of Unit Under Test, UUT

Description : Sound Calibrator
Manufacturer : Casella (Model CEL-120/1)
Serial No. : 2383707
Equipment ID : N/A

Next Calibration Date : 25-Aug-2022

Specification Limit : EN 60942: 2003 Class 1

Laboratory Information

Details of Calibration Equipment

Description : Reference Sound level meter
Equipment ID. : R-119-2

Date of Calibration : 26-Aug-2021

Calibration Location : Calibration Laboratory of FTS Ambient Temperature : 20±2 °C

Method Used : By direct comparison Relative Humidity : <80% R.H.

Calibration Results :

Parameters (Setting of UUT)	Mean Value (error of measurement)	Specification Limit(dB)
94dB	-0.4 dB	±0.4dB
114dB	-0.3 dB	

Remarks :

1. The equipment used in this calibration is traceable to recognized National Standards.
2. The mean value is the average of four measurements.
3. The unit under test complies with the specification limit.
4. The values given in this Calibration Certificate only relate to the unit-under-test and the values measured at the time of the test. Any uncertainties quoted will not include allowances for the environmental changes, variation and shock during transportation, or the capability of any other laboratory to repeat the measurement.

Checked by : Canny Date : 27-8-2021 Certified by : K. Leung Date : 27-8-2021
CA-R-297 (22/07/2009) Leung Kwok Tai (Assistant Manager)

**** End of Report ****

Report No. : 212769CA211145

Page 1 of 1

CALIBRATION CERTIFICATE OF ANEMOMETER

Client Supplied Information

Client : Fugro Technical Services Limited

Project : Calibration Services

Details of Unit Under Test, UUT

Description : Anemometer

Manufacturer : SENSOR

Model No. : AR816

Serial No. : 2136513

Equipment ID.: NA

Next Calibration Date : 30-May-2022

Laboratory Information

Details of Reference Equipment –

Description : Reference Anemometer

Equipment ID.: R-101-4

Date of Calibration : 31-May-2021 Ambient Temperature : 22 °C

Calibration Location : Calibration Laboratory of FTS

Method Used : In-house Method R-C-279

Calibration Results :

Reference Reading (m/s)	UUT Reading (m/s)	Error (m/s)
1.99	2.0	0.0
4.00	4.3	0.3
6.01	6.3	0.3
7.99	8.2	0.2
10.03	9.9	-0.1

Remark :

1. The equipment being used in this calibration is traceable to recognized National Standards.
2. The reported readings in this calibration are an average from 10 trials.
3. The expanded uncertainty is 0.5 m/s with a coverage factor of 2 at a confidence level of 95%.

Checked by : William Date : 2-6-2021 Certified by : P.T. Leung Date : 2-6-2021

CA-R-297 (22/07/2009)

Leung Kwok Tai (Assistant Manager)

** End of Report **

Water Quality Monitoring Equipment



Report No. : 142626WA211145(1)



Page 1 of 3

Report on Calibration of YSI EXO-3 Multi-parameter Water Quality Meter

Information Supplied by Client

Client : Fugro Technical Services Limited (MCL)
Client's address : Rm. 723-726, 7/F, Profit Industrial Building, No. 1-15,
Kwai Fung Crescent, Kwai Chung, N.T.
Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter
Client sample ID : Serial No. 19A105808
Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA211145/2
Date sample received : 08/06/2021
Date of calibration : 21/06/2021
Next calibration date : 20/09/2021
Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA211145(1)

Page 3 of 3

Results :

D. Temperature calibration

Thermometer reading, °C	Meter reading, °C
23.2	23.102

E. Turbidity calibration

Turbidity, N.T.U.			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
0	-	-	± 0.5
4	4.32	+0.32	± 0.6
8	8.12	+0.12	± 0.8
40	41.06	+1.06	± 3.0
80	79.39	-0.61	± 4.0

Certified by : Chan Hoi Yan
 Approved Signatory : CHAN Hoi Yan, Winnie
 Assistant Manager

Date : 08/07/2011
 ** End of Report **

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA211145



Page 1 of 3

Report on Calibration of YSI EXO-3 Multi-parameter Water Quality Meter**Information Supplied by Client**

Client : Fugro Technical Services Limited (MCL)

Client's address : Rm. 723-726, 7/F, Profit Industrial Building, No. 1-15,
Kwai Fung Crescent, Kwai Chung, N.T.

Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter

Client sample ID : Serial No. 19A105807

Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA211145/1

Date sample received : 08/06/2021

Date of calibration : 21/06/2021

Next calibration date : 20/09/2021

Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA211145

Page 2 of 3

Results :
A. pH calibration

pH reading at 25°C for Q.C. solution(6.86) and at 25°C for Q.C. solution(9.18)		
Theoretical	Measured	Deviation
9.18	9.16	-0.02
6.86	6.87	+0.01

B. Salinity calibration

Salinity, ppt			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
10	9.99	-0.01	± 0.5
20	19.72	-0.28	± 1.0
30	29.84	-0.16	± 1.5
40	39.86	-0.14	± 2.0

C. Dissolved Oxygen calibration

Trial No.	Dissolved oxygen content, mg/L	
	By Titration	By D.O. meter
1	7.44	7.61
2	7.44	7.60
3	7.62	7.65
Average	7.50	7.62

Differences of D.O. Content between Winkler Titration and D.O. meter should be less than 0.2 mg/L

Certified by

 : Chan Hoi Yan
 Approved Signatory : CHAN Hoi Yan, Winnie
 Assistant Manager

Date

 : 08.07.2011

Note : This report refers only to the sample(s) tested.

Report No. : 142626WA211145

Page 3 of 3

Results :

D. Temperature calibration

Thermometer reading, °C	Meter reading, °C
23.2	23.452

E. Turbidity calibration

Turbidity, N.T.U.			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
0	-	-	± 0.5
4	4.36	+0.36	± 0.6
8	8.64	+0.64	± 0.8
40	41.25	+1.25	± 3.0
80	80.40	+0.40	± 4.0

Certified by : Chan Hoi Yan
 Approved Signatory : CHAN Hoi Yan, Winnie
 Assistant Manager

Date : 08-07-2021
 ** End of Report **

Note : This report refers only to the sample(s) tested.



Report No. : 142626WA211884



Page 1 of 3

Report on Calibration of YSI EXO-3 Multi-parameter Water Quality Meter

Information Supplied by Client

Client : Fugro Technical Services Limited (MCL)
Client's address : Rm. 723-726, 7/F, Profit Industrial Building, No. 1-15,
Kwai Fung Crescent, Kwai Chung, N.T.
Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter
Client sample ID : Serial No. 19E100633
Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA211884/1
Date sample received : 14/09/2021
Date of calibration : 16/09/2021
Next calibration date : 15/12/2021
Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 142626WA211884

Page 2 of 3

Results :
A. pH calibration

pH reading at 25°C for Q.C. solution(6.86) and at 25°C for Q.C. solution(9.18)		
Theoretical	Measured	Deviation
9.18	9.19	+0.01
6.86	6.82	-0.04


B. Salinity calibration

Salinity, ppt			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
1	1.00	0.00	± 0.1
10	9.95	-0.05	± 0.5
20	19.87	-0.13	± 1.0
30	29.91	-0.09	± 1.5
40	39.70	-0.30	± 2.0

C. Dissolved Oxygen calibration

Trial No.	Dissolved oxygen content, mg/L	
	By Titration	By D.O. meter
1	7.47	7.64
2	7.85	7.72
3	7.57	7.76
Average	7.63	7.71

Differences of D.O. Content between Wrinkler Titration and D.O. meter should be less than 0.2 mg/L

Certified by : 
 Approved Signatory : HO Kin Man, John
 Assistant General Manager – Laboratories

Date : 6/10/2011

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 142626WA211884

Page 3 of 3


Results :

D. Temperature calibration

Thermometer reading, °C	Meter reading, °C
24.40	24.31

E. Turbidity calibration

Turbidity, N.T.U.			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
4	4.20	+0.20	± 0.6
8	8.08	+0.08	± 0.8
40	38.54	-1.46	± 3.0
80	80.26	+0.26	± 4.0

Certified by : 
 Approved Signatory : HO Kin Man, John
 Assistant General Manager – Laboratories

Date : 6/10/2021

**** End of Report ****

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.



Report No. : 142626WA211884(1)



Page 1 of 3

Report on Calibration of YSI EXO-3 Multi-parameter Water Quality Meter

Information Supplied by Client

Client : Fugro Technical Services Limited (MCL)
Client's address : Rm. 723-726, 7/F, Profit Industrial Building, No. 1-15,
Kwai Fung Crescent, Kwai Chung, N.T.
Sample description : One YSI EXO-3 Multi-parameter Water Quality Meter
Client sample ID : Serial No. 19E100634
Test required : Calibration of the YSI EXO-3 Multi-parameter Water Quality Meter

Laboratory Information

Lab. sample ID : WA211884/2
Date sample received : 14/09/2021
Date of calibration : 16/09/2021
Next calibration date : 15/12/2021
Test method used : In-house comparison method

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 142626WA211884(1)

Page 2 of 3

Results :

A. pH calibration

pH reading at 25°C for Q.C. solution(6.86) and at 25°C for Q.C. solution(9.18)		
Theoretical	Measured	Deviation
9.18	9.15	-0.03
6.86	6.81	-0.05

B. Salinity calibration

Salinity, ppt			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
1	1.00	0.00	± 0.1
10	9.96	-0.04	± 0.5
20	19.91	-0.09	± 1.0
30	29.97	-0.03	± 1.5
40	39.76	-0.24	± 2.0

C. Dissolved Oxygen calibration

Trial No.	Dissolved oxygen content, mg/L	
	By Titration	By D.O. meter
1	7.50	7.64
2	7.65	7.64
3	7.57	7.61
Average	7.57	7.63

Differences of D.O. Content between Wrinkler Titration and D.O. meter should be less than 0.2 mg/L

Certified by : 
Approved Signatory : HO Kin Man, John
Assistant General Manager – Laboratories

Date : 6/10/2011

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

Report No. : 142626WA211884(1)

Page 3 of 3

Results :

D. Temperature calibration

Thermometer reading, °C	Meter reading, °C
23.30	23.31

E. Turbidity calibration

Turbidity, N.T.U.			
Theoretical	Measured	Deviation	Maximum acceptable Deviation
4	4.26	+0.26	± 0.6
8	7.61	-0.39	± 0.8
40	39.98	-0.02	± 3.0
80	79.85	-0.15	± 4.0

F. Chlorophyll calibration

Chlorophyll reading at 22.4°C for Std. solution (62.5ug/L)		
Theoretical (ug/L) (Temp.-compensated)	Measured	Deviation
66.0	66.1	+0.1

Certified by : 
 Approved Signatory : HO Kin Man, John
 Assistant General Manager – Laboratories


Date : 6/10/2021

** End of Report **

Note : This report refers only to the sample(s) tested and the result(s) applied to the sample(s) as received.

CALIBRATION CERTIFICATE

This document certifies that the instrument detailed below has been calibrated according to Valeport Limited's Standard Procedures, using equipment with calibrations traceable to UKAS or National Standards.

Calibration Certificate Number:	61134
Instrument Type:	MODEL 106
Instrument Serial Number:	67738
Calibrated By:	N.PADDON
Date:	11TH NOVEMBER 2019
Signed:	

Full details of the results from the calibration procedure applied to each fitted sensor are available, on request, via email. This summary certificate should be kept with the instrument.

A large, stylized number '50' in a bold, sans-serif font, with a small square graphic element at the top right of the '0'.

Valeport Limited
St. Peter's Quay, Totnes,
Devon TQ9 5EW UK

+44 (0) 1803 869292
sales@valeport.co.uk
www.valeport.co.uk

VAT No. CB 165 8753 67
Registered in England No. 1950444





a xylem brand

9940 Summers Ridge Road
San Diego, CA 92121
Tel: (858) 546-8327
support@sontek.com

Certificate of Calibration

TEST REPORT

Serial Number	5906
System Type	M9
System Orientation	Down
Compass Type	Sontek
Compass Offset (degrees)	N/A
Communications Output	RS232
Recorder Size (GB)	14.9
Firmware Version	4.02
Date Tested	05/23/2017

POWER TEST

Command Mode (W):	0.17	Range : 0.00 – 0.30
Sleep Mode (W):	N/A	Range : N/A
Ping Mode - 18V (W):	2.67	Range : 1.50 – 3.50
Power Check		PASS

NOISE TEST

Beam 1 – 3.0 MHz (counts)	95
Beam 2 – 1.0 MHz (counts)	96
Beam 3 – 3.0 MHz (counts)	95
Beam 4 – 1.0 MHz (counts)	101
Beam 5 – 3.0 MHz (counts)	93
Beam 6 – 1.0 MHz (counts)	95
Beam 7 – 3.0 MHz (counts)	91
Beam 8 – 1.0 MHz (counts)	100
Beam Vertical – 500KHz (counts)	88
Noise Test	PASS

VERIFICATION

Velocity Check	PASS
Transmit Output	PASS
Sensitivity	PASS
Temperature Sensor	PASS
Compass Heading Check	PASS
Compass Level Check	PASS
Burn-in (24 hrs)	PASS
Load Default Parameters	DONE

OPTIONS

Bottom Track	Installed
SmartPulse HD TM	Enabled
Stationary	Disabled
GPS Compass Integration	Disabled
RiverSurveyor	Enabled
HydroSurveyor	Disabled

Verified by: **ainthasane**

This report was generated on 5/24/2017.

ATTENTION: New Warranty Terms as of March 4, 2013:

This system is covered under a two year limited warranty that extends to all parts and labor for any malfunction due to workmanship or errors in the manufacturing process. The warranty is valid only if you properly maintain and operate this system under normal use as outlined in the User's Manual. The warranty does not cover shortcomings that are due to the design, or any incidental damages as a result of errors in the measurements.

SonTek will repair and/or replace, at its sole option, any product established to be defective with a product of like type. CLAIMS FOR LABOR COSTS AND/OR OTHER CHARGES RESULTING FROM THE USE OF SonTek GOODS AND/OR PRODUCTS ARE NOT COVERED BY THIS LIMITED WARRANTY.

SonTek DISCLAIMS ALL EXPRESS WARRANTIES OTHER THAN THOSE CONTAINED ABOVE AND ALL IMPLIED WARRANTIES, INCLUDING BUT NOT LIMITED TO WARRANTIES OF MERCHANTABILITY AND/OR FITNESS FOR A PARTICULAR PURPOSE. SonTek DISCLAIMS AND WILL NOT BE LIABLE, UNDER ANY CIRCUMSTANCE, IN CONTRACT, TORT OR WARRANTY, FOR ANY SPECIAL, INDIRECT, INCIDENTAL OR CONSEQUENTIAL DAMAGES OF ANY KIND, INCLUDING BUT NOT LIMITED TO LOST PROFITS, BUSINESS INTERRUPTION LOSSES, LOSS OF GOODWILL, OR LOSS OF BUSINESS OR CUSTOMER RELATIONSHIPS.

If your system is not functioning properly, first try to identify the source of the problem. If additional support is required, we encourage you to contact us immediately. We will work to resolve the problem as quickly as possible.

If the system needs to be returned to the factory, please contact SonTek to obtain a Service Request (SR) number. We reserve the right to refuse receipt of shipments without SRs. We require the system to be shipped back in the original shipping container using the original packing material with all delivery costs covered by the customer (including all taxes and duties). If the system is returned without appropriate packing, the customer will be required to cover the cost of a new packaging crate and material.

The warranty for repairs performed at an authorized SonTek Service Center is one year.

Appendix E

Environmental Monitoring Schedule

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (September 2021)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1	2 WQM Mid Flood(18:14) Mid Ebb(10:13)	3	4 WQM Mid Flood(19:16) Mid Ebb(12:02)
5	6 AQM, NM	7 WQM Mid Flood(07:19) Mid Ebb(14:07)	8	9 WQM Mid Flood(08:52) Mid Ebb(15:19)	10	11 AQM WQM Mid Flood(10:20) Mid Ebb(16:25)
12	13	14 WQM Mid Flood(14:43) Mid Ebb(06:33)	15 EMB (Day)	16 WQM Mid Flood(17:45) Mid Ebb(09:27)	17 AQM, NM	18 WQM Mid Flood(19:14) Mid Ebb(11:50)
19	20 ANRM, EMB (Night)	21 WQM Mid Flood(07:28) Mid Ebb(13:58)	22	23 AQM, NM WQM Mid Flood(08:47) Mid Ebb(14:58)	24	25 WQM Mid Flood(10:03) Mid Ebb(15:51)
26	27	28 WQM Mid Flood(13:04) Mid Ebb(05:23)	29 AQM, NM	30 WQM Mid Flood(20:31) Mid Ebb(07:23)		

Remarks

1. Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
2. Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
3. Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
4. Ecological Monitoring of Birds (**EMB**): Once per month.
5. Ardeid Night Roost Monitoring (**ANRM**): Once per month.
6. Air Quality Location: AM1 and AM2
7. Noise Monitoring Location: CM1, CM2 and CM3
8. Water Quality Monitoring Location: M1, M2, M3

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (November 2021)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
	1	2 WQM Mid Flood(5:22) Mid Ebb(11:40)	3 AQM, NM	4 WQM Mid Flood(7:05) Mid Ebb(13:10)	5	6 WQM Mid Flood(8:58) Mid Ebb(14:42)
7	8	9 AQM, NM WQM Mid Flood(12:00) Mid Ebb(16:58)	10	11 WQM Mid Flood(18:40) Mid Ebb(6:01)	12	13 WQM Mid Flood(16:38) Mid Ebb(8:40)
14	15 AQM, NM	16 WQM Mid Flood(5:38) Mid Ebb(11:43)	17	18 WQM Mid Flood(7:13) Mid Ebb(12:58)	19	20 AQM WQM Mid Flood(8:46) Mid Ebb(14:05)
21	22	23 WQM Mid Flood(10:59) Mid Ebb(15:46)	24	25 WQM Mid Flood(12:35) Mid Ebb(17:07)	26 AQM, NM	27 WQM Mid Flood(14:39) Mid Ebb(6:13)
28	29	30 WQM Mid Flood(16:42) Mid Ebb(10:02)				

Remarks

- Actual monitoring may be subjected to change due to any safety concern or adverse weather condition.
- Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
- Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
- Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
- Ecological Monitoring of Birds (**EMB**): Once per month.
- Ardeid Night Roost Monitoring (**ANRM**): Once per month.
- Air Quality Location: AM1 and AM2
- Noise Monitoring Location: CM1, CM2 and CM3
- Water Quality Monitoring Location: M1, M2, M3

Project: Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Impact Monitoring Schedule (December 2021)

Sun	Mon	Tue	Wed	Thur	Fri	Sat
			1	2 AQM, NM WQM Mid Flood(6:05) Mid Ebb(11:59)	3	4 WQM Mid Flood(8:14) Mid Ebb(13:46)
5	6	7 WQM Mid Flood(11:01) Mid Ebb(15:52)	8 AQM, NM	9 WQM Mid Flood(12:53) Mid Ebb(4:58)	10	11 WQM Mid Flood(14:56) Mid Ebb(6:44)
12	13	14 AQM, NM WQM Mid Flood(16:52) Mid Ebb(10:19)	15	16 WQM Mid Flood(6:32) Mid Ebb(11:59)	17	18 WQM Mid Flood(8:09) Mid Ebb(13:11)
19	20 AQM, NM	21 WQM Mid Flood(10:11) Mid Ebb(14:51)	22	23 WQM Mid Flood(11:25) Mid Ebb(16:04)	24 AQM	25 WQM Mid Flood(12:47) Mid Ebb(5:08)
26	27	28 WQM Mid Flood(14:55) Mid Ebb(7:39)	29	30 AQM, NM WQM Mid Flood(16:18) Mid Ebb(10:43)	31	

Remarks

- Actual monitoring may be subjected to change due to any safety concern or adverse weather condition.
- Air Quality Monitoring (**AQM**): 3 x 1-hour TSP Monitoring per 6 days.
- Noise Monitoring (**NM**): L_{eq} (30 min) during between 0700 - 1900.
- Water Quality Monitoring (**WQM**): Once per day for 3 days per week.
- Ecological Monitoring of Birds (**EMB**): Once per month.
- Ardeid Night Roost Monitoring (**ANRM**): Once per month.
- Air Quality Location: AM1 and AM2
- Noise Monitoring Location: CM1, CM2 and CM3
- Water Quality Monitoring Location: M1, M2, M3

Appendix F

Monitoring Results

Air Quality Monitoring Results

1-hour TSP Monitoring Result for

Contract No. SPW 07/2020

Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

AM1 - Topfine Machinery (China) Co. Ltd.

Date	Weather Condition	Start Time	1-hour TSP ($\mu\text{g}/\text{m}^3$)			Action Level (ug/m^3)	Limit Level (ug/m^3)
			1st Measurement	2nd Measurement	3rd Measurement		
6-Sep-21	Fine	8:34	32	26	24	291	500
11-Sep-21	Cloudy	9:14	33	35	39		
17-Sep-21	Cloudy	8:39	53	59	50		
23-Sep-21	Cloudy	8:39	42	35	48		
29-Sep-21	Cloudy	8:46	56	47	51		
		Min	24				
		Max	59				
		Average	42				



AM2 - Squatter house at the west of Yuen Long STW

Date	Weather Condition	Start Time	1-hour TSP ($\mu\text{g}/\text{m}^3$)			Action Level (ug/m^3)	Limit Level (ug/m^3)
			1st Measurement	2nd Measurement	3rd Measurement		
6-Sep-21	Fine	8:47	29	21	30	296	500
11-Sep-21	Cloudy	9:38	38	42	47		
17-Sep-21	Cloudy	8:55	62	60	56		
23-Sep-21	Cloudy	8:53	50	45	56		
29-Sep-21	Cloudy	8:59	59	56	63		
		Min	21				
		Max	63				
		Average	48				

Note:

Underline: Exceedance of Action Level

Underline and Bold: Exceedance of Limit Level



Noise Monitoring Results

**Noise Impact Monitoring Result for
Contract No. SPW 07/2020
Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1**

CM1 - Squatter house to the north of YLSTW

Date	Start Time	L _{eq} 30min dB(A)	L ₁₀ dB(A)	L ₉₀ dB(A)	Wind Speed (m/s)	Weather	Limit Level dB(A)
6-Sep-21	10:38	53	58	48	0.8	Fine	75
17-Sep-21	10:28	55	57	53	0.3	Cloudy	75
23-Sep-21	10:41	55	56	52	0.1	Cloudy	75
29-Sep-21	10:26	53	55	51	0.1	Cloudy	75
	Max	55					
	Min	53					

CM2 - Squatter house to the west of YLSTW

Date	Start Time	L _{eq} 30min dB(A)	L ₁₀ dB(A)	L ₉₀ dB(A)	Wind Speed (m/s)	Weather	Limit Level dB(A)
6-Sep-21	8:52	64	67	60	0.8	Fine	75
17-Sep-21	9:09	59	63	54	0.2	Cloudy	75
23-Sep-21	9:17	60	64	54	0.3	Cloudy	75
29-Sep-21	9:10	61	64	55	0.2	Cloudy	75
	Max	64					
	Min	59					




CM3 - Squatter house to the east of YLSTW

Date	Start Time	L _{eq} 30min dB(A)	L ₁₀ dB(A)	L ₉₀ dB(A)	Wind Speed (m/s)	Weather	Limit Level dB(A)
6-Sep-21	9:41	70	73	66	0.7	Fine	75
17-Sep-21	13:11	60	64	55	0.2	Cloudy	75
23-Sep-21	13:10	59	63	55	0.3	Cloudy	75
29-Sep-21	13:07	60	64	54	0.2	Cloudy	75
	Max	70					
	Min	59					

Note:

CM1, CM2 and CM3: Free-field measurement (+3dB(A) correction has been applied).

No raining or wind with speed over 5 m/s was observed during noise monitoring according to the onsite observation.



Water Quality Monitoring Results

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	2/9/2021	Mid-Flood	Fine	Calm	18:38	1.8	M	0.9	1	0.162	207	7.71	7.71	3.72	3.72	30.98	30.99	37.5	37.7	2.76	2.78	12.2	12.2	16	17
M1	2/9/2021	Mid-Flood	Fine	Calm	18:38	1.8	M	0.9	2			7.71		3.71		30.99		37.9		2.79		12.2		17	
M2	2/9/2021	Mid-Flood	Fine	Calm	18:19	1.2	M	0.6	1	0.129	281	7.74	7.74	4.42	4.43	30.85	30.85	36.4	36.5	2.66	2.67	12.3	12.4	19	19
M2	2/9/2021	Mid-Flood	Fine	Calm	18:19	1.2	M	0.6	2			7.73		4.43		30.84		36.5		2.67		12.4		18	
M3	2/9/2021	Mid-Flood	Fine	Moderate	18:20	1.4	M	0.7	1	0.049	81	7.11	7.12	3.14	3.16	29.51	29.52	50.7	50.7	4.03	4.02	19.1	19.1	18	19
M3	2/9/2021	Mid-Flood	Fine	Moderate	18:20	1.4	M	0.7	2			7.12		3.18		29.52		50.6		4.01		19.1		19	
M1	2/9/2021	Mid-Ebb	Fine	Calm	10:13	2	M	1	1	0.068	181	7.43	7.43	3.31	3.32	30.42	30.42	35.6	35.7	2.62	2.63	10.3	10.2	9	10
M1	2/9/2021	Mid-Ebb	Fine	Calm	10:13	2	M	1	2			7.42		3.32		30.42		35.8		2.63		10.1		10	
M2	2/9/2021	Mid-Ebb	Fine	Calm	10:33	1.4	M	0.7	1	0.1	213	7.61	7.60	2.91	2.91	30.65	30.65	33.0	33.0	2.40	2.40	13.2	13.2	19	20
M2	2/9/2021	Mid-Ebb	Fine	Calm	10:33	1.4	M	0.7	2			7.59		2.90		30.64		32.9		2.40		13.2		20	
M3	2/9/2021	Mid-Ebb	Fine	Moderate	10:24	0.8	M	0.4	1	0.034	175	7.13	7.13	2.21	2.23	29.39	29.39	44.8	44.8	3.41	3.40	30.0	30.0	15	16
M3	2/9/2021	Mid-Ebb	Fine	Moderate	10:24	0.8	M	0.4	2			7.12		2.24		29.38		44.7		3.38		30.0		16	

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	4/9/2021	Mid-Flood	Fine	Moderate	19:36	1.2	M	0.6	1	0.13	179	7.21	7.23	2.54	2.55	28.66	28.67	49.2	49.5	3.58	3.60	31.8	31.8	35	33
M1	4/9/2021	Mid-Flood	Fine	Moderate	19:36	1.2	M	0.6	2			7.25		2.55		28.67		49.7		3.62		31.7		31	
M2	4/9/2021	Mid-Flood	Fine	Moderate	19:18	1.4	M	0.7	1	0.117	195	7.24	7.27	2.34	2.37	28.74	28.72	48.1	48.2	3.46	3.47	31.2	31.2	35	37
M2	4/9/2021	Mid-Flood	Fine	Moderate	19:18	1.4	M	0.7	2			7.29		2.39		28.69		48.2		3.47		31.2		38	
M3	4/9/2021	Mid-Flood	Cloudy	Smooth	19:21	0.6	M	0.3	1	0.103	71	7.17	7.17	3.87	3.87	31.52	31.52	52.7	52.6	3.93	3.92	39.6	39.6	29	29
M3	4/9/2021	Mid-Flood	Cloudy	Smooth	19:21	0.6	M	0.3	2			7.17		3.86		31.51		52.4		3.91		39.6		29	
M1	4/9/2021	Mid-Ebb	Fine	Moderate	12:19	0.9	M	0.45	1	0.065	91	7.11	7.15	7.20	7.17	31.11	31.13	51.2	51.3	3.65	3.66	28.1	28.2	24	25
M1	4/9/2021	Mid-Ebb	Fine	Moderate	12:19	0.9	M	0.45	2			7.19		7.14		31.15		51.4		3.67		28.3		26	
M2	4/9/2021	Mid-Ebb	Fine	Moderate	12:38	1.1	M	0.55	1	0.052	124	7.10	7.11	7.04	7.04	31.31	31.31	54.7	54.8	3.89	3.91	28.9	28.9	27	30
M2	4/9/2021	Mid-Ebb	Fine	Moderate	12:38	1.1	M	0.55	2			7.12		7.03		31.32		54.9		3.92		28.9		33	
M3	4/9/2021	Mid-Ebb	Cloudy	Smooth	12:07	0.8	M	0.4	1	0.16	248	6.62	6.63	2.98	2.99	30.12	30.11	49.5	49.7	3.73	3.74	45.3	45.3	26	30
M3	4/9/2021	Mid-Ebb	Cloudy	Smooth	12:07	0.8	M	0.4	2			6.63		2.99		30.10		49.8		3.75		45.3		33	

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	7/9/2021	Mid-Flood	Cloudy	Smooth	7:24	2.4	M	1.2	1	0.247	174	7.60	7.61	9.98	9.98	30.37	30.37	56.9	57.5	4.04	4.08	15.8	15.8	21	21
M1	7/9/2021	Mid-Flood	Cloudy	Smooth	7:24	2.4	M	1.2	2			7.61		9.97		30.37		58.0		4.12		15.9		21	
M2	7/9/2021	Mid-Flood	Cloudy	Smooth	7:39	1.4	M	0.7	1	0.212	230	7.76	7.77	7.08	7.08	30.44	30.43	59.5	59.3	4.28	4.27	18.3	18.5	23	23
M2	7/9/2021	Mid-Flood	Cloudy	Smooth	7:39	1.4	M	0.7	2			7.77		7.07		30.42		59.1		4.25		18.7		22	
M3	7/9/2021	Mid-Flood	Fine	Moderate	7:31	1.6	M	0.8	1	0.038	119	7.15	7.16	6.42	6.43	30.21	30.22	53.2	53.2	3.86	3.85	28.3	28.3	37	36
M3	7/9/2021	Mid-Flood	Fine	Moderate	7:31	1.6	M	0.8	2			7.16		6.44		30.22		53.1		3.84		28.3		34	
M1	7/9/2021	Mid-Ebb	Cloudy	Smooth	14:25	2	M	1	1	0.188	238	7.52	7.53	8.96	8.96	31.28	31.28	51.9	52.2	3.71	3.73	24.5	24.7	24	25
M1	7/9/2021	Mid-Ebb	Cloudy	Smooth	14:25	2	M	1	2			7.53		8.96		31.27		52.5		3.75		25.0		26	
M2	7/9/2021	Mid-Ebb	Cloudy	Smooth	14:09	1.2	M	0.6	1	0.17	269	7.40	7.41	7.11	7.11	31.72	31.72	49.4	49.7	3.55	3.57	15.0	14.4	20	20
M2	7/9/2021	Mid-Ebb	Cloudy	Smooth	14:09	1.2	M	0.6	2			7.41		7.10		31.72		49.9		3.58		13.8		19	
M3	7/9/2021	Mid-Ebb	Fine	Moderate	14:10	0.9	M	0.45	1	0.068	72	7.28	7.28	4.52	4.53	30.23	30.26	49.5	49.2	3.56	3.54	32.9	32.9	59	57
M3	7/9/2021	Mid-Ebb	Fine	Moderate	14:10	0.9	M	0.45	2			7.27		4.54		30.29		48.8		3.52		32.9		54	

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	9/9/2021	Mid-Flood	Fine	Moderate	9:02	1.2	M	0.6	1	0.05	180	8.13	8.14	7.03	7.04	30.15	30.15	53.1	3.72	3.76	33.0	32.7	22	24	
M1	9/9/2021	Mid-Flood	Fine	Moderate	9:02	1.2	M	0.6	2			8.14		7.04		30.16		53.8	3.79		32.5		25		
M2	9/9/2021	Mid-Flood	Fine	Moderate	9:22	1	M	0.5	1	0.087	197	8.23	8.25	6.44	6.43	29.17	29.20	54.7	3.82	3.86	34.1	34.2	37	39	
M2	9/9/2021	Mid-Flood	Fine	Moderate	9:22	1	M	0.5	2			8.27		6.41		29.23		54.6	3.89		34.2		40		
M3	9/9/2021	Mid-Flood	Fine	Calm	8:59	1	M	0.5	1	0.231	67	7.49	7.50	3.90	3.91	30.52	30.52	47.2	3.46	3.50	46.6	46.1	46	47	
M3	9/9/2021	Mid-Flood	Fine	Calm	8:59	1	M	0.5	2			7.50		3.92		30.52		48.2	3.53		45.6		48		
M1	9/9/2021	Mid-Ebb	Fine	Moderate	15:45	0.9	M	0.45	1	0.143	13	8.03	8.04	7.16	7.15	29.73	29.74	51.1	3.54	3.56	35.7	35.7	58	55	
M1	9/9/2021	Mid-Ebb	Fine	Moderate	15:45	0.9	M	0.45	2			8.04		7.13		29.74		51.3	3.58		35.7		52		
M2	9/9/2021	Mid-Ebb	Fine	Moderate	15:24	0.7	M	0.35	1	0.104	70	8.33	8.36	7.53	7.55	28.94	28.90	48.7	3.51	3.49	34.7	34.6	35	35	
M2	9/9/2021	Mid-Ebb	Fine	Moderate	15:24	0.7	M	0.35	2			8.39		7.57		28.86		48.3	3.47		34.6		34		
M3	9/9/2021	Mid-Ebb	Fine	Calm	15:23	0.8	M	0.4	1	0.189	255	7.21	7.22	3.06	3.06	31.45	31.45	50.3	3.69	3.68	38.9	39.0	34	35	
M3	9/9/2021	Mid-Ebb	Fine	Calm	15:23	0.8	M	0.4	2			7.22		3.05		31.44		50.1	3.67		39.0		36		

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	11/9/2021	Mid-Flood	Fine	Moderate	10:41	1.6	M	0.8	1	0.025	213	8.21	8.22	5.11	5.13	30.12	30.13	58.9	59.8	4.11	4.25	36.7	36.7	28	27
M1	11/9/2021	Mid-Flood	Fine	Moderate	10:41	1.6	M	0.8	2			8.22	8.22	5.14	5.13	30.13	30.13	60.7	60.7	4.38	4.25	36.7	36.7	25	27
M2	11/9/2021	Mid-Flood	Fine	Moderate	10:59	1.4	M	0.7	1	0.054	323	8.09	8.11	4.97	4.97	29.73	29.74	61.2	61.5	4.42	4.46	35.5	35.5	65	62
M2	11/9/2021	Mid-Flood	Fine	Moderate	10:59	1.4	M	0.7	2			8.12	8.12	4.96	4.97	29.74	29.74	61.8	61.5	4.50	4.46	35.5	35.5	58	62
M3	11/9/2021	Mid-Flood	Cloudy	Calm	10:26	0.8	M	0.4	1	0.093	68	7.69	7.70	5.10	5.11	30.82	30.83	53.7	53.4	3.84	3.82	43.2	43.7	58	58
M3	11/9/2021	Mid-Flood	Cloudy	Calm	10:26	0.8	M	0.4	2			7.71	7.71	5.12	5.11	30.83	30.83	53.1	53.4	3.80	3.82	44.1	43.7	57	58
M1	11/9/2021	Mid-Ebb	Fine	Moderate	16:45	1.2	M	0.6	1	0.046	13	7.96	7.95	3.86	3.87	30.23	30.24	53.4	53.6	3.88	3.90	38.7	38.7	46	45
M1	11/9/2021	Mid-Ebb	Fine	Moderate	16:45	1.2	M	0.6	2			7.94	7.94	3.88	3.87	30.24	30.24	53.7	53.6	3.92	3.90	38.8	38.7	44	45
M2	11/9/2021	Mid-Ebb	Fine	Moderate	16:25	1.1	M	0.55	1	0.104	7	7.91	7.92	3.44	3.46	29.76	29.77	51.7	51.8	3.64	3.66	40.3	40.4	46	48
M2	11/9/2021	Mid-Ebb	Fine	Moderate	16:25	1.1	M	0.55	2			7.92	7.92	3.47	3.46	29.77	29.77	51.9	51.8	3.67	3.66	40.4	40.4	50	48
M3	11/9/2021	Mid-Ebb	Cloudy	Calm	16:31	0.6	M	0.3	1	0.082	271	7.40	7.40	6.36	6.36	31.31	31.31	48.3	48.5	3.48	3.50	46.8	46.9	55	55
M3	11/9/2021	Mid-Ebb	Cloudy	Calm	16:31	0.6	M	0.3	2			7.39	7.39	6.36	6.36	31.30	31.30	48.7	48.5	3.51	3.50	47.1	46.9	54	55

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	44.1	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	52.4	56.8	61.5	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	14/9/2021	Mid-Flood	Fine	Moderate	15:03	1.3	M	0.65	1	0.141	18	7.58	7.56	3.28	3.29	29.77	29.76	54.4	54.2	4.11	4.09	29.6	29.5	36	38
M1	14/9/2021	Mid-Flood	Fine	Moderate	15:03	1.3	M	0.65	2			7.54		3.29		29.74		53.9		4.06		29.5		36	
M2	14/9/2021	Mid-Flood	Fine	Moderate	14:43	1.4	M	0.7	1	0.108	79	7.79	7.77	3.14	3.16	30.76	30.75	52.4	52.2	3.92	3.89	31.5	31.5	34	37
M2	14/9/2021	Mid-Flood	Fine	Moderate	14:43	1.4	M	0.7	2			7.74		3.18		30.74		51.9		3.86		31.5		39	
M3	14/9/2021	Mid-Flood	Cloudy	Calm	14:46	0.4	M	0.2	1	0.205	73	7.80	7.81	4.32	4.32	31.62	31.62	55.7	55.9	3.97	3.99	23.8	23.5	30	31
M3	14/9/2021	Mid-Flood	Cloudy	Calm	14:46	0.4	M	0.2	2			7.81		4.31		31.62		56.0		4.00		23.2		32	
M1	14/9/2021	Mid-Ebb	Fine	Moderate	6:51	0.9	M	0.45	1	0.043	118	7.82	7.83	4.36	4.36	31.80	31.79	47.7	47.9	3.42	3.45	29.0	29.0	26	27
M1	14/9/2021	Mid-Ebb	Fine	Moderate	6:51	0.9	M	0.45	2			7.84		4.35		31.79		48.1		3.47		29.0		27	
M2	14/9/2021	Mid-Ebb	Fine	Moderate	7:11	1.1	M	0.55	1	0.083	73	7.74	7.75	3.91	3.92	32.09	32.09	43.5	43.6	3.10	3.12	24.2	24.3	31	32
M2	14/9/2021	Mid-Ebb	Fine	Moderate	7:11	1.1	M	0.55	2			7.75		3.92		32.09		43.6		3.13		24.3		33	
M3	14/9/2021	Mid-Ebb	Cloudy	Calm	6:51	0.6	M	0.3	1	0.263	245	7.51	7.52	3.61	3.61	30.42	30.43	58.6	58.4	4.24	4.23	42.7	42.3	43	45
M3	14/9/2021	Mid-Ebb	Cloudy	Calm	6:51	0.6	M	0.3	2			7.52		3.61		30.43		58.2		4.21		41.9		46	

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value
M1	16/9/2021	Mid-Flood	Cloudy	Smooth	18:07	1.6	M	0.8	1	0.193	110	7.30	7.31	4.35	4.36	31.54	31.54	37.7	38.2	2.75	2.79	16.4	16.4	19	20
M1	16/9/2021	Mid-Flood	Cloudy	Smooth	18:07	1.6	M	0.8	2			7.32	7.32	4.36	4.36	31.53	31.53	38.6	38.2	2.82	2.79	16.3	16.3	21	20
M2	16/9/2021	Mid-Flood	Cloudy	Smooth	17:47	1	M	0.5	1	0.174	290	7.54	7.54	4.17	4.17	31.79	31.80	36.6	37.0	2.66	2.70	26.2	26.2	26	25
M2	16/9/2021	Mid-Flood	Cloudy	Smooth	17:47	1	M	0.5	2			7.54	7.54	4.16	4.17	31.80	31.80	37.4	37.0	2.73	2.70	26.1	26.1	24	25
M3	16/9/2021	Mid-Flood	Cloudy	Smooth	17:53	1.1	M	0.55	1	0.043	76	8.55	8.53	2.58	2.57	31.38	31.39	50.7	51.1	4.06	4.05	36.2	35.7	41	41
M3	16/9/2021	Mid-Flood	Cloudy	Smooth	17:53	1.1	M	0.55	2			8.51	8.53	2.56	2.57	31.39	31.39	51.4	51.1	4.04	4.05	35.1	35.7	41	41
M1	16/9/2021	Mid-Ebb	Cloudy	Smooth	9:36	2	M	1	1	0.127	172	7.88	7.87	2.78	2.78	30.42	30.42	31.9	32.3	2.33	2.36	23.6	23.4	17	18
M1	16/9/2021	Mid-Ebb	Cloudy	Smooth	9:36	2	M	1	2			7.86	7.87	2.78	2.78	30.42	30.42	32.7	32.3	2.39	2.36	23.2	23.4	19	18
M2	16/9/2021	Mid-Ebb	Cloudy	Smooth	9:55	1.2	M	0.6	1	0.138	223	7.48	7.49	2.58	2.58	30.86	30.86	34.7	35.0	2.53	2.56	29.5	31.1	43	44
M2	16/9/2021	Mid-Ebb	Cloudy	Smooth	9:55	1.2	M	0.6	2			7.49	7.49	2.58	2.58	30.85	30.85	35.3	35.0	2.58	2.56	32.6	31.1	44	44
M3	16/9/2021	Mid-Ebb	Cloudy	Smooth	9:40	0.6	M	0.3	1	0.049	119	8.14	8.15	2.35	2.36	31.56	31.56	44.5	44.4	3.87	3.83	27.0	27.1	40	38
M3	16/9/2021	Mid-Ebb	Cloudy	Smooth	9:40	0.6	M	0.3	2			8.15	8.15	2.36	2.36	31.55	31.55	44.3	44.4	3.79	3.83	27.1	27.1	36	38

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	18/9/2021	Mid-Flood	Fine	Moderate	19:37	1.1	M	0.55	1	0.187	65	7.39	7.39	3.68	3.69	28.86	28.85	30.8	30.6	2.18	2.18	21.9	21.9	22	21
M1	18/9/2021	Mid-Flood	Fine	Moderate	19:37	1.1	M	0.55	2			7.38		7.39		3.69		28.84		28.85		30.4		30.6	
M2	18/9/2021	Mid-Flood	Fine	Moderate	19:16	1.4	M	0.7	1	0.108	75	7.45	7.46	3.44	3.43	28.74	28.75	32.5	32.7	2.34	2.36	19.3	19.3	19	20
M2	18/9/2021	Mid-Flood	Fine	Moderate	19:16	1.4	M	0.7	2			7.46		7.46		3.42		28.76		28.75		32.8		32.7	
M3	18/9/2021	Mid-Flood	Cloudy	Calm	19:17	0.8	M	0.4	1	0.179	70	7.41	7.41	2.94	2.94	30.52	30.52	47.7	48.2	3.57	3.61	28.4	27.8	29	28
M3	18/9/2021	Mid-Flood	Cloudy	Calm	19:17	0.8	M	0.4	2			7.40		7.41		2.93		30.52		30.52		48.7		48.2	
M1	18/9/2021	Mid-Ebb	Fine	Moderate	12:01	0.8	M	0.4	1	0.056	196	7.85	7.86	2.19	2.19	30.79	30.78	41.7	41.6	2.94	2.93	23.5	23.6	19	21
M1	18/9/2021	Mid-Ebb	Fine	Moderate	12:01	0.8	M	0.4	2			7.86		7.86		2.18		30.76		30.78		41.4		41.6	
M2	18/9/2021	Mid-Ebb	Fine	Moderate	12:15	1	M	0.5	1	0.042	71	8.16	8.16	2.33	2.35	30.96	30.95	44.8	44.2	3.27	3.26	21.4	21.4	24	23
M2	18/9/2021	Mid-Ebb	Fine	Moderate	12:15	1	M	0.5	2			8.15		8.16		2.36		30.94		30.95		43.6		44.2	
M3	18/9/2021	Mid-Ebb	Cloudy	Calm	11:52	1	M	0.5	1	0.14	262	7.11	7.12	2.23	2.24	29.83	29.83	52.6	52.2	3.94	3.91	24.6	24.5	23	23
M3	18/9/2021	Mid-Ebb	Cloudy	Calm	11:52	1	M	0.5	2			7.12		7.12		2.24		29.82		29.83		51.8		52.2	

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	21/9/2021	Mid-Flood	Cloudy	Moderate	7:36	1.2	M	0.6	1	0.13	231	7.28	7.28	6.43	6.44	31.20	31.20	42.4	42.3	3.03	3.02	17.5	17.5	9	10
M1	21/9/2021	Mid-Flood	Cloudy	Moderate	7:36	1.2	M	0.6	2			7.28	7.28	6.44	6.44	31.20	31.20	42.1	42.3	3.01	3.02	17.5	17.5	10	10
M2	21/9/2021	Mid-Flood	Cloudy	Moderate	7:51	0.9	M	0.45	1	0.16	262	8.09	8.10	5.14	5.15	31.07	31.31	47.5	47.3	3.40	3.39	18.8	18.8	24	24
M2	21/9/2021	Mid-Flood	Cloudy	Moderate	7:51	0.9	M	0.45	2			8.10	8.10	5.16	5.15	31.55	31.31	47.0	47.3	3.37	3.39	18.7	18.8	23	24
M3	21/9/2021	Mid-Flood	Fine	Smooth	7:44	1.6	M	0.8	1	0.037	230	8.00	7.97	1.99	1.96	31.23	31.24	44.3	44.5	3.28	3.31	18.8	18.8	25	25
M3	21/9/2021	Mid-Flood	Fine	Smooth	7:44	1.6	M	0.8	2			7.97	7.99	1.92	1.96	31.24	31.24	44.7	44.5	3.33	3.31	18.7	18.8	25	25
M1	21/9/2021	Mid-Ebb	Cloudy	Moderate	14:17	1	M	0.5	1	0.138	181	8.54	8.54	5.76	5.76	31.32	31.32	43.5	43.7	3.12	3.13	20.7	20.7	24	24
M1	21/9/2021	Mid-Ebb	Cloudy	Moderate	14:17	1	M	0.5	2			8.54	8.54	5.75	5.76	31.32	31.32	43.8	43.7	3.14	3.13	20.7	20.7	24	24
M2	21/9/2021	Mid-Ebb	Cloudy	Moderate	13:59	0.8	M	0.4	1	0.125	143	8.19	8.19	4.81	4.81	31.27	31.29	51.8	51.6	3.73	3.72	25.6	25.5	27	28
M2	21/9/2021	Mid-Ebb	Cloudy	Moderate	13:59	0.8	M	0.4	2			8.18	8.19	4.80	4.81	31.30	31.29	51.4	51.6	3.70	3.72	25.5	25.5	29	28
M3	21/9/2021	Mid-Ebb	Fine	Smooth	14:10	0.9	M	0.45	1	0.059	265	8.31	8.32	1.87	1.87	31.48	31.48	46.6	46.8	3.34	3.36	23.1	23.2	23	24
M3	21/9/2021	Mid-Ebb	Fine	Smooth	14:10	0.9	M	0.45	2			8.32	8.32	1.86	1.87	31.48	31.48	46.9	46.8	3.38	3.36	23.4	23.2	25	24

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	23/9/2021	Mid-Flood	Fine	Moderate	8:55	1.2	M	0.6	1	0.101	175	7.75	7.75	7.68	7.67	29.77	29.77	55.7	55.6	4.05	4.03	26.4	26.4	11	11
M1	23/9/2021	Mid-Flood	Fine	Moderate	8:55	1.2	M	0.6	2			7.74		7.66		29.77		55.4		4.01		26.3			
M2	23/9/2021	Mid-Flood	Fine	Moderate	9:12	1.4	M	0.7	1	0.108	77	7.45	7.45	6.98	6.98	29.63	29.63	48.6	48.6	3.35	3.35	27.9	27.9	21	20
M2	23/9/2021	Mid-Flood	Fine	Moderate	9:12	1.4	M	0.7	2			7.44		6.97		29.63		48.5		3.34		27.9			
M3	23/9/2021	Mid-Flood	Cloudy	Calm	8:57	1	M	0.5	1	0.228	84	7.55	7.56	4.49	4.48	29.36	29.36	60.5	60.1	4.49	4.48	36.0	36.1	45	45
M3	23/9/2021	Mid-Flood	Cloudy	Calm	8:57	1	M	0.5	2			7.56		4.47		29.36		59.7		4.47		36.2			
M1	23/9/2021	Mid-Ebb	Fine	Moderate	15:15	0.9	M	0.45	1	0.046	310	7.46	7.48	7.28	7.25	20.66	20.66	51.9	51.5	3.79	3.77	20.3	20.3	13	14
M1	23/9/2021	Mid-Ebb	Fine	Moderate	15:15	0.9	M	0.45	2			7.49		7.22		20.66		51.1		3.74		20.2			
M2	23/9/2021	Mid-Ebb	Fine	Moderate	14:59	1.1	M	0.55	1	0.06	283	8.34	8.33	6.69	6.67	29.81	29.81	44.2	44.5	3.23	3.25	23.6	23.6	18	18
M2	23/9/2021	Mid-Ebb	Fine	Moderate	14:59	1.1	M	0.55	2			8.31		6.64		29.81		44.8		3.27		23.7			
M3	23/9/2021	Mid-Ebb	Cloudy	Calm	15:01	0.8	M	0.4	1	0.12	249	7.32	7.33	3.63	3.63	30.51	30.51	50.9	51.0	3.81	3.82	49.4	49.8	54	55
M3	23/9/2021	Mid-Ebb	Cloudy	Calm	15:01	0.8	M	0.4	2			7.33		3.62		30.50		51.1		3.83		50.2			

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	25/9/2021	Mid-Flood	Fine	Moderate	10:09	1.1	M	0.55	1	0.108	77	8.34	8.33	5.94	5.95	29.61	29.61	61.1	61.2	4.50	4.51	36.7	36.8	44	44
M1	25/9/2021	Mid-Flood	Fine	Moderate	10:09	1.1	M	0.55	2			8.31		5.96		29.61		61.2		4.52		36.8			
M2	25/9/2021	Mid-Flood	Fine	Moderate	10:23	0.9	M	0.45	1	0.058	106	7.97	7.97	5.50	5.55	29.86	29.86	34.1	34.2	2.53	2.54	31.4	31.4	37	37
M2	25/9/2021	Mid-Flood	Fine	Moderate	10:23	0.9	M	0.45	2			7.96		5.59		29.85		34.2		2.54		31.4			
M3	25/9/2021	Mid-Flood	Fine	Calm	10:12	0.6	M	0.3	1	0.192	75	7.52	7.53	2.87	2.87	30.30	30.30	54.3	54.2	4.06	4.05	43.3	44.0	21	20
M3	25/9/2021	Mid-Flood	Fine	Calm	10:12	0.6	M	0.3	2			7.53		2.87		30.29		54.1		4.03		44.7			
M1	25/9/2021	Mid-Ebb	Fine	Moderate	16:11	0.9	M	0.45	1	0.047	343	7.91	7.93	4.92	4.93	28.74	28.75	60.9	60.7	4.57	4.54	31.7	31.8	35	37
M1	25/9/2021	Mid-Ebb	Fine	Moderate	16:11	0.9	M	0.45	2			7.94		4.93		28.76		60.4		4.51		31.8			
M2	25/9/2021	Mid-Ebb	Fine	Moderate	15:55	0.7	M	0.35	1	0.041	266	7.75	7.76	5.32	5.34	29.53	29.53	66.8	66.3	4.93	4.90	34.5	34.3	36	38
M2	25/9/2021	Mid-Ebb	Fine	Moderate	15:55	0.7	M	0.35	2			7.76		5.36		29.53		65.7		4.87		34.1			
M3	25/9/2021	Mid-Ebb	Fine	Calm	15:56	0.6	M	0.3	1	0.168	251	7.26	7.26	1.70	1.71	30.89	30.90	56.4	56.5	4.19	4.20	49.6	49.3	55	56
M3	25/9/2021	Mid-Ebb	Fine	Calm	15:56	0.6	M	0.3	2			7.25		1.72		30.90		56.5		4.20		49.0			

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	44.1	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	50.2	54.3	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	28/9/2021	Mid-Flood	Cloudy	Smooth	13:29	1.8	M	0.9	1	0.161	139	7.37	7.38	4.96	4.97	30.65	30.65	40.7	41.4	2.98	3.03	25.8	25.4	26	27
M1	28/9/2021	Mid-Flood	Cloudy	Smooth	13:29	1.8	M	0.9	2			7.39		4.97		30.65		42.1		3.08		25.0		27	
M2	28/9/2021	Mid-Flood	Cloudy	Smooth	13:13	0.8	M	0.4	1	0.179	242	7.51	7.51	4.79	4.80	30.77	30.78	58.1	58.4	4.23	4.25	18.6	18.0	28	29
M2	28/9/2021	Mid-Flood	Cloudy	Smooth	13:13	0.8	M	0.4	2			7.51		4.80		30.78		58.7		4.27		17.4		29	
M3	28/9/2021	Mid-Flood	Fine	Moderate	13:09	1.2	M	0.6	1	0.037	225	7.21	7.22	4.04	4.04	30.83	30.83	65.5	65.7	4.78	4.79	23.0	22.9	29	29
M3	28/9/2021	Mid-Flood	Fine	Moderate	13:09	1.2	M	0.6	2			7.22		4.03		30.83		65.8		4.79		22.9		28	
M1	28/9/2021	Mid-Ebb	Cloudy	Smooth	5:38	2.2	M	1.1	1	0.248	204	7.11	7.11	3.70	3.70	29.16	29.16	44.5	44.4	3.27	3.27	16.5	16.7	13	13
M1	28/9/2021	Mid-Ebb	Cloudy	Smooth	5:38	2.2	M	1.1	2			7.11		3.69		29.15		44.3		3.26		16.9		12	
M2	28/9/2021	Mid-Ebb	Cloudy	Smooth	5:56	1.2	M	0.6	1	0.191	303	7.21	7.22	3.87	3.87	29.21	29.22	65.0	64.4	4.73	4.69	22.1	22.1	31	31
M2	28/9/2021	Mid-Ebb	Cloudy	Smooth	5:56	1.2	M	0.6	2			7.22		3.86		29.22		63.8		4.64		22.1		31	
M3	28/9/2021	Mid-Ebb	Fine	Moderate	5:30	0.9	M	0.45	1	0.065	177	7.17	7.18	3.86	3.88	30.94	30.94	64.7	64.5	4.71	4.68	21.5	21.6	24	24
M3	28/9/2021	Mid-Ebb	Fine	Moderate	5:30	0.9	M	0.45	2			7.19		3.89		30.94		64.3		4.64		21.6		23	

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.

For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167

For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68

Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1

Monitoring Location	Date	Tide Mode	Weather	Sea Condition	Time	Water Depth (m)	Monitoring Level	Monitoring Level (m)	Replicate	In-situ Measurement												Laboratory Analysis			
										Current Speed (m/s)	Current Direction (°)	pH		Salinity (ppt)		Temperature (degree C)		DO Saturation (%)		DO (mg/L)		Turbidity (NTU)		Total Suspended Solids (mg/L)	
												Value	Value	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.	Value	Ave.
M1	30/9/2021	Mid-Flood	Fine	Moderate	20:53	1	M	0.5	1	0.128	344	7.06	7.05	5.78	5.78	31.89	31.88	33.1	32.9	2.24	2.23	34.2	34.1	28	30
M1	30/9/2021	Mid-Flood	Fine	Moderate	20:53	1	M	0.5	2			7.04		5.77		31.87		32.6		2.21		33.9			
M2	30/9/2021	Mid-Flood	Fine	Moderate	20:33	1.2	M	0.6	1	0.104	213	7.05	7.05	6.05	6.06	31.90	31.91	36.4	36.6	2.49	2.51	29.0	29.0	25	25
M2	30/9/2021	Mid-Flood	Fine	Moderate	20:33	1.2	M	0.6	2			7.04		6.06		31.91		36.8		2.53		29.0			
M3	30/9/2021	Mid-Flood	Cloudy	Calm	20:34	0.8	M	0.4	1	0.075	91	7.31	7.32	5.94	5.94	31.15	31.16	46.5	47.2	3.32	3.37	29.9	29.8	35	36
M3	30/9/2021	Mid-Flood	Cloudy	Calm	20:34	0.8	M	0.4	2			7.32		5.93		31.16		47.9		3.42		29.7			
M1	30/9/2021	Mid-Ebb	Fine	Moderate	7:41	0.7	M	0.35	1	0.057	337	7.02	7.03	6.31	6.33	32.00	32.02	42.3	42.5	2.99	3.02	22.4	22.4	33	32
M1	30/9/2021	Mid-Ebb	Fine	Moderate	7:41	0.7	M	0.35	2			7.04		6.34		32.04		42.7		3.04		22.4			
M2	30/9/2021	Mid-Ebb	Fine	Moderate	7:57	0.9	M	0.45	1	0.067	23	7.14	7.16	5.92	5.93	31.94	31.93	37.8	37.6	2.68	2.66	21.7	21.7	31	31
M2	30/9/2021	Mid-Ebb	Fine	Moderate	7:57	0.9	M	0.45	2			7.17		5.94		31.93		37.4		2.64		21.7			
M3	30/9/2021	Mid-Ebb	Cloudy	Calm	7:39	0.6	M	0.3	1	0.204	277	7.08	7.08	5.01	5.02	30.04	30.05	52.6	52.8	4.17	4.18	23.3	23.7	23	24
M3	30/9/2021	Mid-Ebb	Cloudy	Calm	7:39	0.6	M	0.3	2			7.08		5.02		30.05		52.9		4.19		24.0			

Remark

1. Orange and Bold: Action Level Exceedance (For Impact Station Only)
2. Red and Bold: Limit Level Exceedance (For Impact Station Only)
3. Action Level for Turbidity: 95%-ile of baseline data or 120% of upstream control station's turbidity recorded on the same day.
4. Limit Level for Turbidity: 99%-ile of baseline data or 130% of upstream control station's turbidity recorded on the same day.
5. Action Level for SS: 95%-ile of baseline data or 120% of upstream control station's SS recorded on the same day.
6. Limit Level for SS: 99%-ile of baseline data or 130% of upstream control station's SS recorded on the same day.


For Flood Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M2(Impact Station)	1.88	1.79	43.0	52.4	81	112
M3(Impact Station)	3.28	3.14	74.3	78.0	104	167


For Ebb Tide

Monitoring Location	DO		NTU		SS	
	AL	LL	AL	LL	AL	LL
M1(Impact Station)	2.25	1.91	48.4	50.4	59	68


Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Turbidity at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Total Suspended Solids at Mid-Flood Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Dissolved Oxygen at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Turbidity at Mid-Ebb Tide




Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide



Total Suspended Solids at Mid-Ebb Tide



Ecology Monitoring Results

Ecology Monitoring Results for

Contract No. SPW 07/2020

Environmental Team for Construction of Yuen long Effluent Polishing Plant Stage 1

Appendix F.1 Supplemental Discussion

F.1.1 Active Ardeid Night Roost

For the final night roost, a total of nine Chinese Pond Heron individuals utilized the inside portions of the understory to canopy layers of the roosting substrate *Sonneratia apetala* and *S. caseolaris* at ANR1. The night roost (ANR2) located at the northeast of the Project boundary, as noted to be active last April 2021, was not used by the ardeids during the current monitoring period, similar with the May to August 2021 results. This was, however, not caused by the Project's construction activities as the recorded noise level ((42.4 dB(A)) near ANR2 was lower with respect to the action limit level of 65.5 dB(A) which more likely to cause behavioural responses of some kind by the ardeids (Wright et al. 2010). Furthermore, ardeid night roosts are known for their highly changeable locations and roosting population. These roosting locations can change in temporal basis and even change from day to day on a small scale. In Hong Kong, fluctuation of roosting population, abandonment or change in locations of roosting site without major nearby environmental change has been observed in roosts and locations (HKJC, 2005; Lee et al., 2004; MTRC, 2010).

F.1.2 Ecological Monitoring of Birds

F.1.2.1 Abundance

F.1.2.1.1 All Avifauna Species

Point Count

Among the different species recorded, the Black-winged Stilt *Himantopus himantopus* was noted with the highest abundance (13 ind.), followed by the Chinese Pond Heron *Ardeola bacchus* and Little Egret *Egretta garzetta* both with 9 ind. each. On the other hand, all of the species which had the least abundance (1 ind.) during the reporting month include the Blue-winged Pitta *Pitta moluccensis*, Eastern Cattle Egret *Bubulcus coromandus*, Oriental Magpie Robin *Copsychus saularis*, Black-collared Starling *Gracupica nigricollis* and Yellow-bellied Prinia *Prinia flaviventris*.

Transect Walk

Among the different species recorded, the Little Egret *Egretta garzetta* was noted with the highest abundance (15 ind.), followed by Common Greenshank *Tringa nebularia* (12 ind.) and Black-winged Stilt *Himantopus himantopus* (10 ind.). On the other hand, the Oriental Magpie Robin *Copsychus saularis* and White-breasted Waterhen *Amaurornis phoenicurus* had the lowest abundance (1 ind. each).

F.1.2.1.2 Avifauna Species of Conservation Importance

Point Count

Among the different species recorded, the Black-winged Stilt *Himantopus himantopus* was recorded with the highest abundance (13 ind.), followed by both the Chinese Pond Heron *Ardeola bacchus* and Little Egret *Egretta garzetta* both with 9 ind. each. On the other hand, the four species such as the Common Greenshank *Tringa nebularia*, Great Egret *Ardea alba*, Grey Heron *Ardea cinerea* and Pied avocet *Recurvirostra avosetta* had the lowest abundance (4 ind. each).

Transect Walk

Among the different species recorded, the Little Egret *Egretta garzetta* was noted with the highest abundance (15 ind.), followed by the Common Greenshank *Tringa nebularia* (12 ind.) and Black-winged Stilt *Himantopus himantopus* (10). On the other hand, species including the Common Redshank *Tringa totanus* and Black Kite *Milvus migrans* had the lowest recorded abundance (2 ind. each).

Appendix F.2 Ecological Bird Monitoring Results (15 and 20 September 2021)

Date (dd/mm/yyyy)	Daytime/Night time	Season	Area	Transect/Point Count	Point Count (Location)/Transect Impact	Common Name	Scientific Name	Abundance	Habitat	Distribution in Hong Kong ²	Principal Status ³	Level of Concern ⁴	Protection Status in China ⁵	China Red Data Book ⁶	Red List of China's Vertebrates ¹⁰	IUCN Red List ⁷ (v.2020-3)	Species of Conservation Importance	Wetland Dependent
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Crested Myna	<i>Acridotheres cristatellus</i>	4	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Great Egret	<i>Ardea alba</i>	9	Pond-FLW	Common	R,WV	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Grey Heron	<i>Ardea cinerea</i>	3	Pond-FLW	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Chinese Pond Heron	<i>Ardeola bacchus</i>	1	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Eastern Cattle Egret	<i>Bubulcus coromandus</i>	2	Pond-FLW	Common	R,PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Whiskered Tern	<i>Chlidonias hybrida</i>	3	Pond-FLW	Uncommon	PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Black Drongo	<i>Dicrurus macrocercus</i>	2	Plantation-FLW	Common	SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Little Egret	<i>Egretta garzetta</i>	9	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Black-collared Starling	<i>Gracupica nigricollis</i>	2	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Black Kite	<i>Milvus migrans</i>	2	Pond-FLW	Common	R,WV	(RC)	Class II	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	White Wagtail	<i>Motacilla alba</i>	5	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Eurasian Tree Sparrow	<i>Passer montanus</i>	7	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Spotted Dove	<i>Spilopelia chinensis</i>	8	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Chinese Pond Heron	<i>Ardeola bacchus</i>	2	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Little Egret	<i>Egretta garzetta</i>	2	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Scaly-breasted Munia	<i>Lonchura punctulata</i>	3	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Grey Heron	<i>Ardea cinerea</i>	1	Pond-FLW	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Black Drongo	<i>Dicrurus macrocercus</i>	1	Pond-FLW	Common	SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Little Egret	<i>Egretta garzetta</i>	1	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Plain Prinia	<i>Prinia inornata</i>	1	Reedbed	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW3	White Wagtail	<i>Motacilla alba</i>	1	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N

15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW3	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW4	Eastern Cattle Egret	<i>Bubulcus coromandus</i>	1	Pond-FLW	Common	R,PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW4	Pied Kingfisher	<i>Ceryle rudis</i>	2	Pond-FLW	Uncommon	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW4	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	White-breasted Waterhen	<i>Amauornis phoenicurus</i>	1	Pond-FLW	Common	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	Whiskered Tern	<i>Chlidonias hybrida</i>	2	Pond-FLW	Uncommon	PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	White Wagtail	<i>Motacilla alba</i>	1	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	Eurasian Tree Sparrow	<i>Passer montanus</i>	3	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Great Egret	<i>Ardea alba</i>	2	Pond-FLW	Common	R,WV	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Grey Heron	<i>Ardea cinerea</i>	1	Pond-FLW	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Black Drongo	<i>Dicrurus macrocercus</i>	1	Plantation-FLW	Common	SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Little Egret	<i>Egretta garzetta</i>	2	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Black-collared Starling	<i>Gracupica nigricollis</i>	1	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	White Wagtail	<i>Motacilla alba</i>	1	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Blue-winged Pitta	<i>Pitta moluccensis</i>	1	Pond-FLW	Vagrant	PM	-	-	-	DD	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Plain Prinia	<i>Prinia inornata</i>	1	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Crested Myna	<i>Acridotheres cristatellus</i>	4	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Great Egret	<i>Ardea alba</i>	2	Pond-FLW	Common	R,WV	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Chinese Pond Heron	<i>Ardeola bacchus</i>	4	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Velvet-fronted Nuthatch	<i>Sitta frontalis</i>	2	Plantation-FLW	Common	R	-	-	-	DD	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Chinese Pond Heron	<i>Ardeola bacchus</i>	3	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y

15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Little Egret	<i>Egretta garzetta</i>	4	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Black-winged Stilt	<i>Himantopus himantopus</i>	6	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Common Greenshank	<i>Tringa nebularia</i>	4	Modified Watercourse	Abundant	PM,WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Japanese White-eye	<i>Zosterops japonicus</i>	3	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Barn Swallow	<i>Hirundo rustica</i>	3	Modified Watercourse	Abundant	PM,SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Plain Prinia	<i>Prinia inornata</i>	2	Plantation-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Oriental Magpie Robin	<i>Copsychus saularis</i>	1	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Crested Myna	<i>Acridotheres cristatellus</i>	2	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Chinese Pond Heron	<i>Ardeola bacchus</i>	1	Pond-NSW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	White-rumped Munia	<i>Lonchura striata</i>	2	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Eurasian Tree Sparrow	<i>Passer montanus</i>	4	Pond-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Yellow-bellied Prinia	<i>Prinia flaviventris</i>	1	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Plain Prinia	<i>Prinia inornata</i>	2	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Chinese Pond Heron	<i>Ardeola bacchus</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Whiskered Tern	<i>Chlidonias hybrida</i>	2	Modified Watercourse	Uncommon	PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Little Egret	<i>Egretta garzetta</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Black-winged Stilt	<i>Himantopus himantopus</i>	2	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Common Greenshank	<i>Tringa nebularia</i>	4	Modified Watercourse	Abundant	PM,WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Pied Avocet	<i>Recurvirostra avosetta</i>	4	Modified Watercourse	Abundant	WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW2	Little Egret	<i>Egretta garzetta</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW2	Masked Laughingthrush	<i>Garrulax perspicillatus</i>	3	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW2	Black-winged Stilt	<i>Himantopus himantopus</i>	1	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	White-breasted Waterhen	<i>Amaurornis phoenicurus</i>	1	Modified Watercourse	Common	R	-	-	-	LC	LC	N	Y

15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	Grey Heron	<i>Ardea cinerea</i>	2	Modified Watercourse	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	Oriental Magpie Robin	<i>Copsychus saularis</i>	1	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	White-breasted Waterhen	<i>Amaurornis phoenicurus</i>	1	Modified Watercourse	Common	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Chinese Pond Heron	<i>Ardeola bacchus</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Little Egret	<i>Egretta garzetta</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Black-winged Stilt	<i>Himantopus himantopus</i>	4	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	White Wagtail	<i>Motacilla alba</i>	1	Modified Watercourse	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Common Greenshank	<i>Tringa nebularia</i>	8	Modified Watercourse	Abundant	PM,WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Common Redshank	<i>Tringa totanus</i>	2	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	Black-winged Stilt	<i>Himantopus himantopus</i>	10	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
20/09/2021	Night time	Wet Season	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Notes:

(1) All wild birds are protected under Wild Animals Protection Ordinance (Cap. 170).

(2) AFCD (2021). Hong Kong Biodiversity Database.

(3) Carey et al. (2001): R=resident; WV=winter visitor; SV=summer visitor; PM=passage migrant; Sp=spring; A=autumn;

(4) Fellowes et al. (2002): GC=Global Concern; LC=Local Concern; RC=Regional Concern; PRC=Potential Regional Concern; PGC: Potential Global Concern. Letters in parentheses indicate that the assessment is on the basis of restrictedness in nesting and/or roosting sites rather than in general occurrence.

(5) List of Wild Animals Under State Protection (promulgated by State Forestry Administration and Ministry of Agriculture on 14 January, 1989).

(6) Zheng, G. M. and Wang, Q. S. (1998). China Red Data Book

(7) IUCN 2021. The IUCN Red List of Threatened Species. Version 2020-3.

(9) Wetland-dependent species (including wetland-dependent species and waterbirds).

(10) Jiang et al. (2016). Red List of China's Vertebrates

-: no observed individual

Appendix F.3.1 Ecological Bird Monitoring Diversity (All avifauna species in Point Count Method) in All Habitats (15 and 20 September 2021)

Scientific Name	Count	P	Ln(P)	P*Ln(P)	P*Ln(P) ²
<i>Acridotheres cristatellus</i>	6	0.060606	-2.80336	-0.1699	0.476293
<i>Amaurornis phoenicurus</i>	2	0.020202	-3.90197	-0.07883	0.307584
<i>Ardea alba</i>	4	0.040404	-3.20883	-0.12965	0.416023
<i>Ardea cinerea</i>	4	0.040404	-3.20883	-0.12965	0.416023
<i>Ardeola bacchus</i>	9	0.090909	-2.3979	-0.21799	0.522718
<i>Bubulcus coromandus</i>	1	0.010101	-4.59512	-0.04642	0.213284
<i>Ceryle rudis</i>	2	0.020202	-3.90197	-0.07883	0.307584
<i>Chlidonias hybrida</i>	4	0.040404	-3.20883	-0.12965	0.416023
<i>Copsychus saularis</i>	1	0.010101	-4.59512	-0.04642	0.213284
<i>Dicrurus macrocercus</i>	2	0.020202	-3.90197	-0.07883	0.307584
<i>Egretta garzetta</i>	9	0.090909	-2.3979	-0.21799	0.522718
<i>Garrulax perspicillatus</i>	3	0.030303	-3.49651	-0.10595	0.370472
<i>Gracupica nigricollis</i>	1	0.010101	-4.59512	-0.04642	0.213284
<i>Himantopus himantopus</i>	13	0.131313	-2.03017	-0.26659	0.541219
<i>Lonchura punctulata</i>	3	0.030303	-3.49651	-0.10595	0.370472
<i>Lonchura striata</i>	2	0.020202	-3.90197	-0.07883	0.307584
<i>Motacilla alba</i>	3	0.030303	-3.49651	-0.10595	0.370472
<i>Passer montanus</i>	7	0.070707	-2.64921	-0.18732	0.496244
<i>Pitta moluccensis</i>	1	0.010101	-4.59512	-0.04642	0.213284
<i>Prinia flaviventris</i>	1	0.010101	-4.59512	-0.04642	0.213284
<i>Prinia inornata</i>	4	0.040404	-3.20883	-0.12965	0.416023
<i>Recurvirostra avosetta</i>	4	0.040404	-3.20883	-0.12965	0.416023
<i>Sitta frontalis</i>	2	0.020202	-3.90197	-0.07883	0.307584
<i>Spilopelia chinensis</i>	7	0.070707	-2.64921	-0.18732	0.496244
<i>Tringa nebularia</i>	4	0.040404	-3.20883	-0.12965	0.416023
Total	99	1	-87.1557	-2.96908	9.267327
Richness	25				
SS	9.267327				
SQ	8.815449				
H	2.96908				
S ² _H	0.005789				

Appendix F.3.2 Ecological Bird Monitoring Diversity (Avifauna species of conservation importance in Point Count Method) in All Habitats (15 and 20 September 2021)

Scientific Name	Count	P	Ln(P)	P*Ln(P)	P*Ln(P) ²
<i>Ardea alba</i>	4	0.085106	-2.46385	-0.20969	0.516644
<i>Ardea cinerea</i>	4	0.085106	-2.46385	-0.20969	0.516644
<i>Ardeola bacchus</i>	9	0.191489	-1.65292	-0.31652	0.523179
<i>Egretta garzetta</i>	9	0.191489	-1.65292	-0.31652	0.523179
<i>Himantopus himantopus</i>	13	0.276596	-1.2852	-0.35548	0.456863
<i>Recurvirostra avosetta</i>	4	0.085106	-2.46385	-0.20969	0.516644
<i>Tringa nebularia</i>	4	0.085106	-2.46385	-0.20969	0.516644
Total	47	1	-14.4465	-1.82727	3.569798
Richness	7				
SS	3.569798				
SQ	3.338928				

H	1.82727				
S ² _H	0.00627				

Appendix F.3.3 Ecological Bird Monitoring Diversity (All avifauna species in Transect Walk Method) in All Habitats (15 and 20 September 2021)


Scientific Name	Count	P	Ln(P)	P*Ln(P)	P*Ln(P) ²
<i>Acridotheres cristatellus</i>	4	0.038835	-3.24843	-0.12615	0.409799
<i>Amaurornis phoenicurus</i>	1	0.009709	-4.63473	-0.045	0.208551
<i>Ardea alba</i>	9	0.087379	-2.4375	-0.21299	0.519154
<i>Ardea cinerea</i>	3	0.029126	-3.53612	-0.10299	0.364198
<i>Ardeola bacchus</i>	6	0.058252	-2.84297	-0.16561	0.470824
<i>Bubulcus coromandus</i>	2	0.019417	-3.94158	-0.07654	0.301671
<i>Chlidonias hybrida</i>	3	0.029126	-3.53612	-0.10299	0.364198
<i>Copsychus saularis</i>	1	0.009709	-4.63473	-0.045	0.208551
<i>Dicrurus macrocercus</i>	2	0.019417	-3.94158	-0.07654	0.301671
<i>Egretta garzetta</i>	15	0.145631	-1.92668	-0.28058	0.540596
<i>Gracupica nigricollis</i>	2	0.019417	-3.94158	-0.07654	0.301671
<i>Himantopus himantopus</i>	10	0.097087	-2.33214	-0.22642	0.528048
<i>Hirundo rustica</i>	3	0.029126	-3.53612	-0.10299	0.364198
<i>Milvus migrans</i>	2	0.019417	-3.94158	-0.07654	0.301671
<i>Motacilla alba</i>	6	0.058252	-2.84297	-0.16561	0.470824
<i>Passer montanus</i>	7	0.067961	-2.68882	-0.18274	0.491342
<i>Prinia inornata</i>	2	0.019417	-3.94158	-0.07654	0.301671
<i>Spilopelia chinensis</i>	8	0.07767	-2.55529	-0.19847	0.507145
<i>Tringa nebularia</i>	12	0.116505	-2.14982	-0.25046	0.538455
<i>Tringa totanus</i>	2	0.019417	-3.94158	-0.07654	0.301671
<i>Zosterops japonicus</i>	3	0.029126	-3.53612	-0.10299	0.364198
Total	103	1	-70.088	-2.77022	8.160106
Richness	21				
SS	8.160106				
SQ	7.674098				
H	2.77022				
S ² _H	0.005661				

Appendix F.3.4 Ecological Bird Monitoring Diversity (Avifauna species of conservation importance in Transect Walk Method) in All Habitats (15 and 20 September 2021)


Scientific Name	Count	P	Ln(P)	P*Ln(P)	P*Ln(P) ²
<i>Ardea alba</i>	9	0.152542	-1.88031	-0.28683	0.539325
<i>Ardea cinerea</i>	3	0.050847	-2.97893	-0.15147	0.45122
<i>Ardeola bacchus</i>	6	0.101695	-2.28578	-0.23245	0.531334
<i>Egretta garzetta</i>	15	0.254237	-1.36949	-0.34817	0.476821
<i>Himantopus himantopus</i>	10	0.169492	-1.77495	-0.30084	0.533976
<i>Milvus migrans</i>	2	0.033898	-3.38439	-0.11473	0.388274
<i>Tringa nebularia</i>	12	0.20339	-1.59263	-0.32392	0.515893
<i>Tringa totanus</i>	2	0.033898	-3.38439	-0.11473	0.388274
Total	59	1	-18.6509	-1.87314	3.825117
Richness	8				

SS	3.825117			
SQ	3.508651			
H	1.87314			
S ² _H	0.006369			


Appendix F.4.1 Abundance of all avifauna species throughout the monitoring period




Appendix F.4.2 Abundance of avifauna species with conservation importance throughout the monitoring period




Appendix F.5.1 Species richness of all avifauna species throughout the monitoring period




Appendix F.5.2 Species richness of avifauna species with conservation importance throughout the monitoring period



Appendix F.6.1 Shannon Diversity Index values of all avifauna species throughout the monitoring period



Appendix F.6.2 Shannon Diversity Index values of avifauna species with conservation importance throughout the monitoring period



Appendix F.7 Two-tailed Unpaired T-test

Formula:

$$t = \frac{\bar{X}_1 - \bar{X}_2}{\sqrt{\left(\frac{(N_1 - 1)s_1^2 + (N_2 - 1)s_2^2}{N_1 + N_2 - 2}\right)\left(\frac{1}{N_1} + \frac{1}{N_2}\right)}}$$

Appendix F.7.1 Abundance of all avifauna species - Point Count Method

Months	September 2016	September 2021
N	70	52
df	69	51
M	3.17	1.9
SS	889.94	112.52
S ²	12.9	2.21
t-value	2.40	
p-value	0.02	
Notes: N: Number of samples/observation df: Degrees of freedom M: Mean SS: Sum of Squares S ² : Measure on a random sample that is used to estimate the variance of the population		

Appendix F.7.2 Abundance of all avifauna species – Transect Walk Method

Months	September 2016	September 2021
N	33	28
df	32	27
M	3.61	3.68
SS	405.88	166.11
S ²	12.68	6.15
t-value	-0.09	
p-value	0.93	
Notes: N: Number of samples/observation df: Degrees of freedom M: Mean SS: Sum of Squares S ² : Measure on a random sample that is used to estimate the variance of the population		

Appendix F.7.3 Abundance of avifauna species with conservation importance – Point Count Method

Months	September 2016	September 2021
N	32	19
df	31	18
M	3.72	2.47
SS	488.47	76.74
S ²	15.76	4.26
t-value	1.27	
p-value	0.21	
Notes: N: Number of samples/observation df: Degrees of freedom M: Mean SS: Sum of Squares S ² : Measure on a random sample that is used to estimate the variance of the population		

Appendix F.8 Hutcheson t-test testing method and output

Formula:

$$t = \frac{H_a - H_b}{\sqrt{s_{H_a}^2 + s_{H_b}^2}}$$

Appendix F.8.1 Species diversity of all avifauna species – Point Count Method

Months	September 2016	September 2021
Total	222	99
N	34	25
H	3.01	2.97
S ² _H	0.004	0.006
t	0.42	
df	232.88	
Crit	1.97	
p	0.67	
CI	0.13	0.15

Appendix F.8.2 Species diversity of all avifauna species – Transect Walk Method

Months	September 2016	September 2021
Total	119	103
N	27	21
H	2.95	2.77

Months	September 2016	September 2021
S^2_H	0.006	0.006
t	1.72	
df	221	
Crit	1.97	
p	0.09	
CI	0.15	0.15

Appendix F.8.3 Species diversity of avifauna species with conservation importance – Point Count Method

Months	September 2016	September 2021
Total	119	47
N	12	7
H	2.04	1.83
S^2_H	0.006	0.006
t	1.98	
df	128.42	
Crit	1.98	
p	0.05	
CI	0.15	0.16

Appendix G

Wind Data

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
01/09/2021 00:00	0.0	NWW
01/09/2021 01:00	0.7	NEN
01/09/2021 02:00	0.0	NE
01/09/2021 03:00	0.0	NE
01/09/2021 04:00	0.1	N
01/09/2021 05:00	0.0	NEN
01/09/2021 06:00	0.0	NE
01/09/2021 07:00	0.0	NE
01/09/2021 08:00	0.0	NEN
01/09/2021 09:00	0.1	NEN
01/09/2021 10:00	0.1	NEN
01/09/2021 11:00	0.1	NEN
01/09/2021 12:00	0.0	NE
01/09/2021 13:00	0.1	SES
01/09/2021 14:00	0.1	S
01/09/2021 15:00	0.1	SES
01/09/2021 16:00	0.3	NEE
01/09/2021 17:00	0.1	NEE
01/09/2021 18:00	0.1	NEE
01/09/2021 19:00	0.1	SEE
01/09/2021 20:00	0.3	NEN
01/09/2021 21:00	0.1	NE
01/09/2021 22:00	0.2	NE
01/09/2021 23:00	0.1	NEE
01/09/2021 00:00	0.0	NEN
02/09/2021 01:00	0.0	SEE
02/09/2021 02:00	0.0	NEN
02/09/2021 03:00	0.0	NEN
02/09/2021 04:00	0.0	NEE
02/09/2021 05:00	0.0	NEE
02/09/2021 06:00	0.0	N
02/09/2021 07:00	0.0	NEN
02/09/2021 08:00	0.0	NEN
02/09/2021 09:00	0.0	NE
02/09/2021 10:00	0.0	NEN
02/09/2021 11:00	0.0	N
02/09/2021 12:00	0.2	NEN
02/09/2021 13:00	0.0	SES

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
02/09/2021 14:00	0.1	NEN
02/09/2021 15:00	0.0	S
02/09/2021 16:00	0.0	SE
02/09/2021 17:00	0.3	SES
02/09/2021 18:00	0.2	NEN
02/09/2021 19:00	0.0	SES
02/09/2021 20:00	0.3	SES
02/09/2021 21:00	0.0	SES
02/09/2021 22:00	0.0	SES
02/09/2021 23:00	0.0	SES
02/09/2021 00:00	0.0	NEN
03/09/2021 01:00	0.0	NEN
03/09/2021 02:00	0.0	NE
03/09/2021 03:00	0.0	N
03/09/2021 04:00	0.0	NEN
03/09/2021 05:00	0.0	NEN
03/09/2021 06:00	0.0	NEN
03/09/2021 07:00	0.0	NE
03/09/2021 08:00	0.0	NE
03/09/2021 09:00	0.1	NE
03/09/2021 10:00	0.1	NEN
03/09/2021 11:00	0.0	N
03/09/2021 12:00	0.1	NWW
03/09/2021 13:00	0.3	NW
03/09/2021 14:00	0.1	NW
03/09/2021 15:00	0.1	S
03/09/2021 16:00	0.2	SWS
03/09/2021 17:00	0.0	SEE
03/09/2021 18:00	0.3	SE
03/09/2021 19:00	0.3	SES
03/09/2021 20:00	0.1	SE
03/09/2021 21:00	0.0	SES
03/09/2021 22:00	0.0	S
03/09/2021 23:00	0.1	SE
03/09/2021 00:00	0.0	NE
04/09/2021 01:00	0.0	S
04/09/2021 02:00	0.0	NEE
04/09/2021 03:00	0.0	NWW

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
04/09/2021 04:00	0.0	NE
04/09/2021 05:00	0.0	NE
04/09/2021 06:00	0.0	SEE
04/09/2021 07:00	0.0	SEE
04/09/2021 08:00	0.0	NEN
04/09/2021 09:00	0.1	NEE
04/09/2021 10:00	0.0	NEE
04/09/2021 11:00	0.3	SW
04/09/2021 12:00	0.0	N
04/09/2021 13:00	0.2	NWW
04/09/2021 14:00	0.4	NEN
04/09/2021 15:00	0.1	N
04/09/2021 16:00	0.1	SWW
04/09/2021 17:00	0.2	S
04/09/2021 18:00	0.1	SES
04/09/2021 19:00	0.1	SE
04/09/2021 20:00	0.1	S
04/09/2021 21:00	0.0	SES
04/09/2021 22:00	0.0	SES
04/09/2021 23:00	0.0	NEE
04/09/2021 00:00	0.1	NE
05/09/2021 01:00	0.0	NEN
05/09/2021 02:00	0.0	NE
05/09/2021 03:00	0.0	NE
05/09/2021 04:00	0.0	NE
05/09/2021 05:00	0.0	NE
05/09/2021 06:00	0.0	NE
05/09/2021 07:00	0.0	NE
05/09/2021 08:00	0.0	NEE
05/09/2021 09:00	0.0	NEE
05/09/2021 10:00	0.0	NEE
05/09/2021 11:00	0.1	N
05/09/2021 12:00	0.0	NEE
05/09/2021 13:00	0.0	NWW
05/09/2021 14:00	0.2	S
05/09/2021 15:00	0.1	NW
05/09/2021 16:00	0.1	NWW
05/09/2021 17:00	0.0	SEE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
05/09/2021 18:00	0.0	N
05/09/2021 19:00	0.1	N
05/09/2021 20:00	0.0	N
05/09/2021 21:00	0.0	NEE
05/09/2021 22:00	0.0	NEE
05/09/2021 23:00	0.0	NEE
06/09/2021 00:00	0.0	NEE
06/09/2021 01:00	0.0	NEE
06/09/2021 02:00	0.0	N
06/09/2021 03:00	0.0	NE
06/09/2021 04:00	0.0	NE
06/09/2021 05:00	0.0	NEE
06/09/2021 06:00	0.0	NEE
06/09/2021 07:00	0.0	NEE
06/09/2021 08:00	0.0	SES
06/09/2021 09:00	0.0	NEE
06/09/2021 10:00	0.0	NEN
06/09/2021 11:00	0.0	NWN
06/09/2021 12:00	0.0	NW
06/09/2021 13:00	0.1	NWN
06/09/2021 14:00	0.1	SWW
06/09/2021 15:00	0.2	SW
06/09/2021 16:00	0.0	SWS
06/09/2021 17:00	0.1	NW
06/09/2021 18:00	0.1	NEN
06/09/2021 19:00	0.1	NE
06/09/2021 20:00	0.1	NEE
06/09/2021 21:00	0.1	NEN
06/09/2021 22:00	0.0	NE
06/09/2021 23:00	0.0	NEE
07/09/2021 00:00	0.0	NE
07/09/2021 01:00	0.1	NEE
07/09/2021 02:00	0.0	NE
07/09/2021 03:00	0.0	NEN
07/09/2021 04:00	0.0	NE
07/09/2021 05:00	0.0	NEE
07/09/2021 06:00	0.1	NE
07/09/2021 07:00	0.1	NE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
07/09/2021 08:00	0.2	NE
07/09/2021 09:00	0.5	N
07/09/2021 10:00	0.2	NE
07/09/2021 11:00	0.6	NE
07/09/2021 12:00	0.1	NEN
07/09/2021 13:00	0.5	NE
07/09/2021 14:00	0.1	SE
07/09/2021 15:00	0.2	SE
07/09/2021 16:00	0.0	SE
07/09/2021 17:00	0.3	NEN
07/09/2021 18:00	0.1	NEE
07/09/2021 19:00	0.0	NEE
07/09/2021 20:00	0.0	E
07/09/2021 21:00	0.0	NE
07/09/2021 22:00	0.0	NEE
07/09/2021 23:00	0.0	NW
08/09/2021 00:00	0.0	N
08/09/2021 01:00	0.0	NEN
08/09/2021 02:00	0.0	N
08/09/2021 03:00	0.0	N
08/09/2021 04:00	0.0	NEE
08/09/2021 05:00	0.0	NEE
08/09/2021 06:00	0.0	NEE
08/09/2021 07:00	0.0	NEE
08/09/2021 08:00	0.0	NEE
08/09/2021 09:00	0.2	NE
08/09/2021 10:00	0.1	NE
08/09/2021 11:00	0.3	NE
08/09/2021 12:00	0.0	NEN
08/09/2021 13:00	0.0	NW
08/09/2021 14:00	0.0	SEE
08/09/2021 15:00	0.5	S
08/09/2021 16:00	0.0	W
08/09/2021 17:00	0.1	W
08/09/2021 18:00	0.2	W
08/09/2021 19:00	0.1	S
08/09/2021 20:00	0.2	SES
08/09/2021 21:00	0.0	SES

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
08/09/2021 22:00	0.0	NEE
08/09/2021 23:00	0.0	E
09/09/2021 00:00	0.0	N
09/09/2021 01:00	0.0	NEE
09/09/2021 02:00	0.0	NEE
09/09/2021 03:00	0.0	E
09/09/2021 04:00	0.0	E
09/09/2021 05:00	0.0	SEE
09/09/2021 06:00	0.0	SEE
09/09/2021 07:00	0.0	SEE
09/09/2021 08:00	0.0	SEE
09/09/2021 09:00	0.0	SEE
09/09/2021 10:00	0.1	NEE
09/09/2021 11:00	0.0	NW
09/09/2021 12:00	0.0	W
09/09/2021 13:00	0.0	NW
09/09/2021 14:00	0.0	NEN
09/09/2021 15:00	0.2	SES
09/09/2021 16:00	0.4	SES
09/09/2021 17:00	0.0	SWS
09/09/2021 18:00	0.1	N
09/09/2021 19:00	0.0	SE
09/09/2021 20:00	0.0	SES
09/09/2021 21:00	0.0	NE
09/09/2021 22:00	0.0	NE
09/09/2021 23:00	0.0	NE
10/09/2021 00:00	0.0	NEN
10/09/2021 01:00	0.0	NEN
10/09/2021 02:00	0.0	NEE
10/09/2021 03:00	0.1	NEE
10/09/2021 04:00	0.1	NEE
10/09/2021 05:00	0.0	NE
10/09/2021 06:00	0.1	NE
10/09/2021 07:00	0.0	NEN
10/09/2021 08:00	0.1	NE
10/09/2021 09:00	0.1	NEN
10/09/2021 10:00	0.1	NEE
10/09/2021 11:00	0.1	SE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
10/09/2021 12:00	0.2	NE
10/09/2021 13:00	0.1	NEN
10/09/2021 14:00	0.3	NEN
10/09/2021 15:00	0.0	SE
10/09/2021 16:00	0.2	S
10/09/2021 17:00	0.1	NEE
10/09/2021 18:00	0.0	S
10/09/2021 19:00	0.2	SES
10/09/2021 20:00	0.0	SWS
10/09/2021 21:00	0.0	SE
10/09/2021 22:00	0.0	E
10/09/2021 23:00	0.0	E
11/09/2021 00:00	0.0	NEE
11/09/2021 01:00	0.0	NEE
11/09/2021 02:00	0.0	NEE
11/09/2021 03:00	0.0	NEE
11/09/2021 04:00	0.0	NEE
11/09/2021 05:00	0.0	NE
11/09/2021 06:00	0.0	NE
11/09/2021 07:00	0.0	NE
11/09/2021 08:00	0.0	E
11/09/2021 09:00	0.0	E
11/09/2021 10:00	0.0	W
11/09/2021 11:00	0.1	NW
11/09/2021 12:00	0.2	NW
11/09/2021 13:00	0.1	SWW
11/09/2021 14:00	0.1	NW
11/09/2021 15:00	0.7	SWW
11/09/2021 16:00	0.2	SWW
11/09/2021 17:00	0.3	NWW
11/09/2021 18:00	0.3	SWW
11/09/2021 19:00	0.0	S
11/09/2021 20:00	0.0	SWW
11/09/2021 21:00	0.0	NWW
11/09/2021 22:00	0.0	S
11/09/2021 23:00	0.1	SES
12/09/2021 00:00	0.1	SES
12/09/2021 01:00	0.0	S

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
12/09/2021 02:00	0.3	SWS
12/09/2021 03:00	0.0	SES
12/09/2021 04:00	0.0	S
12/09/2021 05:00	0.0	S
12/09/2021 06:00	0.0	SWS
12/09/2021 07:00	0.0	S
12/09/2021 08:00	0.0	S
12/09/2021 09:00	0.1	SW
12/09/2021 10:00	0.3	W
12/09/2021 11:00	0.0	SWW
12/09/2021 12:00	0.5	SWW
12/09/2021 13:00	0.0	W
12/09/2021 14:00	0.0	SW
12/09/2021 15:00	0.1	W
12/09/2021 16:00	0.3	N
12/09/2021 17:00	0.1	NE
12/09/2021 18:00	0.0	NEE
12/09/2021 19:00	0.0	NEE
12/09/2021 20:00	0.0	N
12/09/2021 21:00	0.0	SE
12/09/2021 22:00	0.3	SES
12/09/2021 23:00	0.0	S
13/09/2021 00:00	0.0	SE
13/09/2021 01:00	0.3	SWS
13/09/2021 02:00	0.1	SES
13/09/2021 03:00	0.1	SES
13/09/2021 04:00	0.0	SES
13/09/2021 05:00	0.0	SWS
13/09/2021 06:00	0.0	SWS
13/09/2021 07:00	0.0	S
13/09/2021 08:00	0.0	SES
13/09/2021 09:00	0.0	S
13/09/2021 10:00	0.0	SWW
13/09/2021 11:00	0.1	SW
13/09/2021 12:00	0.0	SW
13/09/2021 13:00	0.0	SW
13/09/2021 14:00	0.1	NEE
13/09/2021 15:00	0.0	NWN

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
13/09/2021 16:00	0.0	NW
13/09/2021 17:00	0.1	NWN
13/09/2021 18:00	0.1	NWW
13/09/2021 19:00	0.1	SE
13/09/2021 20:00	0.0	SES
13/09/2021 21:00	0.1	SE
13/09/2021 22:00	0.1	SES
13/09/2021 23:00	0.0	SES
14/09/2021 00:00	0.0	S
14/09/2021 01:00	0.1	SES
14/09/2021 02:00	0.0	SES
14/09/2021 03:00	0.1	SES
14/09/2021 04:00	0.0	SES
14/09/2021 05:00	0.0	SES
14/09/2021 06:00	0.0	SES
14/09/2021 07:00	0.0	SES
14/09/2021 08:00	0.0	E
14/09/2021 09:00	0.0	NEN
14/09/2021 10:00	0.1	NE
14/09/2021 11:00	0.1	N
14/09/2021 12:00	0.1	SE
14/09/2021 13:00	0.0	S
14/09/2021 14:00	0.3	SW
14/09/2021 15:00	0.0	NWN
14/09/2021 16:00	0.0	NWN
14/09/2021 17:00	0.0	NE
14/09/2021 18:00	0.0	SEE
14/09/2021 19:00	0.0	N
14/09/2021 20:00	0.1	NEN
14/09/2021 21:00	0.0	NEE
14/09/2021 22:00	0.0	NEE
14/09/2021 23:00	0.0	SES
15/09/2021 00:00	0.0	NEN
15/09/2021 01:00	0.0	NEN
15/09/2021 02:00	0.0	NEN
15/09/2021 03:00	0.0	NEN
15/09/2021 04:00	0.0	SES
15/09/2021 05:00	0.0	W

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
15/09/2021 06:00	0.0	W
15/09/2021 07:00	0.0	NWN
15/09/2021 08:00	0.0	NEE
15/09/2021 09:00	0.0	NEE
15/09/2021 10:00	0.0	SES
15/09/2021 11:00	0.0	NWN
15/09/2021 12:00	0.3	NEN
15/09/2021 13:00	0.1	SWW
15/09/2021 14:00	0.1	W
15/09/2021 15:00	0.1	W
15/09/2021 16:00	0.5	SWW
15/09/2021 17:00	0.1	SW
15/09/2021 18:00	0.1	SWW
15/09/2021 19:00	0.0	SWW
15/09/2021 20:00	0.0	S
15/09/2021 21:00	0.0	S
15/09/2021 22:00	0.2	S
15/09/2021 23:00	0.1	SES
16/09/2021 00:00	0.0	SW
16/09/2021 01:00	0.2	SWW
16/09/2021 02:00	0.0	NWW
16/09/2021 03:00	0.0	NW
16/09/2021 04:00	0.0	N
16/09/2021 05:00	0.0	N
16/09/2021 06:00	0.0	N
16/09/2021 07:00	0.0	N
16/09/2021 08:00	0.0	N
16/09/2021 09:00	0.0	NW
16/09/2021 10:00	0.1	NWN
16/09/2021 11:00	0.0	NEN
16/09/2021 12:00	0.1	W
16/09/2021 13:00	0.3	NWW
16/09/2021 14:00	0.6	SWW
16/09/2021 15:00	0.1	SW
16/09/2021 16:00	0.0	SEE
16/09/2021 17:00	0.0	NEE
16/09/2021 18:00	0.1	N
16/09/2021 19:00	0.0	W

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
16/09/2021 20:00	0.0	SWS
16/09/2021 21:00	0.0	SWS
16/09/2021 22:00	0.0	SWS
16/09/2021 23:00	0.0	NEE
17/09/2021 00:00	0.0	NEE
17/09/2021 01:00	0.0	NEE
17/09/2021 02:00	0.0	NEE
17/09/2021 03:00	0.0	SES
17/09/2021 04:00	0.0	SES
17/09/2021 05:00	0.0	SES
17/09/2021 06:00	0.0	SES
17/09/2021 07:00	0.0	SES
17/09/2021 08:00	0.0	SES
17/09/2021 09:00	0.0	NEE
17/09/2021 10:00	0.0	NEN
17/09/2021 11:00	0.1	E
17/09/2021 12:00	0.0	NW
17/09/2021 13:00	0.1	NW
17/09/2021 14:00	0.4	SE
17/09/2021 15:00	0.0	SES
17/09/2021 16:00	0.0	SE
17/09/2021 17:00	0.0	N
17/09/2021 18:00	0.0	NEN
17/09/2021 19:00	0.0	N
17/09/2021 20:00	0.0	N
17/09/2021 21:00	0.0	N
17/09/2021 22:00	0.0	NEN
17/09/2021 23:00	0.0	NE
18/09/2021 00:00	0.0	NEE
18/09/2021 01:00	0.0	NEE
18/09/2021 02:00	0.0	NE
18/09/2021 03:00	0.0	NE
18/09/2021 04:00	0.0	NE
18/09/2021 05:00	0.0	SEE
18/09/2021 06:00	0.0	SEE
18/09/2021 07:00	0.0	SEE
18/09/2021 08:00	0.0	NE
18/09/2021 09:00	0.0	NEN

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
18/09/2021 10:00	0.0	NEE
18/09/2021 11:00	0.4	NE
18/09/2021 12:00	0.1	NEE
18/09/2021 13:00	0.5	NEN
18/09/2021 14:00	0.6	E
18/09/2021 15:00	0.2	SEE
18/09/2021 16:00	0.2	SWS
18/09/2021 17:00	0.1	SEE
18/09/2021 18:00	0.3	S
18/09/2021 19:00	0.0	SEE
18/09/2021 20:00	0.0	NEE
18/09/2021 21:00	0.0	NEE
18/09/2021 22:00	0.1	NE
18/09/2021 23:00	0.0	NEN
19/09/2021 00:00	0.0	NE
19/09/2021 01:00	0.0	SEE
19/09/2021 02:00	0.0	NEE
19/09/2021 03:00	0.0	N
19/09/2021 04:00	0.1	NEN
19/09/2021 05:00	0.0	NE
19/09/2021 06:00	0.0	NE
19/09/2021 07:00	0.0	NEE
19/09/2021 08:00	0.0	NE
19/09/2021 09:00	0.1	NEN
19/09/2021 10:00	0.3	NE
19/09/2021 11:00	0.6	NE
19/09/2021 12:00	0.1	NEE
19/09/2021 13:00	0.1	SES
19/09/2021 14:00	0.0	SE
19/09/2021 15:00	0.1	SE
19/09/2021 16:00	0.0	SES
19/09/2021 17:00	0.6	SEE
19/09/2021 18:00	0.1	SEE
19/09/2021 19:00	0.1	E
19/09/2021 20:00	0.0	SE
19/09/2021 21:00	0.0	NEE
19/09/2021 22:00	0.0	NE
19/09/2021 23:00	0.0	NE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
20/09/2021 00:00	0.0	E
20/09/2021 01:00	0.0	N
20/09/2021 02:00	0.0	NEN
20/09/2021 03:00	0.0	N
20/09/2021 04:00	0.0	N
20/09/2021 05:00	0.0	NEE
20/09/2021 06:00	0.0	NEE
20/09/2021 07:00	0.0	NEE
20/09/2021 08:00	0.0	NEE
20/09/2021 09:00	0.0	SEE
20/09/2021 10:00	0.1	NEN
20/09/2021 11:00	0.0	NW
20/09/2021 12:00	0.0	NEN
20/09/2021 13:00	0.0	E
20/09/2021 14:00	0.0	W
20/09/2021 15:00	0.1	SWS
20/09/2021 16:00	0.0	SEE
20/09/2021 17:00	0.0	SEE
20/09/2021 18:00	0.3	N
20/09/2021 19:00	0.1	NEE
20/09/2021 20:00	0.0	SEE
20/09/2021 21:00	0.0	NE
20/09/2021 22:00	0.0	NEN
20/09/2021 23:00	0.0	NE
21/09/2021 00:00	0.0	NE
21/09/2021 01:00	0.0	NE
21/09/2021 02:00	0.0	E
21/09/2021 03:00	0.0	SEE
21/09/2021 04:00	0.0	SEE
21/09/2021 05:00	0.0	SEE
21/09/2021 06:00	0.0	SEE
21/09/2021 07:00	0.0	SE
21/09/2021 08:00	0.0	SE
21/09/2021 09:00	0.1	N
21/09/2021 10:00	0.1	N
21/09/2021 11:00	0.0	NW
21/09/2021 12:00	0.1	NWW
21/09/2021 13:00	0.3	NW

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
21/09/2021 14:00	0.0	NW
21/09/2021 15:00	0.0	SEE
21/09/2021 16:00	0.0	SE
21/09/2021 17:00	0.0	SE
21/09/2021 18:00	0.0	NE
21/09/2021 19:00	0.0	SES
21/09/2021 20:00	0.0	SE
21/09/2021 21:00	0.0	SE
21/09/2021 22:00	0.0	SE
21/09/2021 23:00	0.0	SE
22/09/2021 00:00	0.0	SE
22/09/2021 01:00	0.0	SE
22/09/2021 02:00	0.0	SE
22/09/2021 03:00	0.0	SE
22/09/2021 04:00	0.0	SE
22/09/2021 05:00	0.0	SE
22/09/2021 06:00	0.0	SE
22/09/2021 07:00	0.0	SE
22/09/2021 08:00	0.0	SE
22/09/2021 09:00	0.0	NEE
22/09/2021 10:00	0.0	NE
22/09/2021 11:00	0.0	NEN
22/09/2021 12:00	0.1	NEN
22/09/2021 13:00	0.0	NEN
22/09/2021 14:00	0.0	SE
22/09/2021 15:00	0.3	SW
22/09/2021 16:00	0.2	NEN
22/09/2021 17:00	0.0	S
22/09/2021 18:00	0.0	NEN
22/09/2021 19:00	0.0	NE
22/09/2021 20:00	0.0	NE
22/09/2021 21:00	0.0	SE
22/09/2021 22:00	0.1	NEN
22/09/2021 23:00	0.2	NE
23/09/2021 00:00	0.1	NE
23/09/2021 01:00	0.2	NEE
23/09/2021 02:00	0.0	NE
23/09/2021 03:00	0.2	NE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
23/09/2021 04:00	0.0	NEN
23/09/2021 05:00	0.1	NE
23/09/2021 06:00	0.0	NE
23/09/2021 07:00	0.0	N
23/09/2021 08:00	0.0	NEE
23/09/2021 09:00	0.0	N
23/09/2021 10:00	0.1	NEN
23/09/2021 11:00	0.1	NE
23/09/2021 12:00	0.4	NEN
23/09/2021 13:00	0.0	SE
23/09/2021 14:00	0.3	NEN
23/09/2021 15:00	0.3	NEE
23/09/2021 16:00	0.3	NEN
23/09/2021 17:00	0.2	NE
23/09/2021 18:00	0.0	NEN
23/09/2021 19:00	0.0	SE
23/09/2021 20:00	0.0	SE
23/09/2021 21:00	0.0	N
23/09/2021 22:00	0.1	NE
23/09/2021 23:00	0.0	NEN
24/09/2021 00:00	0.0	NEN
24/09/2021 01:00	0.0	NE
24/09/2021 02:00	0.0	SEE
24/09/2021 03:00	0.0	NEE
24/09/2021 04:00	0.0	S
24/09/2021 05:00	0.0	NWN
24/09/2021 06:00	0.0	NEN
24/09/2021 07:00	0.0	NEN
24/09/2021 08:00	0.1	NEN
24/09/2021 09:00	0.0	NE
24/09/2021 10:00	0.4	NE
24/09/2021 11:00	0.1	NEE
24/09/2021 12:00	0.3	E
24/09/2021 13:00	0.4	NEE
24/09/2021 14:00	0.2	NE
24/09/2021 15:00	0.5	NE
24/09/2021 16:00	0.1	NEE
24/09/2021 17:00	0.0	SEE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
24/09/2021 18:00	0.2	SE
24/09/2021 19:00	0.1	E
24/09/2021 20:00	0.1	NE
24/09/2021 21:00	0.0	NEE
24/09/2021 22:00	0.0	NE
24/09/2021 23:00	0.1	NE
25/09/2021 00:00	0.0	E
25/09/2021 01:00	0.1	SEE
25/09/2021 02:00	0.0	SEE
25/09/2021 03:00	0.1	NE
25/09/2021 04:00	0.2	NE
25/09/2021 05:00	0.1	NE
25/09/2021 06:00	0.3	NE
25/09/2021 07:00	0.1	NEE
25/09/2021 08:00	0.0	SES
25/09/2021 09:00	0.2	NEN
25/09/2021 10:00	0.3	NEN
25/09/2021 11:00	0.3	NEN
25/09/2021 12:00	0.3	NEN
25/09/2021 13:00	0.3	NE
25/09/2021 14:00	0.2	NE
25/09/2021 15:00	0.1	SEE
25/09/2021 16:00	0.3	SEE
25/09/2021 17:00	0.0	SES
25/09/2021 18:00	0.0	NEE
25/09/2021 19:00	0.1	NEE
25/09/2021 20:00	0.0	E
25/09/2021 21:00	0.1	SEE
25/09/2021 22:00	0.0	SE
25/09/2021 23:00	0.0	E
26/09/2021 00:00	0.2	NEE
26/09/2021 01:00	0.1	NEE
26/09/2021 02:00	0.2	NE
26/09/2021 03:00	0.1	NE
26/09/2021 04:00	0.1	NEE
26/09/2021 05:00	0.3	NE
26/09/2021 06:00	0.0	NEE
26/09/2021 07:00	0.1	NE

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
26/09/2021 08:00	0.3	NE
26/09/2021 09:00	0.3	NE
26/09/2021 10:00	0.1	NEN
26/09/2021 11:00	0.1	NEN
26/09/2021 12:00	0.3	NEE
26/09/2021 13:00	0.3	N
26/09/2021 14:00	0.1	NE
26/09/2021 15:00	0.1	SES
26/09/2021 16:00	0.0	NW
26/09/2021 17:00	0.0	SW
26/09/2021 18:00	0.2	SWW
26/09/2021 19:00	0.0	SW
26/09/2021 20:00	0.0	E
26/09/2021 21:00	0.0	E
26/09/2021 22:00	0.0	NEE
26/09/2021 23:00	0.0	NE
27/09/2021 00:00	0.0	NE
27/09/2021 01:00	0.0	NE
27/09/2021 02:00	0.0	NE
27/09/2021 03:00	0.0	NE
27/09/2021 04:00	0.0	N
27/09/2021 05:00	0.0	N
27/09/2021 06:00	0.0	N
27/09/2021 07:00	0.0	N
27/09/2021 08:00	0.0	NEN
27/09/2021 09:00	0.0	E
27/09/2021 10:00	0.1	NE
27/09/2021 11:00	0.1	NEE
27/09/2021 12:00	0.3	NEN
27/09/2021 13:00	0.3	N
27/09/2021 14:00	0.0	NWW
27/09/2021 15:00	0.0	NWN
27/09/2021 16:00	0.0	NW
27/09/2021 17:00	0.2	NWW
27/09/2021 18:00	0.0	SES
27/09/2021 19:00	0.1	SES
27/09/2021 20:00	0.1	SES
27/09/2021 21:00	0.4	S

Wind Data for
Contract No. SPW 07/2020 Environmental Team for Construction of
Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
27/09/2021 22:00	0.0	SE
27/09/2021 23:00	0.0	SE
28/09/2021 00:00	0.0	NEE
28/09/2021 01:00	0.0	SEE
28/09/2021 02:00	0.0	SEE
28/09/2021 03:00	0.0	SEE
28/09/2021 04:00	0.0	NEE
28/09/2021 05:00	0.0	E
28/09/2021 06:00	0.0	E
28/09/2021 07:00	0.0	E
28/09/2021 08:00	0.0	SWS
28/09/2021 09:00	0.0	N
28/09/2021 10:00	0.0	E
28/09/2021 11:00	0.1	NEN
28/09/2021 12:00	0.0	W
28/09/2021 13:00	0.2	S
28/09/2021 14:00	0.1	NW
28/09/2021 15:00	0.0	NWN
28/09/2021 16:00	0.1	SWS
28/09/2021 17:00	0.0	SW
28/09/2021 18:00	0.0	SE
28/09/2021 19:00	0.4	SES
28/09/2021 20:00	0.3	SWS
28/09/2021 21:00	0.2	SE
28/09/2021 22:00	0.1	SES
28/09/2021 23:00	0.0	SES
29/09/2021 00:00	0.0	SE
29/09/2021 01:00	0.1	SES
29/09/2021 02:00	0.1	SES
29/09/2021 03:00	0.0	SES
29/09/2021 04:00	0.0	S
29/09/2021 05:00	0.0	SES
29/09/2021 06:00	0.0	SES
29/09/2021 07:00	0.0	SES
29/09/2021 08:00	0.0	SES
29/09/2021 09:00	0.0	SES
29/09/2021 10:00	0.0	NEN
29/09/2021 11:00	0.0	NW

Wind Data for
 Contract No. SPW 07/2020 Environmental Team for Construction of
 Yuen Long Effluent Polishing Plant Stage 1

Date	Wind Speed	Wind Direction
29/09/2021 12:00	0.0	W
29/09/2021 13:00	0.0	SWW
29/09/2021 14:00	0.4	NW
29/09/2021 15:00	0.0	SW
29/09/2021 16:00	0.0	NWN
29/09/2021 17:00	0.3	SW
29/09/2021 18:00	0.1	SE
29/09/2021 19:00	0.0	SE
29/09/2021 20:00	0.0	SE
29/09/2021 21:00	0.1	SES
29/09/2021 22:00	0.0	SES
29/09/2021 23:00	0.0	SWS
30/09/2021 00:00	0.0	S
30/09/2021 01:00	0.0	SWS
30/09/2021 02:00	0.0	S
30/09/2021 03:00	0.1	SES
30/09/2021 04:00	0.0	SES
30/09/2021 05:00	0.0	SES
30/09/2021 06:00	0.0	SES
30/09/2021 07:00	0.0	SES
30/09/2021 08:00	0.0	SEE
30/09/2021 09:00	0.0	SEE
30/09/2021 10:00	0.0	NEN
30/09/2021 11:00	0.0	NWW
30/09/2021 12:00	0.3	NWW
30/09/2021 13:00	0.1	NW
30/09/2021 14:00	0.4	SWW
30/09/2021 15:00	0.1	SWW
30/09/2021 16:00	0.1	SWS
30/09/2021 17:00	0.1	SWS
30/09/2021 18:00	0.2	SES
30/09/2021 19:00	0.1	SE
30/09/2021 20:00	0.0	S
30/09/2021 21:00	0.0	S
30/09/2021 22:00	0.0	S
30/09/2021 23:00	0.0	SES
01/09/2021 00:00	0.0	SES

Appendix H

Event and Action Plan

Event and Action Plan for Air Quality (Construction Dust)

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of complaint and propose remedial measures; 2. Inform Contractor, IEC and ER; 3. Repeat measurement to confirm finding; and 4. Increase monitoring frequency to daily. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; and 3. Review and advise the ET and ER on the effectiveness of the proposed remedial measures. 	<ol style="list-style-type: none"> 1. Notify Contractor. 	<ol style="list-style-type: none"> 1. Identify source(s), investigate the causes of exceedance and propose remedial measures; 2. Implement remedial measures; and 3. Amend working methods agreed with the ER as appropriate.
Action level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Identify source; 2. Inform Contractor, IEC and ER; 3. Advise the Contractor and ER on the effectiveness of the proposed remedial measures; 4. Repeat measurements to confirm findings; 5. Increase monitoring frequency to daily; 6. Discuss with IEC and Contractor on remedial actions required; 7. If exceedance continues, arrange meeting with Contractor, IEC and ER; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET, ER and Contractor on possible remedial measures; 4. Advise the ET and ER on the effectiveness of the proposed remedial measures; and 5. Supervise Implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source and investigate the causes of exceedance; 2. Submit proposals for remedial measures to the ER with a copy to ET and IEC within three working days of notification; 3. Implement the agreed proposals; and 4. Amend proposal as appropriate.
Limit level being exceeded by one sampling	<ol style="list-style-type: none"> 1. Identify source, investigate the causes of exceedance and propose remedial measures; 2. Inform Contractor, IEC, ER, and EPD; 3. Repeat measurement to confirm finding; 4. Increase monitoring frequency to daily; and 5. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET; 2. Check Contractor's working method; 3. Discuss with ET and Contractor on possible remedial measures; 4. Advise the ER on the effectiveness of the proposed remedial measures; and 5. Supervise implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Notify Contractor; 3. Ensure remedial measures properly implemented. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to ER with a copy to ET and IEC within three working days of notification; 4. Implement the agreed proposals; and 5. Amend proposal if appropriate.
Limit level being exceeded by two or more consecutive sampling	<ol style="list-style-type: none"> 1. Notify IEC, ER, Contractor and EPD; 2. Identify source; 3. Repeat measurement to confirm findings; 4. Increase monitoring frequency to daily; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Arrange meeting with IEC and ER to discuss the remedial actions to be taken; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by the ET; 2. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 3. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 4. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. In consultation with the ET and IEC, agree with the Contractor on the remedial measures to be implemented; 3. Supervise the implementation of remedial measures; and 4. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Identify source(s) and investigate the causes of exceedance; 2. Take immediate action to avoid further exceedance; 3. Submit proposals for remedial measures to the ER with a copy to the IEC and ET within three working days of notification; 4. Implement the agreed proposals; 5. Revise and resubmit proposals if problem still not under control; and 6. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Noise (Construction)

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractors remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; 4. Ensure remedial measures properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Event and Action Plan for Water Quality Monitoring

EVENT	ACTION			
	ET	IEC	ER	Contractor
Action level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice
Action level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Consider changes of working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

EVENT	ACTION			
	ET	IEC	ER	Contractor
Limit level being exceeded by one sampling day	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.
Limit level being exceeded by two or more consecutive sampling days	<ol style="list-style-type: none"> 1. Repeat in situ measurement on the next day of exceedance to confirm findings; 2. Check monitoring data, plant, equipment and Contractor(s)'s working methods; 3. Identify source(s) of impact and record in notification of exceedance; 4. Inform IEC, Contractor(s) and ER; 5. Discuss with IEC and Contractor(s) on additional mitigation measures and ensure that they are implemented. 	<ol style="list-style-type: none"> 1. Check monitoring data submitted by ET and Contractor(s)'s working methods; 2. Inform EPD and AFCD; 3. Discuss with ET and Contractor(s) on additional mitigation measures and advise ER accordingly; 4. Assess the effectiveness of the implemented mitigation measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Discuss with the IEC on the proposed additional mitigation measures and agree on the mitigation measures to be implemented. 3. Ensure additional mitigation measures are properly implemented. 4. Request Contractor(s) to critically review the working methods. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of exceedance in writing; 2. Check plant and equipment and rectify unacceptable practice; 3. Critically review the need to change working methods; 4. Discuss with ET and IEC on additional mitigation measures and propose them to ER within 3 working days; 5. Implement the agreed mitigation measures.

Event and Action Plan for Ecology Monitoring

Event	Action			
	ET	IEC	ER	Contractor
Action Level	<ol style="list-style-type: none"> 1. Notify IEC and Contractor; 2. Carry out investigation; 3. Report the results of investigation to the IEC, ER and Contractor; 4. Discuss with the Contractor and formulate remedial measures; and 5. Increase monitoring frequency to check mitigation effectiveness. 	<ol style="list-style-type: none"> 1. Review the analyzed results submitted by the ET; 2. Review the proposed remedial measures by the Contractor and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analyzed noise problem; and 4. Ensure remedial measures are properly implemented. 	<ol style="list-style-type: none"> 1. Submit noise mitigation proposals to IEC; and 2. Implement noise mitigation proposals.
Limit Level	<ol style="list-style-type: none"> 1. Identify source; 2. Inform IEC, ER, EPD and Contractor; 3. Repeat measurements to confirm findings; 4. Increase monitoring frequency; 5. Carry out analysis of Contractor's working procedures to determine possible mitigation to be implemented; 6. Inform IEC, ER and EPD the causes and actions taken for the exceedances; 7. Assess effectiveness of Contractor's remedial actions and keep IEC, EPD and ER informed of the results; and 8. If exceedance stops, cease additional monitoring. 	<ol style="list-style-type: none"> 1. Discuss amongst ER, ET, and Contractor on the potential remedial actions; 2. Review Contractor's remedial actions whenever necessary to assure their effectiveness and advise the ER accordingly; and 3. Supervise the implementation of remedial measures. 	<ol style="list-style-type: none"> 1. Confirm receipt of notification of failure in writing; 2. Notify Contractor; 3. Require Contractor to propose remedial measures for the analysed noise problem; 4. Ensure remedial measures are properly implemented; and 5. If exceedance continues, consider what portion of the work is responsible and instruct the Contractor to stop that portion of work until the exceedance is abated. 	<ol style="list-style-type: none"> 1. Take immediate action to avoid further exceedance; 2. Submit proposals for remedial actions to IEC within 3 working days of notification; 3. Implement the agreed proposals; 4. Resubmit proposals if problem still not under control; and 5. Stop the relevant portion of works as determined by the ER until the exceedance is abated.

Appendix I

Waste Flow Table

Waste Flow Table for Year 2021											
Monthly Ending	Total Quantity Generated	Actual Quantities of Inert C&D Materials Generated Monthly					Actual Quantities of Non-inert C&D Wastes Generated Monthly				
		Hard Rock and Large Broken Concrete	Reused in the Contract	Reused in other Projects	Disposed as Public Fill	Imported Fill	Metals	Paper/ cardboard packaging	Plastics (see Note 2)	Chemical Waste	Others, e.g. general refuse
	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)	(in tonnes)
2021 Jan	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2021 Feb	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2021 Mar	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
2021 Apr	216.92	Nil	Nil	Nil	152.94	Nil	Nil	Nil	Nil	Nil	63.98
2021 May	277.74	Nil	Nil	Nil	268.92	Nil	Nil	0.11	Nil	Nil	8.71
2021 Jun	715.93	Nil	Nil	Nil	551.41	Nil	146.74	0.11	Nil	Nil	17.67
2021 Jul	1521.38	Nil	Nil	Nil	1466.15	Nil	32.46	Nil	Nil	Nil	22.77
2021 Aug	2108.79	Nil	Nil	Nil	2057.77	Nil	29.59	0.13	Nil	Nil	21.30
2021 Sep	3648.77	Nil	Nil	Nil	3576.22	Nil	50.31	Nil	Nil	Nil	22.24
2021 Oct											
2021 Nov											
2021 Dec											
Total	8489.53	0	0	0	8073.41	0	259.1	0.35	0	0	156.67

Note:

- 1) The waste flow table shall also include C&D materials that are specified in the Contract to be imported for use at the Site.
- 2) Plastics refer to plastic bottles/containers, plastic sheets/foam from packaging materials.

Appendix J

Implementation Status of Environment

Mitigation Measures

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Air Quality Impact			
Construction Phase			
3.6.1.6	Watering once per every two hours on active works areas to reduce dust emission.	All active works areas during construction phase	Implemented
3.8.1.1	<p>Dust suppression measures stipulated in the Air Pollution Control (Construction Dust) Regulation and good site practices listed below shall be carried out to further minimize construction dust impact:</p> <ul style="list-style-type: none"> • Use of regular watering to reduce dust emissions from exposed site surfaces and unpaved roads, particularly during dry weather. • Use of frequent watering for particularly dusty construction areas and areas close to ASRs. • Side enclosure and covering of any aggregate or dusty material storage piles to reduce emissions. Where this is not practicable owing to frequent usage, watering shall be applied to aggregate fines. • Open stockpiles shall be avoided or covered. Where possible, prevent placing dusty material storage piles near ASRs. • Tarpaulin covering of all dusty vehicle loads transported to, from and between site locations. • Establishment and use of vehicle wheel and body washing facilities at the exit points of the site. • Provision of wind shield and dust extraction units or similar dust mitigation measures at the loading area of barging point, and use of water sprinklers at the loading area where dust generation is likely during the loading process of loose material, particularly in dry seasons/ periods. • Provision of not less than 2.4m high hoarding from ground level along site boundary where adjoins a road, streets or other accessible to the public except for a site entrance or exit. • Imposition of speed controls for vehicles on site haul roads. • Where possible, routing of vehicles and positioning of construction plant should be at the maximum possible distance from ASRs. 	Construction Sites	<p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Partially Implemented</p> <p>Partially Implemented</p> <p>N/A</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p>

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> Instigation of an environmental monitoring and auditing program to monitor the construction process in order to enforce controls and modify method of work if dusty conditions arise. 		Implemented
Noise Impact			
Construction Phase			
4.8.1	<p>Movable noise barriers are recommended for hydraulic breakers mounted on excavators to be adopted during construction.</p> <p>Good site practices listed below and the noise control requirements stated in EPD's "Recommended Pollution Control Clauses for Construction Contracts" should be included in the Contract Specification for the Contractors to follow and should be implemented to further minimize the potential noise impacts during the construction phase of the Project.</p> <ul style="list-style-type: none"> Quiet PME, such that those listed in EPD's Quality Powered Mechanical Equipment, should be considered for construction works to further minimize the potential construction noise impact. Only well-maintained plant should be operated on-site and plant should be serviced regularly during the construction programme. Silencers or mufflers on construction equipment should be utilised and should be properly maintained during the construction programme. Mobile plant, if any, should be sited as far away from noise sensitive receivers (NSRs) as possible. Machines and plant (such as trucks) that may be in intermittent use should be shut down between work periods or should be throttled down to a minimum. Plant known to emit noise strongly in one direction should, wherever possible, be orientated so that the noise is directed away from the nearby NSRs Material stockpiles and other structures should be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 	Construction Sites	Partially Implemented N/A Implemented Implemented N/A N/A N/A N/A
Water Quality Impact			
Construction Phase			
5.8.1.2	Water used in ground boring and drilling for site investigation or rock / soil anchoring should as far as practicable be re-circulated after sedimentation. When there is a need for final disposal, the wastewater should be discharged into storm drains via silt removal facilities	Construction Sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.3	All vehicles and plant should be cleaned before they leave a construction site to minimise the deposition of earth, mud, debris on roads. A wheel washing bay should be provided at every site exit if practicable and wash-water should have sand and silt settled out or removed before discharging into storm drains. The section of construction road between the wheel washing bay and the public road should be paved with backfill to reduce vehicle tracking of soil and to prevent site run-off from entering public road drains.	Construction Sites / Construction Phase	Partially Implemented
5.8.1.4	Good site practices should be adopted to remove rubbish and litter from construction sites so as to prevent the rubbish and litter from spreading from the site area. It is recommended to clean the construction sites on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.5 – 5.8.1.6	The site practices outlined in ProPECC PN 1/94 “Construction Site Drainage” should be followed where applicable to minimise surface run-off and the chance of erosion. Surface run-off from construction sites should be discharged into storm drains via adequately designed sand / silt removal facilities such as sand traps, silt traps and sedimentation basins. Channels, earth bunds or sand bag barriers should be provided on site to properly direct stormwater to such silt removal facilities. Perimeter channels at site boundaries should be provided as necessary to intercept storm run-off from outside the site so that it will not wash across the site. Catchpits and perimeter channels should be constructed in advance of site formation works and earthworks.	Construction Sites / Construction Phase	Partially Implemented
5.8.1.7	Silt removal facilities, channels and manholes should be maintained and the deposited silt and grit should be removed regularly (as well as at the onset of and after each rainstorm) to prevent overflows and localised flooding.	Construction Sites / Construction Phase	Implemented
5.8.1.8	Construction works should be programmed to minimise soil excavation in the wet season (i.e. April to September). If soil excavation cannot be avoided in these months or at any time of year when rainstorms are likely, temporarily exposed slope surfaces should be covered e.g. by tarpaulin, and temporary access roads should be protected by crushed stone or gravel, as excavation proceeds. Intercepting channels should be provided (e.g. along the crest / edge of excavation) to prevent storm run-off from washing across exposed soil surfaces.	Construction Sites / Construction Phase	N/A
5.8.1.9	Earthworks final surfaces should be well compacted and the subsequent permanent work or surface protection should be carried out immediately after the final surfaces are formed to prevent erosion	Construction Sites / Construction Phase	N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	caused by rainstorms. Appropriate drainage like intercepting channels should be provided where necessary		
5.8.1.10	Measures should be taken to minimise the ingress of rainwater into trenches. If excavation of trenches in the wet season is necessary, they should be dug and backfilled in short sections. Rainwater pumped out from trenches or foundation excavations should be discharged into storm drains via silt removal facilities.	Construction Sites / Construction Phase	N/A
5.8.1.11	Construction materials (e.g. aggregates, sand and fill material) on sites should be covered with tarpaulin or similar fabric during rainstorms	Construction Sites / Construction Phase	Implemented
5.8.1.12	Manholes (including newly constructed ones) should always be adequately covered and temporarily sealed so as to prevent silt, construction materials or debris from getting into the drainage system, and to prevent storm run-off from getting into foul sewers. Discharge of surface run-off into foul sewers must always be prevented in order not to unduly overload the foul sewerage system.	Construction Sites / Construction Phase	Implemented
5.8.1.13	The practices outlined in Environment, Transport and Works Bureau (ETWB) TC (Works) No. 5/2005 "Protection of natural streams/rivers from adverse impacts arising from construction works" should also be adopted where applicable to minimise the water quality impacts upon any natural streams or surface water systems.	Construction Sites / Construction Phase	N/A
5.8.1.14	Sufficient chemical toilets should be provided in the works areas. A licensed waste collector should be deployed to clean the chemical toilets on a regular basis.	Construction Sites / Construction Phase	Implemented
5.8.1.15	Notices should be posted at conspicuous locations to remind the workers not to discharge any sewage or wastewater into the surrounding environment.	Construction Sites / Construction Phase	Implemented
5.8.1.16	Contractor must register as a chemical waste producer if chemical wastes would be produced from the construction activities. The WDO (Cap 354) and its subsidiary regulations in particular the Waste Disposal (Chemical Waste) (General) Regulation, should be observed and complied with for control of chemical wastes.	Construction Sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
5.8.1.17	Any service shop and maintenance facilities should be located on hard standings within a bunded area, and sumps and oil interceptors should be provided. Maintenance of vehicles and equipment involving activities with potential for leakage and spillage should only be undertaken within the areas appropriately equipped to control these discharges.	Construction Sites /Construction Phase	N/A
5.8.1.18	Disposal of chemical wastes should be carried out in compliance with the WDO. The Code of Practice on the Packaging, Labelling and Storage of Chemical Wastes published under the WDO should be followed to avoid leakage or spillage of chemicals.	Construction Sites / Construction Phase	N/A
5.8.1.19	All the runoff and wastewater generated from the works areas should be treated so that it satisfies all the standards listed in the Technical Memorandum on Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (TM-DSS).	Construction Sites / Construction Phase	N/A
5.8.2.11	Chemical should be stored on site at bunded area and separate drainage system as appropriate should be provided to avoid any spilled chemicals from entering the storm drain in case of accidental spillage. Also, adequate tools for cleanup of spilled chemicals should be stored on site and appropriate training shall be provided to staffs to further prevent potential adverse water quality impacts from happening.	Project site / Design and Operation Phase	Implemented

Waste Management Implication
Construction Phase

6.6.1.3	<u>Good Site Practices</u> Recommendations for good site practices during the construction phase include:	Construction Sites	
	<ul style="list-style-type: none"> • Nomination of approved personnel, such as a site manager, to be responsible for good site practices, and making arrangements for collection of all wastes generated at the site and effective disposal to an appropriate facility; 		Implemented
	<ul style="list-style-type: none"> • Training of site personnel in proper waste management and chemical waste handling procedures; 		Implemented
	<ul style="list-style-type: none"> • Provision of sufficient waste reception/ disposal points, of a suitable vermin-proof design that minimises windblown litter; 		N/A
	<ul style="list-style-type: none"> • Arrangement for regular collection of waste for transport off-site and final disposal; 		Implemented
	<ul style="list-style-type: none"> • Appropriate measures to minimise windblown litter and dust during transportation of waste by either covering trucks or by transporting wastes in enclosed containers; 		Implemented
	<ul style="list-style-type: none"> • Regular cleaning and maintenance programme for drainage systems, sumps and oil interceptors; 		N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.5	<ul style="list-style-type: none"> • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be proposed; and 		Implemented
	<ul style="list-style-type: none"> • A WMP should be prepared and should be submitted to the Engineer for approval. One may make reference to ETWB TCW No. 19/2005 for details. 		Implemented
	<p>Waste Reduction Measures Recommendations to achieve waste reduction include:</p>	Construction Sites	
	<ul style="list-style-type: none"> • Segregate and store different types of construction related waste in different containers, skips or stockpiles to enhance reuse or recycling of materials and their proper disposal; 		Implemented
	<ul style="list-style-type: none"> • Provide separate labelled bins to segregate recyclable waste such as aluminium cans from other general refuse generated by the work force, and to encourage collection by individual collectors; 		Implemented
	<ul style="list-style-type: none"> • Any unused chemicals or those with remaining functional capacity shall be recycled; 		N/A
	<ul style="list-style-type: none"> • Maximising the use of reusable steel formwork to reduce the amount of C&D material; 		N/A
	<ul style="list-style-type: none"> • Prior to disposal of C&D waste, it is recommended that wood, steel and other metals shall be separated for re-use and / or recycling to minimise the quantity of waste to be disposed of to landfill; 		Implemented
	<ul style="list-style-type: none"> • Adopt proper storage and site practices to minimise the potential for damage to, or contamination of, construction materials; 		Implemented
	<ul style="list-style-type: none"> • Plan the delivery and stock of construction materials carefully to minimise the amount of surplus waste generated; 		N/A
<ul style="list-style-type: none"> • Adopt pre-cast construction method instead of cast-in-situ method for construction of concrete structures as much as possible; and 	N/A		
<ul style="list-style-type: none"> • Minimise over ordering of concrete, mortars and cement grout by doing careful check before ordering. 	N/A		
6.6.1.7	<p><u>Storage of Waste</u> Recommendations to minimise the impacts include:</p>	Construction Sites	
	<ul style="list-style-type: none"> • Waste, such as soil, should be handled and stored well to ensure secure containment, thus minimising the potential of pollution; 		N/A
	<ul style="list-style-type: none"> • Maintain and clean storage areas routinely; 		N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Stockpiling area should be provided with covers and water spraying system to prevent materials from wind-blown or being washed away; and 		Partially Implemented
	<ul style="list-style-type: none"> • Different locations should be designated to stockpile each material to enhance reuse. 		N/A
6.6.1.8	<p><u>Collection of Waste</u>Licensed waste haulers should be employed for the collection and transportation of waste generated. The following measures should be enforced to minimise the potential adverse impacts:</p> <ul style="list-style-type: none"> • Remove waste in timely manner; • Waste collectors should only collect wastes prescribed by their permits; • Impacts during transportation, such as dust and odour, should be mitigated by the use of covered trucks or in enclosed containers; • Obtain relevant waste disposal permits from the appropriate authorities, in accordance with the WDO (Cap. 354), Waste Disposal (Charges for Disposal of Construction Waste) Regulation (Cap. 345) and the Land (Miscellaneous Provisions) Ordinance (Cap. 28); • Waste should be disposed of at licensed waste disposal facilities; and • Maintain records of quantities of waste generated, recycled and disposed. 	Construction Sites	<p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p> <p>Implemented</p>
6.6.1.10	<p><u>Transportation of Waste</u></p> <p>In order to monitor the disposal of C&D materials at PFRFs and landfills and to control fly-tipping, a trip-ticket system should be established in accordance with DEVB TCW No. 6/2010. A recording system for the amount of waste generated, recycled and disposed, including the disposal sites, should also be set up. Warning signs should be put up to remind the designated disposal sites. CCTV should be installed at the vehicular entrance and exit of the site as additional measures to prevent fly-tipping.</p>	Transportation Route of Waste / Construction Phase	N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.12	<p><u>Construction and Demolition Material</u> Careful design, planning together with good site management can reduce over-ordering and generation of C&D materials such as concrete, mortar and cement grouts. Formwork should be designed to maximize the use of standard wooden panels, so that high reuse levels can be achieved. Alternatives such as steel formwork or plastic facing should be considered to increase the potential for reuse</p>	Construction Sites	N/A
6.6.1.13	<p>The excavated material arising from site formation and foundation works should be reused on-site as backfilling material and for landscaping works as far as practicable. Other mitigation requirements are listed below:</p> <ul style="list-style-type: none"> • A WMP, which becomes part of the EMP, should be prepared in accordance with ETWB TCW No.19/2005; • A recording system for the amount of wastes generated, recycled and disposed (including the disposal sites) should be adopted for easy tracking; and • In order to monitor the disposal of C&D materials at public filling facilities and landfills and to control fly-tipping, a trip-ticket system should be adopted (refer to DEVB TCW 06/2010). 	Construction Sites	<p>Implemented</p> <p>N/A</p> <p>Implemented</p>
6.6.1.14	<p>It is recommended that specific areas should be provided by the Contractors for sorting and to provide temporary storage areas (if required) for the sorted materials. Control measures for temporary stockpiles on-site should be taken in order to minimise the noise, generation of dust and pollution of water. These measures include:</p> <ul style="list-style-type: none"> • Surface of stockpiled soil should be regularly wetted with water especially during dry season; • Disturbance of stockpile soil should be minimised; • Stockpiled soil should be properly covered with tarpaulin especially when heavy storms are predicted; and • Stockpiling areas should be enclosed where space is available. 	Construction Sites	<p>N/A</p> <p>N/A</p> <p>Partially Implemented</p> <p>N/A</p>

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.15	The Contactor should prepare and implement an EMP in accordance with ETWB TCW No.19/2005, which describes the arrangements for avoidance, reuse, recovery, recycling, storage, collection, treatment and disposal of different categories of waste to be generated from construction activities. Such a management plan should incorporate site-specific factors, such as the designation of areas for segregation and temporary storage of reusable and recyclable materials. The EMP should be submitted to the Engineer for approval. The Contractor should implement waste management practices in the EMP throughout the construction stage of the Project. The EMP should be reviewed regularly and updated by the Contractor, preferably on a monthly basis.	Construction Sites	Implemented
6.6.1.16	The Contractor would be responsible for devising a system to work for on-site sorting of C&D materials and promptly removing all sorted and process materials arising from the construction activities to minimise temporary stockpiling on-site. The system should be included in the EMP identifying the source of generation, estimated quantity, arrangement for on-site sorting, collection, temporary storage areas and frequency of collection by recycling Contractors or frequency of removal off-site.	Construction Sites	Implemented
6.6.1.17 – 6.6.1.18	The sediment should be excavated, handled, transported and disposed of in a manner that would minimise adverse environmental impacts. To minimise sediment disposal, it is proposed to reuse the Type 1 sediment generated (e.g. as backfilling materials) as far as possible. Requirements of the Air Pollution Control (Construction Dust) Regulation, where relevant, shall be adhered to during excavation, transportation and disposal of the sediment.	Construction Sites	N/A
6.6.1.19	Workers shall, if necessary, wear appropriate personal protective equipments (PPE) when handling contaminated sediments. Adequate washing and cleaning facilities shall also be provided on site.	Construction Sites	N/A
6.6.1.20	For off-site disposal, the basic requirements and procedures specified under ETWB TC(W) No. 34/2002 shall be followed.	Transportation Route of Waste / Construction Phase	N/A
6.6.1.24	Stockpiling of contaminated sediments should be avoided as far as possible. If temporary stockpiling of contaminated sediments is necessary, the excavated sediment should be covered by tarpaulin and the area should be placed within earth bunds or sand bags to prevent leachate from entering the ground, nearby drains and surrounding water bodies. The stockpiles should be completely paved or covered by linings in order to avoid contamination to underlying soil or groundwater. Separate and clearly defined areas should be provided for stockpiling of contaminated and uncontaminated materials. Leachate, if any, should be collected and discharged according to the Water Pollution Control Ordinance (WPCO).	Construction Sites	N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
6.6.1.25	In order to minimise the potential odour / dust emissions during excavation and transportation of the sediment, the excavated sediments shall be wetted during excavation / material handling and shall be properly covered when placed on trucks or barges. Loading of the excavated sediment to the barge shall be controlled to avoid splashing and overflowing of the sediment slurry to the surrounding water.	Construction sites & transportation route of waste / Construction phase	N/A
6.6.1.26	The barge transporting the sediments to the designated disposal sites shall be equipped with tight fitting seals to prevent leakage and shall not be filled to a level that would cause overflow of materials or laden water during loading or transportation. In addition, monitoring of the barge loading shall be conducted to ensure that loss of material does not take place during transportation. Transport barges or vessels shall be equipped with automatic self-monitoring devices as specified by the DEP.	Transportation route of waste / Construction phase	N/A
6.6.1.27	Suitable containers compatible with the chemical wastes should be used, and incompatible chemicals should be stored separately. Appropriate labels should be securely attached on each chemical waste container indicating the corresponding chemical characteristics of the chemical waste, such as explosive, flammable, oxidizing, irritant, toxic, harmful, corrosive, etc. The Contractor shall employ a licensed collector to transport and dispose of the chemical wastes, to the licensed CWTC, or other licensed facilities, in accordance with the Waste Disposal (Chemical Waste) (General) Regulation.	Construction and Operation Phases	N/A
6.6.1.28	It is recommended to place clearly labelled recycling bins at designated locations with convenient access. Other general refuse should be separated from chemical and industrial waste by providing separated bins or skips for storage to maximise the recyclable volume. A reputable licensed waste collector should be employed to remove general refuse on a daily basis to minimise odour, pest and litter impacts.	Construction and Operation Phases	Implemented
6.6.1.29	Should buildings are found with potential ACM, sufficient and reasonable lead time shall be allowed for preparation, vetting and implementation of Asbestos Investigation Report and Asbestos Abatement Plan in accordance with Air Pollution Control Ordinance before commencement of any demolition or site clearance work.	Demolition	N/A
Land Contamination			

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
7.8.1.2 - 7.8.1.3;7.8.2.1	<p>Prior to the commencement of the SI works, a review of the Contamination Assessment Plan (CAP) should be conducted to confirm whether the proposed SI works (e.g. sampling locations, testing parameters etc.) are still valid. Supplementary CAP(s), presenting findings of the review, the latest site conditions and updated sampling strategy and testing protocol, should be submitted to EPD for endorsement. The SI works should be carried out according to EPD's agreed supplementary CAP(s). SI works should be carried out according to the supplementary CAP endorsed by EPD. Following completion of SI works and receipt of laboratory test results, Contamination Assessment Report(s) ((CAR)(s)) should be prepared to present the findings of the SI works and to discuss the presence, nature and extent of contamination. If contamination is identified, Remedial Action Plan(s) ((RAP)(s)) which provides details of the remedial actions for the identified contaminated soil and / or groundwater should be endorsed by EPD. The possible remediation methods are detailed in Section 5.2 of the CAP provided in Appendix 7.1 of the EIA Report. Remediation action, if necessary, will be carried out according to EPD endorsed RAP(s) and Remediation Report(s) (RR(s)) will be submitted after completion of the remediation action. The RR(s) should be endorsed by EPD prior to the commencement of construction works at the respective identified contaminated areas (if any).</p>	Existing YLSTW /Construction Phase (after decommissioning of the concerned facilities / areas but prior to the construction works at the concerned facilities / areas)	Implemented
7.8.3.1	<p>The mitigation measures will be recommended in the RAP and would typically include the following:</p> <ul style="list-style-type: none"> • Excavation profiles must be properly designed and executed with attention to the relevant requirements for environment, health and safety; • Excavation shall be carried out during dry season as far as possible to minimise contaminated runoff from contaminated soils; Supply of suitable clean backfill material (or treated soil) after excavation; • Stockpiling site(s) shall be lined with impermeable sheeting and bunded. Stockpiles shall be fully covered by impermeable sheeting to reduce dust emission. If this is not practicable due to frequent usage, regular watering shall be applied. However, watering shall be avoided on stockpiles of contaminated soil to minimise contaminated runoff. • Vehicles containing any excavated materials shall be suitably covered to limit potential dust emissions or contaminated wastewater run-off, and truck bodies and tailgates shall be sealed to prevent any discharge during transport or during wet conditions; • Speed control for the trucks carrying contaminated materials shall be enforced; 	Project Site / Construction Phase	<p>Implemented</p> <p>N/A</p> <p>Partially Implemented</p> <p>N/A</p> <p>N/A</p>

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Vehicle wheel and body washing facilities at the site's exist points shall be established and used; and • Pollution control measures for air emissions (e.g. from biopile blower and handling of cement), noise emissions (e.g. from blower or earthmoving equipment), and water discharges (e.g. runoff control from treatment facility) shall be implemented and complied with relevant regulations and guidelines. 		N/A
			N/A
Ecological Impact (Terrestrial and Aquatic)			
Construction Phase			
8.10.2.1	<u>Avoidance of Recognised Site of Conservation Importance</u> Construction works are designed to be confined to the boundary of the existing YLSTW that direct impacts on all other sites of conservation importance within the assessment area, including the Ramsar Site, Priority Site, WCA, WBA, SSSI and CA would be avoided.	Project site / Construction Phase	Implemented
8.10.2.3 – 8.10.2.4	<u>Avoidance of Demolition Works Using Breakers Mounted on Excavators and Percussive Piling during Dry Season</u> In order to minimise the construction noise disturbance on overwintering waterbirds, the noisy construction works, i.e. all percussive piling works and demolition using breakers mounted on excavators, would therefore be scheduled outside the dry season (i.e. November to March, which is the peak overwintering period of waterbirds).	Construction sites / Construction Phase	Implemented
8.10.2.5	<u>Restriction of Construction Hours</u> No construction activities with the use of PME should be conducted within 100m from any night roost confirmed by the pre-construction survey after 18:00 during wet season and 17:30 during dry season to avoid disturbance to the nearby ardeids night roosts.	Construction sites / Construction Phase	Implemented
8.10.3.2 – 8.10.3.3	<u>Minimising Construction Noise Disturbance Impacts through Consideration of Alternative Construction Methods</u> Demolition using concrete crusher is quieter than demolition using breaker that its construction noise level is comparable to other general construction activities and concrete crusher would be used for demolition works to be undertaken during dry season months. The quieter foundation methods, including bored piling, raft foundation and shallow foundation, would be adopted as far as possible.	Construction sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
8.10.3.4 – 8.10.3.5	<p><u>Minimising Construction Noise Disturbance Impacts Through Careful Phasing of Construction Activities</u> Percussive piling works and demolition using breakers mounted on excavators would typically be completed over two wet seasons and not be undertaken in the same construction zone at the same time to localise the construction disturbance and to reduce the duration of high level of disturbances on sensitive wetland habitats and associated waterbirds nearby each construction zone.</p> <p>Facilities in the eastern side of the Project site (i.e. Phase 1A and Phase 1B) are scheduled to be developed first that the new structures could screen the works in the middle and western parts of the site in later stage of the construction phase after the structures in Phase 1A and Phase 1B are completed, hence minimising the construction noise and human disturbance on sensitive wetland habitats adjacent to the Project site in Shan Pui River, including the confluence of Shan Pui River and Kam Tin River and ardeid night roost to the immediate east of the Project site.</p>	Project site / Construction Phase	Implemented
8.10.3.6 – 8.10.3.8	<p><u>Minimising Construction Noise Disturbance Impacts through Use of Noise Barriers</u> Noise barriers with absorptive materials of about 4m high will be erected along the northern, eastern and western sides of the site, throughout the construction phase to screen the construction noise and human disturbance to the waterbirds foraging in ponds in Fung Lok Wai and Shan Pui River during construction phase.</p> <p>Adequate noise barriers should also be provided for demolition works using breakers mounted on excavators and percussive piling works, to further minimise the construction noise disturbance from these construction activities. Movable noise barriers should be provided to breaker mounted on excavator used for demolition works as discussed in Section 4.8 and acoustic mat should be provided to the piling plants around the rig.</p> <p>The contractor should provide enclosure for construction equipment, especially static plants, as appropriate to minimise the noise disturbance as far as practicable.</p>	Construction sites / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
8.10.3.9	<u>Use of Quality Powered Mechanical Equipment</u> The contractor should source QPMEs for construction as far as practicable to further minimise the overall construction noise and other disturbance to the nearby wetland habitats and associated waterbirds to the maximum practical extent.	Construction sites / Construction Phase	Implemented
Ecology & Fisheries Impact			
8.12.1.4, 9.7	Groundwater observation wells and recharge wells will be provided at the northern and western side of the site. Groundwater table will be closely monitored at the observation well. In case of any unlikely events of abnormal drawdown of groundwater table near the excavation area, groundwater dewatering will stop and water will be pumped into the recharge wells to recover the normal groundwater table as necessary.	Construction Phase	N/A
Fisheries Impact			
9.7	The implementation of good site practices during construction could minimise the potential water quality impacts from the land-based construction works. Mitigation measures recommended in the Water Quality Impact Assessment (Section 5) for controlling water quality impact would also serve to protect fisheries resources and activities from indirect impacts.	Construction and Operation Phase	N/A
Landscape and Visual Impact			
Table 10.11	<u>Preservation of Existing Vegetation (CM1)</u> All the existing Trees to be retained and not to be affected by the Project shall be carefully protected during construction accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Preservation during Development issued by GLTM Section of DevB. Any existing vegetation in landscaped areas and natural terrain not to be affected by the Project shall be carefully preserved.	Project site / Construction Phase	Implemented
Table 10.11	<u>Transplanting of Affected Trees (CM2)</u> Trees unavoidably affected by the works shall be transplanted as far as possible in accordance with DEVB TCW No. 7/2015 - Tree Preservation and the latest Guidelines on Tree Transplanting issued by GLTM Section of DevB.	Project site / Construction Phase	Implemented

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
Table 10.11	<u>Compensatory Tree Planting (CM3)</u> Any trees to be felled under the Project shall be compensated in accordance with DEVB TCW No. 7/2015 - Tree Preservation. For trees to be compensated on slopes, the guidelines for tree planting stipulated in GEO Publication No. 1/2011 will be followed.	Project site / Construction Phase	N/A
Table 10.11	<u>Control of Night-time Lighting Glare (CM4)</u> All the night time lighting shall be avoided except for safety purpose. No light glare shall illuminate directly outside the site.	Project site / Construction Phase	Implemented
Table 10.11	<u>Erection of Decorative Screen Hoarding (CM5)</u> Site hoardings, if any, shall be painted in dull green colour	Project site / Construction Phase	Implemented
Table 10.11	<u>Management of Construction Activities and Facilities (CM6)</u> Construction activities shall be well scheduled and avoid powered mechanical equipment's operating simultaneously. All stockpiling areas and idled area shall be covered by tarpaulin sheet or hydroseeded as far as possible.	Project site / Construction Phase	Implemented
Hazard to Life			
Construction Phase			
11.5.6.9-11.5.6.12	<ul style="list-style-type: none"> • Implementation of those major construction works and movement of plants and vehicles would be stringently controlled to have a setback of at least 15m clear distance, or physical barrier with an empty digester / gas holder from the digesters / gas holders in operation; • For those construction works to be carried out in close proximity to the 15m zone from digesters / gas holders in operation, the height of plants for those major construction shall be limited to 15m such that the plants would not damage digesters /gas holders in such incident as plant collapse or overturning; • Whenever practicable, the construction sequence shall be arranged with empty unit(s) for separating the major construction works from these digesters / gas holders in use; and 	Project site / Construction Phase	N/A
			N/A
			N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> Physical barriers such as concrete blocks shall be set up at the 15m zone in order to avoid those construction plants or vehicles from colliding to the digester / gas holder units in use. 		N/A
11.5.8	<ul style="list-style-type: none"> Method statements and risk assessments shall be prepared and safety control measures shall be in place before commencement of work 	Project site / Construction Phase	Implemented
	<ul style="list-style-type: none"> All work procedures shall be complied with the operating plant procedures or guidelines and regulatory requirements; 		Implemented
	<ul style="list-style-type: none"> Work permit system, on-site pre-work risk assessment and emergency response procedure shall be in place before commencement of work; 		Implemented
	<ul style="list-style-type: none"> All construction workers shall equip with appropriate personal protective equipment (PPE) when working at the Project Site; 		Implemented
	<ul style="list-style-type: none"> Safety training and briefings shall be provided to all construction workers; 		Implemented
	<ul style="list-style-type: none"> Regular site safety inspections shall be conducted during the construction phase of the Project; 		Implemented
11.9.1.2	<ul style="list-style-type: none"> Ensure speed limit enforcement is specified in the contractor's method statement to limit the speed of construction vehicles onsite; 	Project site / ConstructionPhase	Partially Implemented
	<ul style="list-style-type: none"> Conduct speed checks to ensure enforcement of speed limits and to ensure adequate site access control ; 		N/A
	<ul style="list-style-type: none"> A lifting plan, with detailed risk assessment, should be prepared and endorsed for heavy lifting of large equipment; 		Implemented
	<ul style="list-style-type: none"> Vehicle crash barriers should be provided between the construction site and the operating biogas facilities; 		N/A
	<ul style="list-style-type: none"> Ensure that a hazardous are classification study is conducted and hazardous area maps are updated before the start of the construction activities to ensure ignition sources are controlled during both construction and operation phases; 		Implemented
	<ul style="list-style-type: none"> Ensure work permit system for hot work activities within the Project Site is specified in the contractor's method statement to minimize and control the ignition sources during the construction phase; 		Implemented
	<ul style="list-style-type: none"> Ensure effective communication system / protocol is in place between the contractors and the operation staff; 		Implemented
	<ul style="list-style-type: none"> Ensure the Project Construction Emergency Response Plan is integrated with the Emergency Response Plan for the YLEPP during construction phase. The plan should address stop work instructions to be promptly communicated to all construction workers performing hot works in case a confirmed biogas detection at the Project Site; 		N/A

Construction of Yuen Long Effluent Polishing Plant Stage 1

EIA Ref.	Environmental Protection Measures	Location / Duration of Measures / Timing of Completion of Measures	Implementation Status
	<ul style="list-style-type: none"> • Ensure that the construction activities do not impede the functions of fire and gas detection system, fire protection system, muster areas, fire-fighting vehicle access and escape routes; 		N/A
	<ul style="list-style-type: none"> • Ensure a Job Safety Analysis is conducted for construction activities of the Project during the construction phase, to identify and analyze hazards associated with the construction activities (e.g. lifting operations by cranes) onto the operating biogas facilities. 		Partially Implemented
	Potential risks of the construction activities shall be assessed, and risk precautionary measures shall be implemented in Contractor's works procedures.		Partially Implemented

Note:

Implementation status: Implemented / Partially Implemented / Not Implemented / Not Applicable (N/A)

Appendix K

Weather and Meteorological
Conditions

August 2021 Weather

Station: Wetland Park

Date	Mean Pressure (hPa)	Air Temperature			Mean Relative Humidity (%)	Total Rainfall (mm)
		Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)		
August 2021						
1	997.9	34.6	30.4	28.3	83	0
2	997.8	35.0	29.9	26.5	84	1.5
3	996.8	30.1	28.3	26.8	90	4.5
4	995.4	33.5	28.6	25.6	90	72.5
5	995.6	29.7	27.8	26.2	94	17.5
6	997.5	31.6	28.7	26.4	91	36
7	1000.8	32.6	28.8	27.2	93	10
8	1003.7	32.4	28.4	26.0	93	13
9	1004.7	32.5	28.5	26.1	93	5
10	1005.4#	31.7#	29.0#	26.1#	92#	0#
11	1007.7	33.4	29.3	27.1	89	5
12	1008.3	32.3	28.8	26.4	87	13.5
13	1005.6	31.4	28.5	26.4	90	0
14	1005.8	29.9	27.7	26.3	93	12
15	1009.6	30.7	27.8	25.8	89	1
16	1011.9	32.2	28.2	25.9	90	7
17	1010.0	34.0	29.6	26.0	82	0
18	1007.7	33.5#	28.6	26.3#	87	0
19	1008.2	32.0	27.7	24.6	91	22.5
20	1008.9	34.4	29.4	26.0	83	0
21	1008.0	34.9	29.7	26.1	81	0
22	1006.8	34.4#	30.0	26.9#	79	0
23	1006.6	34.0#	29.7	26.5#	81	0
24	1007.2	32.7	29.2	27.0	85	1.5
25	1008.4	33.6	29.3	26.4	83	0
26	1010.4	34.3	29.7	26.7	81	0
27	1011.6	29.5	25.0	22.9	95	10.5
28	1011.2	30.9	26.4	22.9	85	2
29	1010.7	31.4	27.7	25.9	85	1.5
30	1011.0	33.0	28.5	25.5	84	0
31	1010.7	29.4#	26.8	25.5#	84	10

Note (From Hong Kong Observatory):

1. # Data incomplete
2. Rainfall measured in increment of 0.5 mm. Amount of < 0.5 mm cannot be detected

Source: Hong Kong Observatory

September 2021 Weather

Station: Hong Kong Observatory

Date	Mean Pressure (hPa)	Air Temperature			Mean Relative Humidity (%)	Total Rainfall (mm)
		Maximum (deg. C)	Mean (deg. C)	Minimum (deg. C)		
August 2021						
1	1009.9	32.1	28.7	26.7	85	5.9
2	1009.0	33.0	29.5	27.7	80	0
3	1007.4	33.6	29.8	27.8	79	Trace
4	1008.3	33.6	29.8	27.9	79	0.9
5	1010.0	33.2	29.8	28.3	79	Trace
6	1010.5	32.5	29.7	28.0	77	0
7	1010.4	33.4	30.1	28.1	78	0.2
8	1009.4	34.3	30.6	28.2	74	0
9	1009.3	33.5	30.1	27.8	73	0
10	1008.3	33.7	30.5	28.6	71	0
11	1004.5	33.4	30.5	28.4	75	0
12	1002.0	34.5	31.2	29.0	76	0
13	1006.7	33.6	30.9	29.5	77	0
14	1011.5	30.2	29.0	26.7	83	33.8
15	1011.2	33.0	30.2	27.9	75	0
16	1009.4	31.9	29.2	26.8	77	Trace
17	1009.2	34.1	29.5	27.5	77	7.6
18	1011.1	33.2	30.2	28.3	79	0.2
19	1011.3	32.1	29.3	27.4	86	21.2
20	1010.4	32.3	29.3	27.9	84	9.4
21	1009.5	31.7	29.0	26.7	82	10.2
22	1010.5	34.0	30.3	27.9	77	0.5
23	1013.0	30.2	28.0	26.0	87	38.4
24	1013.6	32.0	29.4	27.8	81	1.2
25	1012.8	32.3	29.6	27.9	76	0.1
26	1012.3	31.6	29.1	27.8	72	0
27	1010.8	32.8	29.5	28.1	75	0
28	1009.6	32.2	29.6	27.9	75	0
29	1008.3	32.7	29.7	27.9	77	0
30	1008.1	32.9	30.3	28.4	78	0

Note (From Hong Kong Observatory):
Trace means rainfall less than 0.05 mm

Source: Hong Kong Observatory

Remark: The corresponding weather station at Wetland Park were unavailable at the time of preparation of this report. The corresponding month's weather will be provided in the next reporting month.

Appendix L

Cumulative Statistics on Environmental
Complaints, Notifications of Summons and
Successful Prosecutions

Environmental Complaints Log

Reference No.	Date of Complaint Received	Received From	Received By	Nature of Complaint	Date of Investigation	Outcome	Date of Reply

Cumulative Statistics on Complaints

Environmental Parameters	Cumulative No. Brought Forward	No. of Complaints This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Cumulative Statistics on Notification of Summons and Successful Prosecutions

Environmental Parameters	Cumulative No. Brought Forward	No. of Notification of Summons and Prosecutions This Month	Cumulative Project-to-Date
Air	0	0	0
Noise	0	0	0
Water	0	0	0
Waste	0	0	0
Total	0	0	0

Appendix M

ET Leader's Site Environmental Audit

Summary of ET Leader's Site Environmental Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	1 Sep 2021	Reminder 1: The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission for trial pit (Portion 1 – YLSTW).	1 Sep 2021
	16 Sep 2021	Observation 1: Wind blown dust is observed when the truck is leaving at site exit. The Contractor should provide mitigation measures to prevent dust emission from vehicle wheel & body (Portion 1 – YLSTW).	16 Sep 2021
		Observation 2: The Contractor is required to improve the mitigation at present wheel wash area at southern exit (e.g. provide better bedding of aggregates for preventing muddy water) (Portion 1 – YLSTW).	18 Sep 2021
Noise	NA		
Water Quality	16 Sep 2021	Reminder 1: The Contractor is reminded to provide MSDS information at WetSep. (Portion 1 – YLSTW).	16 Sep 2021
	23 Sep 2021	Observation 1: Mitigation measures should be provided to intercept silty runoff from the piling area (Portion 1 – YLSTW).	24 Sep 2021
Chemical and Waste Management	8 Sep 2021	Reminder 1: The Contractor is reminded to provide drip tray for the chemicals to prevent accidental spillage (Portion 1 – YLSTW).	8 Sep 2021
	29 Sep 2021	Reminder 1: The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission (Portion 1 – YLSTW).	29 Sep 2021
Land Contamination	NA		
Ecological Impact	NA		
Landscape and Visual Impact	NA		
Permit / Licenses	NA		
Others	NA		

Appendix N

Outstanding Issues and Deficiencies


Summary of Outstanding Issues and Deficiencies in the Reporting Month

Parameters	Outstanding Issues	Deficiencies
Air Quality	NA	Any items of deficiencies can be referred to Appendix M .
Noise	NA	
Water Quality	NA	
Chemical and Waste Management	NA	
Land Contamination	NA	
Landscape and Visual Impact	NA	
Permit / Licenses	NA	
Others	NA	

Appendix O

Active Night Roost Monitoring Area and Vantage
Points; and Noise Monitoring Stations

O.1 Map of the Monitoring Area, Vantage Points for Observation of Active Night Roost and Noise Monitoring Stations



Appendix O.1: Monitoring Area, Vantage Points for Observation of Active Night Roost and Noise Monitoring Stations

O.2 Survey Photos

O.2.1 Pre-roosting Aggregate



Appendix O.2.1a: Pre-roost aggregate of the Little Egret *Egretta garzetta* in the mudflat area east of the Project boundary observed on 20 September 2021 around 17:28


O.2.2 Active Night Roosting Site and Roosting Substrates



Appendix O.2.2a: Active night roost on *Sonneratia apetala* and *S. caseolaris* mangrove roosting substrate located east of the Project boundary observed on 20 September 2021 around 18:26

Appendix P

Ecological Bird Monitoring Area with Locations
of Point Count Sites and Transect Routes



Appendix P: Ecological bird monitoring area with the locations of point count sites and transect routes

Appendix Q

Notification of Exceedance

Notification of Ecological Monitoring of Birds Exceedance

Incident Report on Action/ Limit Level Exceedance

Reference No.:	IR202109_Species Abundance			
Project:	Contract No. SPW 07/2020 Environmental Team for Construction of Yuen Long Effluent Polishing Plant Stage 1			
Survey Date:	15/09/2021 (Daytime survey) and 20/09/21 (Night time survey)			
Action level / Limit level: (For Avifauna Communities)	Method	Parameters	Action Level	Limit Level
	Transect	Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community	Significant decline ^{1,2} in any of these parameters during the current monitoring month relative to the corresponding month during the baseline survey	Significant decline in any of these parameters for three consecutive months
		Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community		
		Abundance of species with conservation importance only		
		Species diversity of species with conservation importance only		
	Point Count	Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community		
		Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community		
		Abundance of species with conservation importance only		
Species diversity of species with conservation importance only				
Measured significant decline in abundance and/or species diversity (fill in as appropriate)	Transect	Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community	<input type="checkbox"/>	<input type="checkbox"/>
		Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community	<input type="checkbox"/>	<input type="checkbox"/>
		Abundance of species with conservation importance only	<input type="checkbox"/>	<input type="checkbox"/>
		Species diversity of species with conservation importance only	<input type="checkbox"/>	<input type="checkbox"/>
	Point Count	Abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community	<input checked="" type="checkbox"/>	<input type="checkbox"/>
		Species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community	<input type="checkbox"/>	<input type="checkbox"/>
		Abundance of species with conservation importance only	<input type="checkbox"/>	<input type="checkbox"/>
		Species diversity of species with conservation importance only	<input type="checkbox"/>	<input type="checkbox"/>
Action taken / to be taken ³ : (tick / circle / fill in as appropriate)	Responses: <input checked="" type="checkbox"/> Informed IEC, ER, and Contractor. <input checked="" type="checkbox"/> Reviewed monitoring data. <input checked="" type="checkbox"/> Investigated possible causes of decline and identified possible source (s) of impact. Recorded in notification. <input checked="" type="checkbox"/> Check Contractor's working methods.			

	<input type="checkbox"/> Other
Possible reason/s ⁴ for action or limit level Non-compliance: (tick / fill in as appropriate)	Findings / Evidences <input type="checkbox"/> Construction noise disturbance <input type="checkbox"/> Vibration disturbance from potential percussive piling works <input type="checkbox"/> Construction lighting/glare disturbance <input type="checkbox"/> Increased human activities <input type="checkbox"/> Construction dust disturbance <input checked="" type="checkbox"/> Others: In the nearby Deep Bay Area it was reported that from 2000 to 2018 there has been a consistent decline in coverage of intertidal mudflat, consistent increase in coverage of mangrove and other vegetation (Sung Y-H et. al., 2021) ⁵ . Moreover, based on satellite images (2016 to 2020) the mudflat, specifically at the confluence area of Shan Pui River and Kam Tin River, adjacent to Project site was progressively invaded most probably by the fast-growing exotic mangrove species <i>Sonneratia</i> spp. as initially reported in the EIA report. The decrease in mudflat coverage may imply a decrease in foraging area for waterbirds, hence, could have led the current decrease in abundance (Point count method).
Observations	<input checked="" type="checkbox"/> Noise levels (43.7 to 61.5 dB(A)) recorded from the different point count locations during the ecological bird monitoring are mostly low. The generally low noise levels are unlikely to cause significant impact to birds as behavioral response of some kind are more likely to occur at above 65.5 dB(A) (Wright et al. 2010) ⁶ . There was no station with noise levels that exceeded 65.5 dB(A). <input checked="" type="checkbox"/> Environmental site audits indicated that the recommended environmental protection measures/mitigation measures to mitigate ecological impacts have been implemented. <input checked="" type="checkbox"/> No significant decrease in abundance of all avifauna species (including but not limited to overwintering waterbirds) in the community was observed for <u>Transect/Point Count</u> survey. <input checked="" type="checkbox"/> No significant decrease in species diversity of all avifauna species (including but not limited to overwintering waterbirds) in the community was observed for <u>Transect/Point Count</u> survey. <input checked="" type="checkbox"/> No significant decrease in abundance of species with conservation importance only was observed for <u>Transect/Point Count</u> survey. <input checked="" type="checkbox"/> No significant decrease in species diversity of species with conservation importance only was observed for <u>Transect/Point Count</u> survey.
Conclusion	<input checked="" type="checkbox"/> Due to influences of external factors/ other threats, not Project related <input type="checkbox"/> Due to influences of construction activities under this project in the vicinity, considered to be Project related
Mitigation measures	<input checked="" type="checkbox"/> Avoidance of recognized site of conservation importance <input checked="" type="checkbox"/> Restriction of construction hours <input checked="" type="checkbox"/> Minimizing construction noise disturbance impacts through the use of noise barriers <input checked="" type="checkbox"/> Establishment of bird curtain
Attachment	Annex A – Ecological Monitoring of Birds Transect Routes and Point Count Locations Annex B – Ecological Monitoring of Birds Results the Different Transect Routes and Point Count Locations (September 2021) Annex C – Summary of Two-tailed Unpaired T-test Analysis (September 2021) Annex D – Abundance Tables Annex E – Noise Monitoring Results in Point Count Locations during the Ecological Monitoring of Birds (September 2021) Annex F – Site Photos showing no project-related disturbance during the Ecological Monitoring of Birds (September 2021)
Notes: 1. Significant decline in abundance determined using two-tailed t-test, $\alpha = 0.05$ 2. Significant decline in species diversity determined using the Hutcheson t-test, two-tailed 3. In accordance with Table 4.2 “Responses to Alert and Action Level for Avifauna Communities” of the Baseline Bird Survey Report 4. With reference to Table 8.34 “Summary of Potential Impacts and Mitigation Measures Requirements of the Construction of the Project” of the approved EIA Report 5. Sung, Y-H, Chun-chiu Pang, Tom Chung-hoi Li, Paulina Pui Yun Wong and Yat-tung Yu. 2021. Ecological Correlates of 20-Year	

Population Trends of Wintering Waterbirds in Deep Bay, South China. Front. Ecol. Evol. <https://doi.org/10.3389/fevo.2021.658084>


6. Wright, M.D., Goodman, P. and Cameron, T. 2010. Exploring behavioural responses of shorebirds to impulsive noise. Wildfowl. 60:150-167

The box is checked to represent the statement is applicable, and vice versa

Abbreviation: ER – Engineer’s Representative, IEC – Independent Checker

Prepared by: Fenelyn Nabuab


Designation: Ecologist

Signature: 

Date (dd/mm/yyyy): 05/10/2021


Certified by: Alvin Yu

Designation: Environmental Team Leader

Signature: 

Date (dd/mm/yyyy): 05/10/2021

Annex A – Ecological Monitoring of Birds Transect Routes and Point Count Locations



Annex B – Ecological Monitoring of Birds Results the Different Transect Routes and Point Count Locations
(September 2021)

Date (dd/mm/yyyy)	Daytime/ Night time	Season	Area	Transect/ Point Count	Point Count (Location)/ Transect Impact	Common Name	Scientific Name	Abundance	Habitat	Distribution in Hong Kong ²	Principal Status ³	Level of Concern ⁴	Protection Status in China ⁵	China Red Data Book ⁶	Red List of China's Vertebrates ¹⁰	IUCN Red List ⁷ (v.2020-3)	Species of Conservation Importance	Wetland Dependent
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Crested Myna	<i>Acridotheres cristatellus</i>	4	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Great Egret	<i>Ardea alba</i>	9	Pond-FLW	Common	R,WV	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Grey Heron	<i>Ardea cinerea</i>	3	Pond-FLW	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Chinese Pond Heron	<i>Ardeola bacchus</i>	1	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Eastern Cattle Egret	<i>Bubulcus coromandus</i>	2	Pond-FLW	Common	R,PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Whiskered Tern	<i>Chlidonias hybrida</i>	3	Pond-FLW	Uncommon	PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Black Drongo	<i>Dicrurus macrocercus</i>	2	Plantation-FLW	Common	SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Little Egret	<i>Egretta garzetta</i>	9	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Black-collared Starling	<i>Gracupica nigricollis</i>	2	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Black Kite	<i>Milvus migrans</i>	2	Pond-FLW	Common	R,WV	(RC)	Class II	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	White Wagtail	<i>Motacilla alba</i>	5	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Eurasian Tree Sparrow	<i>Passer montanus</i>	7	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	FLW	Spotted Dove	<i>Spilopelia chinensis</i>	8	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Chinese Pond Heron	<i>Ardeola bacchus</i>	2	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Little Egret	<i>Egretta garzetta</i>	2	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Scaly-breasted Munia	<i>Lonchura punctulata</i>	3	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW1	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Grey Heron	<i>Ardea cinerea</i>	1	Pond-FLW	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	FLW2	Black Drongo	<i>Dicrurus macrocercus</i>	1	Pond-FLW	Common	SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Little Egret	<i>Egretta garzetta</i>	1	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW2	Plain Prinia	<i>Prinia inornata</i>	1	Reedbed	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet	FLW	Point	FLW2	Spotted Dove	<i>Spilopelia</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N

		Season		Count			<i>chinensis</i>											
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW3	White Wagtail	<i>Motacilla alba</i>	1	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW3	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW4	Eastern Cattle Egret	<i>Bubulcus coromandus</i>	1	Pond-FLW	Common	R,PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW4	Pied Kingfisher	<i>Ceryle rudis</i>	2	Pond-FLW	Uncommon	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW4	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	White-breasted Waterhen	<i>Amaurornis phoenicurus</i>	1	Pond-FLW	Common	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	Whiskered Tern	<i>Chlidonias hybrida</i>	2	Pond-FLW	Uncommon	PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	White Wagtail	<i>Motacilla alba</i>	1	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW5	Eurasian Tree Sparrow	<i>Passer montanus</i>	3	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Great Egret	<i>Ardea alba</i>	2	Pond-FLW	Common	R,WV	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Grey Heron	<i>Ardea cinerea</i>	1	Pond-FLW	Common	WV	PRC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	FLW6	Black Drongo	<i>Dicrurus macrocercus</i>	1	Plantation-FLW	Common	SV	-	-		LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Little Egret	<i>Egretta garzetta</i>	2	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Black-collared Starling	<i>Gracupica nigricollis</i>	1	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	White Wagtail	<i>Motacilla alba</i>	1	Pond-FLW	Common	PM,WV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Blue-winged Pitta	<i>Pitta moluccensis</i>	1	Pond-FLW	Vagrant	PM	-	-	-	DD	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Plain Prinia	<i>Prinia inornata</i>	1	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW6	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Crested Myna	<i>Acridotheres cristatellus</i>	4	Pond-FLW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Great Egret	<i>Ardea alba</i>	2	Pond-FLW	Common	R,WV	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Chinese Pond Heron	<i>Ardeola bacchus</i>	4	Pond-FLW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Velvet-fronted Nuthatch	<i>Sitta frontalis</i>	2	Plantation-FLW	Common	R	-	-	-	DD	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Point Count	FLW7	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-FLW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Chinese Pond Heron	<i>Ardeola bacchus</i>	3	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y



15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Little Egret	<i>Egretta garzetta</i>	4	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Black-winged Stilt	<i>Himantopus himantopus</i>	6	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Common Greenshank	<i>Tringa nebularia</i>	4	Modified Watercourse	Abundant	PM,WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Japanese White-eye	<i>Zosterops japonicus</i>	3	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Barn Swallow	<i>Hirundo rustica</i>	3	Modified Watercourse	Abundant	PM,SV	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Plain Prinia	<i>Prinia inornata</i>	2	Plantation-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Transect	NSW	Oriental Magpie Robin	<i>Copsychus saularis</i>	1	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Crested Myna	<i>Acridotheres cristatellus</i>	2	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Chinese Pond Heron	<i>Ardeola bacchus</i>	1	Pond-NSW	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	White-rumped Munia	<i>Lonchura striata</i>	2	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Eurasian Tree Sparrow	<i>Passer montanus</i>	4	Pond-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Yellow-bellied Prinia	<i>Prinia flaviventris</i>	1	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Plain Prinia	<i>Prinia inornata</i>	2	Pond-NSW	Common	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	NSW1	Spotted Dove	<i>Spilopelia chinensis</i>	1	Pond-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Chinese Pond Heron	<i>Ardeola bacchus</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Whiskered Tern	<i>Chlidonias hybrida</i>	2	Modified Watercourse	Uncommon	PM	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Little Egret	<i>Egretta garzetta</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Black-winged Stilt	<i>Himantopus himantopus</i>	2	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Common Greenshank	<i>Tringa nebularia</i>	4	Modified Watercourse	Abundant	PM,WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW1	Pied Avocet	<i>Recurvirostra avosetta</i>	4	Modified Watercourse	Abundant	WV	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW2	Little Egret	<i>Egretta garzetta</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW2	Masked Laughingthrush	<i>Garrulax perspicillatus</i>	3	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW2	Black-winged Stilt	<i>Himantopus himantopus</i>	1	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	White-breasted Waterhen	<i>Amaurornis phoenicurus</i>	1	Modified Watercourse	Common	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet	NSW	Point	SP/NSW3	Grey Heron	<i>Ardea cinerea</i>	2	Modified	Common	WV	PRC	-	-	LC	LC	Y	Y



		Season		Count					Watercourse									
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	Oriental Magpie Robin	<i>Copsychus saularis</i>	1	Plantation-NSW	Abundant	R	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	White-breasted Waterhen	<i>Amaurornis phoenicurus</i>	1	Modified Watercourse	Common	R	-	-	-	LC	LC	N	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Chinese Pond Heron	<i>Ardeola bacchus</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Little Egret	<i>Egretta garzetta</i>	2	Modified Watercourse	Common	R	PRC (RC)	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Black-winged Stilt	<i>Himantopus himantopus</i>	4	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	White Wagtail	<i>Motacilla alba</i>	1	Modified Watercourse	Common	PM,W V	-	-	-	LC	LC	N	N
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Common Greenshank	<i>Tringa nebularia</i>	8	Modified Watercourse	Abundant	PM,W V	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	FLW	Transect	YLIE-CW	Common Redshank	<i>Tringa totanus</i>	2	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
15/09/2021	Daytime	Wet Season	NSW	Point Count	SP/NSW3	Black-winged Stilt	<i>Himantopus himantopus</i>	10	Modified Watercourse	Common	PM	RC	-	-	LC	LC	Y	Y
20/09/2021	Night time	Wet Season	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

Notes:

- (1) All wild birds are Protected under Wild Animals Protection Ordinance (Cap. 170).
 - (2) AFCD (2021). Hong Kong Biodiversity Database.
 - (3) Carey et al. (2001): R=resident; WV=winter visitor; SV=summer visitor; PM=passage migrant; Sp=spring; A=autumn;
 - (4) Fellowes et al. (2002): GC=Global Concern; LC=Local Concern; RC=Regional Concern; PRC=Potential Regional Concern; PGC: Potential Global Concern. Letters in parentheses indicate that the assessment is on the basis of restrictedness in nesting and/or roosting sites rather than in general occurrence.
 - (5) List of Wild Animals Under State Protection (promulgated by State Forestry Administration and Ministry of Agriculture on 14 January, 1989).
 - (6) Zheng, G. M. and Wang, Q. S. (1998). China Red Data Book
 - (7) IUCN 2021. The IUCN Red List of Threatened Species. Version 2020-3.
 - (9) Wetland-dependent species (including wetland-dependent species and waterbirds).
 - (10) Jiang et al. (2016). Red List of China's Vertebrates
- : no observed individual



Annex C – Summary of Two-tailed Unpaired T-test Analysis (September 2021)

Testing Method and Output

Two-tailed Unpaired T-test at $\alpha=0.05$

$$t = \frac{\bar{X}_1 - \bar{X}_2}{\sqrt{\left(\frac{(N_1 - 1)s_1^2 + (N_2 - 1)s_2^2}{N_1 + N_2 - 2}\right)\left(\frac{1}{N_1} + \frac{1}{N_2}\right)}}$$

Output

Abundance of all avifauna species - Point Count Method

Months	September 2016	September 2021
N	70	52
df	69	51
M	3.17	1.9
SS	889.94	112.52
S ²	12.9	2.21
t-value	2.4	
p-value	0.02	
Notes: N: Number of samples/observation df: Degrees of freedom M: Mean SS: Sum of Squares S ² : Measure on a random sample that is used to estimate the variance of the population		

Annex D – Abundance Tables

Annex D.1 Baseline (September 2016) consolidated abundance data of all avifauna species for point count method

Scientific Name	Abundance
<i>Acridotheres cristatellus</i>	6
<i>Actitis hypoleucos</i>	3
<i>Alcedo atthis</i>	2
<i>Amaurornis phoenicurus</i>	1
<i>Anas clypeata</i>	10
<i>Ardea alba</i>	8
<i>Ardea cinerea</i>	7
<i>Ardeola bacchus</i>	27
<i>Ceryle rudis</i>	1
<i>Chlidonias hybrida</i>	7
<i>Cisticola juncidis</i>	1
<i>Copsychus saularis</i>	2
<i>Dicrurus macrocercus</i>	6
<i>Egretta garzetta</i>	31
<i>Garrulax perspicillatus</i>	3
<i>Gracupica nigricollis</i>	11
<i>Himantopus himantopus</i>	16
<i>Hirundo rustica</i>	15
<i>Ixobrychus sinensis</i>	1
<i>Lanius cristatus</i>	1
<i>Lanius schach</i>	1
<i>Milvus migrans</i>	2
<i>Motacilla alba</i>	5
<i>Nycticorax nycticorax</i>	3
<i>Passer montanus</i>	15
<i>Phalacrocorax carbo</i>	2
<i>Prinia flaviventris</i>	1
<i>Prinia inornata</i>	1
<i>Recurvirostra avosetta</i>	3
<i>Spilopelia chinensis</i>	15
<i>Streptopelia decaocto</i>	1
<i>Streptopelia tranquebarica</i>	2
<i>Tachybaptus ruficollis</i>	11
<i>Tringa nebularia</i>	1
Grand Total	222

Annex D.2 Impact monitoring (September 2021) consolidated abundance data of all avifauna species for point count method

Scientific Name	Abundance
<i>Acridotheres cristatellus</i>	6
<i>Amaurornis phoenicurus</i>	2
<i>Ardea alba</i>	4
<i>Ardea cinerea</i>	4
<i>Ardeola bacchus</i>	9
<i>Bubulcus coromandus</i>	1
<i>Ceryle rudis</i>	2
<i>Chlidonias hybrida</i>	4
<i>Copsychus saularis</i>	1
<i>Dicrurus macrocercus</i>	2
<i>Egretta garzetta</i>	9
<i>Garrulax perspicillatus</i>	3
<i>Gracupica nigricollis</i>	1
<i>Himantopus himantopus</i>	13
<i>Lonchura punctulata</i>	3
<i>Lonchura striata</i>	2
<i>Motacilla alba</i>	3
<i>Passer montanus</i>	7
<i>Pitta moluccensis</i>	1
<i>Prinia flaviventris</i>	1
<i>Prinia inornata</i>	4
<i>Recurvirostra avosetta</i>	4
<i>Sitta frontalis</i>	2
<i>Spilopelia chinensis</i>	7
<i>Tringa nebularia</i>	4
Grand Total	99

Annex D.3 Baseline (September 2016) consolidated abundance data of conservation important avifauna species for point count method

Scientific Name	Abundance
<i>Anas clypeata</i>	10
<i>Ardea alba</i>	8
<i>Ardea cinerea</i>	7
<i>Ardeola bacchus</i>	27

Scientific Name	Abundance
<i>Cisticola juncidis</i>	1
<i>Egretta garzetta</i>	31
<i>Himantopus himantopus</i>	16
<i>Milvus migrans</i>	2
<i>Phalacrocorax carbo</i>	2
<i>Recurvirostra avosetta</i>	3
<i>Tachybaptus ruficollis</i>	11
<i>Tringa nebularia</i>	1
Grand Total	119

Annex D.4 Impact monitoring (September 2021) consolidated abundance data of conservation important avifauna species for point count method

Scientific Name	Abundance
<i>Ardea alba</i>	4
<i>Ardea cinerea</i>	4
<i>Ardeola bacchus</i>	9
<i>Egretta garzetta</i>	9
<i>Himantopus himantopus</i>	13
<i>Recurvirostra avosetta</i>	4
<i>Tringa nebularia</i>	4
Grand Total	47

Annex D.5 Baseline (September 2016) consolidated abundance data of all avifauna species for transect walk method

Scientific Name	Abundance
<i>Amaurornis phoenicurus</i>	1
<i>Ardea alba</i>	16
<i>Ardea cinerea</i>	1
<i>Ardeola bacchus</i>	3
<i>Bubulcus coromandus</i>	14
<i>Centropus sinensis</i>	1
<i>Copsychus saularis</i>	1
<i>Cyanopica cyanus</i>	1
<i>Dicrurus hottentottus</i>	5
<i>Dicrurus macrocercus</i>	4
<i>Egretta garzetta</i>	6
<i>Garrulax perspicillatus</i>	6

Scientific Name	Abundance
<i>Gracupica nigricollis</i>	5
<i>Halcyon smyrnensis</i>	1
<i>Himantopus himantopus</i>	2
<i>Hirundo rustica</i>	5
<i>Lanius schach</i>	1
<i>Orthotomus sutorius</i>	1
<i>Phalacrocorax carbo</i>	10
<i>Prinia flaviventris</i>	3
<i>Prinia inornata</i>	2
<i>Spilopelia chinensis</i>	6
<i>Streptopelia decaocto</i>	8
<i>Streptopelia tranquebarica</i>	3
<i>Tachybaptus ruficollis</i>	5
<i>Tringa nebularia</i>	1
<i>Zosterops japonicus</i>	7
Grand Total	119

Annex D.6 Impact monitoring (September 2021) consolidated abundance data of all avifauna species for transect walk method

Scientific Name	Abundance
<i>Acridotheres cristatellus</i>	4
<i>Amaurornis phoenicurus</i>	1
<i>Ardea alba</i>	9
<i>Ardea cinerea</i>	3
<i>Ardeola bacchus</i>	6
<i>Bubulcus coromandus</i>	2
<i>Chlidonias hybrida</i>	3
<i>Copsychus saularis</i>	1
<i>Dicrurus macrocercus</i>	2
<i>Egretta garzetta</i>	15
<i>Gracupica nigricollis</i>	2
<i>Himantopus himantopus</i>	10
<i>Hirundo rustica</i>	3
<i>Milvus migrans</i>	2
<i>Motacilla alba</i>	6
<i>Passer montanus</i>	7
<i>Prinia inornata</i>	2
<i>Spilopelia chinensis</i>	8
<i>Tringa nebularia</i>	12

Scientific Name	Abundance
<i>Tringa totanus</i>	2
<i>Zosterops japonicus</i>	3
Grand Total	103

Annex D.7 Baseline (September 2016) consolidated abundance data of conservation important avifauna species for transect walk method

Scientific Name	Abundance
<i>Ardea alba</i>	16
<i>Ardea cinerea</i>	1
<i>Ardeola bacchus</i>	3
<i>Centropus sinensis</i>	1
<i>Egretta garzetta</i>	6
<i>Himantopus himantopus</i>	2
<i>Phalacrocorax carbo</i>	10
<i>Tachybaptus ruficollis</i>	5
<i>Tringa nebularia</i>	1
Grand Total	45

Annex D.8 Impact monitoring (September 2021) consolidated abundance data of conservation important avifauna species for transect walk method

Scientific Name	Abundance
<i>Ardea alba</i>	9
<i>Ardea cinerea</i>	3
<i>Ardeola bacchus</i>	6
<i>Egretta garzetta</i>	15
<i>Himantopus himantopus</i>	10
<i>Milvus migrans</i>	2
<i>Tringa nebularia</i>	12
<i>Tringa totanus</i>	2
Grand Total	59

Annex E – Noise Monitoring Results in Point Count Locations during the Ecological Monitoring of Birds
(September 2021)

Frequency and Period	Location	Daytime (15/09/2021)		Night time (20/09/2021)	
		Start Time	L _{Aeq} (30 min) dB(A)	Start Time	L _{Aeq} (30 min) dB(A)
Monthly in concurrence with the ecological monitoring of birds	FLW1	07:50	51.9	18:36	42.3
	FLW2	07:35	49.4	18:25	42.1
	FLW3	07:35	56.3	18:25	45.2
	FLW4	08:30	47.2	18:45	48.3
	FLW5	08:45	43.7	18:52	46.2
	FLW6	09:50	55.9	18:59	48.8
	FLW7	09:50	54.8	19:14	52.4
	SP/NSW3	11:05	46.1	20:27	61.1
	SP/NSW2	11:17	52.6	20:10	59.9
	NSW1	11:17	46.7	20:17	56
	SP/NSW1	11:01	56.6	20:05	61.5

Annex F – Site Photos showing no project-related disturbance during the Ecological Monitoring of Birds
(September 2021)



Annex F.1. Active Pond at Fung Lok Wai, west of the Project Site



Annex F.2. Footpath immediately north of the Project Site



Annex F.3. Modified Watercourse, southeast of the Project Site



Annex F.4. Mangrove habitat and modified watercourse, northeast of the Project Site



Annex F.5. Algal bloom on an Active Pond at Fong Lok Wai, far north of the Project Site