

Summary of ET Leader's Site Environmental Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	14 Mar 2023	Reminder 2: The Contractor is reminded to increase watering for dust suppression at TTS area (Portion 1 - YLSTW).	14 Mar 2023
Noise	NA		
Water Quality	29 Mar 2023	Recommendation 2: The Contractor is recommended to provide mitigation measures to prevent silty runoff getting into the storm drain in STB and TTS Areas (Portion 1 - YLSTW).	NA
Chemical and Waste Management	14 Mar 2023	Reminder 1: The Contractor is reminded to clear the oil stain on ground under the compressor and treat it as chemical waste for disposal (Portion 1 - YLSTW).	14 Mar 2023
Land Contamination	NA		
Ecological Impact	29 Mar 2023	Recommendation 1: The Contractor is recommended to maintain and reinstate the bird curtains at the eastern and northern site boundary (Portion 1 - YLSTW).	NA
Landscape and Visual Impact	14 Mar 2023	Reminder 1: Please keep tree protection zone free of construction materials (Portion 1 - YLSTW).	14 Mar 2023
Permit / Licenses	NA		
Others	NA		