

Summary of ET Leader's Site Environmental Audit in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	1 Sep 2021	Reminder 1: The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission for trial pit (Portion 1 – YLSTW).	1 Sep 2021
	16 Sep 2021	Observation 1: Wind blown dust is observed when the truck is leaving at site exit. The Contractor should provide mitigation measures to prevent dust emission from vehicle wheel & body (Portion 1 – YLSTW).	16 Sep 2021
		Observation 2: The Contractor is required to improve the mitigation at present wheel wash area at southern exit (e.g. provide better bedding of aggregates for preventing muddy water) (Portion 1 – YLSTW).	18 Sep 2021
Noise	NA		
Water Quality	16 Sep 2021	Reminder 1: The Contractor is reminded to provide MSDS information at WetSep. (Portion 1 – YLSTW).	16 Sep 2021
	23 Sep 2021	Observation 1: Mitigation measures should be provided to intercept silty runoff from the piling area (Portion 1 – YLSTW).	24 Sep 2021
Chemical and Waste Management	8 Sep 2021	Reminder 1: The Contractor is reminded to provide drip tray for the chemicals to prevent accidental spillage (Portion 1 – YLSTW).	8 Sep 2021
	29 Sep 2021	Reminder 1: The Contractor is reminded to cover the excavated soil properly with tarpaulin sheets to prevent dust emission (Portion 1 – YLSTW).	29 Sep 2021
Land Contamination	NA		
Ecological Impact	NA		
Landscape and Visual Impact	NA		
Permit / Licenses	NA		
Others	NA		