

Summary of Observations and Findings in the Reporting Month

Parameters	Date	Observations and Recommendations	Follow-up
Air Quality	NA		
Noise	2 June 2021	Reminder 2: The contractor was reminded to properly maintain the function of the noise barrier. (Portion 1)	NA
Water Quality	2 June 2021	Observation: Mitigation measures (eg. sandbags / coverings) should be provided to prevent runoff from the temporary administration building works area flowing out to the nullah. (Portion 1)	3 June 2021
	2 June 2021	Reminder 1: Mitigation measure (eg. sandbags) should be provided at inlet / outlet of channel at catchpit to prevent discharge of water. (Portion 1- Piling Area)	NA
	16 June 2021	Reminder: Enhance the mitigation measure to prevent runoff flowing out to the nullah at area near temporary administration building. (Portion 1)	NA
	30 June 2021	Reminder: The contractor is reminded to provide mitigation measure to prevent silt / silty runoff getting into storm drain and / or checking the existing pipe network for temporarily sealing up manhole at excavation near piling area. (Portion 1)	NA
Chemical and Waste Management	NA		
Land Contamination	NA		
Landscape and Visual Impact	16 June 2021	Recommendation: Establish protective barrier for retain trees T250 & T251. (Portion 1)	NA
	30 June 2021	Recommendation: Retain trees T252, T253 – Trench work within tree protection zone has to be reviewed and follow specification of works and exercise care when doing Work. (Portion 1 near temporary workshop)	NA
Permit / Licenses	NA		
Others	NA		